Master Procurement plan -2019 -2021 (Non Pharmaceutical), MOH& IM												
Serial Number	**Department/Line Agency/ Ministry**	**Procurement Category**	**Description of the Procurement**	**Estimated Cost (Rs.Mn)**	**Source of Funding/Name of the Donor**	**Procurement Method (ICB,NCB,& National shopping ect**	**Level of Authority**	**Priority Status U=Urgent P=Priority N=Normal**	**Current Status**	**Schedule date of Commencement**	**Schedule date of Completion**	**Remarks**
NHSL - 100	National Hospital of Sri Lanka -	Goods	Purchasing of medical , Occupational & Physiotherapy equipment	3162.30	GOSL	NCB/ICB	SCAPC	P	Planning stage	01.01.2019	31.12.2019	
NHSL - 101	National Hospital of Sri Lanka -	Goods	Purchasing of Laboratory equipment	31.70	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NHSL - 102	National Hospital of Sri Lanka -	Goods	Purchasing of Radiology Equipment	610.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2019	

NHSL - 103	National Hospital of Sri Lanka -	Goods	Purchasing of Neurology Equipment	12.20	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NHSL - 104	National Hospital of Sri Lanka -	Works	Establishment of proper liquid waste management system	809.00	HSDP	NCB	SCAPC	P	Feasibility study done National planning approval/cabinet approval completed	01.01.2018	31.12.2021	
NHSL - 105	National Hospital of Sri Lanka -	Works	Renovation of Bandaranayake Building	316.00	GOSL	NCB	SCAPC	P	National planning / cabinet approval taken. Estimation is completed.	01.01.2019	31.12.2021	
NHSL - 106	National Hospital of Sri Lanka -	Works	Renovation of Barns Place doctors' quarters	58.00	GOSL	NCB	MPC	P	National planning / cabinet approval taken. Estimation is completed.	01.01.2019	31.12.2021	

NHSL - 107	National Hospital of Sri Lanka -	Works	Renovation of 93 Nursing quarters.	77.00	GOSL	NCB	MPC	P	National planning / cabinet approval taken. Estimation is completed.	01.01.2019	31.12.2021	
NHSL - 108	National Hospital of Sri Lanka -	Works	Restoration of Victoria memorial building	287.00	GOSL	NCB	SCAPC	P	National planning / cabinet approval taken	01.01.2019	31.12.2021	
NHSL - 109	National Hospital of Sri Lanka -	Works	Improvement & Repair of water distribution system & the Pumping station	47.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
NHSL - 110	National Hospital of Sri Lanka -	Works	Total renovation & air conditioning of surgical & drugs stores complex	25.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	

NHSL - 111	National Hospital of Sri Lanka -	Works	Renovation & infrastructure development of selected units	287.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	
NHSL - 112	National Hospital of Sri Lanka -	Works	Establishment of new surgical complex	10600.00	GOSL	ICB / NCB	SCAPC	P	National planning approval taken.	01.01.2019	31.12.2021	Preliminary Planning is over , Approaching soft loan from Foreign Parties
NHSL - 113	National Hospital of Sri Lanka -	Goods	Service agreements & New Installations , on (CEB, Telecom, Med.gas & Other)	327.90	GOSL	NCB	SCAPC	N	Planning stage	01.01.2019	31.12.2019	
NHSL - 114	National Hospital of Sri Lanka -	Goods	Repair of Medical equipment	50.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
NHSL - 115	National Hospital of Sri Lanka -	Goods	Purchasing of New vehicles & major repairs	102.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	

NHSL - 116	National Hospital of Sri Lanka -	Goods	Provision of other , equipment and Furniture.	67.90	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
NHSL - 117	National Hospital of Sri Lanka -	Goods	Purchasing of Medical Surgical , Radiology & Laboratory Equipment	3816.20	GOSL	NCB /ICB	SCAPC	N	Planning stage	01.01.2019	31.12.2019	
NHSL - 118	National Hospital of Sri Lanka -	Goods	Purchasing of Medical Surgical , Radiology & Laboratory Equipment	500.00	GOSL	NCB /ICB	SCAPC	N	Planning stage	01.01.2020	31.12.2020	
NHSL - 119	National Hospital of Sri Lanka -	Goods	Purchasing of Medical Surgical , Radiology & Laboratory Equipment	500.00	GOSL	NCB /ICB	SCAPC	N	Planning stage	01.01.2021	31.12.2021	

NHSL - 120	National Hospital of Sri Lanka -	Goods	Maintenance of New Building &New Construction excluding new surgical complex.	1097.00	GOSL	NCB	SCAPC	N	Planning stage	01.01.2019	31.12.2019	
NHSL - 121	National Hospital of Sri Lanka -	Goods	Maintenance of New Building &New Construction excluding new surgical complex.	500.00	GOSL	NCB	SCAPC	N	Planning stage	01.01.2020	31.12.2020	
NHSL - 122	National Hospital of Sri Lanka -	Goods	Maintenance of New Building &New Construction excluding new surgical complex.	500.00	GOSL	NCB	SCAPC	N	Planning stage	01.01.2021	31.12.2021	

NEH - 100	National Eye hospital	Works	Environment -Hospital garden architecture and beatification	1.00	GOSL	NS	RPC	N	Planning stage	01.01.2019	31.12.2019	To be started
NEH - 101	National Eye hospital	Works	Building Maintenance	2.40	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	In progress
NEH - 102	National Eye hospital	Goods	tube well for utility	0.50	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started
NEH - 103	National Eye hospital	Goods	Medical Equipment Maintenance	6.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	InProgress
NEH - 104	National Eye hospital	Goods	Mobile Vehicle - VAN (15 seats)for field clinic visits	11.00	GOSL	NS	MPC	P	Allocation Request	01.01.2019	31.12.2019	Allocation Requested from Health ministry (transport unit)
NEH - 105	National Eye hospital	Goods	Utility vehicle	1.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	Allocation Requested from Health ministry (transport unit)

NEH - 106	National Eye hospital	Goods	Ambulance	9.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	Allocation Requested from Health ministry (transport unit)
NEH - 107	National Eye hospital	Goods	Double cab / Small van	9.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	Allocation Requested from Health ministry (transport unit)
NEH - 108	National Eye hospital	Works	Disabled Friendly Hospital	2.40	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started
NEH - 109	National Eye hospital	Goods	Hospital Drainage System -stage -1	3.00	GOSL	NS	RPC	P	Allocation received	01.01.2019	31.12.2019	stage-1 CECBE estimates received- and advertised
NEH - 110	National Eye hospital	Goods	Hospital Drainage System -stage-2	6.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	stage-2 A/W CECBE estimates
NEH - 111	National Eye hospital	Works	Doctors On call Rooms And facilities Refurbishment	1.50	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	CECB Estimates received

NEH - 112	National Eye hospital	Works	Water Supply Internal lines renovation	2.50	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started
NEH - 113	National Eye hospital	Works	Kitchen Department Refurbishment	4.50	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	CECB Estimates received
NEH - 114	National Eye hospital	Works	Nursing Quarters Refurbishment	6.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	A/W CECB estimates
NEH - 115	National Eye hospital	Works	CONSTRUCTION OF OPD THEATRE AND WARD (NEW BUILDING) COMPLEX – PHASE 11AND PURCHASE OF EQUIPMENT(-first year - total project 4,700 Mn)	1200.00	GOSL	ICB/NCB	SCAPC	P	Allocation Request	01.01.2019	31.12.2019	*At national planning approved by treasury*
NEH - 116	National Eye hospital	Works	CONSTRUCTION OF TWO STORIED (NEW BUILDING) MULTIPORPOSE BUILDING near laboratory	6.00	GOSL	NCB	RPC	P	Allocation Request	01.01.2019	31.12.2019	A/W CECB estimates

NEH - 117	National Eye hospital	Works	RENOVATION (NEW BUILDING) OF MAIN KITCHEN	22.06	GOSL	NCB	MPC	P	Allocation Request	01.01.2019	31.12.2019	*Estimates have been for farded for allocation*
NEH - 118	National Eye hospital	Goods	SUPPLY AND INSTALLATION OF A/C SYSTEM AT THE THEATRE	48.60	GOSL	NCB	MPC	P	Allocation Request	01.01.2019	31.12.2019	*Estimates forwarded to ministry by CECB*
NEH - 119	National Eye hospital	Works	REPAIRING OF BOUNDRY WALL	1.60	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*finished 90% work invoice not received*
NEH - 120	National Eye hospital	Works	REPAIRING OF DAMAGED BOUNDRY WALL BOUNDRY WALL	2.40	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*A/W Bidding document from CECB*
NEH - 121	National Eye hospital	Works	PAINTING OF FRONT SIDE EXTERNAL WALLS	3.50	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*DONE invoice sent to ministry to settlement of payments*

NEH - 122	National Eye hospital	Works	REPAIRING OF WASTE WATER LINES WALLS AND PAINTING OF EXTERNAL WALLS	4.90	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*Estimates forwarded to ministry by CECB*
NEH - 123	National Eye hospital	Works	REPAIRING AND WATER PROOFING OF SUNSHADES	9.90	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*Bids are being evaluated*
NEH - 124	National Eye hospital	Works	SUPPLYING FABRICATING AND FIXING OF WOODEN RACKS TO NEW BUILDING STORES	1.90	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*work awarded for the contractor*
NEH - 125	National Eye hospital	Works	CONSTRUCTION OF TWO NEW BATHROOMS GROUND FLOOR (Rs.2.0Mn)	2.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started

NEH - 126	National Eye hospital	Works	LABOROTORY –REFURNISHMENT AND UPGRADING THE LABOROTORY UNIT (Rs. 5.0Mn)	5.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started
NEH - 127	National Eye hospital	Works	REFURNISHING THE MEDICAL RECORD ROOM.	3.50	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*A/W Bidding document from CECB*
NEH - 128	National Eye hospital	Works	NURSING QUARTERS-REFURNISH MENT	5.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*estimates requested from CECB*
NEH - 129	National Eye hospital	Goods	SCHOOL OF OPTOMETRY – COMPLEATION OF REMAINIG WORK AND DEVELOPMENT AS INTERNATIONAL CENTER FOR TRAINING.	3.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started
NEH - 130	National Eye hospital	Works	REPAIRING OF PANTRY ROOM	0.60	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*Opened for bidding*
NEH - 131	National Eye hospital	Works	REPAIRING OF DRAIN	2.50	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*a/w CECB specifications*
NEH - 132	National Eye hospital	Works	MULTY PORPOSE OFFICE COMPLEX ROOF TOP -NEW BUILDING	8.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started

NEH - 133	National Eye hospital	Works	Establishment of the International Research Center in NEH	3.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	To be started
NEH - 134	National Eye hospital	Goods	GENERATOR FOR BOTH BUILDING.	10.00	GOSL	NS	RPC	P	Allocation Request	01.01.2019	31.12.2019	*a/w CECB specifications*
NEH - 135	National Eye hospital	Goods	GENARATOR ROOM - UPGRADING -NEW DISTRIBUTION BORD	11.50	GOSL	NS	MPC	P	Allocation Request	01.01.2019	31.12.2019	*Estimates received from CECB*
NEH - 136	National Eye hospital	Goods	Establishment of solar power system - roof and wall mounted to reduce consumption of electricity	Not estimated	GOSL	NCB	RPC	N	Allocation Request	01.01.2019	31.12.2019	*to be started*
NEH - 137	National Eye hospital	Works	Building Maintenance	2.80	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	

NEH - 138	National Eye hospital	Goods	Medical Equipment Maintenance	6.20	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	
NEH - 139	National Eye hospital	Works	Disabled Friendly Hospital	2.80	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	
NEH - 140	National Eye hospital	Goods	Medical Record Room	2.00	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	
NEH - 141	National Eye hospital	Goods	Hospital Drainage System	8.00	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	
NEH - 142	National Eye hospital	Works	Doctors On call Rooms And facilities Refurbishment	2.00	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	
NEH - 143	National Eye hospital	Goods	Water Supply Internal	2.80	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	
NEH - 144	National Eye hospital	Works	Kitchen Department Refurbishment	4. 8	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	
NEH - 145	National Eye hospital	Works	Nursing Quarters Refurbishment	6.20	GOSL	NS	RPC	P	Allocation Request	01.01.2020	31.12.2020	

NEH - 146	National Eye hospital	Works	CONSTRUCTION OF OPD THEATRE AND WARD (NEW BUILDING) COMPLEX – PHASE 11AND PURCHASE OF EQUIPMENT(-first year - total project 4,700 Mn)	2000.00	GOSL	ICB/NCB	SCAPC	P	Allocation Request	01.01.2020	31.12.2020	*At national planning approved by treasury*
NEH - 147	National Eye hospital	Works	Building Maintenance	2.80	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 148	National Eye hospital	Goods	Medical Equipment Maintenance	6.20	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 149	National Eye hospital	Works	Disabled Friendly Hospital	2.80	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 150	National Eye hospital	Goods	Medical Record Room	2.00	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 151	National Eye hospital	Goods	Hospital Drainage System	3.20	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 152	National Eye hospital	Works	Doctors On call Rooms And facilities Refurbishment	2.00	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 153	National Eye hospital	Goods	Water Supply Internal	2.80	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	

NEH - 154	National Eye hospital	Works	Kitchen Department Refurbishment	4. 8	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 155	National Eye hospital	Works	Nursing Quarters Refurbishment	6.20	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 156	National Eye hospital	Works	CONSTRUCTION OF OPD THEATRE AND WARD (NEW BUILDING) COMPLEX – PHASE 11AND PURCHASE OF EQUIPMENT (-first year - total project 4,700 Mn)	1500.00	GOSL	ICB/NCB	SCAPC	P	Allocation Request	2020.01.01	2020.12.31	*At national planning approved by treasury*
NEH - 157	National Eye hospital	Services	For - Human Resource (Capacity development) Training work shop	3.50	GOSL		RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 158	National Eye hospital	Services	1- For quality management unit department, Training Programmed	1.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 159	National Eye hospital	Services	2- For- planning department	1.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	

NEH - 160	National Eye hospital	Services	3- For-Disaster preparedness	0.50	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 161	National Eye hospital	Services	4- Health Education Unit	3.00	GOSL	NCB	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 162	National Eye hospital	Services	5- Books and Journals to Library	2.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 163	National Eye hospital	Goods	6- Welfare of patient - to Print a-pt education book b-to print a clinic book	0.50	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 164	National Eye hospital	Goods	Office Equipment	5.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 165	National Eye hospital	Goods	Hospital equipment	4.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 166	National Eye hospital	Goods	Furniture for NEH	5 .0	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 167	National Eye hospital	Goods	Theatre A/C Plant	18.00	GOSL	NS	MPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 168	National Eye hospital	Goods	Purchasing A/C	8.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 169	National Eye hospital	Goods	Computer & Printers	3.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	

NEH - 170	National Eye hospital	Goods	Others (Stationary, Detergents, Fans & Electric items, Mattress, Linen ,Hardware Items ict items etc.	7.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 171	National Eye hospital	Goods	Furniture for new building	3.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 172	National Eye hospital	Goods	A / c for new building	1.50	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 173	National Eye hospital	Goods	Computer & Printers For new building	1.00	GOSL	NS	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 174	National Eye hospital	Goods	Acquisition of equipment for OT school	8.90	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	

NEH - 175	National Eye hospital	Goods	OTHERS (GOODS) - for New building (Stationary, Detergents, Fans & Electric items, Mattress, Linen ,Hardware Items etc.)	5.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 176	National Eye hospital	Goods	TEACHING, RESERCH AND EXCELANCE .providing audiovisual and recording facility to THRATER,CLINICS,LAB	8.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	
NEH - 177	National Eye hospital	Goods	Paying wards and Shroff office (upgrading with,furniture,electrical items counting machines)	3.00	GOSL	NCB	RPC	N	Allocation Request	2019.01.01	2019.12.31	

NEH - 178	National Eye hospital	Goods	Maintaining the internal computer networking system of the whole hospital	2.50	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 179	National Eye hospital	Goods	Computer networking the whole hospital	12.00	GOSL	NCB	MPC	N	Allocation Request	-	-	
NEH - 180	National Eye hospital	Goods	Software for stores NEH	0.30	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 181	National Eye hospital	Goods	OPD /Clinics computerization-	3.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 182	National Eye hospital	Goods	Providing dongles to all section heads -	0.20	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 183	National Eye hospital	Goods	Providing and maintaining internet facility to NEH	0.10	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 184	National Eye hospital	Goods	Minor Maintenance	3.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 185	National Eye hospital	Goods	Surgical Maintenance And repairs	9.50	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	

NEH - 186	National Eye hospital	Goods	Generator maintenance Both Buildings	3.50	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 187	National Eye hospital	Goods	Lift Maintenance Both Buildings	5.50	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 188	National Eye hospital	Goods	A/C Service & Maintenance Both Buildings	6.50	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 189	National Eye hospital	Goods	Telephone system maintenance	5.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 190	National Eye hospital	Goods	Gas Burners/Ser	1.50	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 191	National Eye hospital	Services	Hospital Cleaning Service	3.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 192	National Eye hospital	Services	Laundry Services	4.20	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 193	National Eye hospital	Services	Security Service	7.20	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 194	National Eye hospital	Goods	Electricity For Both Buildings	3.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 195	National Eye hospital	Goods	CECB & SEC Consultancy	156.70	GOSL		MPC	N	Planning stage	2019.01.01	2019.12.31	

NEH - 196	National Eye hospital	Goods	Lenses & Accessories For Cataract Surgery	110.73	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 197	National Eye hospital	Goods	Medical Gases	5.00	GOSL	NCB	MPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 198	National Eye hospital	Goods	Laboratory Items	10.80	GOSL	NS	MPC	P	Allocation Request	2021.01.01	2021.12.31	
NEH - 199	National Eye hospital	Goods	Lenses & Accessories For Cataract Surgery	110.73	GOSL	NS	RPC	P	Allocation Request	2020.01.01	2020.12.31	
NEH - 200	National Eye hospital	Goods	Medical Gases	4,9	GOSL	NCB	MPC	P	Allocation Request	2020.01.01	2020.12.31	
NEH - 201	National Eye hospital	Goods	Laboratory Items	10.80	GOSL	NS	MPC	P	Allocation Request	2020.01.01	2020.12.31	
NEH - 202	National Eye hospital	Goods	Lenses & Accessories For Cataract Surgery	200.67	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 203	National Eye hospital	Goods	Medical Gases	4.60	GOSL	NCB	MPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 204	National Eye hospital	Goods	Laboratory Items	10.00	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	
NEH - 205	National Eye hospital	Goods	Biomedical Equipment	150.mn	GOSL	NS	RPC	P	Allocation Request	2019.01.01	2019.12.31	

NEH - 206	National Eye hospital	Goods	Biomedical Equipment	20Mn	GOSL	NS	RPC	P	Allocation Request	2020.01.01	2020.12.31	
NEH - 207	National Eye hospital	Goods	Biomedical Equipment	22Mn	GOSL	NS	RPC	P	Allocation Request	2021.01.01	2021.12.31	
BME -100	Bio medical Engineering	Goods	Shock wave therapy for NHSL	70.00	GOSL	NCB	MPC	N	Planning stage	11.07.2017	22.07.2018	
BME -101	Bio medical Engineering	Goods	Spinal Table	20.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	02.07.2019	
BME -102	Bio medical Engineering	Goods	Anesthetic M/C	12.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	02.07.2019	
BME -103	Bio medical Engineering	Goods	Dialysis m/c	12.24	GOSL	NCB	MPC	N	Planning stage	11.07.2018	02.07.2019	
BME -104	Bio medical Engineering	Goods	CT Simulator	200.00	GOSL	NCB	MPC	N	Planning stage	28.09.2018	02.07.2019	
BME -105	Bio medical Engineering	Goods	CT Scanner for Polonnaruwa & Ampara	100.00	GOSL	NCB	MPC	N	Planning stage	05.12.2017	04.06.2019	
BME -106	Bio medical Engineering	Goods	Doppler ultrasound Scanners	60.00	GOSL	NCB	MPC	N	Planning stage	17.10.2018	03.05.2019	

BME -107	Bio medical Engineering	Goods	ENT Navigation system for TH Jaffna	30.00	GOSL	NCB	MPC	N	Planning stage	07.12.2018	02.07.2019	
BME -108	Bio medical Engineering	Goods	ENT Laser for TH Jaffna	35.00	GOSL	NCB	MPC	N	Planning stage	07.12.2018	02.07.2019	
BME -109	Bio medical Engineering	Goods	ENT Operating Microscope (SBSCH Peradeniya)	10.20	GOSL	NCB	MPC	N	Planning stage	01.01.2019	03.05.2019	
BME -110	Bio medical Engineering	Goods	DSA MC (Digital Subtraction Angiography) (NHSL)	100.00	GOSL	NCB	MPC	N	Planning stage	25.06.2015	17.04.2019	
BME -111	Bio medical Engineering	Goods	DSA Machine (TH Jaffna)	100.00	GOSL	NCB	MPC	N	Planning stage	18.05.2016	17.04.2019	
BME -112	Bio medical Engineering	Goods	X-ray Machine for Sooriya wava District Hospital	10.00	GOSL	NCB	MPC	N	Planning stage	17.03.2017	17.04.2019	
BME -113	Bio medical Engineering	Goods	Phacoemulsification Machine	150.00	GOSL	NCB	MPC	N	Planning stage	18.08.2018		
BME -114	Bio medical Engineering	Goods	X-ray Digital	17.64	GOSL	NCB	MPC	N	Planning stage	23.04.2015	04.01.2019	

BME -115	Bio medical Engineering	Goods	OT Table	22.14	GOSL	NCB	MPC	N	Planning stage	23.04.2015	04.01.2019	
BME -116	Bio medical Engineering	Goods	CTG Machine	10.95	GOSL	NCB	MPC	N	Planning stage	23.05.2018	25.01.2019	
BME -117	Bio medical Engineering	Goods	Mammography Machine (NU/G/SIL/16/199)	4.50	GOSL	NCB	MPC	N	Planning stage	27.05.2014	25.01.2019	
BME -118	Bio medical Engineering	Goods	CT Scanners (NU/G/SIL/17/077)	18.58	GOSL	NCB	MPC	N	Planning stage	08.05.2014	25.01.2019	
BME -119	Bio medical Engineering	Goods	Cath Lab - Kurunegala (NU/G/SIL/17/104)	12.62	GOSL	NCB	MPC	N	Planning stage	12.05.2015	25.01.2019	
BME -120	Bio medical Engineering	Goods	Cath Lab -A'pura (NU/G/SIL/17/151)	31.09	GOSL	NCB	MPC	N	Planning stage	03.03.2016	25.01.2019	
BME -121	Bio medical Engineering	Goods	CT Scanner TH A'pura (NU/G/SIL17/399)	36.86	GOSL	NCB	MPC	N	Planning stage	03.03.2016	25.01.2019	
BME -122	Bio medical Engineering	Goods	Cath Lab LRH (NU/G/SIL/17/296)	32.25	GOSL	NCB	MPC	N	Planning stage	25.04.2016	25.01.2019	
BME -123	Bio medical Engineering	Goods	CT Simulator for Apeksha Hospital	25.11	GOSL	NCB	MPC	N	Planning stage	05.07.2016	25.01.2019	

BME -124	Bio medical Engineering	Goods	Ventilator ICU (Adult & Paed)	97.11	GOSL	NCB	MPC	N	Planning stage	27.04.2017	25.01.2019	
BME -125	Bio medical Engineering	Goods	Cath Lab (TH Kandy)	107.65	GOSL	NCB	MPC	N	Planning stage	08.03.2016	25.01.2019	
BME -126	Bio medical Engineering	Goods	CT Scanner (128 Slice) (TH Kandy)	93.57	GOSL	NCB	MPC	N	Planning stage	27.04.2015	25.01.2019	
BME -127	Bio medical Engineering	Goods	CPAP Neonatal	12.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -128	Bio medical Engineering	Goods	C-PAP Machine (Adult & Pead)	44.28	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -129	Bio medical Engineering	Goods	CT Scanner	100.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -130	Bio medical Engineering	Goods	Echocardiography Machine (High End)	120.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -131	Bio medical Engineering	Goods	Infusion Pump	44.70	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -132	Bio medical Engineering	Goods	Multipara Monitor (ICU)	56.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	

BME -133	Bio medical Engineering	Goods	Multipara Monitor (OT)	19.50	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -134	Bio medical Engineering	Goods	OT Table	33.60	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -135	Bio medical Engineering	Goods	OT Table Electric - Neurosurgical	20.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -136	Bio medical Engineering	Goods	OT Table (Urology)	10.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -137	Bio medical Engineering	Goods	OT Table (Orthopedic)	30.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -138	Bio medical Engineering	Goods	OT Table (Thoracic)	6.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -139	Bio medical Engineering	Goods	Suction Apparatus - Low Pressure	4.40	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -140	Bio medical Engineering	Goods	Ventilator Transport (Neonatal)	6.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -141	Bio medical Engineering	Goods	Ventilator ICU (Neonatal)	24.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -142	Bio medical Engineering	Goods	Ventilator with high frequency	12.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	

BME -143	Bio medical Engineering	Goods	Ventilator ICU - Adult & Pead	33.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -144	Bio medical Engineering	Goods	Ventilator ICU (Transport)	56.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -145	Bio medical Engineering	Goods	Cathlab	110.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -146	Bio medical Engineering	Goods	Central Monitoring System	40.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	25.06.2019	
BME -147	Bio medical Engineering	Goods	BIPAP Machine	11.90	GOSL	NCB	MPC	N	Planning stage	23.05.2018	07.06.2019	
BME -148	Bio medical Engineering	Goods	Blood Gas & Electrolyte Analyzer	12.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	07.06.2019	
BME -149	Bio medical Engineering	Goods	Cardiac output monitor	16.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	07.06.2019	
BME -150	Bio medical Engineering	Goods	CT Scanner 128 slice	100.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	07.06.2019	
BME -151	Bio medical Engineering	Goods	Endoscopy System (Lower GI Upper GI)	80.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	07.06.2019	
BME -152	Bio medical Engineering	Goods	Laparoscopy System	80.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	07.06.2019	

BME -153	Bio medical Engineering	Goods	MRI Machine(1.5 T)	150.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	07.06.2019	
BME -154	Bio medical Engineering	Goods	C-Arm with Fluoroscopy	60.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -155	Bio medical Engineering	Goods	Diathermy Machine	29.70	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -156	Bio medical Engineering	Goods	Defibrillator	71.20	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -157	Bio medical Engineering	Goods	Laser Machine (Eye)	17.66	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -158	Bio medical Engineering	Goods	Multipara Monitor (WD)	52.75	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -159	Bio medical Engineering	Goods	OT Lamp	22.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -160	Bio medical Engineering	Goods	OT Lamp (mobile)	6.60	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -161	Bio medical Engineering	Goods	Patient Warmer (adult)	14.63	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -162	Bio medical Engineering	Goods	Pulse Oximeter	25.76	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	

BME -163	Bio medical Engineering	Goods	Syringe Pump	90.53	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -164	Bio medical Engineering	Goods	Ultra sound Scanner	240.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -165	Bio medical Engineering	Goods	X-Ray CR System	40.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	31.05.2019	
BME -166	Bio medical Engineering	Goods	Digital Fluoroscopy	60.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	10.01.2019	
BME -167	Bio medical Engineering	Goods	ECT Machine	24.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	02.07.2019	
BME -168	Bio medical Engineering	Goods	Heart Lung Machine	35.50	GOSL	NCB	MPC	N	Planning stage	23.05.2018	17.04.2019	
BME -169	Bio medical Engineering	Goods	Infant Incubator	44.80	GOSL	NCB	MPC	N	Planning stage	23.05.2018	17.04.2019	
BME -170	Bio medical Engineering	Goods	Infant Warmer with Resuscitator	14.70	GOSL	NCB	MPC	N	Planning stage	23.05.2018	17.04.2019	
BME -171	Bio medical Engineering	Goods	Laryngoscope Video	105.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	17.04.2019	

BME -172	Bio medical Engineering	Goods	Phototherapy Unit (Double Surface)	15.75	GOSL	NCB	MPC	N	Planning stage	23.05.2018	17.04.2019	
BME -173	Bio medical Engineering	Goods	Phototherapy Unit (Triple Surface)	0.40	GOSL	NCB	MPC	N	Planning stage	23.05.2018	17.04.2019	
BME -174	Bio medical Engineering	Goods	High Pressure sterilizer	56.00	GOSL	NCB	MPC	N	Planning stage	23.05.2018	25.01.2019	
BME -175	Bio medical Engineering	Goods	Suction Apparatus Double Jar	31.33	GOSL	NCB	MPC	N	Planning stage	23.05.2018	25.01.2019	
BME -176	Bio medical Engineering	Goods	Suction Apparatus single Jar	2.56	GOSL	NCB	MPC	N	Planning stage	23.05.2018	25.01.2019	
BME -177	Bio medical Engineering	Goods	Cathlab Machine	120.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -178	Bio medical Engineering	Goods	Arthroscopy machine	168.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -179	Bio medical Engineering	Goods	BIPLANE DSA	200.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -180	Bio medical Engineering	Goods	Cathlab Machine	240.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -181	Bio medical Engineering	Goods	Defibrillator	208.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	

BME -182	Bio medical Engineering	Goods	Digital Fluoroscopy Machine	112.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -183	Bio medical Engineering	Goods	DVT Machine	116.16	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -184	Bio medical Engineering	Goods	Echo cardiograph Machine	121.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -185	Bio medical Engineering	Goods	ESWL Machine	160.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -186	Bio medical Engineering	Goods	High Pressure Sterilizer	216.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -187	Bio medical Engineering	Goods	Infant Incubator	139.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -188	Bio medical Engineering	Goods	Laparoscopy System	200.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -189	Bio medical Engineering	Goods	Laryngoscope Video	243.75	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -190	Bio medical Engineering	Goods	Mammogram - Digital	250.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -191	Bio medical Engineering	Goods	Multipara Monitor - ICU	111.25	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -192	Bio medical Engineering	Goods	Multipara Monitor - WD	200.57	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -193	Bio medical Engineering	Goods	Operating Microscope	132.75	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	

BME -194	Bio medical Engineering	Goods	Phaco Machine	144.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -195	Bio medical Engineering	Goods	Suction Apparatus	153.25	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -196	Bio medical Engineering	Goods	Ultrasound Scanner	216.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -197	Bio medical Engineering	Goods	Ultrasound Scanner - Portable	140.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -198	Bio medical Engineering	Goods	Ultrasound Scanner High End	120.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -199	Bio medical Engineering	Goods	Ventilator - ICU	213.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -200	Bio medical Engineering	Goods	Vitrectomy Machine	162.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -201	Bio medical Engineering	Goods	X-Ray DR System	120.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -202	Bio medical Engineering	Goods	X-Ray Machine - Digital	240.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2019	
BME -203	Bio medical Engineering	Goods	Bronchoscope - Adult & Paed.	112.50	GOSL	NCB	MPC	N	Planning stage	1/1/2021	31/12/2021	
BME -204	Bio medical Engineering	Goods	Cardiac Cath Lab	120.00	GOSL	NCB	MPC	N	Planning stage	1/1/2021	31/12/2021	
BME -205	Bio medical Engineering	Goods	ECHO MACHINE	187.00	GOSL	NCB	MPC	N	Planning stage	1/1/2021	31/12/2021	
BME -206	Bio medical Engineering	Goods	LAPAROSCOPE COMPLETE UNIT	128.00	GOSL	NCB	MPC	N	Planning stage	1/1/2021	31/12/2021	
BME -207	Bio medical Engineering	Goods	Ventilator - Transport	347.50	GOSL	NCB	SCAPC	N	Planning stage	1/1/2019	31/12/2019	
BME -208	Bio medical Engineering	Goods	Ventilator ICU - Adult & Pead	322.50	GOSL	NCB	SCAPC	N	Planning stage	1/1/2019	31/12/2019	
BME -209	Bio medical Engineering	Goods	MRI Machine	600.00	GOSL	NCB	SCAPC	N	Planning stage	1/1/2021	31/12/2021	
BME -210	Bio medical Engineering	Goods	Ultrasound Scanner	212.50	GOSL	NCB	SCAPC	N	Planning stage	1/1/2021	31/12/2021	
BME -211	Bio medical Engineering	Goods	MRI SCANNER	300.00	GOSL	NCB	SCAPC	N	Planning stage	1/1/2021	31/12/2021	
BME -212	Bio medical Engineering	Goods	Ultra sound scanner with probes	387.50	GOSL	NCB	SCAPC	N	Planning stage	1/1/2021	31/12/2021	

BME -213	Bio medical Engineering	Goods	Video Laryngoscope	300.00	GOSL	NCB	SCAPC	N	Planning stage	1/1/2021	31/12/2021	
BME -214	Bio medical Engineering	Goods	X-Ray CR System	5.00	GOSL	NCB	RPC	N	Planning stage	27.03.2017	02.07.2019	
BME -215	Bio medical Engineering	Goods	X-Ray Illuminator	1.14	GOSL	NCB	RPC	N	Planning stage	27.03.2017	02.07.2019	
BME -216	Bio medical Engineering	Goods	X-Ray Machine - Mobile (C-Arm)	10.00	GOSL	NCB	RPC	N	Planning stage	27.03.2017	02.07.2019	
BME -217	Bio medical Engineering	Goods	AB Scanner	8.13	GOSL	NCB	RPC	N	Planning stage	01.01.2019	02.07.2019	
BME -218	Bio medical Engineering	Goods	ABG(Arterial Blood Gas) Machine - With facility for ABG - Electrolytes and lactate (1 for ICU, 1 for HDU)	6.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	02.07.2019	
BME -219	Bio medical Engineering	Goods	ACT Machine	5.60	GOSL	NCB	RPC	N	Planning stage	01.01.2019	02.07.2019	
BME -220	Bio medical Engineering	Goods	Adjustable Bed	0.27	GOSL	NCB	RPC	N	Planning stage	01.01.2019	02.07.2019	
BME -221	Bio medical Engineering	Goods	Air Mattress	0.64	GOSL	NCB	RPC	N	Planning stage	16.10.2017	02.07.2019	
BME -222	Bio medical Engineering	Goods	Air warming blanket	0.16	GOSL	NCB	RPC	N	Planning stage	16.10.2017	02.07.2019	
BME -223	Bio medical Engineering	Goods	Ambu Bag (Adult)	0.80	GOSL	NCB	RPC	N	Planning stage	16.10.2017	02.07.2019	
BME -224	Bio medical Engineering	Goods	Analytical Balance	0.20	GOSL	NCB	RPC	N	Planning stage	16.10.2017	02.07.2019	
BME -225	Bio medical Engineering	Goods	Angle Blade Plate Implant/ Instrument Set	0.20	GOSL	NCB	RPC	N	Planning stage	11.12.2017	02.07.2019	
BME -226	Bio medical Engineering	Goods	Apex Locator	0.20	GOSL	NCB	RPC	N	Planning stage	11.12.2017	02.07.2019	
BME -227	Bio medical Engineering	Goods	Argon Laser Machine	10.00	GOSL	NCB	RPC	N	Planning stage	05.01.2018	02.07.2019	
BME -228	Bio medical Engineering	Goods	Audiometer	1.50	GOSL	NCB	RPC	N	Planning stage	25.04.2018	02.07.2019	

BME -229	Bio medical Engineering	Goods	Aurosope	0.10	GOSL	NCB	RPC	N	Planning stage	25.04.2018	02.07.2019	
BME -230	Bio medical Engineering	Goods	BALANCE BOARD	0.04	GOSL	NCB	RPC	N	Planning stage	22.05.2018	02.07.2019	
BME -231	Bio medical Engineering	Goods	BASE INTANSIVE MULTI PLEX	0.30	GOSL	NCB	RPC	N	Planning stage	26.04.2018	04.06.2019	
BME -232	Bio medical Engineering	Goods	Bi PAP machine	5.28	GOSL	NCB	RPC	N	Planning stage	26.04.2018	04.06.2019	
BME -233	Bio medical Engineering	Goods	BIPHASIC DELIBRILATORES & EXTERNALPACING	1.60	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -234	Bio medical Engineering	Goods	Blood Purification System	0.30	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -235	Bio medical Engineering	Goods	BP Apparatus (Aneroid)	3.22	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -236	Bio medical Engineering	Goods	BP Apparatus Pediatrics	0.04	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -237	Bio medical Engineering	Goods	Bronchoscope Fiber Optic	2.00	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -238	Bio medical Engineering	Goods	Bronchoscope Fiber Optic	2.00	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -239	Bio medical Engineering	Goods	C.P.M Machine	4.26	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -240	Bio medical Engineering	Goods	Capnography	1.60	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -241	Bio medical Engineering	Goods	CAPSULAR ENDOSCOPY SYSTEM	10.00	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -242	Bio medical Engineering	Goods	Cardiac fibrillatory	0.80	GOSL	NCB	RPC	N	Planning stage	07.03.2017	03.05.2019	
BME -243	Bio medical Engineering	Goods	Chemotherapy safety cabinet	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	03.05.2019	
BME -244	Bio medical Engineering	Goods	Colonoscope	10.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	03.05.2019	
BME -245	Bio medical Engineering	Goods	Corneal topography	5.00	GOSL	NCB	RPC	N	Planning stage	17.10.2017	03.05.2019	
BME -246	Bio medical Engineering	Goods	CPAP Machine (Neonatal)	1.88	GOSL	NCB	RPC	N	Planning stage	09.06.2018	03.05.2019	
BME -247	Bio medical Engineering	Goods	CR System	5.00	GOSL	NCB	RPC	N	Planning stage	09.06.2018	03.05.2019	

BME -248	Bio medical Engineering	Goods	CRRT Machine	2.50	GOSL	NCB	RPC	N	Planning stage	29.05.2017	04.01.2019	
BME -249	Bio medical Engineering	Goods	CRRT Machine	5.00	GOSL	NCB	RPC	N	Planning stage	09.06.2018	25.01.2019	
BME -250	Bio medical Engineering	Goods	CTG Machine	3.72	GOSL	NCB	RPC	N	Planning stage	09.06.2018	25.01.2019	
BME -251	Bio medical Engineering	Goods	Dental Chair	5.00	GOSL	NCB	RPC	N	Planning stage	23.05.2018	02.07.2019	
BME -252	Bio medical Engineering	Goods	Dental chair unit	5.76	GOSL	NCB	RPC	N	Planning stage	23.05.2018	02.07.2019	
BME -253	Bio medical Engineering	Goods	DENTAL ELECTRO CAUTERIZER	4.00	GOSL	NCB	RPC	N	Planning stage	23.05.2018	02.07.2019	
BME -254	Bio medical Engineering	Goods	DEODENOSCOPE	2.00	GOSL	NCB	RPC	N	Planning stage	23.05.2018	25.06.2019	
BME -255	Bio medical Engineering	Goods	Dermatoscope	2.28	GOSL	NCB	RPC	N	Planning stage	23.05.2018	25.06.2019	
BME -256	Bio medical Engineering	Goods	Diagnostic Set	0.35	GOSL	NCB	RPC	N	Planning stage	23.05.2018	31.05.2019	
BME -257	Bio medical Engineering	Goods	Dialysis Machine	2.50	GOSL	NCB	RPC	N	Planning stage	23.05.2018	17.04.2019	
BME -258	Bio medical Engineering	Goods	Doppler Caroliac Machines	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -259	Bio medical Engineering	Goods	Doppler Scanner	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -260	Bio medical Engineering	Goods	ECG Machine	5.88	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -261	Bio medical Engineering	Goods	Echo Machine - Portable	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -262	Bio medical Engineering	Goods	ECT Machine	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -263	Bio medical Engineering	Goods	Electrcro Cautary Machine	1.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -264	Bio medical Engineering	Goods	Electric sterilizer	0.06	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -265	Bio medical Engineering	Goods	Electro Dermatome	1.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -266	Bio medical Engineering	Goods	Electrolyte Analyzer	0.64	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -267	Bio medical Engineering	Goods	Emergency Care Cart Depbrilator + Sucker + o_2 Holder	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -268	Bio medical Engineering	Goods	ET Tube Cuff Pressure Monitors	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -269	Bio medical Engineering	Goods	Flexible Cysto - Urethroscopy	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -270	Bio medical Engineering	Goods	Flexible Cysto - Urethroscopy	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -271	Bio medical Engineering	Goods	Flexible Cysto - Urethroscopy	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -272	Bio medical Engineering	Goods	Flexible Cysto - Urethroscopy	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -273	Bio medical Engineering	Goods	Fundus Camera	7.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -274	Bio medical Engineering	Goods	Hand Held Doppler	0.15	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -275	Bio medical Engineering	Goods	Hand Held Doppler	0.15	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -276	Bio medical Engineering	Goods	Hand Held Doppler	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -277	Bio medical Engineering	Goods	Hand Held Doppler	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -278	Bio medical Engineering	Goods	Hand Held Doppler	0.15	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -279	Bio medical Engineering	Goods	Hand Held Doppler	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -280	Bio medical Engineering	Goods	Harmonic Saclpel Unit	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -281	Bio medical Engineering	Goods	High Flow Nasal Oxygen Machine	0.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -282	Bio medical Engineering	Goods	High Pressure Sterilizer	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -283	Bio medical Engineering	Goods	High Pressure Sterilizer	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -284	Bio medical Engineering	Goods	Holter monitoring (12 Channel) - Adult 24 hour	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -285	Bio medical Engineering	Goods	Holter monitoring (12 Channel) - Pediatric 24 hour	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -286	Bio medical Engineering	Goods	Holter Monitoring System	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -287	Bio medical Engineering	Goods	Infant Warmer	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -288	Bio medical Engineering	Goods	Intermittent Compressor	1.14	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -289	Bio medical Engineering	Goods	Intra operative nerve monitor	0.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -290	Bio medical Engineering	Goods	IR Lamp	0.38	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -291	Bio medical Engineering	Goods	IR Lamp	1.52	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -292	Bio medical Engineering	Goods	IR Lamp	0.38	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -293	Bio medical Engineering	Goods	Laryngoscope	2.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -294	Bio medical Engineering	Goods	Laryngoscope with Macoy Blade	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -295	Bio medical Engineering	Goods	Laryngoscope Fiber Optic	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -296	Bio medical Engineering	Goods	Laser Therapy Machine	3.75	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -297	Bio medical Engineering	Goods	Laser unit	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -298	Bio medical Engineering	Goods	Lenso Meter	1.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -299	Bio medical Engineering	Goods	Liquid Nitrogen Canister	0.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -300	Bio medical Engineering	Goods	Machine/Fluid Act	1.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -301	Bio medical Engineering	Goods	Multipara Monitor - OT	9.45	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -302	Bio medical Engineering	Goods	Multipara Monitor - Transport	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -303	Bio medical Engineering	Goods	Nebulizer	5.88	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -304	Bio medical Engineering	Goods	Nebulizer - Heavy Duty	0.15	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -305	Bio medical Engineering	Goods	Nerve Stimulator	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -306	Bio medical Engineering	Goods	Ophthalmoscope	1.43	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -307	Bio medical Engineering	Goods	OT Lamp	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -308	Bio medical Engineering	Goods	PCA (Patient control analgesia) pumps - syringe driven type Hos Lp -2018-05nos	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -309	Bio medical Engineering	Goods	Peak Flow Meter	0.91	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -310	Bio medical Engineering	Goods	Phototherapy Machine	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -311	Bio medical Engineering	Goods	Phototherapy Unit (Double Surface)	3.10	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -312	Bio medical Engineering	Goods	Phototherapy Unit (Single Surface)	1.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -313	Bio medical Engineering	Goods	Pneumatic Tournique	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -314	Bio medical Engineering	Goods	Pulse Oximeter - Neonatal	0.35	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -315	Bio medical Engineering	Goods	Rapid Infuser	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -316	Bio medical Engineering	Goods	Respirometer	5.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -317	Bio medical Engineering	Goods	Sigmoidoscope	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -318	Bio medical Engineering	Goods	Sleep Apnoea Machine	6.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -319	Bio medical Engineering	Goods	Slit Lamp	7.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -320	Bio medical Engineering	Goods	Spirometer	1.28	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -321	Bio medical Engineering	Goods	Suction Apparatus - Pediatric	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -322	Bio medical Engineering	Goods	Suction Apparatus - Transport	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -323	Bio medical Engineering	Goods	Suction Machine SJ	4.35	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -324	Bio medical Engineering	Goods	Ultrasonic Dissector	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -325	Bio medical Engineering	Goods	Ultrasound Therapy Machine	1.14	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -326	Bio medical Engineering	Goods	Vacuum Extractor	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -327	Bio medical Engineering	Goods	Ventilator	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -328	Bio medical Engineering	Goods	Ventilator - (Neonatal)	7.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -329	Bio medical Engineering	Goods	Ventilator - Non Invasive	7.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -330	Bio medical Engineering	Goods	Ventilator Therapeutic	7.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -331	Bio medical Engineering	Goods	Wax Bath	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -332	Bio medical Engineering	Goods	Weight Machine	2.52	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -333	Bio medical Engineering	Goods	Weight scale with Height	0.09	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -334	Bio medical Engineering	Goods	Weighting Scale – Adult	0.09	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -335	Bio medical Engineering	Goods	Weighting Scale – Neonate	0.09	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -336	Bio medical Engineering	Goods	X Ray Illuminator	0.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -337	Bio medical Engineering	Goods	X Ray Automatic Processing Unit	1.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -338	Bio medical Engineering	Goods	X-Ray CR System	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -339	Bio medical Engineering	Goods	ABR Machine with facilities to VEMP ECOG-G	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -340	Bio medical Engineering	Goods	Air Rotor Hand Pieces	0.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -341	Bio medical Engineering	Goods	Ambu Bag	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -342	Bio medical Engineering	Goods	AMBU BAGS	0.10	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -343	Bio medical Engineering	Goods	Ambulatory BP Monitoring System - 24 Hours	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -344	Bio medical Engineering	Goods	Anesthetic machine MRI compatible	5.19	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -345	Bio medical Engineering	Goods	Apex Locator	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -346	Bio medical Engineering	Goods	Audiometers Clinical	4.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -347	Bio medical Engineering	Goods	AUROSCOPE	0.10	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -348	Bio medical Engineering	Goods	Auto refractometer	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -349	Bio medical Engineering	Goods	AUTO CLAVING MACHINE (STERILIZER)	1.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -350	Bio medical Engineering	Goods	Back supports for operating table	0.24	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -351	Bio medical Engineering	Goods	BED SIDE (USS)	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -352	Bio medical Engineering	Goods	Bi pap machine (1)	0.88	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -353	Bio medical Engineering	Goods	Bipolar Resectoscope system with accessories	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -354	Bio medical Engineering	Goods	Blood Gas Analyzer	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -355	Bio medical Engineering	Goods	FLUID WARMER	0.83	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -356	Bio medical Engineering	Goods	Blood warmer	0.28	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -357	Bio medical Engineering	Goods	SPYGNOMANOMETER	0.01	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -358	Bio medical Engineering	Goods	SPHYGMOMANOMETER DIGITAL	0.03	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -359	Bio medical Engineering	Goods	Digital Blood pressure apparatus with stand	0.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -360	Bio medical Engineering	Goods	BP Apparatus	0.14	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -361	Bio medical Engineering	Goods	BP Apparatus (Android)	0.47	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -362	Bio medical Engineering	Goods	CUFF PRESSURE MACHINE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -363	Bio medical Engineering	Goods	Bronchoscope	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -364	Bio medical Engineering	Goods	BROCHO VIDEOSCOPE	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -365	Bio medical Engineering	Goods	Bronchoscope system rigid ventilatory with light source and cable	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -366	Bio medical Engineering	Goods	Bronchoscope	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -367	Bio medical Engineering	Goods	Caphnograph	4.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -368	Bio medical Engineering	Goods	Capnograph machine (main stream)	2.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -369	Bio medical Engineering	Goods	Cardiac out monitor compatible with Philips echo PICCO	1.28	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -370	Bio medical Engineering	Goods	Portable Cardiac Monitor	8.96	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -371	Bio medical Engineering	Goods	Non Invasive Cardiac Output Monitor	1.28	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -372	Bio medical Engineering	Goods	Cardiac Probe For Ultra Sound Scanner	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -373	Bio medical Engineering	Goods	Centrifuge-hamotoio	0.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -374	Bio medical Engineering	Goods	CO2 Analyzer	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -375	Bio medical Engineering	Goods	Collator machine - ENT	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -376	Bio medical Engineering	Goods	Continuous Passive Motion Unit Elbow	2.13	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -377	Bio medical Engineering	Goods	C-PAP VENTILATORS	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -378	Bio medical Engineering	Goods	Deep Freezer	0.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -379	Bio medical Engineering	Goods	Defibrillator	8.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -380	Bio medical Engineering	Goods	Dermabrader Electric	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -381	Bio medical Engineering	Goods	Dermascope	1.52	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -382	Bio medical Engineering	Goods	Dexa scanner with TBS software	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -383	Bio medical Engineering	Goods	Dialysis machine with Water system	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -384	Bio medical Engineering	Goods	Doppler detector (feotal)	0.13	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -385	Bio medical Engineering	Goods	Hand held fetal Doppler (2)	0.26	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -386	Bio medical Engineering	Goods	Portable doppler scan machine	0.02	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -387	Bio medical Engineering	Goods	DVT PUMPS	2.64	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -388	Bio medical Engineering	Goods	ECG MACHINE	0.98	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -389	Bio medical Engineering	Goods	Digital Weighing Scales	0.18	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -390	Bio medical Engineering	Goods	Exercise ECG machine (1)	3.75	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -391	Bio medical Engineering	Goods	Hand Doppler	0.15	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -392	Bio medical Engineering	Goods	High Flow oxygen(nasal)delivery system	0.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -393	Bio medical Engineering	Goods	Hypressor sterilizer (1)	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -394	Bio medical Engineering	Goods	Image intensifier	7.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -395	Bio medical Engineering	Goods	Mobile Incubator	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -396	Bio medical Engineering	Goods	Baby resuscitator	0.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -397	Bio medical Engineering	Goods	WARMERS	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -398	Bio medical Engineering	Goods	Infusion Pump	4.16	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -399	Bio medical Engineering	Goods	Laser Machine	8.83	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -400	Bio medical Engineering	Goods	LUNG FUNCTION MACHINE	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -401	Bio medical Engineering	Goods	Nebulizer	1.05	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -402	Bio medical Engineering	Goods	Electrical Nerve Stimulation	2.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -403	Bio medical Engineering	Goods	NERVE STIMULATOR	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -404	Bio medical Engineering	Goods	Nerve stimulator	1.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -405	Bio medical Engineering	Goods	Neuro nerve stimulator/monitor	0.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -406	Bio medical Engineering	Goods	Nerve Stimulator - External	2.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -407	Bio medical Engineering	Goods	Nerve Stimulator - Internal	1.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -408	Bio medical Engineering	Goods	Nerve stimulator - Peripheral	2.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -409	Bio medical Engineering	Goods	Indirect Ophthalmoscope with Laser	0.13	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -410	Bio medical Engineering	Goods	Ophthalmoscope	1.56	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -411	Bio medical Engineering	Goods	Operating Theatre Light	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -412	Bio medical Engineering	Goods	OT Lamp Mobile	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -413	Bio medical Engineering	Goods	Portable Theatre Light	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -414	Bio medical Engineering	Goods	Field OT Table	2.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -415	Bio medical Engineering	Goods	PATIENT WARMER	1.63	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -416	Bio medical Engineering	Goods	Intra Operative Patient Warmer	0.33	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -417	Bio medical Engineering	Goods	Peak Flow Meter	0.41	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -418	Bio medical Engineering	Goods	PCA (Patient control analgesia) pumps - syringe driven type Hos Lp -2018-05nos	5.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -419	Bio medical Engineering	Goods	Peak Flow Meter	0.39	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -420	Bio medical Engineering	Goods	Photo therapy machine - Hand and Foot	0.25	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -421	Bio medical Engineering	Goods	PHOTO THERAPY UNIT	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -422	Bio medical Engineering	Goods	pulse Oximeter	8.82	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -423	Bio medical Engineering	Goods	Pulse Oximeter with Neonatal Pediatric and adult probes	0.12	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -424	Bio medical Engineering	Goods	Rapid infuser	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -425	Bio medical Engineering	Goods	Respirometer	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -426	Bio medical Engineering	Goods	Retinal camera	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -427	Bio medical Engineering	Goods	Slit Lamp	0.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -428	Bio medical Engineering	Goods	Spinal board	2.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -429	Bio medical Engineering	Goods	SPIROMETER	1.28	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -430	Bio medical Engineering	Goods	Mobile Spot Light	0.13	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -431	Bio medical Engineering	Goods	Spot Lamp	1.82	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -432	Bio medical Engineering	Goods	SUCTION APPARATUS SINGAL JAR	1.95	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -433	Bio medical Engineering	Goods	Syring Pump	9.45	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -434	Bio medical Engineering	Goods	Syringe Pump - MRI Compatible	0.66	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -435	Bio medical Engineering	Goods	Tymphano meter	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -436	Bio medical Engineering	Goods	Ultra sound and pneumatic Lithotripter unit	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -437	Bio medical Engineering	Goods	US SCAN MACHINE PORTABLE	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -438	Bio medical Engineering	Goods	Portable US Scanner	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -439	Bio medical Engineering	Goods	VAIN VEIWER	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -440	Bio medical Engineering	Goods	Acoma Ventilator	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -441	Bio medical Engineering	Goods	VENTILATORS	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -442	Bio medical Engineering	Goods	High Frequency Ventilator	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -443	Bio medical Engineering	Goods	MULTIFUNCTION ICU VENTILATOR	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -444	Bio medical Engineering	Goods	Ventilator - Non Invasive	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -445	Bio medical Engineering	Goods	Mobile Ventilator	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -446	Bio medical Engineering	Goods	portable Ventilator	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -447	Bio medical Engineering	Goods	PORTABLE VENTILATOR	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -448	Bio medical Engineering	Goods	PORTABLE VENTILATOR	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -449	Bio medical Engineering	Goods	incubator With ventilator	3.75	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	

BME -450	Bio medical Engineering	Goods	Video Colonoscope	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -451	Bio medical Engineering	Goods	Video Assistant Thoracoscopy system	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -452	Bio medical Engineering	Goods	WEIGHT MACHINE WITH HEIGHT SCAL	0.27	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -453	Bio medical Engineering	Goods	Wheel chair	0.24	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -454	Bio medical Engineering	Goods	X ray Illuminator	0.26	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -455	Bio medical Engineering	Goods	POTABLE X-RAY MACHINE	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
BME -456	Bio medical Engineering	Goods	Lacer machine	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2019	
CSTH - 100	*Colombo South Teaching Hospital, Kalubowila*	Works	Construction of office and store for maintenance contractor (continuation)	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 101	*Colombo South Teaching Hospital, Kalubowila*	Works	Repairs to lighting conductors in all building	2.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 102	*Colombo South Teaching Hospital, Kalubowila*	Works	Renovation of existing plumbing system (Phase I)	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 103	*Colombo South Teaching Hospital, Kalubowila*	Works	Renovation of consultant car Park	8.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 104	*Colombo South Teaching Hospital, Kalubowila*	Works	Construction of on call room for wd 15A & 15B	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	

CSTH - 105	*Colombo South Teaching Hospital, Kalubowila*	Works	Improving patient access to the ward/ unit in hospital with landscaping and Disable access	8.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 106	*Colombo South Teaching Hospital, Kalubowila*	Works	Construction of wound clinic at OPD	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 107	*Colombo South Teaching Hospital, Kalubowila*	Works	Renovation of ward 18	5.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 108	*Colombo South Teaching Hospital, Kalubowila*	Works	X-Ray Department Renovation	8.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 109	*Colombo South Teaching Hospital, Kalubowila*	Goods	Construction of forensic medicine department unit and molecular lab phase 1	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 110	*Colombo South Teaching Hospital, Kalubowila*	Goods	Extension to chest clinic Phase 1	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 111	*Colombo South Teaching Hospital, Kalubowila*	Works	Renovation of water sump	8.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 112	*Colombo South Teaching Hospital, Kalubowila*	Goods	Work station arrangement for salary branch	5.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	

CSTH - 113	*Colombo South Teaching Hospital, Kalubowila*	Works	Extension of canteen Phase 1	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 114	*Colombo South Teaching Hospital, Kalubowila*	Works	Extension of drivers rest room	5.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 115	*Colombo South Teaching Hospital, Kalubowila*	Works	Construction of Overhead Corridor for Ward 14 & 16	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 116	*Colombo South Teaching Hospital, Kalubowila*	Goods	Maintenance of fridges and air conditioners	15.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 117	*Colombo South Teaching Hospital, Kalubowila*	Goods	Services & maintenance of lift	3.50	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 118	*Colombo South Teaching Hospital, Kalubowila*	Goods	Services & maintenance of generators	2.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 119	*Colombo South Teaching Hospital, Kalubowila*	Goods	Services & maintenance of medical gas system	1.50	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 120	*Colombo South Teaching Hospital, Kalubowila*	Goods	Services & maintenance of mortuary coolers	1.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	

CSTH - 121	*Colombo South Teaching Hospital, Kalubowila*	Goods	Telephone Maintenance & system upgrading	6.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 122	*Colombo South Teaching Hospital, Kalubowila*	Works	Drainage system Renovation	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 123	*Colombo South Teaching Hospital, Kalubowila*	Goods	CCTV camera system	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 124	*Colombo South Teaching Hospital, Kalubowila*	Goods	Purchasing of medical equipment's list attached	1063.00	GOSL	NCB	SCAPC/MPC/RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 125	*Colombo South Teaching Hospital, Kalubowila*	Services	In service training programmed for Medical Officers, Nurses, PSM Staff, Health Service Assistance & health service assistants & health service Management	3.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 126	*Colombo South Teaching Hospital, Kalubowila*	Goods	Carry out energy audits to identify energy & water consuming system & potential reduction of energy & water waste & recommend ways to overcome deficiencies	2.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	

CSTH - 127	*Colombo South Teaching Hospital, Kalubowila*	Goods	Solar power system (Phase 1)	10.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 128	*Colombo South Teaching Hospital, Kalubowila*	Goods	Establishing and implementing work improvement strategies and patient safety measures in inward/ outpatient department and clinics	20.00	GOSL	NCB	MPC / RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 129	*Colombo South Teaching Hospital, Kalubowila*	Goods	Establishing PACS system in the hospital	50.00	GOSL	NCB	MPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 130	*Colombo South Teaching Hospital, Kalubowila*	Goods	Implementation of HIMS	15.00	GOSL	NCB	MPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 131	*Colombo South Teaching Hospital, Kalubowila*	Goods	Laboratory information system and Laboratory information Management system	10.00	GOSL	NCB	MPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 132	*Colombo South Teaching Hospital, Kalubowila*	Goods	Gang chair (100), table(35), Chairs(50)	3.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
CSTH - 133	*Colombo South Teaching Hospital, Kalubowila*	Goods	Bedside lockers (500), Bedhead table (150)	8.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	

CSTH - 134	*Colombo South Teaching Hospital, Kalubowila*	Goods	Computers(25), Printers (12)	3.00	GOSL	NCB	RPC	N	Initiate	01.01.2019	31.12.2019	
TH - Anu - 100	Teaching Hospital - Anuradhapura	Works	Construction of a Nurse Quarters Complex	139.00	GOSL	NCB	MPC	N	70% complete	2019		
TH - Anu - 101	Teaching Hospital - Anuradhapura	Works	Construction of an Oncology ward Complex	1020.00	GOSL	NCB	SCAPC	N	1St phase awarded & 20% Complete	2019		
TH - Anu - 102	Teaching Hospital - Anuradhapura	Works	Construction of an Accident & Emergency care unit	342.00	GOSL	NCB	SCAPC	N	Awarded - Poor Progress	2019		
TH - Anu - 103	Teaching Hospital - Anuradhapura	Works	Construction of an Academic & Administrative building of NTS	789.00	GOSL	NCB	SCAPC	N	5% Complete	2019		
TH - Anu - 104	Teaching Hospital - Anuradhapura	Works	Construction of a new MICU	600.00	GOSL	NCB	SCAPC	U	National Budget approved	2019	2020	
TH - Anu - 105	Teaching Hospital - Anuradhapura	Works	Construction of stores for medical supplies	572.00	GOSL	NCB	SCAPC	U	Sent to approval of national planning	2019	2020	
TH - Anu - 106	Teaching Hospital - Anuradhapura	Works	Cardiology building - JICA project	3766.00	JICA	ICB	SCAPC	U	Final discussion is complete	2020	2022	
TH - Anu - 107	Teaching Hospital - Anuradhapura	Works	Construction of Stroke unit	434.00	GOSL	NCB	SCAPC	U	TEC	2019	2020	

TH - Anu - 108	Teaching Hospital - Anuradhapura	Works	Complex	71.00	GOSL	NCB	MPC	U	MOH	2019	2019	
TH - Anu - 109	Teaching Hospital - Anuradhapura	Works	Completion of bikku ward complex	66.00	GOSL	NCB	MPC	U	MOH	2019	2019	
TH - Anu - 110	Teaching Hospital - Anuradhapura	Works	IV'	20.00	GOSL	NCB	MPC	U	Estimating	01.01.2019	31.12.2019	
TH - Anu - 111	Teaching Hospital - Anuradhapura	Works	Extension of administrative building	23.00	GOSL	NCB	MPC	U	MOH	2019	2019	
TH - Anu - 112	Teaching Hospital - Anuradhapura	Works	Repairs of Quarters	100.00	GOSL	NCB	MPC	U	Estimating	2019	2021	
TH - Anu - 113	Teaching Hospital - Anuradhapura	Works	Renovation of wards -	150.00	GOSL	NCB	MPC	U	Estimating	2019	2021	
TH - Anu - 114	Teaching Hospital - Anuradhapura	Works	Improvements of buildings	120.00	GOSL	NCB	MPC	U	Estimating	2019	2021	
TH - Anu - 115	Teaching Hospital - Anuradhapura	Works	Renovation of NTS	30.00	GOSL	NCB	MPC	U	Estimating	2019	2021	
TH - Anu - 116	Teaching Hospital - Anuradhapura	Works	Improvements of waste water system	15.00	GOSL	NCB	MPC	U	Consultant Selected	2019	2021	
TH - Anu - 117	Teaching Hospital - Anuradhapura	Works	Improved electrical system	20.00	GOSL	NCB	MPC	U	TEC need to select a Consultant	2019	2021	

TH - Anu - 118	Teaching Hospital - Anuradhapura	Goods	Bio Medical Equipment	900.00	GOSL	NCB	MPC	U	Planning stage	2019	2021	
TH - Anu - 119	Teaching Hospital - Anuradhapura	Goods	Other Equipment	150.00	GOSL	NCB	MPC	U	Planning stage	2019	2021	
TH - Anu - 120	Teaching Hospital - Anuradhapura	Goods	Equipment Repair	150.00	GOSL	NCB	MPC	U	Planning stage	2019	2021	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Goods	Medical Equipment	450.00	GOSL	NCB / Direct Purchase	RPC	U & P	Needs to fulfil	2019	2021	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Goods	Rehabilitation of M.Equi	75.00	GOSL	NCB / Direct Purchase	RPC	U & P	Needs to fulfil	2019	2021	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Works	Construction of New Building - Cardiology Unit	403.00	GOSL	NCB	SCAPC	U & P	Continue Constructio n	17.09.2017	16.09.2019	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Works	Construction of New Building - Renal Unit	492.00	GOSL	NCB	SCAPC	U & P	Continue Constructio n	12.12.2017	11.05.2019	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Works	Construction of New Building -Indian Surgical Unit	275.00	GO of India	NCB	SCAPC	U & P	Under Tender Procedure	2018	2020	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Works	Construction of New Buildings - Development of TH, Batticaloa.	9112.00	FF	NCB	SCAPC	U & P	NP approved.	2019	2021	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Works	Reconstruction of Existing Building	150.00	GOSL	NCB	RPC	U & P	Needs to fulfil	2019	2021	

Teaching Hospital - Batticaloa-100	TH - Batticaloa	Goods	Laboratory Equipment	150.00	GOSL	NCB	RPC	U & P	Needs to fulfil	2019	2021	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Goods	Radiology Equipment	150.00	GOSL	NCB	RPC	U & P	Needs to fulfil	2019	2021	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Goods	Hospital Furnitures	60.00	GOSL	NCB	RPC	U & P	Needs to fulfil	2019	2021	
Teaching Hospital - Batticaloa-100	TH - Batticaloa	Goods	Office Furnitures	60.00	GOSL	NCB	RPC	U & P	Needs to fulfil	2019	2021	
TH - Kandy 100	*Teaching Hospital Kandy*	Works	Construction of New Building complex at NTS	1099.00	GOSL	NCB	MPC	U	Tender awarded	01.06.2019	31.12.2021	
TH - Kandy 101	*Teaching Hospital Kandy*	Works	Construction of a Car park	2785.00	GOSL	NCB	MPC	U	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 102	*Teaching Hospital Kandy*	Works	Construction of Infection Disease Unit (Planning stage, fund by community organization)	350.00	Community organizatio n	NCB	SCAPC	P	Work in progress	01.06.2019	31.12.2021	
TH - Kandy 103	*Teaching Hospital Kandy*	Works	Construction of Mental Health complex	503.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 104	*Teaching Hospital Kandy*	Works	Expansion of Frazer ward	450.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2019	31.12.2021	

TH - Kandy 105	*Teaching Hospital Kandy*	Works	Project to shifting regional drug stores & Construction of four storied drug stores	500.00	GOSL	NCB	MPC	U	Plan & Estimate Completed	01.06.2019	31.12.2021	
TH - Kandy 106	*Teaching Hospital Kandy*	Works	Other minor building constructions & Repairs (recurrent)	75.00	GOSL	NCB	MPC	U	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 107	*Teaching Hospital Kandy*	Works	Continuation of constructions of New 12 Storied Cancer Treatment Centre	1945.00	GOSL	NCB	MPC	U	Work in progress	01.01.2014	01.01.2020	
TH - Kandy 108	*Teaching Hospital Kandy*	Works	Construction of six storied building for Thalassemia unit, blood bank, central endoscopy unit, drugs distribution center.	1702.00	GOSL	NCB	MPC	U	Work in progress	01.01.2019	01.01.2020	
TH - Kandy 109	*Teaching Hospital Kandy*	Works	Proposed Highly Specialized Maternity Care Unit & Stroke unit	837.00	GOSL	NCB	MPC	U	Tender procedure	01.01.2019	01.01.2021	
TH - Kandy 110	*Teaching Hospital Kandy*	Works	Construction of Accident & Emergency Treatment Unit	590.00	World Bank	NCB	MPC	U	Work in progress	01.01.2018	30.07.2019	
TH - Kandy 111	*Teaching Hospital Kandy*	Works	Construction Laboratory and Cardiology building (Proposed for JICA Project)	1109.00	JICA	NCB	MPC	U	Plan & Estimate Completed	01.06.2019	31.12.2023	

TH - Kandy 112	*Teaching Hospital Kandy*	Works	Development of Sewerage System of the Hospital - special project conducted with Kandy city development project to connect hospital sewerage system to greater Kandy sewerage system	45.00	GOSL	NCB	MPC	U	Plan & Estimate Completed	01.01.2019	01.06.2019	
TH - Kandy 113	*Teaching Hospital Kandy*	Works	Construction of a lecture hall at NTS	10.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 114	*Teaching Hospital Kandy*	Works	Construction of Canteen with all facilities at NTS	10.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 115	*Teaching Hospital Kandy*	Works	Other minor Building maintenance of NTS	10.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 116	*Teaching Hospital Kandy*	Works	Improvement of JMO lab	28.00	GOSL	NCB	MPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 117	*Teaching Hospital Kandy*	Works	Renovation of Eye, ENT and OMF wards	10.00	GOSL	NCB	RPC	U	Work in progress	01.01.2019	31.12.2019	
TH - Kandy 118	*Teaching Hospital Kandy*	Works	Renovation of OPD floor	10.00	GOSL	NCB	RPC	P	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 119	*Teaching Hospital Kandy*	Works	Renovation of corridor from CTOT to CTICU	4.20	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	

TH - Kandy 120	*Teaching Hospital Kandy*	Works	Renovation and tilling of patients waiting area of Cancer clinic	6.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 121	*Teaching Hospital Kandy*	Works	Renovation of Medical Record Room	3.50	GOSL	NCB	RPC	N	Plan & Estimate Completed	01.02.2019	31.12.2019	
TH - Kandy 122	*Teaching Hospital Kandy*	Works	Construction of Drug Stores - stage i	20.00	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 123	*Teaching Hospital Kandy*	Works	Expansion of ENT wards	10.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 124	*Teaching Hospital Kandy*	Works	Expansion of ward 5	10.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 125	*Teaching Hospital Kandy*	Works	Renovation of Ward 44/45	5.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 126	*Teaching Hospital Kandy*	Goods	Preparation of Bio Gas system of DSA unit	5.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 127	*Teaching Hospital Kandy*	Works	Renovation of ward 69	2.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 128	*Teaching Hospital Kandy*	Works	Development of a major passage connecting the OPD & Cardiology to eye Stage 01	15.00	GOSL	NCB	MPC	U	Plan & Estimate Completed	01.01.2019	31.12.2021	

TH - Kandy 129	*Teaching Hospital Kandy*	Works	Cardiology to Surgical Complex Stage 02		GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 130	*Teaching Hospital Kandy*	Works	Construction of Drivers Quarters , Ambulance garage & Rest room	20.00	GOSL	NCB	MPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 131	*Teaching Hospital Kandy*	Works	Renovation and alteration of indoor pharmacy	5.00	GOSL	NCB	RPC	U	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 132	*Teaching Hospital Kandy*	Works	Renovation of patients toilets in the Eye Hospital,OPD,Radiology department and rest of the hospital	13.50	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 133	*Teaching Hospital Kandy*	Works	Renovation of the staircases and corridor of the main ward complex	10.00	GOSL	NCB	RPC	P	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 134	*Teaching Hospital Kandy*	Works	Renovation and roof repair of Lower Hanthana Medical Officer’s quarters	4.00	GOSL	NCB	RPC	N	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 135	*Teaching Hospital Kandy*	Works	Renovation and expansion of the Tailoring unit of the hospital	2.50	GOSL	NCB	RPC	N	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 136	*Teaching Hospital Kandy*	Works	Construction of Consultant car park stage ii	20.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.10.2018	31.12.2019	
TH - Kandy 137	*Teaching Hospital Kandy*	Works	Carpeting of walls ,floor and roof of Audiology room of the ENT clinic	1.00	GOSL	NCB	RPC	P	Plan & Estimate Completed	01.01.2019	31.12.2019	

TH - Kandy 138	*Teaching Hospital Kandy*	Works	Renovation of KSM (Kandy Society of Medicine) building	8.00	GOSL	NCB	RPC	P	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 139	*Teaching Hospital Kandy*	Works	Renovation of patients toilets in ward 1,2 (pediatric) and 4 (ENT)	5.00	GOSL	NCB	RPC	N	Plan & Estimate Completed	01.01.2019	31.12.2019	
TH - Kandy 140	*Teaching Hospital Kandy*	Works	Painting of ward 20	0.60	GOSL	NCB	RPC	N	Plan & Estimate Completed	01.01.2019	31.12.2021	
TH - Kandy 141	*Teaching Hospital Kandy*	Works	Establishment of O2 tank and connecting supply to units	5.00	GOSL	NCB	RPC	P	Plan & Estimate Completed	01.01.2019	31.12.2022	
TH - Kandy 142	*Teaching Hospital Kandy*	Works	Construction of Medical ward complex stage II	1500.00	GOSL	NCB	SCApc	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 143	*Teaching Hospital Kandy*	Works	Construction of Surgical complex	3000.00	GOSL	NCB	SCAPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 144	*Teaching Hospital Kandy*	Works	Construction of Sub Specialty complex	2000.00	GOSL	NCB	SCAPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 145	*Teaching Hospital Kandy*	Works	Shifting and renovation of new Eye unit	500.00	GOSL	NCB	SCAPC	U	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 146	*Teaching Hospital Kandy*	Works	Upgrading and extension of sewerage system	150.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 147	*Teaching Hospital Kandy*	Works	Construction of connecting corridors	100.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	

TH - Kandy 148	*Teaching Hospital Kandy*	Works	Establishment of casualty theatre at main OT complex	25.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 149	*Teaching Hospital Kandy*	Works	Ward/Clinic/Toilet repairing	50.00	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 150	*Teaching Hospital Kandy*	Goods	Purchasing of electric passenger cart and patient transport carts	10.00	GOSL	NCB	RPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 151	*Teaching Hospital Kandy*	Works	Construction of quarters for Consultants	200.00	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 152	*Teaching Hospital Kandy*	Works	Construction of quarters for Medical Officers	200.00	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 153	*Teaching Hospital Kandy*	Works	Construction of quarters for Nurses	300.00	GOSL	NCB	SCAPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 154	*Teaching Hospital Kandy*	Works	Construction of quarters for Paramedical & Supplementary Medical staff	200.00	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 155	*Teaching Hospital Kandy*	Works	Construction of quarters for Health Assistant staff	300.00	GOSL	NCB	SCAPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 156	*Teaching Hospital Kandy*	Works	Construction of quarters for Other staff	500.00	GOSL	NCB	SCAPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	

TH - Kandy 157	*Teaching Hospital Kandy*	Works	Renovation of ENT, OMF & Dental unit building	150.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 158	*Teaching Hospital Kandy*	Works	Upgrading of rehabilitation services	100.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.02.2020	31.12.2022	
TH - Kandy 159	*Teaching Hospital Kandy*	Works	Renovation of OPD and clinic building St. I	50.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 160	*Teaching Hospital Kandy*	Works	Renovation of existing quarters	50.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 161	*Teaching Hospital Kandy*	Works	Renovation of OPD and clinic building St. II	50.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 162	*Teaching Hospital Kandy*	Works	Renovation of electric supply system of the hospital St. I	100.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 163	*Teaching Hospital Kandy*	Works	Renovation of electric supply system of the hospital St. II	100.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 164	*Teaching Hospital Kandy*	Goods	Establishment of public announcing system	100.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 165	*Teaching Hospital Kandy*	Works	Renovation of water supply system St. I	100.00	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 166	*Teaching Hospital Kandy*	Works	Renovation of water supply system St. II	100.00	GOSL	NCB	MPC	N	Plan & Estimate Completed	01.01.2020	31.12.2021	

TH - Kandy 167	*Teaching Hospital Kandy*	Goods	Renovation of CCTV network system	30.00	GOSL	NCB	MPC	P	Plan & Estimate Completed	01.01.2020	31.12.2021	
TH - Kandy 168	*Teaching Hospital Kandy*	Goods	3 MIRROR		GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 169	*Teaching Hospital Kandy*	Goods	A SCANER (20 L MASTER)	16.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 170	*Teaching Hospital Kandy*	Goods	ABG MACHINE	32.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 171	*Teaching Hospital Kandy*	Goods	ACT MACHINE	9.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 172	*Teaching Hospital Kandy*	Goods	ADJUSTABLE BAND DROPLER MACHINE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 173	*Teaching Hospital Kandy*	Goods	ADJUSTABLE BEDS	6.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 174	*Teaching Hospital Kandy*	Goods	ANAESTHESIA MULTIPARA MONITOR	2.10	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 175	*Teaching Hospital Kandy*	Goods	ANAESTHETIC MACHINE	108.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 176	*Teaching Hospital Kandy*	Goods	ANAESTHETIC MACHINE WITH NEONATAL PAEDIATRIC VENTILATOR	10.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 177	*Teaching Hospital Kandy*	Goods	ANAESTHETIC MACHINE WITH VENTILATOR	24.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 178	*Teaching Hospital Kandy*	Goods	ANTERIOR VICRECTOMY MACHINE	108.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 179	*Teaching Hospital Kandy*	Goods	AUTO CLAVING MACHINE (STERILIZER)	7.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 180	*Teaching Hospital Kandy*	Goods	AUTOREFRACTORS	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 181	*Teaching Hospital Kandy*	Goods	B.P.APPERATORS	1.86	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 182	*Teaching Hospital Kandy*	Goods	BABY WARMER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 183	*Teaching Hospital Kandy*	Goods	BABY WARMER WITH RESUSITATOR	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 184	*Teaching Hospital Kandy*	Goods	BALANCE BOARD	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 185	*Teaching Hospital Kandy*	Goods	BAR BEDS	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 186	*Teaching Hospital Kandy*	Goods	BASE INTENSIVE AND MULTIFLEX	9.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 187	*Teaching Hospital Kandy*	Goods	BED SIDE ELECTROLYTE (ISTAT) MACHINE	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 188	*Teaching Hospital Kandy*	Goods	BIOLOGICAL MICROSCOPE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 189	*Teaching Hospital Kandy*	Goods	BI-PAP MACHINE	30.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 190	*Teaching Hospital Kandy*	Goods	BIPHASIC DELIBRILATORES & EXTERNALPACING	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 191	*Teaching Hospital Kandy*	Goods	BIPLANE DSA	200.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 192	*Teaching Hospital Kandy*	Goods	BLOOD GAS ANALIZER	25.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 193	*Teaching Hospital Kandy*	Goods	BLOOD WARMER	7.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 194	*Teaching Hospital Kandy*	Goods	BRONCHOSCOPE	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 195	*Teaching Hospital Kandy*	Goods	B-SCAN MACHINE	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 196	*Teaching Hospital Kandy*	Goods	C PAP NEONATAL	0.70	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 197	*Teaching Hospital Kandy*	Goods	C.P.M.machine FOR ALL JOINT	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 198	*Teaching Hospital Kandy*	Goods	C.PAP MACHINE	34.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 199	*Teaching Hospital Kandy*	Goods	CAPNOMETERS	1.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 200	*Teaching Hospital Kandy*	Goods	CAPSULAR ENDOSCOPY SYSTEM	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 201	*Teaching Hospital Kandy*	Goods	CARDIAC DOPPLER MACHINES	100.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 202	*Teaching Hospital Kandy*	Goods	CENTRAL MONITORING SYSTEM	160.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 203	*Teaching Hospital Kandy*	Goods	CLINICAL OVERHEAD LAMP	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 204	*Teaching Hospital Kandy*	Goods	COLONOSCOPE	10.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 205	*Teaching Hospital Kandy*	Goods	COLPOSCOPE BED	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 206	*Teaching Hospital Kandy*	Goods	C-PAP VENTILATORS	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 207	*Teaching Hospital Kandy*	Goods	CRRT MACHINE	42.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 208	*Teaching Hospital Kandy*	Goods	CRYO MACHINE	3.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 209	*Teaching Hospital Kandy*	Goods	CT SCANNER	600.00	GOSL	NCB	SCAPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 210	*Teaching Hospital Kandy*	Goods	CTG MACHINE	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 211	*Teaching Hospital Kandy*	Goods	CUFF PRESSURE MACHINE MANOMETER	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 212	*Teaching Hospital Kandy*	Goods	DEFBRILATOR	144.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 213	*Teaching Hospital Kandy*	Goods	DEFIBRILATOR WITH MONITORING	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 214	*Teaching Hospital Kandy*	Goods	DEFIBRILLATOR WITH EXTERNAL PACE MAKER	9.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 215	*Teaching Hospital Kandy*	Goods	DENTAL CHAIR	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 216	*Teaching Hospital Kandy*	Goods	DENTAL ELECTRO CAUTERIZER	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 217	*Teaching Hospital Kandy*	Goods	DEODENOSCOPE	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 218	*Teaching Hospital Kandy*	Goods	DERMATOLOGICAL LASER SYSTEM	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 219	*Teaching Hospital Kandy*	Goods	DERMATOSCOPE	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 220	*Teaching Hospital Kandy*	Goods	DESKTOP COMPUTERS	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 221	*Teaching Hospital Kandy*	Goods	DIATHERMY MACHINE	13.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 222	*Teaching Hospital Kandy*	Goods	DIGITAL B.P APPERATOR	0.51	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 223	*Teaching Hospital Kandy*	Goods	DIGITAL RADIOGRAPHY SYSTEM	90.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 224	*Teaching Hospital Kandy*	Goods	DOPPLER	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 225	*Teaching Hospital Kandy*	Goods	DOPPLER ULTRASOUND MACHINE	64.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 226	*Teaching Hospital Kandy*	Goods	DOUBLE SURFACE PHOTOTHERAPY UNIT	15.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 227	*Teaching Hospital Kandy*	Goods	DVT PUMPS	18.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 228	*Teaching Hospital Kandy*	Goods	DXA SCANNER	100.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 229	*Teaching Hospital Kandy*	Goods	E.C.G. MACHINE	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 230	*Teaching Hospital Kandy*	Goods	ECHO MACHINE	175.00	GOSL	NCB	SCAPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 231	*Teaching Hospital Kandy*	Goods	ECT MACHINE	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 232	*Teaching Hospital Kandy*	Goods	ELECTRICAL SIMULATORS	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 233	*Teaching Hospital Kandy*	Goods	ELECTROLYTES ANALYSER	7.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 234	*Teaching Hospital Kandy*	Goods	ELECTRONIC APEX LOCATOR	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 235	*Teaching Hospital Kandy*	Goods	ELECTRONIC GP CUTTER	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 236	*Teaching Hospital Kandy*	Goods	ELECTRONIC PULP TESTER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 237	*Teaching Hospital Kandy*	Goods	ENDOMOTOR	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 238	*Teaching Hospital Kandy*	Goods	ENDOSCOPIC ULTRASOUND SYSTEM	24.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 239	*Teaching Hospital Kandy*	Goods	ENDOSCOPY CLEANING & PROCESSING MACHINE	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 240	*Teaching Hospital Kandy*	Goods	ENDOSCOPY DIATHEMY MACHINE	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 241	*Teaching Hospital Kandy*	Goods	ENDOSCOPY SYSTEM	10.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 242	*Teaching Hospital Kandy*	Goods	ENT HEAD LIGHT	0.10	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 243	*Teaching Hospital Kandy*	Goods	EXAMINATION BEDS	0.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 244	*Teaching Hospital Kandy*	Goods	FIBRE OPTIC BRONCHOSCOPE (ADULT)	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 245	*Teaching Hospital Kandy*	Goods	FIBRE OPTIC LARYNGESCOPE (ADULT)	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 246	*Teaching Hospital Kandy*	Goods	FLEXIBLE CYSTOSCOPE	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 247	*Teaching Hospital Kandy*	Goods	FLOW METER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 248	*Teaching Hospital Kandy*	Goods	FLUID WARMER	9.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 249	*Teaching Hospital Kandy*	Goods	FLUID WARMING CABINET	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 250	*Teaching Hospital Kandy*	Goods	FUNDUS CAMERA	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 251	*Teaching Hospital Kandy*	Goods	GADRCEEPS BENCH	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 252	*Teaching Hospital Kandy*	Goods	GAS STERILIZER	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 253	*Teaching Hospital Kandy*	Goods	HAEMATOCRIT MACHINE	12.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 254	*Teaching Hospital Kandy*	Goods	HAEMATOCRIT MACHINE (Bed side scanning)	18.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 255	*Teaching Hospital Kandy*	Goods	HAEMMORRHOIDAL BANDING APPARATUS	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 256	*Teaching Hospital Kandy*	Goods	HAND HELD DOPPLER	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 257	*Teaching Hospital Kandy*	Goods	HDU ADJUSTABLE BED	12.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 258	*Teaching Hospital Kandy*	Goods	HIGH FLOW NASAL OXYGEN	4.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 259	*Teaching Hospital Kandy*	Goods	HIGH FREQUENCY VENTILATOR	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 260	*Teaching Hospital Kandy*	Goods	HOLMIUM LASER DEVICE	35.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 261	*Teaching Hospital Kandy*	Goods	HUMPHREY FIELD ANALYSER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 262	*Teaching Hospital Kandy*	Goods	HYDRO SURGERY DEVICES WITH ARGON PLASMA	15.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 263	*Teaching Hospital Kandy*	Goods	ICU BEDS	11.20	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 264	*Teaching Hospital Kandy*	Goods	ICU BRIDGE MACHINE CEILINGS PENDANTS	12.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 265	*Teaching Hospital Kandy*	Goods	INFANT INCUBATOR	15.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 266	*Teaching Hospital Kandy*	Goods	INFRARED LAMPS	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 267	*Teaching Hospital Kandy*	Goods	INFUSION PUMPS	21.60	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 268	*Teaching Hospital Kandy*	Goods	INJECTION PUMP	31.12	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 269	*Teaching Hospital Kandy*	Goods	INTENSIVE CARE VENTILATOR WITH INVATIVES NONINAVATIVE VENTILATION MODES	30.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 270	*Teaching Hospital Kandy*	Goods	INTRA AEOTIC BALLOON PUMP	28.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 271	*Teaching Hospital Kandy*	Goods	INWARD MICROSCOPE	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 272	*Teaching Hospital Kandy*	Goods	IPL MACHINE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 273	*Teaching Hospital Kandy*	Goods	KERATOMETER	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 274	*Teaching Hospital Kandy*	Goods	LAPAROSCOPE UNIT	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 275	*Teaching Hospital Kandy*	Goods	LARGE BATTERY OPERATED DRILL & SAW SYSTEM	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 276	*Teaching Hospital Kandy*	Goods	LARYNGESCOPE	6.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 277	*Teaching Hospital Kandy*	Goods	LARYNGESCOPE WITH MACCOY BLADES	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 278	*Teaching Hospital Kandy*	Goods	LASER MACHINE (EYE)	60.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 279	*Teaching Hospital Kandy*	Goods	LEAD FREE LIGHTWEIGH APRONS(VES/SKIRT)	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 280	*Teaching Hospital Kandy*	Goods	LEAD FREE LIGHTWEIGH THYROID COLLARS	2.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 281	*Teaching Hospital Kandy*	Goods	LENSOMETER	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 282	*Teaching Hospital Kandy*	Goods	LIGHT CURE UNIT	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 283	*Teaching Hospital Kandy*	Goods	LIGHT FREQUANCY VENTILATOR	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 284	*Teaching Hospital Kandy*	Goods	LIGHTWEIGH RADIAWON PROTECTIVE EYE AWARE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 285	*Teaching Hospital Kandy*	Goods	LIQUID N2 GUN	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 286	*Teaching Hospital Kandy*	Goods	LUNG FUNCTION MACHINE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 287	*Teaching Hospital Kandy*	Goods	MICROMOTOR WITH DEBRIDER	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 288	*Teaching Hospital Kandy*	Goods	MICROSCOPE	18.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 289	*Teaching Hospital Kandy*	Goods	MINI AUTOCLAVE	25.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 290	*Teaching Hospital Kandy*	Goods	MINI PULSE OXYMETER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 291	*Teaching Hospital Kandy*	Goods	MOBLIE SHIELD LEAD GLASS	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 292	*Teaching Hospital Kandy*	Goods	MODEL SURVEYOR	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 293	*Teaching Hospital Kandy*	Goods	MODEL TRIMMER	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 294	*Teaching Hospital Kandy*	Goods	MRI SCANNER	120.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 295	*Teaching Hospital Kandy*	Goods	MULTIFUNCTION ICU VENTILATOR	7.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 296	*Teaching Hospital Kandy*	Goods	MULTIPARA MONITORS	1385.00	GOSL	NCB	SCAPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 297	*Teaching Hospital Kandy*	Goods	NEBULIZER	2.88	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 298	*Teaching Hospital Kandy*	Goods	NERVE STIMULATOR	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 299	*Teaching Hospital Kandy*	Goods	NEURO ENDOSCOPE	25.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 300	*Teaching Hospital Kandy*	Goods	NEURO NAVIGATOR	35.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 301	*Teaching Hospital Kandy*	Goods	NON INVASIVE VENTILATOR	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 302	*Teaching Hospital Kandy*	Goods	NORMAL BEDS	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 303	*Teaching Hospital Kandy*	Goods	O TELESCOPE 28115 A	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 304	*Teaching Hospital Kandy*	Goods	O TELESCOPE 7200 A	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 305	*Teaching Hospital Kandy*	Goods	O TELESCOPE 7218 A	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 306	*Teaching Hospital Kandy*	Goods	O TELESCOPE 7219 AA	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 307	*Teaching Hospital Kandy*	Goods	O_2 REGULATOR C FLOW METER	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 308	*Teaching Hospital Kandy*	Goods	O2 FLOW METER	2.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 309	*Teaching Hospital Kandy*	Goods	O_2 FLOW METERS & REGULATORS	3.75	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 310	*Teaching Hospital Kandy*	Goods	O2 REGULATORS	1.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 311	*Teaching Hospital Kandy*	Goods	OPEN INCUBATOR	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 312	*Teaching Hospital Kandy*	Goods	OPERATING THEATER LIGHTS CELING MOUNTED	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 313	*Teaching Hospital Kandy*	Goods	OPERATING THEATER TABLES	80.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 314	*Teaching Hospital Kandy*	Goods	OPTHALMIC BEDS	30.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 315	*Teaching Hospital Kandy*	Goods	OXYGEN CONCENTRATOR	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 316	*Teaching Hospital Kandy*	Goods	RADIOLOGICAL PACS SYSTEM	105.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 317	*Teaching Hospital Kandy*	Goods	PAEDIATRIC FIBROPTIC BRONCHOSCOPE	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 318	*Teaching Hospital Kandy*	Goods	PATIENT WARMER	22.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 319	*Teaching Hospital Kandy*	Goods	PEAK FLOW METER	0.02	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 320	*Teaching Hospital Kandy*	Goods	PHACO MACHINE	80.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 321	*Teaching Hospital Kandy*	Goods	PHARMACEUTICAL REFRIGERATOR	29.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 322	*Teaching Hospital Kandy*	Goods	PHOTO THERAPY UNIT	24.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 323	*Teaching Hospital Kandy*	Goods	PHYSIODESPENSOR(FOR IMPLANT PLACEMENT)	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 324	*Teaching Hospital Kandy*	Goods	PICCO CARDIAC OUT PUT MONITORING	40.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 325	*Teaching Hospital Kandy*	Goods	PNEUMATIC COMPRESSION PUMP	0.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 326	*Teaching Hospital Kandy*	Goods	PNEUMATIC TOURNIQUETE	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 327	*Teaching Hospital Kandy*	Goods	POP ROOM C` BEDS	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 328	*Teaching Hospital Kandy*	Goods	PORTABLE / TRANSPORT VENTILATOR NEONATAL/PAEDIATRICS	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 329	*Teaching Hospital Kandy*	Goods	PORTABLE ECHO MACHINE	12.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 330	*Teaching Hospital Kandy*	Goods	PORTABLE ECT MACHINE	2.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 331	*Teaching Hospital Kandy*	Goods	PORTABLE MULTIPARA MONITORS	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 332	*Teaching Hospital Kandy*	Goods	PORTABLE PULSE OXYMETERS	10.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 333	*Teaching Hospital Kandy*	Goods	PORTABLE SUCTION APPARATUS	3.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 334	*Teaching Hospital Kandy*	Goods	PORTABLE USS	96.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 335	*Teaching Hospital Kandy*	Goods	PORTABLE VENTILATOR	33.60	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 336	*Teaching Hospital Kandy*	Goods	Portable Ventilator (Acoma type)	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 337	*Teaching Hospital Kandy*	Goods	PORTABLE X-RAY	100.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 338	*Teaching Hospital Kandy*	Goods	PULS OXIMETER	20.40	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 339	*Teaching Hospital Kandy*	Goods	PULSE GENERATOR	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 340	*Teaching Hospital Kandy*	Goods	RAPID INFUSSION PUMP	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 341	*Teaching Hospital Kandy*	Goods	RESPIROMETERS	8.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 342	*Teaching Hospital Kandy*	Goods	RETINASCOPE	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 343	*Teaching Hospital Kandy*	Goods	ROTABALATION	30.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 344	*Teaching Hospital Kandy*	Goods	ROTOSEALER RS 120A	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 345	*Teaching Hospital Kandy*	Goods	RUBBER BAND LIGATION (HAEMORROBID)	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 346	*Teaching Hospital Kandy*	Goods	SEVAFLORAL VAPARIZOR	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 347	*Teaching Hospital Kandy*	Goods	SHORT WAVE DIATHERAMY MACHINE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 348	*Teaching Hospital Kandy*	Goods	SHORT WAVE DIATHEXY (S.W.D)MACHINE	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 349	*Teaching Hospital Kandy*	Goods	SLIT LAMP	17.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 350	*Teaching Hospital Kandy*	Goods	SLIT LAMP WITH TONOMETER	45.50	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 351	*Teaching Hospital Kandy*	Goods	SMALL LIQUID NITROGEON CYLINDER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 352	*Teaching Hospital Kandy*	Goods	SPECULAR MICROCOPE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 353	*Teaching Hospital Kandy*	Goods	SPHYGMOMANOMETER (Digital)	2.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 354	*Teaching Hospital Kandy*	Goods	SPIROMETER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 355	*Teaching Hospital Kandy*	Goods	SPOT LAMP	12.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 356	*Teaching Hospital Kandy*	Goods	SPYGMOMANOMETER (ANEROID)	2.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 357	*Teaching Hospital Kandy*	Goods	STATIC BICYCLE	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 358	*Teaching Hospital Kandy*	Goods	STERILIZER	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 359	*Teaching Hospital Kandy*	Goods	SUCTION APPARATUS	55.30	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 360	*Teaching Hospital Kandy*	Goods	SUPERNIUM MAKER	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 361	*Teaching Hospital Kandy*	Goods	TABLE TOP AUTOCLAVE MACHINE	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 362	*Teaching Hospital Kandy*	Goods	TABULER STEEL STAND	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 363	*Teaching Hospital Kandy*	Goods	TAG LASER MACHINE	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 364	*Teaching Hospital Kandy*	Goods	TEM MACHINE	15.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 365	*Teaching Hospital Kandy*	Goods	THEATER LAMP PORTABLE	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 366	*Teaching Hospital Kandy*	Goods	THEATER VENTILATOR	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 367	*Teaching Hospital Kandy*	Goods	THERAPUTIC COUCHES	4.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 368	*Teaching Hospital Kandy*	Goods	TILTING BED	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 369	*Teaching Hospital Kandy*	Goods	TONOMETER	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 370	*Teaching Hospital Kandy*	Goods	TRACHIAL DIALETER	0.10	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 371	*Teaching Hospital Kandy*	Goods	TRACTION MACHINE	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 372	*Teaching Hospital Kandy*	Goods	TRANSCRANIAL DOPPLER AND ECHO USS MACHINES	15.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 373	*Teaching Hospital Kandy*	Goods	TRANSPORT MONITOR NEO/PAE	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 374	*Teaching Hospital Kandy*	Goods	TRANSPORT MONITORS	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 375	*Teaching Hospital Kandy*	Goods	TREAD MILL	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 376	*Teaching Hospital Kandy*	Goods	TRIAL FRAMES	10.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 377	*Teaching Hospital Kandy*	Goods	TRIAL LENSE SETIN CASE	0.06	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 378	*Teaching Hospital Kandy*	Goods	ULRASOUND SCANNING MACHINE	50.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 379	*Teaching Hospital Kandy*	Goods	ULTRA SOUND THERAPHY UNIT (U.S.T)	18.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 380	*Teaching Hospital Kandy*	Goods	UPPER GI ENDOSCIPE	10.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 381	*Teaching Hospital Kandy*	Goods	V.P.S (UNINTERRUPTIBLE POWER SUPPLY)120KW	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 382	*Teaching Hospital Kandy*	Goods	VACCUM EXTRACTER	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 383	*Teaching Hospital Kandy*	Goods	VEIN FINDERS	12.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 384	*Teaching Hospital Kandy*	Goods	VENTILATOR BREATHING CIRCUITS	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 385	*Teaching Hospital Kandy*	Goods	VENTILATOR WITH NEONATE AND PAED MODE	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 386	*Teaching Hospital Kandy*	Goods	VENTILATORS	120.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 387	*Teaching Hospital Kandy*	Goods	VIDEO BRONCHOSCOPE	16.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 388	*Teaching Hospital Kandy*	Goods	VIDEO LARYNGESCOPE	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 389	*Teaching Hospital Kandy*	Goods	VIDEO LARYNGOSCOPE WITH STROBESCOPE	2.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 390	*Teaching Hospital Kandy*	Goods	VITRECTOMY MACHINE	25.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 391	*Teaching Hospital Kandy*	Goods	WALL HANGING MICROSCOPE	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 392	*Teaching Hospital Kandy*	Goods	WALL SUCTION APPARATUS	5.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 393	*Teaching Hospital Kandy*	Goods	WAX BATH UNIT	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 394	*Teaching Hospital Kandy*	Goods	X-RAY ILLUMINATER	0.33	GOSL	NCB	RPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 395	*Teaching Hospital Kandy*	Goods	X-RAY MACHINE (DIGITAL)	150.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
TH - Kandy 396	*Teaching Hospital Kandy*	Goods	X-RAY TABLE FOR P.M.UNIT	0.00	GOSL	NCB		N	Planning stage	1/1/2019	31/12/2021	

TH - Kandy 397	*Teaching Hospital Kandy*	Goods	YAG LASER	18.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	31/12/2021	
Teaching Hospital - Karapitiya - 100	TH - Karapitiya	Goods	Medical Equipment (New and Replacement)	2500.00	GOSL	MPC/RPC	SCAPC	P	Evaluation	1/1/2019	1/12/2021	Awaiting Allocation
Teaching Hospital - Karapitiya - 101	TH - Karapitiya	Goods	MSD Instrument and Government factory Items	800.00	GOSL	NCB	SCAPC	P	Evaluation	1/1/2019	1/12/2021	Awaiting Allocation
Teaching Hospital - Karapitiya - 102	TH - Karapitiya	Goods	Lan Instruments	300.00	GOSL		SCAPC	P	Evaluation	1/1/2019	1/12/2021	Awaiting Allocation
Teaching Hospital - Karapitiya - 103	TH - Karapitiya	Goods	Reagents (Local purchase)	240.00	GOSL		MPC	P	Evaluation	1/1/2019	1/12/2021	Awaiting Allocation
Teaching Hospital - Karapitiya - 104	TH - Karapitiya	Works	Construction of radiology unit phase II	8.12	GOSL	MPC	RPC	P	25%	17/8/2017		Progressing
Teaching Hospital - Karapitiya - 105	TH - Karapitiya	Works	Construction of Chemo therapy unit - phase II	8.14	GOSL	MPC	RPC	P	15%	17/8/2017		Progressing
Teaching Hospital - Karapitiya - 106	TH - Karapitiya	Works	Renovation works of COBOLT unit at Cancer ward	4.03	GOSL	MPC	RPC	P	95%	16/11/2016		Progressing
Teaching Hospital - Karapitiya - 107	TH - Karapitiya	Works	Eye theatre Phase II	9.82	GOSL	MPC	RPC	P	65%	17/8/2017		Progressing
Teaching Hospital - Karapitiya - 108	TH - Karapitiya	Works	OPD Entrance façade Steel structure	9.22	GOSL	MPC	RPC	P	45%	17/8/2017		Progressing

Teaching Hospital - Karapitiya - 109	TH - Karapitiya	Works	Construction of second floor of proposed three story ward complex for rehabilitation project at Maliban Hospital - Akmeemana	9.86	GOSL	MPC	RPC	P	85%	16/11/2016		Progressing
Teaching Hospital - Karapitiya - 110	TH - Karapitiya	Works	Electrical Renovation works for section A	7.02	GOSL	MPC	RPC	P	60%	16/2/2018		Progressing
Teaching Hospital - Karapitiya - 111	TH - Karapitiya	Works	Electrical Renovation works for section B	7.30	GOSL	MPC	RPC	P	60%	16/2/2018		Progressing
Teaching Hospital - Karapitiya - 112	TH - Karapitiya	Works	Electrical Renovation works for section C	7.42	GOSL	MPC	RPC	P	60%	16/12/2016		Progressing
Teaching Hospital - Karapitiya - 113	TH - Karapitiya	Works	Construction pre fabricated steel drug store at ETC	8.15	GOSL	MPC	RPC	P	95%	16/10/2016		Progressing
Teaching Hospital - Karapitiya - 114	TH - Karapitiya	Works	Modification for internal roads 1st security gate to CTU		GOSL	MPC	RPC	P	95%	16/10/2016		Progressing
Teaching Hospital - Karapitiya - 115	TH - Karapitiya	Works	Modification for internal roads main entrance to 1st security gate	6.23	GOSL	MPC	RPC	P	70%	16/10/2016		Progressing
Teaching Hospital - Karapitiya - 116	TH - Karapitiya	Works	Vehicle park near Doctor Quarters	8.03	GOSL	MPC	RPC	P	70%	17/8/2017		Progressing
Teaching Hospital - Karapitiya - 117	TH - Karapitiya	Works	Extension of Office & Diet branch	9.72	GOSL	MPC	RPC	P	70%	16/11/2016		Progressing

Teaching Hospital - Karapitiya - 118	TH - Karapitiya	Works	Dental Complex	1000.00	GOSL	MPC	SCAPC	P	3%	16/11/2016		Progressing
Teaching Hospital - Karapitiya - 119	TH - Karapitiya	Works	Construction of CHEMO THERAPY UNIT on 1st floor of linear accelerator building of cancer unit	9.34	GOSL	MPC	RPC	P	98%	16/2/2018		Progressing
Teaching Hospital - Karapitiya - 120	TH - Karapitiya	Works	Construction of Vehicle park & repairing of internal roads at cancer unit	8.10	GOSL	RPC	SCAPC	P	40%	16/11/2016		Progressing
Teaching Hospital - Karapitiya - 121	TH - Karapitiya	Works	Renovation of ward 35	8.20	GOSL	RPC	RPC	p	commenced	01.01.2019		Progressing
Teaching Hospital - Karapitiya - 122	TH - Karapitiya	Works	SS Racks for drug store	7.20	GOSL	RPC	RPC	p	0.35	16/11/2016		Progressing
Teaching Hospital - Karapitiya - 123	TH - Karapitiya	Works	Ground floor finishes at Maliban Hospital Akmeemana	8.35	GOSL	RPC	RPC	p	0.35	16/11/2016		Progressing
Teaching Hospital - Karapitiya - 124	TH - Karapitiya	Works	2nd floor roof and structure at Maliban Hospital-Akmeemana	9.50	GOSL	RPC	RPC	p	0.05	16/8/2018		Progressing
Teaching Hospital - Karapitiya - 125	TH - Karapitiya	Works	Ground floor aluminum work and external sewerage system at Maliban Hospital - Akmeemana	8.60	GOSL	RPC	RPC	p	Awarded	01.01.2019		Awarded still not commenced
Teaching Hospital - Karapitiya - 126	TH - Karapitiya	Works	Renovation of ward 11	9.40	GOSL	RPC	RPC	p	awarded still not commenced	01.01.2019		Awarded still not commenced

Teaching Hospital - Karapitiya - 127	TH - Karapitiya	Works	Renovation of ward 12	9.40	GOSL	RPC	RPC	P	awarded still not commenced	01.01.2019		Awarded still not commenced
Teaching Hospital - Karapitiya - 128	TH - Karapitiya	Works	Renovation of ward 46/47 Phase 1	9.00	GOSL	RPC	RPC	P	awarded still not commenced	01.01.2019		Awarded still not commenced
Teaching Hospital - Karapitiya - 129	TH - Karapitiya	Works	Extension for ward 46/47	8.13	GOSL	RPC	RPC	p	awarded still not commenced	01.01.2019		Awarded still not commenced
Teaching Hospital - Karapitiya - 130	TH - Karapitiya	Works	New Cardiology Unit	3000.00	GOSL through France soft loan	ICB	CAPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 131	TH - Karapitiya	Works	New Neuro Surgical Unit	3000.00	GOSL through Netherland soft loan	ICB	CAPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 132	TH - Karapitiya	Works	New Professorial Unit	900.00	GOSL through Higher Education	ICB	SCAPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 133	TH - Karapitiya	Works	New Cancer Unit	1000.00	GOSL + Donation	ICB	SCAPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 134	TH - Karapitiya	Works	Burn Treatment Unit	140.00	GOSL	MPC	MPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 135	TH - Karapitiya	Works	Construction of Maintenance unit	50.00	GOSL	RPC	MPC	P	Planning	1/1/2019	1/12/2021	Planning Stage

Teaching Hospital - Karapitiya - 136	TH - Karapitiya	Works	Constructions of new Medical Record room and Office Record room	45.00	GOSL	RPC	MPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 137	TH - Karapitiya	Works	Constructions of new Sewerage System	846.00	GOSL	ICB	SCAPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 138	TH - Karapitiya	Works	Constructions of New transport unit	100.00	GOSL	MPC	MPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 139	TH - Karapitiya	Works	Sport Medicine Unit	40.00	GOSL	RPC	MPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 140	TH - Karapitiya	Works	Establish a new waste collection center	10.00	GOSL	RPC	RPC	P	Planning	1/1/2019	1/12/2021	Planning Stage
Teaching Hospital - Karapitiya - 141	TH - Karapitiya	Works	Bath room renovations	15.00	GOSL	RPC	RPC	P	Tender	1/1/2019	1/12/2020	Awaiting allocations
Teaching Hospital - Karapitiya - 142	TH - Karapitiya	Works	Color wash of Wards	5.00	GOSL	RPC	RPC	P	Tender	1/1/2019	1/12/2020	Awaiting allocations
Teaching Hospital - Karapitiya - 143	TH - Karapitiya	Works	Color wash of Other units	5.00	GOSL	RPC	RPC	P	Tender	1/1/2019	1/12/2020	Awaiting allocations
Teaching Hospital - Karapitiya - 144	TH - Karapitiya	Works	Renovation of Wards	50.00	GOSL	MPC	MPC	P	Tender	1/1/2019	1/12/2020	Awaiting allocations
Teaching Hospital - Karapitiya - 145	TH - Karapitiya	Works	Renovations of Theaters	20.00	GOSL	RPC	MPC	P	Tender	1/1/2019	1/12/2020	Awaiting allocations

Teaching Hospital - Karapitiya - 146	TH - Karapitiya	Works	Drains and Gully repairs	30.00	GOSL	RPC	MPC	P	Tender	1/1/2019	1/12/2020	Awaiting allocations
Teaching Hospital - Karapitiya - 147	TH - Karapitiya	Works	Quarters Renovations	10.00	GOSL	RPC	RPC	P	Tender	1/1/2019	1/12/2020	Awaiting allocations
Teaching Hospital - Karapitiya - 148	TH - Karapitiya	Services	Laundry Services	50.00	GOSL	MPC	MPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 149	TH - Karapitiya	Services	Janitorial Services (Cleaning)	52.00	GOSL	MPC	MPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 150	TH - Karapitiya	Services	Security Services	150.00	GOSL	MPC	MPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 151	TH - Karapitiya	Services	Raw/Dried Food	150.00	GOSL	MPC	MPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 152	TH - Karapitiya	Goods	Fuel (Vehicles/Generators	80.00	GOSL	RPC	MPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 153	TH - Karapitiya	Goods	Telecommunication Service	9.00	GOSL	RPC	RPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 154	TH - Karapitiya	Goods	AC & Mortuary Coolers	75.00	GOSL	RPC	MPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 155	TH - Karapitiya	Goods	Gas and Oxygen	300.00	GOSL	MPC	SCAPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations

Teaching Hospital - Karapitiya - 156	TH - Karapitiya	Goods	Water & Electricity	390.00	GOSL	MPC	SCAPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
Teaching Hospital - Karapitiya - 157	TH - Karapitiya	Goods	Other Services	150.00	GOSL	RPC	SCAPC	P	Tender	1/1/2019	1/12/2021	Awaiting allocations
TH - KG - 100	*Teaching Hospital Kegalle*	Goods	Furniture &Office Equipment	8.00	GOSL	NCB	RPC	p	Planning stage	01.01.2019	31.12.2019	
TH - KG - 101	*Teaching Hospital Kegalle*	Goods	Hospital Equipment	12.00	GOSL	NCB	MPC	p	Planning stage	01.01.2019	31.12.2019	
TH - KG - 102	*Teaching Hospital Kegalle*	Goods	Other Equipment	7.00	GOSL	NCB	RPC	p	Planning stage	01.01.2019	31.12.2019	
TH - KG - 103	*Teaching Hospital Kegalle*	Goods	Stationeries	4.00	GOSL	NCB	RPC	p	Planning stage	01.01.2019	31.12.2019	
TH - KG - 104	*Teaching Hospital Kegalle*	Works	Accident & Emergency unit	45.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
TH - KG - 105	*Teaching Hospital Kegalle*	Works	Surgical HDU unit	35.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
TH - KG - 106	*Teaching Hospital Kegalle*	Works	New SICU	30.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
TH - KG - 107	*Teaching Hospital Kegalle*	Goods	Other Units - replacement	65.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
TH - KG - 108	*Teaching Hospital Kegalle*	Goods	Non- consumable Item	90.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	
TH - KG - 109	*Teaching Hospital Kegalle*	Goods	Medical Gas	11.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	

TH - KG - 110	*Teaching Hospital Kegalle*	Goods	Waste Management &Other Suppliers	11.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	
TH - KG - 111	*Teaching Hospital Kegalle*	Services	Diets	30.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	
TH - KG - 112	*Teaching Hospital Kegalle*	Goods	Uniforms	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	
TH - KG - 113	*Teaching Hospital Kegalle*	Goods	Service Agreements	10.70	GOSL	NCB	MPC	p	Planning stage	01.01.2018	31.12.2018	
TH - KG - 114	*Teaching Hospital Kegalle*	Goods	medical Equipment's Maintenance		GOSL	NCB	MPC	p	Planning stage	01.01.2018	31.12.2018	
TH - KG - 115	*Teaching Hospital Kegalle*	Services	Cleaning Services	23.00	GOSL	NCB	RPC	p	Planning stage	01.01.2018	31.12.2018	
TH - KG - 116	*Teaching Hospital Kegalle*	Services	Security Services	23.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
TH - KG - 117	*Teaching Hospital Kegalle*	Goods	Dead Body Disposal	23.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
TH - KG - 118	*Teaching Hospital Kegalle*	Goods	Vehicles repairs & Maintenance	23.00	GOSL	NCB	RPC/MPC	p	Planning stage	01.01.2018	31.12.2018	
Teaching Hospital - kurunegala - 100	TH - Kurunegala	Works	Estiblishement of clinic complex (stage - II)	10.00	GOSL	NCB	RPC	P	75%	01.01.2019	31.12.2019	
Teaching Hospital - kurunegala - 101	TH - Kurunegala	Goods	Estiblishement of Incinerator	15.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Teaching Hospital - kurunegala - 102	TH - Kurunegala	Works	Estiblishment of burns , Plastic surgery Unit with burn care packages	100.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	

Teaching Hospital - kurunegala - 103	TH - Kurunegala	Works	Estiblishemnt of Neurosugery unit	100.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
Teaching Hospital - kurunegala - 104	TH - Kurunegala	Works	Estiblishement of Paediatric surgery	100.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
Teaching Hospital - kurunegala - 105	TH - Kurunegala	Works	Estiblishement of Dental Complex - stage - I	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
Teaching Hospital - kurunegala - 106	TH - Kurunegala	Works	Pavilion & Gynmasium Funtioning with Sports medicine unit	20.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - kurunegala - 107	TH - Kurunegala	Works	Proposed CSSD & Seven storey ward complex	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala - 108	TH - Kurunegala	Works	Estiblishment of Quarters for Meidcial officers	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala - 109	TH - Kurunegala	Works	Estiblishement of Quarters for Nursing officers	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala - 110	TH - Kurunegala	Works	Estiblishment of Quarters for paramedical staffs - Stage - I	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala - 111	TH - Kurunegala	Works	Estilishment of Quarter complex for Junior staffs- Stage - I	10.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019		

Teaching Hospital - Kurunegala 112	TH - Kurunegala	Goods	Solar power system , Stage - II	20.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 113	TH - Kurunegala	Goods	Purchasing of Medical Equipment (Including maternity Complex & Cardiothoaric Unit	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 114	TH - Kurunegala	Goods	Purchsing of Medical & Surgical equipmemnts (other wards & Units attached here with)	500.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 115	TH - Kurunegala	Services	5s concept TQM and green Productivity	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 116	TH - Kurunegala	Services	Disaster management training for all staffs	0.20	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 117	TH - Kurunegala	Services	In service Training & Capacity building	0.20	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 118	TH - Kurunegala	Goods	Telephone Intercom system (Wiring)	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 119	TH - Kurunegala	Goods	Disaster coding system	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 120	TH - Kurunegala	Goods	Upgrading CCTV system	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		

Teaching Hospital - Kurunegala 121	TH - Kurunegala	Goods	out reach Clinic	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 122	TH - Kurunegala	Goods	Reviewing Hospitals Committee activities	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 123	TH - Kurunegala	Goods	Mobile clinic	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 124	TH - Kurunegala	Goods	promoting Sports & Recreational activities for staffs	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 125	TH - Kurunegala	Goods	office and Hopital Equipment	35.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 126	TH - Kurunegala	Goods	Lift Service agreement	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 127	TH - Kurunegala	Goods	Generator service agreement	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 128	TH - Kurunegala	Goods	Service House rent	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 129	TH - Kurunegala	Services	security service	20.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
Teaching Hospital - Kurunegala 130	TH - Kurunegala	Services	Cleaning service	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		

TH- Jaffna - 100	Teaching Hospital - Jaffna	Works	Construction of Children Hospital - Phase I	4540.00	GOSL	NCB	SCAPC	U	Waiting for Cabinet Approval	2019	2021	2019 - Rs. 1000Mn 2020 - Rs. 2000Mn 2021 - Rs. 1540Mn
TH- Jaffna - 101	Teaching Hospital - Jaffna	Works	Construction of Maternity Ward Complex	2778.00	GOSL	NCB	MPC	U	Waiting for Cabinet Approval	2019	2021	2019 - Rs. 1000Mn 2020 - Rs. 1000Mn 2021 - Rs. 778Mn
TH- Jaffna - 102	Teaching Hospital - Jaffna	Works	Construction of Accident Emergency & Surgical Subspecialty Ward Complex - Stage II	1317.00	GOSL	NCB	MPC	P	Awarded to Contractor	2019	2020	2019 - Rs. 800Mn 2020 - Rs. 517Mn
TH- Jaffna - 103	Teaching Hospital - Jaffna	Works	Construction of Cardiology & Cardiothoracic Unit	1060.00	GOSL	NCB	MPC	P	Waiting for Cabinet Approval	2019	2020	2019 - Rs. 600Mn 2020 - Rs. 460Mn
TH- Jaffna - 104	Teaching Hospital - Jaffna	Works	Construction of Stroke Unit	715.00	GOSL	NCB	MPC	P	Awarded to Contractor	2019	2020	2019 - Rs. 400Mn 2020 - Rs. 315Mn
TH- Jaffna - 105	Teaching Hospital - Jaffna	Works	Construction of Renal Unit	1775.00	GOSL	NCB	MPC	P	Waiting for Cabinet Approval	2019	2021	2019 - Rs. 900Mn 2020 - Rs. 500Mn 2021 - Rs. 375Mn
TH- Jaffna - 106	Teaching Hospital - Jaffna	Works	Expansion of Laboratory in Top Floor of JICA Building	160.00	GOSL	NCB	MPC	P	Obtained Cabinet Approval	2019	2020	2019 - Rs. 90Mn 2020 - Rs. 70Mn

TH- Jaffna - 107	Teaching Hospital - Jaffna	Works	Construction of Fully Equipped Eye Hospital	1200.00	GOSL	NCB	MPC	U	Preparing Plan and Estimate	2019	2021	2019 - Rs. 500Mn 2020 - Rs. 500Mn 2021 - Rs. 200Mn
TH- Jaffna - 108	Teaching Hospital - Jaffna	Works	Construction of Medical Officers' Quarters	600.00	GOSL	NCB	MPC	P	Preparing Plan and Estimate	2019	2020	2019 - Rs. 400Mn 2020 - Rs. 200Mn
TH- Jaffna - 109	Teaching Hospital - Jaffna	Works	Construction of Nursing Officers' Quarters	600.00	GOSL	NCB	MPC	P	Preparing Plan and Estimate	2019	2020	2019 - Rs. 400Mn 2020 - Rs. 200Mn
TH- Jaffna - 110	Teaching Hospital - Jaffna	Works	Renovation of Existing Buildings	300.00	GOSL	NCB	RPC	U	Estimate prepared	2019	2021	2019 - Rs. 100Mn 2020 - Rs. 100Mn 2021 - Rs. 100Mn
TH- Jaffna - 111	Teaching Hospital - Jaffna	Goods	Air Conditioners	20.00	GOSL	NCB	RPC	P	Prepared BID Document	01.01.2019	31.12.2019	2019 - Rs. 20Mn
TH- Jaffna - 112	Teaching Hospital - Jaffna	Goods	Furniture office &house hold Equipment -2102	10.00	GOSL	NCB	RPC	P	Prepared BID Document	01.01.2019	31.12.2019	2019 - Rs. 10Mn
TH- Jaffna - 113	Teaching Hospital - Jaffna	Goods	Hospital Equipment-2103	16.00	GOSL	NCB	RPC	P	Prepared BID Document	01.01.2019	31.12.2019	2019 - Rs. 16Mn 2020 - Rs. 20Mn 2021 - Rs. 25Mn
TH- Jaffna - 114	Teaching Hospital - Jaffna	Goods	1,000 KW Power Generator	50.00	GOSL	NCB	MPC	U	Preparation of Spec	01.01.2019	31.12.2019	2019 - Rs. 50Mn
TH- Jaffna - 115	Teaching Hospital - Jaffna	Goods	Boundary System	15.00	GOSL	NCB	MPC	P	Preparation of Spec	01.01.2019	31.12.2019	2019 - Rs. 15Mn

TH- Jaffna - 116	Teaching Hospital - Jaffna	Goods	Solar Power System for Hospital	250.00	GOSL	NCB	MPC	P	Preparation of Spec	01.01.2019	31.12.2021	2019 - Rs. 100Mn 2020 - Rs. 100Mn 2021 - Rs. 50Mn
TH- Jaffna - 117	Teaching Hospital - Jaffna	Goods	Central A/C System for Casualty Theatre	20.00	GOSL	NCB	RPC	U	Preparation of Spec	01.01.2019	31.12.2019	2019 - Rs. 20Mn
TH- Jaffna - 118	Teaching Hospital - Jaffna	Services	Security Service	40.00	GOSL	NCB	MPC	N	Awarded	01.01.2019	31.12.2019	2019 - Rs. 40Mn 2020 - Rs. 45Mn 2021 - Rs. 50Mn
TH- Jaffna - 119	Teaching Hospital - Jaffna	Services	Laundry Service	30.00	GOSL	NCB	MPC	N	Awarded	01.01.2019	31.12.2019	2019 - Rs. 30Mn 2020 - Rs. 34Mn 2021 - Rs. 44Mn
TH- Jaffna - 120	Teaching Hospital - Jaffna	Services	Cleaning Service	70.00	GOSL	NCB	MPC	N	Awarded	01.01.2019	31.12.2019	2019 - Rs. 70Mn 2020 - Rs. 72Mn 2021 - Rs. 75Mn
TH- Jaffna - 121	Teaching Hospital - Jaffna	Services	Diet	115.00	GOSL	NCB	MPC	N	Prepared estimate	01.01.2019	31.12.2019	2019 - Rs. 115Mn 2020 - Rs. 150Mn 2021 - Rs. 170Mn
TH- Jaffna - 122	Teaching Hospital - Jaffna	Goods	Maintenance of Electricity & Generator	15.00	GOSL	Direct (contract to CEB)	RPC	N	To be awarded	01.01.2019	31.12.2019	2019 - Rs. 15Mn 2020 - Rs. 18Mn 2021 - Rs. 21Mn

TH- Jaffna - 123	Teaching Hospital - Jaffna	Goods	Air conditioner Maintenance	10.00	GOSL	NCB	RPC	N	To be awarded	01.01.2019	31.12.2019	2019 - Rs. 10Mn 2020 - Rs. 12Mn 2021 - Rs. 15Mn
TH- Jaffna - 124	Teaching Hospital - Jaffna	Goods	Intercom telephone Maintenance & Repair	3.00	GOSL	NCB	RPC	N	To be awarded	01.01.2019	31.12.2019	2019 - Rs. 3Mn 2020 - Rs. 4Mn 2021 - Rs. 5Mn
TH- Jaffna - 125	Teaching Hospital - Jaffna	Goods	Maintenance of Lift	5.00	GOSL	NCB	RPC	N	To be awarded	01.01.2019	31.12.2019	2019 - Rs. 5Mn 2020 - Rs. 6Mn 2021 - Rs. 8Mn
TH- Jaffna - 126	Teaching Hospital - Jaffna	Goods	Maintenance of Medical Equipment's	50.00	GOSL	NCB	RPC	N	To be awarded	01.01.2019	31.12.2019	2019 - Rs. 50Mn 2020 - Rs. 70Mn 2021 - Rs. 90Mn
TH- Jaffna - 127	Teaching Hospital - Jaffna	Goods	Major Repairs of Vehicles	5.00	GOSL	NCB	RPC	N	To be awarded	01.01.2019	31.12.2019	2019 - Rs. 5Mn 2020 - Rs. 6Mn 2021 - Rs. 8Mn
TH- Jaffna - 128	Teaching Hospital - Jaffna	Goods	Sewerage Treatment	5.00	GOSL	Direct (contract to CECB)	RPC	N	To be awarded	01.01.2019	31.12.2019	2019 - Rs. 5Mn 2020 - Rs. 6Mn 2021 - Rs. 8Mn
THM-100	Teaching Hospital, Mahamodara	Goods	Minor repair & maintenance	10.00	GOSL	LNB	RPC	P	Planning stage	04.01.2019	31.12.2019	

THM-101	Teaching Hospital, Mahamodara	Works	Renovation of drugs stores, Administrative building, 20000gallon water tank, Demolition of Existing tank	14.00	GOSL	LNB	RPC	P	Planning stage	18.01.2019	30.11.2019	
THM-102	Teaching Hospital, Mahamodara	Works	Construction of Directors, Consultants, Medical Officers, Nursing Officers, Midwifes, Administrative Officer Quarters for New Maternity Hospital, Karapitiya	1582.80	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	Implement by Health Ministry
THM-103	Teaching Hospital, Mahamodara	Works	Acquisition of land for Exit Road of New Maternity Hospital, Karapitiya	26.00	GOSL	LNB	MPC	N	Planning stage	01.01.2019		
THM-104	Teaching Hospital, Mahamodara	Works	Construction of Irregations Canal at New Maternity Hospital	26.00	GOSL	LNB	MPC	N	Planning stage	01.01.2019		
THM-105	Teaching Hospital, Mahamodara	Works	Renovation of Rub Hall at NTS	4.30	GOSL	LNB	RPC	P	Planning stage	01.02.2019	30.09.2019	
THM-106	Teaching Hospital, Mahamodara	Works	Renovation of kitchen & quarters at NTS	9.70	GOSL	LNB	RPC	N	Planning stage	01.02.2019	30.09.2019	
THM-107	Teaching Hospital, Mahamodara	Goods	Electrical, Mortuary Cooling, Lift, Generator, Intercom System, AC machine, Hydroclave, Computers, Duplo, Photocopy machine, Fax machine	14.45	GOSL	LNB	MPC	P	Planning stage	20.01.2019	30.11.2019	

THM-108	Teaching Hospital, Mahamodara	Services	Conducting in Service Training Programes, for the staff	0.50	GOSL	Shopping	RPC	P	Planning stage	01.02.2019	31.12.2019	
THM-111	Teaching Hospital, Mahamodara	Goods	Medical Equipment (Annex 1)	120.00	GOSL	NCB	MPC	P	Planning stage	18.01.2019	30.11.2019	
THM-112	Teaching Hospital, Mahamodara	Goods	Lab equipment (Annex 2)	20.00	GOSL	NCB	MPC	P	Planning stage	18.01.2019	30.11.2019	
THM-113	Teaching Hospital, Mahamodara	Goods	Office equipment, Furniture & other (Annex 3)	12.00	GOSL	LNB	MPC	P	Planning stage	18.01.2019	30.11.2019	
THM-114	Teaching Hospital, Mahamodara	Goods	Installation of 1000 KVA Generetor for the New Maternity Hospital, Karapitiya	80.00	GOSL	LNB	MPC	P	Planning stage	01.01.2019		Implement by Health Ministry
THM-115	Teaching Hospital, Mahamodara	Goods	Installation of 2000 KVA bulk connection for the New Maternity Hospital, Karapitiya	61.80	GOSL	LNB	MPC	P	Planning stage	01.01.2019		
THP-100	***Teaching Hospital - Peradeniya***	Goods	Furniture & Office Equipment	33.80	GOSL	NCB	MPC	P	Already Requested List	01.01.2019	31.11.2019	
THP-101	*Teaching Hospital - Peradeniya*	Goods	Hospital Equipment	33.80	GOSL	NCB	MPC	P	Already Requested List	01.01.2020	31.11.2020	
THP-102	*Teaching Hospital - Peradeniya*	Goods	Other Equipment	16.90	GOSL	NCB	MPC	P	Already Requested List	01.01.2021	31.11.2021	
THP-103	*Teaching Hospital - Peradeniya*	Goods	Laboratory	169.00	GOSL	NCB	MPC	P	Already Requested List	01.01.2019	31.11.2019	
THP-104	*Teaching Hospital - Peradeniya*	Goods	Other Units - replacement	253.50	GOSL	NCB	SCAPC	P	Already Requested List	01.01.2019	31.11.2019	
THP-105	*Teaching Hospital - Peradeniya*	Goods	Laboratory & Radiology	243.69	GOSL	NCB / NS	SCAPC	P	Already Requested List	01.01.2019	31.11.2019	

THP-106	*Teaching Hospital - Peradeniya*	Goods	Local Purchase	381.38	GOSL	NCB / NS	SCAPC	P	Already Requested List	01.01.2019	31.11.2019	
THP-107	*Teaching Hospital - Peradeniya*	Goods	Waste Management & Other Suppliers	38.50	GOSL	NCB / NS	MPC	P	Already Requested List	01.01.2019	31.11.2019	
THP-108	*Teaching Hospital - Peradeniya*	Goods	Diets & uniform	67.44	GOSL	NCB / NS	MpC	P	Already Requested List	01.01.2019	31.11.2019	
THP-109	*Teaching Hospital - Peradeniya*	Works	Multi storied building Clinical work - Stage III	11200.00	FF	NCB / NS	SCAPC	P	Already Requested	01.02.2019	31.11.2019	
THP-110	*Teaching Hospital - Peradeniya*	Works	Construction of drug stores - Stage III	154.30	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-111	*Teaching Hospital - Peradeniya*	Works	Construction of judicial medical service- Stage III	64.00	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-112	*Teaching Hospital - Peradeniya*	Works	Extension of OPD - construction of 2nd floor	120.00	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-113	*Teaching Hospital - Peradeniya*	Works	Construction of upper floor of 7 & 8 - Preliminary works	120.00	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-114	*Teaching Hospital - Peradeniya*	Works	Construction of 2nd floor of VP OPD building	50.00	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-115	*Teaching Hospital - Peradeniya*	Works	Renovation of wards - Stage III	16.00	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-116	*Teaching Hospital - Peradeniya*	Works	Renovation of MOO quarters - Stage III	20.00	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-117	*Teaching Hospital - Peradeniya*	Works	Renovation of NO quarters - Stage III	20.00	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	
THP-118	*Teaching Hospital - Peradeniya*	Goods	Implementation of RIS & PACS in Dept of Radiology	40.50	GOSL	NCB / NS	MPC	P	Already Requested	01.02.2019	31.11.2019	

THP-119	*Teaching Hospital - Peradeniya*	Goods	Sewerage system with delayed tanks	10.00	GOSL	NCB / NS	RPC	P	Already Requested	01.02.2019	31.11.2019	
THP-120	*Teaching Hospital - Peradeniya*	Goods	Solar power system	50.00	GOSL	NCB / NS	MPC	N	Already Requested	01.02.2019	31.11.2019	
THP-121	*Teaching Hospital - Peradeniya*	Goods	Service Agreements.	42.25	GOSL	NCB / NS	RPC	P	Already Requested List	01.01.2019	31.11.2019	
THP-122	*Teaching Hospital - Peradeniya*	Goods	Medical Equipment's Maintenance.	33.80	GOSL	NCB / NS	MPC	P	Routine Activities	01.01.2019	31.11.2019	
THP-123	*Teaching Hospital - Peradeniya*	Services	Cleaning Services & Security	135.90	GOSL	NCB / NS	SCAPC	P	Routine Activities	01.01.2019	31.11.2019	
THP-124	*Teaching Hospital - Peradeniya*	Goods	Vehicles, plant, buildings and machinery Repairs & Maintenance.	37.10	GOSL	NCB / NS	MPC	P	Routine Activities	01.01.2019	31.11.2019	
THP-125	*Teaching Hospital - Peradeniya*	Goods	Maintenance of ICT infrastructure LAN and computers)	11.80	GOSL	NCB / NS	MPC	P	Routine Activities	01.01.2019	31.11.2019	
TH - Ragama-100	Teaching Hospital - Ragama	Goods	Microscope -6	1.50	GOSL	NCB	RPC	N	To be purchased	2019	2021	2 microscopes yearly
TH - Ragama-101	***Teaching Hospital - Ragama***	Goods	Dual head microscope	1.00	GOSL	NCB	RPC	N	To be purchased	2019	2019	
TH - Ragama-102	Teaching Hospital - Ragama	Goods	5 part full blood count analyzer	4.50	GOSL	NCB	RPC	U	Processing	2018	2018	
TH - Ragama-103	Teaching Hospital - Ragama	Goods	Two 5 part full blood count analyzers	10.00	GOSL	NCB	RPC	N	To be purchased	2019	2021	one in 2019 and 2021
TH - Ragama-104	Teaching Hospital - Ragama	Goods	Fully automated coagulation analyzer	5.00	GOSL	NCB	RPC	U	Processing	2018	2018	
TH - Ragama-105	Teaching Hospital - Ragama	Goods	Incubator (Small)	0.50	GOSL	NCB	RPC	U	Processing	2018	2018	

TH - Ragama-106	Teaching Hospital - Ragama	Goods	Fully automated coagulation analyzer	6.00	GOSL	NCB	RPC	N	To be purchased	2020	2020	
TH - Ragama-107	Teaching Hospital - Ragama	Goods	Circulating water bath	0.50	GOSL	NCB	RPC	N	To be purchased	2019	2019	
TH - Ragama-108	Teaching Hospital - Ragama	Goods	Hot air oven	0.50	GOSL	NCB	RPC	N	To be purchased	2020	2020	
TH - Ragama-109	Teaching Hospital - Ragama	Goods	2 Centrifuge (hold 48 tubes)	1.50	GOSL	NCB	RPC	N	To be purchased	2019	2021	one in 2019 and 2021
TH - Ragama-110	Teaching Hospital - Ragama	Goods	Slide sorting Cabinet (Small)	0.80	GOSL	NCB	RPC	N	To be purchased	2019	2019	
TH - Ragama-111	Teaching Hospital - Ragama	Goods	Vortex Mixer(Small)	0.40	GOSL	NCB	RPC	N	To be purchased	2020	2020	
TH - Ragama-112	Teaching Hospital - Ragama	Goods	To complete the extension of the laboratory	1.00	GOSL	NCB	RPC	U	To be arranged	2018		
TH - Ragama-113	Teaching Hospital - Ragama	Goods	Lab information system	2.00	GOSL	NCB	RPC	U	To be arranged	2019		
TH - Ragama-114	Teaching Hospital - Ragama	Goods	Pneumatic sample transport system	2.00	GOSL	NCB	RPC	N	To be arranged	2020		
TH - Ragama-115	Teaching Hospital - Ragama	Goods	Consumable Reagent	109.89	GOSL	NCB	MPC	N	Planning stage	2019		
TH - Ragama-116	Teaching Hospital - Ragama	Goods	Consumable Reagent	131.87	GOSL	NCB	MPC	N	Planning stage	2020		
TH - Ragama-117	Teaching Hospital - Ragama	Goods	Consumable Reagent	158.25	GOSL	NCB	MPC	N	Planning stage	2021		
TH - Ragama-118	Teaching Hospital - Ragama	Goods	Hot Air Oven	0.50	GOSL	NCB	RPC	U	Processing	2018		

TH - Ragama-119	Teaching Hospital - Ragama	Goods	Incubator	1.00	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-120	Teaching Hospital - Ragama	Goods	Co2 incubator	2.00	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-121	Teaching Hospital - Ragama	Goods	Automated bacterial identification system	5.00	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-122	Teaching Hospital - Ragama	Goods	Laboratory autoclave	2.00	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-123	Teaching Hospital - Ragama	Goods	Elisa reader	0.20	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-124	Teaching Hospital - Ragama	Goods	Binocular microscope	0.30	GOSL	NCB	RPC	N	Processing	2018		
TH - Ragama-125	Teaching Hospital - Ragama	Goods	Modular extension to blood culture system	0.30	GOSL	NCB	RPC	N	Processing	2018		
TH - Ragama-126	Teaching Hospital - Ragama	Goods	Binocular microscope	0.30	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-127	Teaching Hospital - Ragama	Goods	Laboratory autoclave	2.00	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-128	Teaching Hospital - Ragama	Goods	Laboratory Freezer	0.30	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-129	Teaching Hospital - Ragama	Goods	Digital Thermometer	0.10	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-130	Teaching Hospital - Ragama	Goods	LIS	4.00	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-131	Teaching Hospital - Ragama	Goods	Water Bath	0.10	GOSL	NCB	RPC	N	To be purchased	2019		

TH - Ragama-132	Teaching Hospital - Ragama	Goods	Laboratory refrigerator	0.30	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-133	Teaching Hospital - Ragama	Goods	Centrifuge	0.10	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-134	Teaching Hospital - Ragama	Goods	Water Distiller	0.30	GOSL	NCB	RPC	N	To be purchased	2019		
TH - Ragama-135	Teaching Hospital - Ragama	Goods	Vortex mixture	0.40	GOSL	NCB	RPC	N	To be purchased	2020		
TH - Ragama-136	Teaching Hospital - Ragama	Goods	Chemical Balance	0.10	GOSL	NCB	RPC	N	To be purchased	2020		
TH - Ragama-137	Teaching Hospital - Ragama	Goods	Miniwidal	0.60	GOSL	NCB	RPC	N	To be purchased	2021		
TH - Ragama-138	Teaching Hospital - Ragama	Goods	Antibiotic Disc Dispenser	0.10	GOSL	NCB	RPC	N	To be purchased	2021		
TH - Ragama-139	Teaching Hospital - Ragama	Goods	Consumable Reagent	7.00	GOSL	NCB	RPC	N	Planning stage	2019		
TH - Ragama-140	Teaching Hospital - Ragama	Goods	Consumable Reagent	8.50	GOSL	NCB	RPC	N	Planning stage	2020		
TH - Ragama-141	Teaching Hospital - Ragama	Goods	Consumable Reagent	10.00	GOSL	NCB	RPC	N	Planning stage	2021		
TH - Ragama-142	Teaching Hospital - Ragama	Goods	Polarizer	0.50	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-143	Teaching Hospital - Ragama	Goods	Multiheaded Microscope	4.00	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-144	Teaching Hospital - Ragama	Goods	Dual Head Microscope	1.00	GOSL	NCB	RPC	U	Processing	2018		

TH - Ragama-145	Teaching Hospital - Ragama	Goods	Fluorescence Microscope	4.00	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-146	Teaching Hospital - Ragama	Goods	Microscope	1.00	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-147	Teaching Hospital - Ragama	Goods	Hot Air Oven	0.40	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-148	Teaching Hospital - Ragama	Goods	Incubator (Small)	0.40	GOSL	NCB	RPC	U	Planning stage	2018		
TH - Ragama-149	Teaching Hospital - Ragama	Goods	Chemical Balance	0.30	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-150	Teaching Hospital - Ragama	Goods	Floating Water Bath	0.30	GOSL	NCB	RPC	U	Processing	2018		
TH - Ragama-151	Teaching Hospital - Ragama	Goods	Tissue Embedding System	1.80	GOSL	NCB	RPC	U	Planning stage	2018		
TH - Ragama-152	Teaching Hospital - Ragama	Goods	Slide Storing Cabinet	0.40	GOSL	NCB	RPC	P	Planning stage	2018		
TH - Ragama-153	Teaching Hospital - Ragama	Goods	Block Storing Cabinet	0.40	GOSL	NCB	RPC	P	Planning stage	2018		
TH - Ragama-154	Teaching Hospital - Ragama	Goods	Slide Printer	4.00	GOSL	NCB	RPC	P	Planning stage	2018		
TH - Ragama-155	Teaching Hospital - Ragama	Goods	Block Printer	4.00	GOSL	NCB	RPC	P	Planning stage	2018		
TH - Ragama-156	Teaching Hospital - Ragama	Goods	Automated Steiner	8.50	GOSL	NCB	RPC	P	Planning stage	2018		
TH - Ragama-157	Teaching Hospital - Ragama	Goods	Manual Microtome	1.80	GOSL	NCB	RPC	N	Processing	2018		

TH - Ragama-158	Teaching Hospital - Ragama	Goods	Tissue Processer	5.00	GOSL	NCB	RPC	N	Planning stage	2019		
TH - Ragama-159	Teaching Hospital - Ragama	Goods	Cover Slipper	9.00	GOSL	NCB	RPC	N	Planning stage	2019		
TH - Ragama-160	Teaching Hospital - Ragama	Goods	Cut up Station	7.00	GOSL	NCB	RPC	N	Planning stage	2019		
TH - Ragama-161	Teaching Hospital - Ragama	Goods	Automated Microtome	8.00	GOSL	NCB	RPC	N	Planning stage	2020		
TH - Ragama-162	Teaching Hospital - Ragama	Goods	Vacuum tissue processor	5.00	GOSL	NCB	RPC	N	Planning stage	2020		
TH - Ragama-163	Teaching Hospital - Ragama	Goods	Floating Water Bath	3.00	GOSL	NCB	RPC	N	Planning stage	2020		
TH - Ragama-164	Teaching Hospital - Ragama	Goods	Automated Steiner	9.00	GOSL	NCB	RPC	N	Planning stage	2020		
TH - Ragama-165	Teaching Hospital - Ragama	Goods	LIS	50.00	GOSL	NCB	MPC	N	Planning stage	2020		
TH - Ragama-166	Teaching Hospital - Ragama	Goods	Immune Histochemistry Analyzer	14.00	GOSL	NCB	MPC	N	Planning stage	2021		
TH - Ragama-167	Teaching Hospital - Ragama	Goods	Heat Plate	0.20	GOSL	NCB	RPC	N	Planning stage	2021		
TH - Ragama-168	Teaching Hospital - Ragama	Goods	Automated Steiner	9.50	GOSL	NCB	RPC	N	Planning stage	2021		
TH - Ragama-169	Teaching Hospital - Ragama	Goods	Hot Air Oven	0.60	GOSL	NCB	RPC	N	Planning stage	2021		
TH - Ragama-170	Teaching Hospital - Ragama	Goods	Incubator (Small)	0.50	GOSL	NCB	RPC	N	Planning stage	2021		

TH - Ragama-171	Teaching Hospital - Ragama	Goods	Floating Water Bath	0.40	GOSL	NCB	RPC	N	Planning stage	2021		
TH - Ragama-172	Teaching Hospital - Ragama	Goods	Building for Histology Dept.	50.00	GOSL	NCB	MPC	N	Planning stage	2021		
TH - Ragama-173	Teaching Hospital - Ragama	Goods	Consumables	0.10	GOSL	NCB	RPC	N	Planning stage	2019		
TH - Ragama-174	Teaching Hospital - Ragama	Goods	Consumables	0.15	GOSL	NCB	RPC	N	Planning stage	2020		
TH - Ragama-175	Teaching Hospital - Ragama	Goods	Consumables	0.20	GOSL	NCB	RPC	N	Planning stage	2021		
TH - Ragama-176	Teaching Hospital - Ragama	Goods	Liquid Chromatography Mass spectrophotometry (LCMS)	60.00	GOSL	NCB	MPC	N	Approved for 2018, waiting to publish paper advertisement	1/9/2018	1/3/2019	This time duration given if we connot complete the process within 2018
TH - Ragama-177	Teaching Hospital - Ragama	Goods	Fully automated Biochemistry Analyzer	15.00	GOSL	NCB	MPC	N	Planning stage	1/1/2020	5/1/2020	
TH - Ragama-178	Teaching Hospital - Ragama	Goods	Fully automated Immunoanalyzer	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2020	5/1/2020	
TH - Ragama-179	Teaching Hospital - Ragama	Goods	Front ent automation line with auto centrifugation	20.00	GOSL	NCB	MPC	N	Planning stage	19-01-2020	1/5/2019	
TH - Ragama-180	Teaching Hospital - Ragama	Goods	PH meter	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	3/1/2019	
TH - Ragama-181	Teaching Hospital - Ragama	Goods	Laboratory Refrigerator	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/5/2019	

TH - Ragama-182	Teaching Hospital - Ragama	Goods	Centrifuge	25.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	1/5/2019	
TH - Ragama-183	Teaching Hospital - Ragama	Goods	Laboratory Information	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/5/2019	
TH - Ragama-184	Teaching Hospital - Ragama	Goods	Pneumatic tube transport system covering entire hospital	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/5/2019	This time duration given if we connot complete the process within 2018
TH - Ragama-185	Teaching Hospital - Ragama	Goods	Infrared spectroscope (Stone Analysis)	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/5/2019	This time duration given if we connot complete the process within 2018
TH - Ragama-186	Teaching Hospital - Ragama	Goods	Capillary Electrophoresis System	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2020	5/1/2020	Existing system is 3 years old now
TH - Ragama-187	Teaching Hospital - Ragama	Goods	Nephalometer	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2020	5/1/2020	
TH - Ragama-188	Teaching Hospital - Ragama	Goods	Consumable Reagent	105.00	GOSL	NCB	MPC	N	Planning stage	2019		
TH - Ragama-189	Teaching Hospital - Ragama	Goods	Consumable Reagent	126.00	GOSL	NCB	MPC	N	Planning stage	2020		
TH - Ragama-190	Teaching Hospital - Ragama	Goods	Consumable Reagent	151.00	GOSL	NCB	MPC	N	Planning stage	2021		

TH - Ragama-191	Teaching Hospital - Ragama	Goods	Liquid Chromatography Mass spectrophotometry (LCMS)	60.00	GOSL	NCB	MPC	N	Approved for 2018, waiting to publish paper advertisement	1/9/2018	1/3/2019	This time duration given if we connot complete the process within 2018
TH - Ragama-192	Teaching Hospital - Ragama	Goods	Fully automated Biochemistry Analyzer	15.00	GOSL	NCB	MPC	N	Planning stage	1/1/2020	5/1/2020	
TH - Ragama-193	Teaching Hospital - Ragama	Goods	Fully automated Immunoanalyzer	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2020	5/1/2020	
TH - Ragama-194	Teaching Hospital - Ragama	Goods	Front ent automation line with auto centrifugation	20.00	GOSL	NCB	MPC	N	Planning stage	19-01-2020	1/5/2019	
TH - Ragama-195	Teaching Hospital - Ragama	Goods	PH meter	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	3/1/2019	
TH - Ragama-196	Teaching Hospital - Ragama	Goods	Laboratory Refrigerator	10.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	1/5/2019	
TH - Ragama-197	Teaching Hospital - Ragama	Goods	Centrifuge	25.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	1/5/2019	
TH - Ragama-198	Teaching Hospital - Ragama	Goods	Laboratory Information	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/5/2019	
TH - Ragama-199	Teaching Hospital - Ragama	Goods	Pneumatic tube transport system covering entire hospital	10.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/5/2019	This time duration given if we connot complete the process within 2018

TH - Ragama-200	Teaching Hospital - Ragama	Goods	Infrared spectroscope (Stone Analysis)	3.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/5/2019	This time duration given if we connot complete the process within 2018
TH - Ragama-201	Teaching Hospital - Ragama	Goods	Capillary Electrophoresis System	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2020	5/1/2020	Existing system is 3 years old now
TH - Ragama-202	Teaching Hospital - Ragama	Goods	Nephalometer	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2020	5/1/2020	
TH - Ragama-203	Teaching Hospital - Ragama	Goods	Consumable Reagent	105.00	GOSL	NCB	MPC	N	Planning stage	2019		
TH - Ragama-204	Teaching Hospital - Ragama	Goods	Consumable Reagent	126.00	GOSL	NCB	MPC	N	Planning stage	2020		
TH - Ragama-205	Teaching Hospital - Ragama	Goods	Consumable Reagent	151.00	GOSL	NCB	MPC	N	Planning stage	2021		
TH - Ragama-206	Teaching Hospital - Ragama	Goods	AVL Analyzer (Laboratory)	70.00	GOSL	NCB	MPC	U	Planning stage	2019		
TH - Ragama-207	Teaching Hospital - Ragama	Goods	AVL Analyzer (Laboratory)	80.00	GOSL	NCB	MPC	U	Planning stage	2020		
TH - Ragama-208	Teaching Hospital - Ragama	Goods	AVL Analyzer (Laboratory)	90.00	GOSL	NCB	MPC	U	Planning stage	2021		
TH - Ragama-209	Teaching Hospital - Ragama	Goods	Lab Consumables	70.00	GOSL	NCB	MPC	U	Planning stage	2019		
TH - Ragama-210	Teaching Hospital - Ragama	Goods	Lab Consumables	82.00	GOSL	NCB	MPC	U	Planning stage	2020		

TH - Ragama-211	Teaching Hospital - Ragama	Goods	Lab Consumables	98.00	GOSL	NCB	MPC	U	Planning stage	2021		
TH - Ragama-212	Teaching Hospital - Ragama	Goods	Lab Chemicals	32.00	GOSL	NCB	MPC	U	Planning stage	2019		
TH - Ragama-213	Teaching Hospital - Ragama	Goods	Lab Chemicals	37.00	GOSL	NCB	MPC	U	Planning stage	2020		
TH - Ragama-214	Teaching Hospital - Ragama	Goods	Lab Chemicals	42.00	GOSL	NCB	MPC	U	Planning stage	2021		
TH - Ragama-215	Teaching Hospital - Ragama	Goods	Medical Equipment (Static Digital X-ray Machine)	30.00	GOSL	NCB	MPC	P	To be purchased	2019		Priority to be given because of the PACS System
TH - Ragama-216	Teaching Hospital - Ragama	Goods	Medical Equipment (Mobile Digital X-ray Machine-Single Panel)	20.00	GOSL	NCB	MPC	P	To be purchased	2019		Priority to be given because of the PACS System
TH - Ragama-217	Teaching Hospital - Ragama	Goods	Medical Equipment (Static Digital X-ray Machine)	30.00	GOSL	NCB	MPC	P	To be purchased	2019		Priority to be given because of the PACS System
TH - Ragama-218	Teaching Hospital - Ragama	Goods	Medical Equipment (Mobile Digital X-ray Machine-Single Panel)	20.00	GOSL	NCB	MPC	P	To be purchased	2020		Priority to be given because of the PACS System

TH - Ragama-219	Teaching Hospital - Ragama	Goods	Medical Equipment CBCT Dental Equipment	20.00	GOSL	NCB	MPC	P	To be purchased	2019		Priority to be given as requested by the Consultant Dental Surgeon
TH - Ragama-220	Teaching Hospital - Ragama	Goods	Consumables Through MSD	47.80	GOSL	NCB	MPC	P	To be Processed	2019	2019	XRAY Films, Radiological Contrast etc.
TH - Ragama-221	Teaching Hospital - Ragama	Goods	Consumables Through LP	10.21	GOSL	NCB	MPC	P	To be Processed	2019	2019	Syringes, Connecting Tubes etc. for CT
TH - Ragama-222	Teaching Hospital - Ragama	Goods	Consumables Through MSD	59.75	GOSL	NCB	MPC	P	To be Processed	2020	2020	XRAY Films, Radiological Contrast, US Scan jel etc.
TH - Ragama-223	Teaching Hospital - Ragama	Goods	Consumables Through LP	12.76	GOSL	NCB	MPC	P	To be Processed	2020	2020	Syringes, Connecting Tubes etc. for CT
TH - Ragama-224	Teaching Hospital - Ragama	Goods	Consumables Through MSD	74.68	GOSL	NCB	MPC	P	To be Processed	2021	2021	XRAY Films, Radiological Contrast, US Scan jel etc.
TH - Ragama-225	Teaching Hospital - Ragama	Goods	Consumables Through LP	15.90	GOSL	NCB	MPC	P	To be Processed	2021	2021	Syringes, Connecting Tubes etc. for CT

TH - Ragama-226	Teaching Hospital - Ragama	Goods	Biomedical	(1400+350) 1750	Korean +GOSL	NCB	CAPC	U	Planning stage	2019		
TH - Ragama-227	Teaching Hospital - Ragama	Goods	Biomedical	300.00	GOSL	NCB	SCAPC	P	Planning stage	2020		
TH - Ragama-228	Teaching Hospital - Ragama	Goods	Biomedical	300.00	GOSL	NCB	SCAPC	P	Planning stage	2021		
TH - Ragama-229	Teaching Hospital - Ragama	Goods	Medical Gases	34.73	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
TH - Ragama-230	Teaching Hospital - Ragama	Goods	Medical Gases	43.42	GOSL	NCB	MPC	U	Planning stage	2020.01.01	2020.12.31	
TH - Ragama-231	Teaching Hospital - Ragama	Goods	Medical Gases	54.27	GOSL	NCB	MPC	U	Planning stage	2021.01.01	2021.12.31	
TH - Ragama-232	Teaching Hospital - Ragama	Goods	Purchasing 4 Ambulances	40.00	GOSL	NCB	MPC	U	Planning stage	2019		
TH - Ragama-233	Teaching Hospital - Ragama	Goods	Purchasing a Van	10.00	GOSL	NCB	MPC	P	Planning stage	2019		
TH - Ragama-234	Teaching Hospital - Ragama	Goods	Purchasing a Three wheel	1.00	GOSL	NCB	RPC	P	Planning stage	2019		
TH - Ragama-235	Teaching Hospital - Ragama	Goods	Maintaining Vehicles	2.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-236	Teaching Hospital - Ragama	Goods	Maintaining Vehicles	2.30	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-237	Teaching Hospital - Ragama	Goods	Maintaining Vehicles	2.50	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-238	Teaching Hospital - Ragama	Services	Security Services	23.00	GOSL	NCB	MPC	U	Planning stage	2019		

TH - Ragama-239	Teaching Hospital - Ragama	Services	Security Services	24.00	GOSL	NCB	MPC	U	Planning stage	2020		
TH - Ragama-240	Teaching Hospital - Ragama	Services	Security Services	25.00	GOSL	NCB	MPC	U	Planning stage	2021		
TH - Ragama-241	Teaching Hospital - Ragama	Goods	Clinical Waste Management	0.50	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-242	Teaching Hospital - Ragama	Goods	Clinical Waste Management	0.60	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-243	Teaching Hospital - Ragama	Goods	Clinical Waste Management	0.70	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-244	Teaching Hospital - Ragama	Services	Laundry Service	40.00	GOSL	NCB	MPC	U	Planning stage	2019		
TH - Ragama-245	Teaching Hospital - Ragama	Services	Laundry Service	50.00	GOSL	NCB	MPC	U	Planning stage	2020		
TH - Ragama-246	Teaching Hospital - Ragama	Services	Laundry Service	55.00	GOSL	NCB	MPC	U	Planning stage	2021		
TH - Ragama-247	Teaching Hospital - Ragama	Services	Cleaning Services	90.00	GOSL	NCB	MPC	U	Planning stage	2019		
TH - Ragama-248	Teaching Hospital - Ragama	Services	Cleaning Services	100.00	GOSL	NCB	MPC	U	Planning stage	2020		
TH - Ragama-249	Teaching Hospital - Ragama	Services	Cleaning Services	110.00	GOSL	NCB	MPC	U	Planning stage	2021		
TH - Ragama-250	Teaching Hospital - Ragama	Goods	Split Type AC Machine Maintains	4.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-251	Teaching Hospital - Ragama	Goods	Split Type AC Machine Maintains	4.50	GOSL	NCB	RPC	U	Planning stage	2020		

TH - Ragama-252	Teaching Hospital - Ragama	Goods	Split Type AC Machine Maintains	5.00	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-253	Teaching Hospital - Ragama	Goods	Split Type AC Machine Service	2.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-254	Teaching Hospital - Ragama	Goods	Split Type AC Machine Service	2.50	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-255	Teaching Hospital - Ragama	Goods	Split Type AC Machine Service	3.00	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-256	Teaching Hospital - Ragama	Goods	Central AC System Maintains	10.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-257	Teaching Hospital - Ragama	Goods	Central AC System Maintains	12.00	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-258	Teaching Hospital - Ragama	Goods	Central AC System Maintains	15.00	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-259	Teaching Hospital - Ragama	Goods	Central AC System Services	6.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-260	Teaching Hospital - Ragama	Goods	Central AC System Services	6.00	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-261	Teaching Hospital - Ragama	Goods	Central AC System Services	7.00	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-262	Teaching Hospital - Ragama	Goods	Repair 5 Mautachary Cooler	10.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019		
TH - Ragama-263	Teaching Hospital - Ragama	Goods	Machuthary Cooler Maintains	2.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-264	Teaching Hospital - Ragama	Goods	Machuthary Cooler Maintains	2.00	GOSL	NCB	RPC	U	Planning stage	2020		

TH - Ragama-265	Teaching Hospital - Ragama	Goods	Machuthary Cooler Maintains	2.00	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-266	Teaching Hospital - Ragama	Goods	Mauthary Cooler Services	7.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-267	Teaching Hospital - Ragama	Goods	Mauthary Cooler Services	7.00	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-268	Teaching Hospital - Ragama	Goods	Mauthary Cooler Services	7.00	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-269	Teaching Hospital - Ragama	Goods	Fridge Maintains	0.20	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-270	Teaching Hospital - Ragama	Goods	Fridge Maintains	0.20	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-271	Teaching Hospital - Ragama	Goods	Fridge Maintains	0.20	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-272	Teaching Hospital - Ragama	Goods	Telephone Service	4.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-273	Teaching Hospital - Ragama	Goods	Telephone Service	4.00	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-274	Teaching Hospital - Ragama	Goods	Telephone Service	4.00	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-275	Teaching Hospital - Ragama	Goods	Telephone Maintains	1.50	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-276	Teaching Hospital - Ragama	Goods	Telephone Maintains	1.50	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-277	Teaching Hospital - Ragama	Goods	Telephone Maintains	1.50	GOSL	NCB	RPC	U	Planning stage	2021		

TH - Ragama-278	Teaching Hospital - Ragama	Goods	Network System Maintains	0.50	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-279	Teaching Hospital - Ragama	Goods	Network System Maintains	0.50	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-280	Teaching Hospital - Ragama	Goods	Network System Maintains	0.50	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-281	Teaching Hospital - Ragama	Goods	Photocopy/ Fax Machine Service	0.15	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-282	Teaching Hospital - Ragama	Goods	Photocopy/ Fax Machine Service	0.18	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-283	Teaching Hospital - Ragama	Goods	Photocopy/ Fax Machine Service	0.21	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-284	Teaching Hospital - Ragama	Goods	Photocopy/ Fax machine Maintained	0.15	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-285	Teaching Hospital - Ragama	Goods	Photocopy/ Fax machine Maintained	0.18	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-286	Teaching Hospital - Ragama	Goods	Photocopy/ Fax machine Maintained	0.21	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-287	Teaching Hospital - Ragama	Goods	Computers & Printers Maintained	0.20	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-288	Teaching Hospital - Ragama	Goods	Computers & Printers Maintained	0.25	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-289	Teaching Hospital - Ragama	Goods	Computers & Printers Maintained	0.30	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-290	Teaching Hospital - Ragama	Goods	Fan Maintained	0.60	GOSL	NCB	RPC	U	Planning stage	2019		

TH - Ragama-291	Teaching Hospital - Ragama	Goods	Fan Maintained	0.70	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-292	Teaching Hospital - Ragama	Goods	Fan Maintained	0.80	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-293	Teaching Hospital - Ragama	Goods	Other Non Medical Equipment Maintained	1.00	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-294	Teaching Hospital - Ragama	Goods	Other Non Medical Equipment Maintained	1.20	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-295	Teaching Hospital - Ragama	Goods	Other Non Medical Equipment Maintained	1.50	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-296	Teaching Hospital - Ragama	Goods	Sewerage System Maintained	2.50	GOSL	NCB	RPC	U	Planning stage	2019		
TH - Ragama-297	Teaching Hospital - Ragama	Goods	Sewerage System Maintained	2.50	GOSL	NCB	RPC	U	Planning stage	2020		
TH - Ragama-298	Teaching Hospital - Ragama	Goods	Sewerage System Maintained	2.50	GOSL	NCB	RPC	U	Planning stage	2021		
TH - Ragama-299	Teaching Hospital - Ragama	Works	Renovation of Lab	10.00	GOSL	NCB	RPC	U	Planning stage	1/1/2019		
TH - Ragama-300	Teaching Hospital - Ragama	Works	Renovation of Kitchen Roof	5.00	GOSL	NCB	RPC	U	Planning stage	1/1/2019		
TH - Ragama-301	Teaching Hospital - Ragama	Works	Renovation of	5.00	GOSL	NCB	RPC	P	Planning stage	1/1/2019		
TH - Ragama-302	Teaching Hospital - Ragama	Works	Renovation of WD 16	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
TH - Ragama-303	Teaching Hospital - Ragama	Works	Renovation of WD 07	10.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019		

TH - Ragama-304	Teaching Hospital - Ragama	Works	Renovation of MICU	10.00	GOSL	NCB	RPC	U	Planning stage	1/1/2019		
TH - Ragama-305	Teaching Hospital - Ragama	Works	Nutrition Unit	20.00	GOSL	NCB	MPC	U	Planning stage	1/1/2019		
TH - Ragama-306	Teaching Hospital - Ragama	Works	Renovation of Nurses Quarters	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
TH - Ragama-307	Teaching Hospital - Ragama	Works	Internal Roads Repairing	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
TH - Ragama-308	Teaching Hospital - Ragama	Works	AO Quarters	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
TH - Ragama-309	Teaching Hospital - Ragama	Works	MO Quarters	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
TH - Ragama-310	Teaching Hospital - Ragama	Works	T.B.Microscope Centre	5.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
TH - Ragama-311	Teaching Hospital - Ragama	Works	Sport Medical Unit	5.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
TH - Ragama-312	Teaching Hospital - Ragama	Works	Simulation center	40.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
TH - Ragama-313	Teaching Hospital - Ragama	Works	Drugs Stores (11 Stage)	208.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
TH - Ragama-314	Teaching Hospital - Ragama	Works	Construction of Lab at Thalassemia Unit	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
TH - Ragama-315	Teaching Hospital - Ragama	Works	Construction of Lab at Drain behind the Main Theatre	6.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019		
TH - Ragama-316	Teaching Hospital - Ragama	Works	Completing the 2nd stage of the drug stores	150.00	GOSL	NCB	MPC	U	Planning stage	1/1/2019		

TH - Ragama-317	Teaching Hospital - Ragama	Works	Completing the 2nd stage of the drug stores	100.00	GOSL	NCB	MPC	U	Planning stage	1/1/2020		
TH - Ragama-318	Teaching Hospital - Ragama	Works	Completing the 2nd stage of the drug stores	100.00	GOSL	NCB	MPC	U	Planning stage	1/1/2021		
TH - Ragama-319	Teaching Hospital - Ragama	Works	Construction of the Chinese funded Maternity Hospital	4800.00	Chines donation/GOSL	NCB/ICB	MPC	U	Planning stage	1/1/2019		
TH - Ragama-320	Teaching Hospital - Ragama	Works	Renovating and Color washing the Intern House Officers Quarters	30.00	GOSL	NCB	MPC	U	Planning stage	1/1/2019		
TH - Ragama-321	Teaching Hospital - Ragama	Works	Constructing a Cancer Hospital	300.00	Donation from a private company	NCB	MPC	U	Planning stage	1/1/2019		
TH - Ragama-322	Teaching Hospital - Ragama	Works	Constructing a Clinic Building	200.00	Donation from a private company	NCB	MPC	U	Planning stage	1/1/2019		
TH - Ragama-323	Teaching Hospital - Ragama	Goods	New Waste water treatment system and upgrading of Sewerage system	95.20	GOSL	NCB	MPC	U	Planning stage	1/1/2019		
TH - Ragama-324	Teaching Hospital - Ragama	Goods	New Waste water treatment system and upgrading of Sewerage system	100.60	GOSL	NCB	MPC	U	Planning stage	1/1/2020		
TH - Ragama-325	Teaching Hospital - Ragama	Goods	New Waste water treatment system and upgrading of Sewerage system	42.60	GOSL	NCB	MPC	U	Planning stage	1/1/2021		
TH - Ragama-326	Teaching Hospital - Ragama	Goods	Purchasing of Incinerator	40.00	GOSL	NCB	MPC	U	Planning stage	1/1/2019		
TH - Ragama-327	Teaching Hospital - Ragama	Goods	Stationery -1201	7.00	GOSL	ICB/Shopping	RPC	P	Planning stage	2019	2020	

TH - Ragama-328	Teaching Hospital - Ragama	Goods	Linen -1205	5.00	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-329	Teaching Hospital - Ragama	Goods	Waste -1205	5.00	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-330	Teaching Hospital - Ragama	Goods	Others -1205	15.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-331	Teaching Hospital - Ragama	Goods	Office Furniture-2102	15.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-332	Teaching Hospital - Ragama	Goods	Office Equipment-2102	20.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-333	Teaching Hospital - Ragama	Goods	Hospital Furniture-2103	20.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-334	Teaching Hospital - Ragama	Goods	New Building-2103	30.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-335	Teaching Hospital - Ragama	Goods	Air Conditioner-2103	4.00	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2019	2020	
TH - Ragama-336	Teaching Hospital - Ragama	Goods	Stationery -1201	9.00	GOSL	ICB/Shopping	RPC	P	Planning stage	2020	2021	
TH - Ragama-337	Teaching Hospital - Ragama	Goods	Linen -1205	6.50	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2020	2021	
TH - Ragama-338	Teaching Hospital - Ragama	Goods	Waste -1205	6.50	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2020	2021	
TH - Ragama-339	Teaching Hospital - Ragama	Goods	Others -1205	20.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2020	2021	
TH - Ragama-340	Teaching Hospital - Ragama	Goods	Office Furniture-2102	20.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2020	2021	

TH - Ragama-341	Teaching Hospital - Ragama	Goods	Office Equipment-2102	25.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2020	2021	
TH - Ragama-342	Teaching Hospital - Ragama	Goods	Hospital Furniture-2103	25.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2020	2021	
TH - Ragama-343	Teaching Hospital - Ragama	Goods	New Building-2103	38.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2020	2021	
TH - Ragama-344	Teaching Hospital - Ragama	Goods	Air Conditioner-2103	5.00	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2020	2021	
TH - Ragama-345	Teaching Hospital - Ragama	Goods	Stationery -1201	12.00	GOSL	NCB/ NS	RPC	P	Planning stage	2021	2022	
TH - Ragama-346	Teaching Hospital - Ragama	Goods	Linen -1205	8.50	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2021	2022	
TH - Ragama-347	Teaching Hospital - Ragama	Goods	Waste -1205	8.50	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2021	2022	
TH - Ragama-348	Teaching Hospital - Ragama	Goods	Others -1205	23.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2021	2022	
TH - Ragama-349	Teaching Hospital - Ragama	Goods	Office Furniture-2102	23.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2021	2022	
TH - Ragama-350	Teaching Hospital - Ragama	Goods	Office Equipment-2102	32.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2021	2022	
TH - Ragama-351	Teaching Hospital - Ragama	Goods	Hospital Furniture-2103	32.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2021	2022	
TH - Ragama-352	Teaching Hospital - Ragama	Goods	New Building-2103	48.00	GOSL	NCB/ NS	RPC	U/P	Planning stage	2021	2022	
TH - Ragama-353	Teaching Hospital - Ragama	Goods	Air Conditioner-2103	6.50	GOSL	ICB/Shopping	RPC	U/P	Planning stage	2021	2022	

GH - Am - 100	General Hospital - Ampara	Goods	Stationaries & Office Requestees	25.50	GOSL	NCB / Direct	MPC /RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Services	Raw food Provision	70.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Services	Fish	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	LP Gas	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Store Item	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Maintenance Equipment & Electricity	4.20	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Maintenance Equipment	5.80	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Maintenance Equipment for Vehicles	15.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Parts of the Vehicles	17.80	GOSL	NCB	RPC/MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Equipment for Furniture	55.00	GOSL	NCB	RPC/MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Hospital Equipment	69.00	GOSL	NCB	RPC/MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Maintenance Equipment	24.00	GOSL	NCB	RPC/MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Carpenter Unit	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	

GH - Am - 100	General Hospital - Ampara	Goods	Electrical Unit	7.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Anesthesia Machine	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Patients monitor	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Theater Monitors	27.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Infusion Pumps	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Syringe Pump	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	pulse Oximeter	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Incubator	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Bp apparatus	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	C- arm System	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Transport Incubator	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Goods	Medical Equipment's Repairs & Maintenance	70.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Works	Construction of new Doctor's Quarters - Married	150.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	

GH - Am - 100	General Hospital - Ampara	Works	Construction of New sisters Quarters	35.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Works	Construction of cancer unit	35.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Works	Construction of new Mochary building	45.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Works	Minor Maintenance of buildings	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Works	Monitory Buildings	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Works	3 Story CCU unite	400.00	GOSL	NCB	RPC/MPC	P	Planning stage	01.01.2021	31.12.2021	
GH - Am - 100	General Hospital - Ampara	Works	Maintenance & Service agreement	44.00	GOSL	NCB	RPC/MPC	P	Planning stage	01.01.2021	31.12.2021	
PGH - B - 100	Provincial General Hospital - Badulla	Goods	Portable Bronchoscope	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 101	Provincial General Hospital - Badulla	Goods	Central Monitor System with 16 no of ICU monitors	13.00	GOSL	NCB	MPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 102	Provincial General Hospital - Badulla	Goods	OT Table (Orthopedic) -	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-01	2019-08-31	
PGH - B - 103	Provincial General Hospital - Badulla	Goods	Mini Autoclave -	8.00	GOSL	NCB	RPC	U	Possibility study	2019-05-01	2019-08-31	

PGH - B - 104	Provincial General Hospital - Badulla	Goods	CTG Machine -	6.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 105	Provincial General Hospital - Badulla	Goods	Baby Warmers -	5.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 106	Provincial General Hospital - Badulla	Goods	Defibrillators	2.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 107	Provincial General Hospital - Badulla	Goods	Infant warmers	5.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 108	Provincial General Hospital - Badulla	Goods	Incubator	5.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 109	Provincial General Hospital - Badulla	Goods	Operation theatre table oncology Endoscopy	3.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 110	Provincial General Hospital - Badulla	Goods	Soft tissue laser device	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 111	Provincial General Hospital - Badulla	Goods	Portable EEG machine	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 112	Provincial General Hospital - Badulla	Goods	Ventilator	6.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 113	Provincial General Hospital - Badulla	Goods	Ultra Sound Scanner machine Radiology	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	

PGH - B - 114	Provincial General Hospital - Badulla	Goods	ECG Machine	4.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 115	Provincial General Hospital - Badulla	Goods	Harmonic ultrasound dissector generator with advanced vessel sealing	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 116	Provincial General Hospital - Badulla	Goods	Operation theatre table Gyn & Orbs	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 117	Provincial General Hospital - Badulla	Goods	Portable Ultra Sound Scanner machine	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 118	Provincial General Hospital - Badulla	Goods	C PAP Machine	2.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 119	Provincial General Hospital - Badulla	Goods	Ultra Sound Scanner machine Gyn & Orbs	1.00	GOSL	NCB	RPC	U	Possibility study	2019-04-02	2019-07-31	
PGH - B - 120	Provincial General Hospital - Badulla	Goods	Blood gas analyzer	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 121	Provincial General Hospital - Badulla	Goods	Doppler scan - Portable	2.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 122	Provincial General Hospital - Badulla	Goods	Len sonometer	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	

PGH - B - 123	Provincial General Hospital - Badulla	Goods	Hand held doppler	3.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 124	Provincial General Hospital - Badulla	Goods	Fluid warmer	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 125	Provincial General Hospital - Badulla	Goods	Orthopedic Power drill (battery power)	4.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 126	Provincial General Hospital - Badulla	Goods	Pulse generator	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 127	Provincial General Hospital - Badulla	Goods	Harmonic device	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 128	Provincial General Hospital - Badulla	Goods	video laryngoscope	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 129	Provincial General Hospital - Badulla	Goods	Patient hoist -Electric	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 130	Provincial General Hospital - Badulla	Goods	Chemotherapy safety cabinet	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 131	Provincial General Hospital - Badulla	Goods	Stereo- co-observation system	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 132	Provincial General Hospital - Badulla	Goods	Electro surgical unit	2.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	

PGH - B - 133	Provincial General Hospital - Badulla	Goods	High flow nasal machine	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 134	Provincial General Hospital - Badulla	Goods	Continue passive mobilizer CPM machine (LL)	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 135	Provincial General Hospital - Badulla	Goods	Diathermy Machine (Cautery machine)	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 136	Provincial General Hospital - Badulla	Goods	Sleep study (poly sonography unit)	1.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 137	Provincial General Hospital - Badulla	Goods	Pneumatic compressing devices	8.00	GOSL	NCB	RPC	U	Possibility study	2019-05-02	2019-08-31	
PGH - B - 138	Provincial General Hospital - Badulla	Goods	Portable doppler scan machine	1.00	GOSL	NCB	RPC	U	Possibility study	2019-06-02	9/31/2019	
PGH - B - 139	Provincial General Hospital - Badulla	Goods	Bronchoscope	1.00	GOSL	NCB	RPC	U	Possibility study	2019-06-02	9/31/2020	
PGH - B - 140	Provincial General Hospital - Badulla	Goods	Portable suction units	5.00	GOSL	NCB	RPC	U	Possibility study	2019-06-02	9/31/2021	
PGH - B - 141	Provincial General Hospital - Badulla	Goods	OT Lamp -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2022	
PGH - B - 142	Provincial General Hospital - Badulla	Goods	Phaco Machine	1.00	GOSL		MPC	P	Possibility study	2019-06-02	9/31/2023	

PGH - B - 143	Provincial General Hospital - Badulla	Goods	BIPAP - 2 no's	2.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2024	
PGH - B - 144	Provincial General Hospital - Badulla	Goods	Infusion Pumps -	47.00	GOSL	NCB	MPC	P	Possibility study	2019-06-02	9/31/2025	
PGH - B - 145	Provincial General Hospital - Badulla	Goods	Invasive Multipara monitor with capnography	12.00	GOSL	NCB	MPC	P	Possibility study	2019-06-02	9/31/2026	
PGH - B - 146	Provincial General Hospital - Badulla	Goods	Patient warmers	2.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2027	
PGH - B - 147	Provincial General Hospital - Badulla	Goods	Phototherapy Double-	2.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2028	
PGH - B - 148	Provincial General Hospital - Badulla	Goods	Pulse oximeters -	17.00	GOSL	NCB	MPC	P	Possibility study	2019-06-02	9/31/2029	
PGH - B - 149	Provincial General Hospital - Badulla	Goods	Syringe Pumps	60.00	GOSL	NCB	MPC	P	Possibility study	2019-06-02	9/31/2030	
PGH - B - 150	Provincial General Hospital - Badulla	Goods	Multipara Monitors non Invasive	32.00	GOSL	NCB	MPC	P	Possibility study	2019-06-02	9/31/2031	
PGH - B - 151	Provincial General Hospital - Badulla	Goods	Orthopedic Traction Table	1.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2032	
PGH - B - 152	Provincial General Hospital - Badulla	Goods	Orthopedic Drill System battery operated	1.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2033	

PGH - B - 153	Provincial General Hospital - Badulla	Goods	ICU Bed	12.00	GOSL	NCB	MPC	P	Possibility study	2019-06-02	9/31/2034	
PGH - B - 154	Provincial General Hospital - Badulla	Goods	Mobile Spot Lamp -	4.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2035	
PGH - B - 155	Provincial General Hospital - Badulla	Goods	Endoscopy System	1.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2036	
PGH - B - 156	Provincial General Hospital - Badulla	Goods	CT Scanner -	1.00	GOSL	NCB	MPC	P	Possibility study	2019-06-02	9/31/2037	
PGH - B - 157	Provincial General Hospital - Badulla	Goods	Upgrade of Endoscopy unit for ERPC and Therapeutic endoscopic facilities	1.00	GOSL	NCB	RPC	P	Possibility study	2019-06-02	9/31/2038	
PGH - B - 158	Provincial General Hospital - Badulla	Goods	ENT Microscope Accessories	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 159	Provincial General Hospital - Badulla	Goods	Short wave therapy machine	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 160	Provincial General Hospital - Badulla	Goods	Quadriceps bench -	1.00	GOSL	Shopping	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 161	Provincial General Hospital - Badulla	Goods	Esophageal scan	1.00	GOSL	Shopping	RPC	P	Possibility study	2019-07-02	2019-10-31	

PGH - B - 162	Provincial General Hospital - Badulla	Goods	Mobile Theater Lamp	1.00	GOSL	Shopping	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 163	Provincial General Hospital - Badulla	Goods	Cuff Pressure meter -	12.00	GOSL	NCB	MPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 164	Provincial General Hospital - Badulla	Goods	ECT Machine -	1.00	GOSL	Shopping	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 165	Provincial General Hospital - Badulla	Goods	Android BP Apparatus -	50.00	GOSL	NCB	MPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 166	Provincial General Hospital - Badulla	Goods	Suction Apparatus	6.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 167	Provincial General Hospital - Badulla	Goods	Nebulizer	10.00	GOSL	NCB	MPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 168	Provincial General Hospital - Badulla	Goods	Tempuo Meter -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 169	Provincial General Hospital - Badulla	Goods	High Pressure sterilizer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 170	Provincial General Hospital - Badulla	Goods	Dental Chair Unit	2.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 171	Provincial General Hospital - Badulla	Goods	trans Buccal Trocar System -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	

PGH - B - 172	Provincial General Hospital - Badulla	Goods	Orthognathic surgery Instrument set -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 173	Provincial General Hospital - Badulla	Goods	Cleft lip palate surgery set	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 174	Provincial General Hospital - Badulla	Goods	Mini Autoclave (24 later) -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 175	Provincial General Hospital - Badulla	Goods	Portable Dental Unit	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 176	Provincial General Hospital - Badulla	Goods	High Intensity LED light cure unit	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 177	Provincial General Hospital - Badulla	Goods	Scaling Machines	4.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 178	Provincial General Hospital - Badulla	Goods	Light Machine -	6.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 179	Provincial General Hospital - Badulla	Goods	Table Top Micromotor for dental Lab -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 180	Provincial General Hospital - Badulla	Goods	Dental Laboratory High speed cutting, polishing lath machine	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 181	Provincial General Hospital - Badulla	Goods	Laser for GU Surgery	1.00	GOSL	NCB	RPC	U	Possibility study	2019-07-02	2019-10-31	

PGH - B - 182	Provincial General Hospital - Badulla	Goods	Diathermy TURP - 01 no's	1.00	GOSL	NCB	RPC	U	Possibility study	2019-07-02	2019-10-31	
PGH - B - 183	Provincial General Hospital - Badulla	Goods	TURP System -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 184	Provincial General Hospital - Badulla	Goods	C - Arm Mobile -	2.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 185	Provincial General Hospital - Badulla	Goods	Arthroscope with irrigation /shavers -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 186	Provincial General Hospital - Badulla	Goods	CRRT Machine -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-07-02	2019-10-31	
PGH - B - 187	Provincial General Hospital - Badulla	Goods	Hot Air Oven	2.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 188	Provincial General Hospital - Badulla	Goods	Centrifuge -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 189	Provincial General Hospital - Badulla	Goods	High performance Liquid chromatography	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 190	Provincial General Hospital - Badulla	Goods	Refrigerated centrifuge -	2.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 191	Provincial General Hospital - Badulla	Goods	Automated Thrombo Timer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	

PGH - B - 192	Provincial General Hospital - Badulla	Goods	Binocular Microscope	2.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 193	Provincial General Hospital - Badulla	Goods	5 part Hematology Analyzer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 194	Provincial General Hospital - Badulla	Goods	3 part Hematology Analyzer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 195	Provincial General Hospital - Badulla	Goods	Autoclave Laboratory	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 196	Provincial General Hospital - Badulla	Goods	Automatic Cover Slipper -	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 197	Provincial General Hospital - Badulla	Goods	Urine Analyzer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 198	Provincial General Hospital - Badulla	Goods	Fully Automated Biochemistry Analyzer + ISE	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 199	Provincial General Hospital - Badulla	Goods	Water Purification System (Analytical Grade Water System)	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 200	Provincial General Hospital - Badulla	Goods	Laboratory centrifuges	2.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 201	Provincial General Hospital - Badulla	Goods	Fully Automated HPLC Analyzer for HbA1C	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	

PGH - B - 202	Provincial General Hospital - Badulla	Goods	Automated Urine Sediment Analyzer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 203	Provincial General Hospital - Badulla	Goods	5 – Part ISE Analyzer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 204	Provincial General Hospital - Badulla	Goods	Automated Coagulometer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 205	Provincial General Hospital - Badulla	Goods	Automated Microtome	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 206	Provincial General Hospital - Badulla	Goods	Laboratory Vertical Steam Sterilizer	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 207	Provincial General Hospital - Badulla	Goods	Distilled Water Plant	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 208	Provincial General Hospital - Badulla	Goods	Automated AST & Identification System	1.00	GOSL	NCB	RPC	P	Possibility study	2019-05-01	2019-08-31	
PGH - B - 209	Provincial General Hospital - Badulla	Goods	Mini Autoclave	7.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 210	Provincial General Hospital - Badulla	Goods	CTG Machine	0.90	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 211	Provincial General Hospital - Badulla	Goods	Defibrillators	5.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	

PGH - B - 212	Provincial General Hospital - Badulla	Goods	Infusion Pumps	0.80	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 213	Provincial General Hospital - Badulla	Goods	Multipara Invasive	6.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 214	Provincial General Hospital - Badulla	Goods	Pulse oximeters	0.80	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 215	Provincial General Hospital - Badulla	Goods	Syringe Pumps -	0.75	GOSL	Shopping	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 216	Provincial General Hospital - Badulla	Goods	Multipara Monitors non Invasive	5.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 217	Provincial General Hospital - Badulla	Goods	Android BP Apparatus	0.60	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 218	Provincial General Hospital - Badulla	Goods	Suction Apparatus -	2.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 219	Provincial General Hospital - Badulla	Goods	Short wave therapy machine	1.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 220	Provincial General Hospital - Badulla	Goods	CPM Machine (Lower)-	3.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 221	Provincial General Hospital - Badulla	Goods	Quadriceps bench -	0.80	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	

PGH - B - 222	Provincial General Hospital - Badulla	Goods	Esophageal scan	2.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 223	Provincial General Hospital - Badulla	Goods	Mobile Theater Lamp	0.75	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 224	Provincial General Hospital - Badulla	Goods	Cuff Pressure meter -	1.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 225	Provincial General Hospital - Badulla	Goods	ECT Machine -	4.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 226	Provincial General Hospital - Badulla	Goods	Nebulizer	2.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 227	Provincial General Hospital - Badulla	Goods	Tempuo Meter -	0.40	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 228	Provincial General Hospital - Badulla	Goods	High Pressure sterilizer	8.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 229	Provincial General Hospital - Badulla	Goods	Dental Chair Unit	5.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 230	Provincial General Hospital - Badulla	Goods	trans Buccal Trocar System -	2.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 231	Provincial General Hospital - Badulla	Goods	Orthognathic surgery Instrument set -	2.00	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	

PGH - B - 232	Provincial General Hospital - Badulla	Goods	Cleft lip palate surgery set	1.50	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 233	Provincial General Hospital - Badulla	Goods	Mini Autoclave (24 later) -	0.30	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 234	Provincial General Hospital - Badulla	Goods	Portable Dental Unit	0.60	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 235	Provincial General Hospital - Badulla	Goods	High Intensity LED light cure unit	0.25	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 236	Provincial General Hospital - Badulla	Goods	Scaling Machines	0.20	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 237	Provincial General Hospital - Badulla	Goods	Light Machine -	0.30	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 238	Provincial General Hospital - Badulla	Goods	Table Top Micromotor for dental Lab -	2.50	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 239	Provincial General Hospital - Badulla	Goods	Dental Laboratory High speed cutting, polishing lath machine	2.50	GOSL	NCB	RPC	P	Possibility study	2020.2.15	2020.6.30	
PGH - B - 240	Provincial General Hospital - Badulla	Goods	Mini Autoclave	0.80	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 241	Provincial General Hospital - Badulla	Goods	CTG Machine	0.56	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	

PGH - B - 242	Provincial General Hospital - Badulla	Goods	Defibrillators	1.25	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 243	Provincial General Hospital - Badulla	Goods	Infusion Pumps	0.05	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 244	Provincial General Hospital - Badulla	Goods	Multipara Invasive	0.75	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 245	Provincial General Hospital - Badulla	Goods	Pulse oximeters	0.10	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 246	Provincial General Hospital - Badulla	Goods	Syringe Pumps -	0.06	GOSL	Shopping	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 247	Provincial General Hospital - Badulla	Goods	Multipara Monitors non Invasive	0.63	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 248	Provincial General Hospital - Badulla	Goods	Android BP Apparatus	0.02	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 249	Provincial General Hospital - Badulla	Goods	Suction Apparatus -	0.25	GOSL	NCB	RPC	P	Possibility study	2021.2.15	2021.6.30	
PGH - B - 250	Provincial General Hospital - Badulla	Goods	Short wave therapy machine	1.25	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 251	Provincial General Hospital - Badulla	Goods	CPM Machine (Lower)-	3.75	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	

PGH - B - 252	Provincial General Hospital - Badulla	Goods	Quadriceps bench -	1.00	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 253	Provincial General Hospital - Badulla	Goods	Esophageal scan	2.50	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 254	Provincial General Hospital - Badulla	Goods	Mobile Theater Lamp	0.94	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 255	Provincial General Hospital - Badulla	Goods	Cuff Pressure meter -	0.10	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 256	Provincial General Hospital - Badulla	Goods	ECT Machine -	5.00	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 257	Provincial General Hospital - Badulla	Goods	Nebulizer	0.25	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 258	Provincial General Hospital - Badulla	Goods	Tempuo Meter -	0.50	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 259	Provincial General Hospital - Badulla	Goods	High Pressure sterilizer	0.00	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 260	Provincial General Hospital - Badulla	Goods	Dental Chair Unit	3.13	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 261	Provincial General Hospital - Badulla	Goods	trans Buccal Trocar System -	2.50	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	

PGH - B - 262	Provincial General Hospital - Badulla	Goods	Orthognathic surgery Instrument set -	2.50	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 263	Provincial General Hospital - Badulla	Goods	Cleft lip palate surgery set	1.88	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 264	Provincial General Hospital - Badulla	Goods	Mini Autoclave (24 later) -	0.38	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 265	Provincial General Hospital - Badulla	Goods	Portable Dental Unit	0.75	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 266	Provincial General Hospital - Badulla	Goods	High Intensity LED light cure unit	0.31	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 267	Provincial General Hospital - Badulla	Goods	Scaling Machines	0.06	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 268	Provincial General Hospital - Badulla	Goods	Light Machine -	0.06	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 269	Provincial General Hospital - Badulla	Goods	Table Top Micromotor for dental Lab -	3.13	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 270	Provincial General Hospital - Badulla	Goods	Dental Laboratory High speed cutting, polishing lath machine	3.13	GOSL	NCB	RPC	P	Possibility study	2021.3.15	2021.8.30	
PGH - B - 271	Provincial General Hospital - Badulla	Goods	General items & Stationaries	20.21	GOSL	NS	MPC/RPC	N	Planning stage	2019.01.01	2019.12.31	Accumulated cost

PGH - B - 272	Provincial General Hospital - Badulla	Goods	General items & Stationaries	28.74	GOSL	NS	MPC/RPC	N	Planning stage	2020.01.01	2020.12.31	Accumulated cost
PGH - B - 273	Provincial General Hospital - Badulla	Goods	General items & Stationaries	34.75	GOSL	NS	MPC/RPC	N	Planning stage	2021.01.01	2021.12.31	Accumulated cost
DGH - Chilaw - 100	District General Hospital Chilaw	Goods	Lab chemicals , Reagents & Oxygen	70.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Chilaw - 101	District General Hospital Chilaw	Goods	Bio Medical Equipment	100.00	GOSL	NCB	MPC/RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - Chilaw - 102	District General Hospital Chilaw	Works	Construction/ Maintenance & Repairs	970.00	GOSL	NCB	MPC/SCAPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - Chilaw - 103	District General Hospital Chilaw	Goods	Other Procurements Office Furnitures , other Training Programmed.	57.00	GOSL	NCB	MPC/RPC	U	Planning stage	01.01.2019	31.12.2019	
DGHH-100	*District General Hospital - Hambantota*	Goods	Goods office equipment	14.00	GOSL	NCB	MPC	N	Not started	2019	2019	
DGHH-101	*District General Hospital - Hambantota*	Goods	Hospital equipment	20.00	GOSL	NCB	MPC	N	Not started	2019	2019	
DGHH-102	*District General Hospital - Hambantota*	Goods	Medical equipment	130.00	GOSL	NCB	MPC	N	Not started	2019	2019	
DGHH-103	*District General Hospital - Hambantota*	Works	Works, Renovation & Construction	830.00	GOSL	NCB	SCAPC	N	Not started	2019	2019	

DGHH-104	*District General Hospital - Hambantota*	Goods	Service agreements	20.00	GOSL	LNB	MPC	N	Not started	2019	2019	
DGHH-105	*District General Hospital - Hambantota*	Goods	Goods office equipment	15.00	GOSL	NCB	MPC	N	Not started	2020	2020	
DGHH-106	*District General Hospital - Hambantota*	Goods	Hospital equipment	30.00	GOSL	NCB	MPC	N	Not started	2020	2020	
DGHH-107	*District General Hospital - Hambantota*	Goods	Medical equipment	150.00	GOSL	NCB	MPC	N	Not started	2020	2020	
DGHH-108	*District General Hospital - Hambantota*	Works	Works, Renovation & Construction	500.00	GOSL	NCB	SCAPC	N	Not started	2020	2020	
DGHH-109	*District General Hospital - Hambantota*	Goods	Service agreements	22.00	GOSL	LNB	MPc	N	Not started	2020	2020	
DGHH-110	*District General Hospital - Hambantota*	Goods	Goods office equipment	16.00	GOSL	NCB	MPC	N	Not started	2021	2021	
DGHH-111	*District General Hospital - Hambantota*	Goods	Hospital equipment	35.00	GOSL	NCB	MPC	N	Not started	2021	2021	
DGHH-112	*District General Hospital - Hambantota*	Goods	Medical equipment	170.00	GOSL	NCB	MPC	N	Not started	2021	2021	
DGHH-113	*District General Hospital - Hambantota*	Works	Works, Renovation & Construction	500.00	GOSL	NCB	SCAPC	N	Not started	2021	2021	

DGHH-114	*District General Hospital - Hambantota*	Goods	Service agreements	25.00	GOSL	LNB	MPC	N	Not started	2021	2021	
DGH - kalutara - 105	District General Hospital - kalutara	Goods	Sucker machine -	0.10	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 106	District General Hospital - kalutara	Goods	Defibrillator-05	3.20	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 107	District General Hospital - kalutara	Goods	Sucker Machine(Paediaric)-01	0.03	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 108	District General Hospital - kalutara	Goods	Multi Para moniter -15	0.90	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 109	District General Hospital - kalutara	Goods	Emergency Light -02	0.06	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 110	District General Hospital - kalutara	Goods	Spot Lamp -05	0.18	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 111	District General Hospital - kalutara	Goods	US scanner	7.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 112	District General Hospital - kalutara	Goods	Anesthetic Machine - 02	5.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 113	District General Hospital - kalutara	Goods	Sterillizer-02	1.20	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	

DGH - kalutara - 114	District General Hospital - kalutara	Goods	Master Moniter-	0.10	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 115	District General Hospital - kalutara	Goods	Portable Ventiliter	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 116	District General Hospital - kalutara	Goods	Flexible Portable Broncoscope	5.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 117	District General Hospital - kalutara	Goods	Doppler machie	0.03	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 118	District General Hospital - kalutara	Goods	X- Ray immuliniter -02	0.05	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 119	District General Hospital - kalutara	Goods	Mini Auto Clave Machine	0.20	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 120	District General Hospital - kalutara	Goods	Pulp Tester	1.35	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 121	District General Hospital - kalutara	Goods	Transport Incubator - 01	0.54	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 122	District General Hospital - kalutara	Goods	B.P. Apparatus (Android)	0.04	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 123	District General Hospital - kalutara	Goods	ECG Machine	0.45	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	

DGH - kalutara - 124	District General Hospital - kalutara	Goods	Multi Para moniter	0.18	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 125	District General Hospital - kalutara	Goods	Pulse Oxymeter-5	17.55	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 126	District General Hospital - kalutara	Goods	Syringe Pump	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 127	District General Hospital - kalutara	Goods	Sucker machine	0.06	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 128	District General Hospital - kalutara	Goods	Spot Lamp	0.18	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 129	District General Hospital - kalutara	Goods	Sucker machine	0.90	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 130	District General Hospital - kalutara	Goods	Uterine sound	0.14	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 131	District General Hospital - kalutara	Goods	Ophthalmoscope	0.08	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 132	District General Hospital - kalutara	Goods	stethoscope	0.12	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 133	District General Hospital - kalutara	Goods	Sterilizer	1.20	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	

DGH - kalutara - 134	District General Hospital - kalutara	Goods	Slit Lamp - 02	0.80	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 135	District General Hospital - kalutara	Goods	Foot sucker	0.03	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 136	District General Hospital - kalutara	Goods	Biothesio meter	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 137	District General Hospital - kalutara	Goods	B.P.Apperatus	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 138	District General Hospital - kalutara	Goods	Blood Warmer	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 139	District General Hospital - kalutara	Goods	Infant radical warmer	0.12	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 140	District General Hospital - kalutara	Goods	Portable Ventiliter	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - kalutara - 141	District General Hospital - kalutara	Goods	Sucker Machine	0.20	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 142	District General Hospital - kalutara	Goods	Pulse Oximeter	1.35	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 143	District General Hospital - kalutara	Goods	Multi para moniter	0.54	GOSL	NCB	RPC	P	Planning stage	01.01.2019		

DGH - kalutara - 144	District General Hospital - kalutara	Goods	Stethoscope	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 145	District General Hospital - kalutara	Goods	Spot Lamp	0.03	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 146	District General Hospital - kalutara	Goods	Syringe Pump	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 147	District General Hospital - kalutara	Goods	Sterilizer	0.30	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 148	District General Hospital - kalutara	Goods	B.P .Apparatus	0.03	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 149	District General Hospital - kalutara	Goods	Stethoscope	0.05	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 150	District General Hospital - kalutara	Goods	Infusion Pumps-02	0.45	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 151	District General Hospital - kalutara	Goods	Digital Thermometer	0.04	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
DGH - kalutara - 152	District General Hospital - kalutara	Goods	Blood Gas Analyzer - 01	0.05	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 153	District General Hospital - kalutara	Goods	Nebulizer	0.22	GOSL	NCB	RPC	N	Planning stage	01.01.2019		

DGH - kalutara - 154	District General Hospital - kalutara	Goods	Auto clave	0.30	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 155	District General Hospital - kalutara	Goods	Zero Degree Rigid Nasal Endoscopy	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 156	District General Hospital - kalutara	Goods	X-Ray immuminater	0.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 157	District General Hospital - kalutara	Goods	Retinal Camera	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 158	District General Hospital - kalutara	Goods	Head Light	0.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 159	District General Hospital - kalutara	Goods	Baby resuscitator	0.20	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 160	District General Hospital - kalutara	Goods	Incubator with ventilator	6.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - kalutara - 161	District General Hospital - kalutara	Works	Construction of Public facility Building	149.00	GOSL	NCB	MPC	U	Proposal approved by National Planning	01.01.2019	31.04.2020	
DGH - kalutara - 162	District General Hospital - kalutara	Works	Construction of OPD - 3 storied	449.00	GOSL	NCB	SCAPC	U	Proposal approved by National Planning	01.01.2020	01.04.2020	

DGH - kalutara - 163	District General Hospital - kalutara	Works	Construction of Diagnostic Complex	1119.00	GOSL	NCB	SCAPC	U	Proposal approved by National Planning	01.01.2020	01.04.2020	
DGH - kalutara - 164	District General Hospital - kalutara	Works	construction of Laundry Work Shop & Accommodation for drivers & Maintenance Staff	706.00	GOSL	NCB	SCAPC	U	Proposal approved by National Planning	01.02.2019	31.05.2020	
DGH - kalutara - 165	District General Hospital - kalutara	Works	Construction of Nurses Quarters (Unmarried)	389.00	GOSL	NCB	SCAPC	N	Proposal approved by National Planning	01.02.2019		
DGH - kalutara - 166	District General Hospital - kalutara	Works	Drugs stores DGH - Kalutrara	280.88	GOSL	NCB	RPC	U	Proposal approved by National Planning	01.01.2019	31.07.2020	
DGH - Matara - 100	***District General Hospital - Matara***	Works	Construction of new sewerage treatment plant	140.00	GOSL	NCB	MPC	U	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 101	*District General Hospital - Matara*	Works	Interlocking Hospital premises	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 102	*District General Hospital - Matara*	Goods	Purchasing AC machines for required units	5.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 103	*District General Hospital - Matara*	Works	Renovation of ward 01 & 02	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 104	*District General Hospital - Matara*	Works	Renovation of ward 12	5.00	GOSL	NCB	RPC	N	Preparing estimate	01.03.2019	31.12.2019	

DGH - Matara - 105	*District General Hospital - Matara*	Works	Renovation of ward 14	5.00	GOSL	NCB	RPC	N	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 106	*District General Hospital - Matara*	Works	Renovation of OT - B - stage 02	20.00	GOSL	NCB	MPC	U	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 107	*District General Hospital - Matara*	Goods	Establishment of new central AC System in OT-B	15.00	GOSL	NCB	MPC	U	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 108	*District General Hospital - Matara*	Works	Renovation of General stores Building	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 109	*District General Hospital - Matara*	Works	Renovation of corridors	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 110	*District General Hospital - Matara*	Works	Renovation of hospital sewerage flowing line system & drain system	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 111	*District General Hospital - Matara*	Goods	Expansion of wall oxygen system	10.00	GOSL	NCB	RPC	U	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 112	*District General Hospital - Matara*	Works	Hospital colour washing	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 113	*District General Hospital - Matara*	Works	Improvement of appearance of hospital	2.00	GOSL	NCB	RPC	N	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 114	*District General Hospital - Matara*	Works	Enhance the facilities for elderly & disable persons in hospital premises	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2020	

DGH - Matara - 115	*District General Hospital - Matara*	Works	Upgrade electrical wiring system in administration building	15.00	GOSL	NCB	MPC	U	Preparing estimate	01.03.2019	31.12.2020	
DGH - Matara - 116	*District General Hospital - Matara*	Works	Repair of OT-A windows and doctors rest room	3.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 117	*District General Hospital - Matara*	Works	Renovation of OT-D for Orthopedic Surgeries	15.00	GOSL	NCB	MPC	P	Preparing estimate	01.03.2019	30.04.2020	
DGH - Matara - 118	*District General Hospital - Matara*	Goods	System improvement of OPD (to introduce patients registration computerized environment)	7.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 119	*District General Hospital - Matara*	Goods	Improvement of patient facilities (drinking water, seating, …)	1.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 120	*District General Hospital - Matara*	Goods	Establishment of fire extinguishers	1.00	GOSL	NCB	RPC	U	Preparing estimate	01.03.2019	31.09.2019	
DGH - Matara - 121	*District General Hospital - Matara*	Goods	Installation of CCTV camera (2nd stage)	4.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.09.2019	
DGH - Matara - 122	*District General Hospital - Matara*	Goods	Development of Hospital Master Plan	1.00	GOSL	NCB	RPC	U	Preparing estimate	01.03.2019	31.09.2019	
DGH - Matara - 123	*District General Hospital - Matara*	Goods	Purchasing crew cab	10.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.09.2019	

DGH - Matara - 124	*District General Hospital - Matara*	Services	Local training programmed (capacity building)	0.50	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 125	*District General Hospital - Matara*	Services	International training programmed (capacity building)	5.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 126	*District General Hospital - Matara*	Services	Hospital environmental development programmed	1.00	GOSL	NCB	RPC	P	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 127	*District General Hospital - Matara*	Goods	Purchasing Medical equipment	456.00	GOSL	NCB	SCAPC	U	Preparing estimate	01.03.2019	31.12.2019	
DGH - Matara - 128	*District General Hospital - Matara*	Goods	Purchasing General/ Office Items	10.00	GOSL	NCB	RPC	U	Preparing estimate	01.03.2019	31.12.2019	
DGH - Monaragala - 100	**District General Hospital - Monaragala**	Services	Outsourcing of Security services	22.07	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 101	District General Hospital - Monaragala	Services	Outsourcing of Cleaning services	51.05	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 102	District General Hospital - Monaragala	Services	Outsourcing of Laundry services	4.55	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 103	District General Hospital - Monaragala	Services	Supply of Row Provisions to the Kitchen	18.43	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 104	District General Hospital - Monaragala	Goods	preparing of the wiring diagram	2.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 105	District General Hospital - Monaragala	Services	Staff training	1.89	GOSL	NCB	RPC	P	Planning stage	2019.06.01	2019.12.31	
DGH - Monaragala - 106	District General Hospital - Monaragala	Goods	Installation of a solar panel system (Net Metering/net plus)	25.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 107	District General Hospital - Monaragala	Goods	Inverter A/C Project.		GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 108	District General Hospital - Monaragala	Goods	Inverter Refrigerators Project.		GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 109	District General Hospital - Monaragala	Services	Health Care Quality & safety Training programmer For MO, NO & Other Staff. (SUB TOTAL)	0.08	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 110	District General Hospital - Monaragala	Services	Improvement efficiency in hospital resource management. (SUB TOTAL)	1.86	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 111	District General Hospital - Monaragala	Services	Improvement of patient safety & quality of care.	2.11	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 112	District General Hospital - Monaragala	Goods	Water conservation project/New electricity supply systems (solar power panel) fuel etc.		GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 113	District General Hospital - Monaragala	Services	BLS & Critical care	0.33	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 114	District General Hospital - Monaragala	Services	5s Green productivity & waste management	0.20	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 115	District General Hospital - Monaragala	Goods	Energy conservation & utilization of renewable energy	0.20	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 116	District General Hospital - Monaragala	Services	Employee stress management (Music therapy, Drama therapy, Physical activities)	0.26	GOSL	NCB/NS	RPc	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 117	District General Hospital - Monaragala	Services	Soft skills (IT Training, Personality Management, Table manners & Music)	0.51	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 118	District General Hospital - Monaragala	Services	Drug storage & Drug Management	0.10	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 119	District General Hospital - Monaragala	Services	Office Management	0.10	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 120	District General Hospital - Monaragala	Goods	Ultra sound scan	0.07	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 121	District General Hospital - Monaragala	Goods	Laparoscopy, Endoscopy, central IV Ling management & insertion	0.07	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 122	District General Hospital - Monaragala	Goods	ALS & BLS & Acute care skills	0.07	GOSL	NCB/NS	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 123	District General Hospital - Monaragala	Goods	Purchasing, supply of normal ambulance - 04	32.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 124	District General Hospital - Monaragala	Goods	Purchasing, supply of ICU ambulance - 01	13.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 125	District General Hospital - Monaragala	Goods	Purchasing and supply of Lorry - 01	6.50	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 126	District General Hospital - Monaragala	Goods	Purchasing and supply of Van 01 (seat 13)	9.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 127	District General Hospital - Monaragala	Goods	Tractor & water Bowser	1.67	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 128	District General Hospital - Monaragala	Works	Contraction of proposed surgical wards and operation theatre complex	793.00	GOSL	NCB	SCAPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 129	District General Hospital - Monaragala	Works	Construction of a new nurses quarters complex (Stage 01 of 02)	50.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 130	District General Hospital - Monaragala	Works	Construction of a new doctors quarters complex (Stage 01 of 02)	50.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 131	District General Hospital - Monaragala	Works	Construction of a new officer quarters complex	20.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 132	District General Hospital - Monaragala	Works	Computer Maintenance Unit	0.30	GOSL	NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 133	District General Hospital - Monaragala	Works	Safe house (for sexually abused children) (stage 11) *	23.27	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 134	District General Hospital - Monaragala	Works	Construction of Driver's on call room complex with ambulance parking area	6.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 135	District General Hospital - Monaragala	Works	Expansion of vehicle park (10 spaced)	4.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 136	District General Hospital - Monaragala	Works	New construction - of a building for the canteen.	5.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 137	District General Hospital - Monaragala	Works	Construction of a new general stores building	15.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 138	District General Hospital - Monaragala	Works	Construction of a day care center. **	3.00	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 139	District General Hospital - Monaragala	Goods	Construction of a rain water recharging system for tube well-1 & Construction of rain water harvesting system	1.80	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 140	District General Hospital - Monaragala	Works	Construction of a wash room & toilet complex waiting area for patients in theatre complex	9.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 141	District General Hospital - Monaragala	Works	Construction of rest room for physiotherapists .	8.30	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 142	District General Hospital - Monaragala	Works	Construction of a vehicle washing area with a ramp	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 143	District General Hospital - Monaragala	Works	Construction of greens trap for vehicle washing area	0.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 144	District General Hospital - Monaragala	Works	Modification & expansion of physiotherapy unit	1.80	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 145	District General Hospital - Monaragala	Works	Establishment of a tube well and installation of a submersible pump.	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 146	District General Hospital - Monaragala	Works	Supplying & laying a new pipeline from Gelone to DGH Monaragala to supply hemodialysis unit.	41.33	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 147	District General Hospital - Monaragala	Works	Extension to the clinic complex	20.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 148	District General Hospital - Monaragala	Works	Establishment of a Laundry effuement disposal system.	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 149	District General Hospital - Monaragala	Works	Construction of proposed building for Oncology ward	45.16	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 150	District General Hospital - Monaragala	Works	Renovation of operation theatre complex	9.83	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 151	District General Hospital - Monaragala	Works	Extension to Circuit bungalow at Kataragama.	12.79	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 152	District General Hospital - Monaragala	Works	Extension of medical record room (stage 11)	7.70	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 153	District General Hospital - Monaragala	Goods	Installation of a barbed wire Fence around the land to be quarter	3.83	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 154	District General Hospital - Monaragala	Works	Construction of a physiotherapy unit	2.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 155	District General Hospital - Monaragala	Works	Construction of HO Quarters.	1.20	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 156	District General Hospital - Monaragala	Works	Construction of a new Carpentry unit.	0.10	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 157	District General Hospital - Monaragala	Works	Construction of vehicle park & waiting area near the mortuary	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 158	District General Hospital - Monaragala	Goods	Common Quarters (stage - 01)	10.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 159	District General Hospital - Monaragala	Works	Renovation of vehicle park near the HO Quarters.	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 160	District General Hospital - Monaragala	Works	Construction of a rest room with dining room for minor staff		GOSL	NCB		P	Planning stage	2018.01.01	2019.12.31	
DGH - Monaragala - 161	District General Hospital - Monaragala	Works	Extension of ward NO. 06	3.22	GOSL	NCB	RPC	P	Planning stage	2018.01.01	2019.12.31	
DGH - Monaragala - 162	District General Hospital - Monaragala	Works	Environmental & Occupation Health Unit. (SUB TOTAL)	1.18	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 163	District General Hospital - Monaragala	Works	Repairing of Existing Lagoon waste water Management System.		GOSL	NCB	RPC	P	Planning stage	2018.01.01	2019.12.31	
DGH - Monaragala - 164	District General Hospital - Monaragala	Goods	5 Part Homology Analyzer - 01		GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 165	District General Hospital - Monaragala	Goods	Fully automated bio chemistry analyzer - 01	10.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 166	District General Hospital - Monaragala	Goods	Laboratory refrigerator - 02	0.60	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 167	District General Hospital - Monaragala	Goods	Centrifuge - 01	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 168	District General Hospital - Monaragala	Goods	Electronic Balance - 01	12.06	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 169	District General Hospital - Monaragala	Goods	Microscope - 01	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 170	District General Hospital - Monaragala	Goods	Water Purification system - 01	0.10	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 171	District General Hospital - Monaragala	Goods	CCTV Camera system (kitchen, Clinic, Clinic pharmacy)	1.20	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 172	District General Hospital - Monaragala	Goods	Double RO Systems (Capacity 5000 L) - 03	6.30	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 173	District General Hospital - Monaragala	Goods	Public address system	5.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 174	District General Hospital - Monaragala	Goods	Purchasing & supply of Central AC system to the operation theatre	15.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 175	District General Hospital - Monaragala	Goods	Supply & Installation of 630 KVA Standby Diesel Generator System.	32.48	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 176	District General Hospital - Monaragala	Goods	Purchasing & supply of a new 20 KVA mobile generator	2.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 177	District General Hospital - Monaragala	Goods	(6*3) Steel Cupboard - 50	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 178	District General Hospital - Monaragala	Goods	Steel cupboard(Glass) - 50	0.77	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 179	District General Hospital - Monaragala	Goods	Low back chairs - 50	0.37	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 180	District General Hospital - Monaragala	Goods	High back chairs - 20	0.16	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 181	District General Hospital - Monaragala	Goods	Fiber chairs (set) - 100	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 182	District General Hospital - Monaragala	Goods	Plastic chairs - 100	0.08	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 183	District General Hospital - Monaragala	Goods	Cushion chairs(with Arm -100	0.02	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 184	District General Hospital - Monaragala	Goods	Ceiling Fan -50	0.40	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 185	District General Hospital - Monaragala	Goods	Wall Fan - 40	0.26	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 186	District General Hospital - Monaragala	Goods	Stand fan - 30	0.15	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 187	District General Hospital - Monaragala	Goods	Boiler - 20	0.38	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 188	District General Hospital - Monaragala	Goods	Matters(6*3) - 75	0.37	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 189	District General Hospital - Monaragala	Goods	computer Chair (with arm) - 20	0.08	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 190	District General Hospital - Monaragala	Goods	computer Chair (with OUT arm) - 20	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 191	District General Hospital - Monaragala	Goods	Computer - 20	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 192	District General Hospital - Monaragala	Goods	UPS -20	1.17	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 193	District General Hospital - Monaragala	Goods	Printer - 20	0.67	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 194	District General Hospital - Monaragala	Goods	Photo copy Machine - 05	0.65	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 195	District General Hospital - Monaragala	Goods	Laser Printer - 05	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 196	District General Hospital - Monaragala	Goods	Purchasing, supply of bags according to color code (bags 162,000.00) (111-01-05-1205 (11))	1.60	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 197	District General Hospital - Monaragala	Goods	A & B Scanner. - 01	2.50	GOSL	NCB	RPC	**p**	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 198	District General Hospital - Monaragala	Goods	Urology Laser Machine. - 01	4.00	GOSL	NCB	RPC	**p**	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 199	District General Hospital - Monaragala	Goods	Video Flexible Nasopharynges Laryngoscopy System - 01	8.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 200	District General Hospital - Monaragala	Goods	OT Tabal - Genito - Urinary - 01	2.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 201	District General Hospital - Monaragala	Goods	Laparoscopy System - 01	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 202	District General Hospital - Monaragala	Goods	Video Endoscopy System - 01	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 203	District General Hospital - Monaragala	Goods	Ultrasound Scanner (Radiology) - 02	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 204	District General Hospital - Monaragala	Goods	Incubators - 10	5.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 205	District General Hospital - Monaragala	Goods	Infant Warmers - 05	5.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 206	District General Hospital - Monaragala	Goods	TURIS System With Slain Cutting - 01	9.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 207	District General Hospital - Monaragala	Goods	Pneumatic / Ultrasonic Lithoclast - 01	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 208	District General Hospital - Monaragala	Goods	C-Arm Machine - 02	16.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 209	District General Hospital - Monaragala	Goods	Multipara Monitor - OT - 13	4.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 210	District General Hospital - Monaragala	Goods	Multipara Monitor - Wards - 40	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 211	District General Hospital - Monaragala	Goods	Infusion Pump - 80	7.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 212	District General Hospital - Monaragala	Goods	Syringe Pump - 120	8.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 213	District General Hospital - Monaragala	Goods	Pulse oximeter - 24	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 214	District General Hospital - Monaragala	Goods	Nebulizer - 22	0.60	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 215	District General Hospital - Monaragala	Goods	CRRT Machine - 02	10.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 216	District General Hospital - Monaragala	Goods	Digital Fluoroscopy System - 01	0.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 217	District General Hospital - Monaragala	Goods	Shortwave Therapy Machine - 01	1.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 218	District General Hospital - Monaragala	Goods	High Pressure Sterilizer - 03	20.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 219	District General Hospital - Monaragala	Goods	OT Tabal - Orthopedic - 01	2.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 220	District General Hospital - Monaragala	Goods	Arthroscopy System - 01	7.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 221	District General Hospital - Monaragala	Goods	Portable Stroboscope System - 01	1.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 222	District General Hospital - Monaragala	Goods	ICU Ventilator - 03	4.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 223	District General Hospital - Monaragala	Goods	Slit Lamp - 02	1.20	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 224	District General Hospital - Monaragala	Goods	OT Table - Gym & Obs - 01	2.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 225	District General Hospital - Monaragala	Goods	ECG Machine - 04	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 226	District General Hospital - Monaragala	Goods	Multipara Monitor ICU - 06	4.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 227	District General Hospital - Monaragala	Goods	Dental Chair With Scaler - 02	1.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 228	District General Hospital - Monaragala	Goods	Vacuum Extractor - 02	0.10	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 229	District General Hospital - Monaragala	Goods	Transport Ventilator Neonatal - 01	1.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 230	District General Hospital - Monaragala	Goods	Neonatal Multipara Monitor - 08	2.40	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 231	District General Hospital - Monaragala	Goods	Operating Microscope(Eye) - 01	3.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 232	District General Hospital - Monaragala	Goods	Neonatal C-PAP - 02	1.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 233	District General Hospital - Monaragala	Goods	OCT Scanner / Visual Field Analyzer - 01	6.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 234	District General Hospital - Monaragala	Goods	Eye Laser Machine (YGA) - 01	4.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 235	District General Hospital - Monaragala	Goods	Vitrectomy Machine - 01	2.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 236	District General Hospital - Monaragala	Goods	Sphygmomanometer - 30	0.45	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 237	District General Hospital - Monaragala	Goods	Suction Apparatus (D/J) Adult - 08	1.60	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 238	District General Hospital - Monaragala	Goods	Digital Mammogram System - 01	10.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 239	District General Hospital - Monaragala	Goods	Portable Ultrasound Scanner - 01	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 240	District General Hospital - Monaragala	Goods	Blood Gas Analyzer - 01	1.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 241	District General Hospital - Monaragala	Goods	Neonatal Ventilator - 02	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 242	District General Hospital - Monaragala	Goods	Transport Incubator - 01	4.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 243	District General Hospital - Monaragala	Goods	Double Surface Phototherapy - 08	0.14	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 244	District General Hospital - Monaragala	Goods	Mini Autoclaves - 05	3.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 245	District General Hospital - Monaragala	Goods	Audiometer - 01	3.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 246	District General Hospital - Monaragala	Goods	Handheld OAE With ABR Machine - 01	1.40	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 247	District General Hospital - Monaragala	Goods	Suction Apparatus Pediatric - 06	0.48	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 248	District General Hospital - Monaragala	Goods	OT Table - General - 04	10.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 249	District General Hospital - Monaragala	Goods	Anesthetic Machine - 08	32.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 250	District General Hospital - Monaragala	Goods	OT Lamp - 04	8.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 251	District General Hospital - Monaragala	Goods	Electro Surgical Unit - 06	2.40	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 252	District General Hospital - Monaragala	Goods	Defibrillator - 13	7.80	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 253	District General Hospital - Monaragala	Goods	12 Channel Halter Monitor System - 01	2.30	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 254	District General Hospital - Monaragala	Goods	Cardiac Cath Lab - 01	-	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 255	District General Hospital - Monaragala	Goods	Water Fortification System - 01	1.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 256	District General Hospital - Monaragala	Goods	Fully Automated Biochemistry Analyzer	3.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 257	District General Hospital - Monaragala	Goods	Binocular Microscope - 04	2.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 258	District General Hospital - Monaragala	Goods	Laboratory Centrifuge - 03	0.45	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 259	District General Hospital - Monaragala	Goods	Water Bath - 01	0.30	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 260	District General Hospital - Monaragala	Goods	Autoclave - 01	0.40	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 261	District General Hospital - Monaragala	Goods	Incubator - 02	2.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 262	District General Hospital - Monaragala	Goods	Electrolyte Analyzer - 01	2.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 263	District General Hospital - Monaragala	Goods	Analytical Balance - 01	0.04	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 264	District General Hospital - Monaragala	Goods	Medical Grade Refrigerator - 04	0.60	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 265	District General Hospital - Monaragala	Goods	Freezer	0.60	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 266	District General Hospital - Monaragala	Goods	Automated System for identification & ABST of Bacteria & Yeast - 01	9.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 267	District General Hospital - Monaragala	Goods	Spectrophotometer - 01	1.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 268	District General Hospital - Monaragala	Goods	Slide Printer - 01	-	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 269	District General Hospital - Monaragala	Goods	Slide storing Cabinet - 01	0.50	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 270	District General Hospital - Monaragala	Goods	Wax Block Storing Cabinet - 01	-	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 271	District General Hospital - Monaragala	Goods	Tissue Floatation Bath - 01	0.25	GOSL	NCB/NS	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 272	District General Hospital - Monaragala	Goods	5 Part Hematology Analyzer. - 01	4.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 273	District General Hospital - Monaragala	Goods	Emergency trolley - 07		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	Estimated - 10 Million for these Hospital Equipment's as total
DGH - Monaragala - 274	District General Hospital - Monaragala	Goods	Bed head table - 125		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 275	District General Hospital - Monaragala	Goods	Air mattress - 02		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 276	District General Hospital - Monaragala	Goods	mattress (2 ½ X 6) - 22		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 277	District General Hospital - Monaragala	Goods	Food trolley - 08		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 278	District General Hospital - Monaragala	Goods	Iron bed - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 279	District General Hospital - Monaragala	Goods	Hospital bed with side rales - 08		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 280	District General Hospital - Monaragala	Goods	ICU Bed - 03		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 281	District General Hospital - Monaragala	Goods	Admission bed - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 282	District General Hospital - Monaragala	Goods	Lithotomy bed - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 283	District General Hospital - Monaragala	Goods	Adjustable pediatric bed (Popup mud) - 05		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 284	District General Hospital - Monaragala	Goods	Adjustable hospital bed (Popup model) - 04		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 285	District General Hospital - Monaragala	Goods	BP Stand - 02		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 286	District General Hospital - Monaragala	Goods	Dressing trolley (Small) - 11		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 287	District General Hospital - Monaragala	Goods	S.S trolley (Small) - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 288	District General Hospital - Monaragala	Goods	S.S trolley (Large) - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 289	District General Hospital - Monaragala	Goods	WD found trolley - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 290	District General Hospital - Monaragala	Goods	IV Drug trolley (s/s) - 09		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 291	District General Hospital - Monaragala	Goods	Small drugs trolley - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 292	District General Hospital - Monaragala	Goods	Dressing trolley (s/s) - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 293	District General Hospital - Monaragala	Goods	Side trolley - 10		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 294	District General Hospital - Monaragala	Goods	Assisting trolley - 10		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 295	District General Hospital - Monaragala	Goods	locker - 82		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 296	District General Hospital - Monaragala	Goods	O_2 stand - 09		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 297	District General Hospital - Monaragala	Goods	O_2 trolley - 02		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 298	District General Hospital - Monaragala	Goods	Saline stand - 63		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 299	District General Hospital - Monaragala	Goods	Bed side Screen - 06		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 300	District General Hospital - Monaragala	Goods	Large dram -01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 301	District General Hospital - Monaragala	Goods	Bed side lockers - 10		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 302	District General Hospital - Monaragala	Goods	Electronic balance (analytical) - 02		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 303	District General Hospital - Monaragala	Goods	Automated system for identification and anti-microbial susceptibility testing of bacteria - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 304	District General Hospital - Monaragala	Goods	Electronic steam inhaler - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 305	District General Hospital - Monaragala	Goods	Shock wave with ultrasound - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 306	District General Hospital - Monaragala	Goods	Short wave diathermy - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 307	District General Hospital - Monaragala	Goods	Manu med special 6 section - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 308	District General Hospital - Monaragala	Goods	Couch separate leg section - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 309	District General Hospital - Monaragala	Goods	Ultra sound therapy machine - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 310	District General Hospital - Monaragala	Goods	Static bicycle - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 311	District General Hospital - Monaragala	Goods	Baker machine (IR) - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 312	District General Hospital - Monaragala	Goods	Mortuary dissection table - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 313	District General Hospital - Monaragala	Goods	Mortuary light - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 314	District General Hospital - Monaragala	Goods	Examination light - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 315	District General Hospital - Monaragala	Goods	Stainless steel table with sink - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 316	District General Hospital - Monaragala	Goods	Camera with macro lens - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 317	District General Hospital - Monaragala	Goods	High end ultrasound unit - 02		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 318	District General Hospital - Monaragala	Goods	CT work station (Proper CT console)- 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 319	District General Hospital - Monaragala	Goods	Celling mountain X - ray unit - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 320	District General Hospital - Monaragala	Goods	Digital mammogram unit - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 321	District General Hospital - Monaragala	Goods	Digital fluoroscopy screening unit - 01		GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 100	**District General Hospital - Monaragala**	Services	Outsourcing of Security services	22.07	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 101	District General Hospital - Monaragala	Services	Outsourcing of Cleaning services	51.05	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 102	District General Hospital - Monaragala	Services	Outsourcing of Laundry services	4.55	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 103	District General Hospital - Monaragala	Services	Supply of Row Provisions to the Kitchen	18.43	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 104	District General Hospital - Monaragala	Goods	preparing of the wiring diagram	2.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 105	District General Hospital - Monaragala	Services	Staff training	1.89	GOSL	NCB	RPC	P	Planning stage	2019.06.01	2019.12.31	
DGH - Monaragala - 106	District General Hospital - Monaragala	Goods	Installation of a solar panel system (Net Metering/net plus)	25.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 107	District General Hospital - Monaragala	Goods	Inverter A/C Project.		GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 108	District General Hospital - Monaragala	Goods	Inverter Refrigerators Project.		GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 109	District General Hospital - Monaragala	Services	Health Care Quality & safety Training programmer For MO, NO & Other Staff. (SUB TOTAL)	0.08	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 110	District General Hospital - Monaragala	Services	Improvement efficiency in hospital resource management. (SUB TOTAL)	1.86	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 111	District General Hospital - Monaragala	Services	Improvement of patient safety & quality of care.	2.11	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 112	District General Hospital - Monaragala	Goods	Water conservation project/New electricity supply systems (solar power panel) fuel etc.		GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 113	District General Hospital - Monaragala	Services	BLS & Critical care	0.33	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 114	District General Hospital - Monaragala	Services	5s Green productivity & waste management	0.20	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 115	District General Hospital - Monaragala	Goods	Energy conservation & utilization of renewable energy	0.20	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 116	District General Hospital - Monaragala	Services	Employee stress management (Music therapy, Drama therapy, Physical activities)	0.26	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 117	District General Hospital - Monaragala	Services	Soft skills (IT Training, Personality Management, Table manners & Music)	0.51	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 118	District General Hospital - Monaragala	Services	Drug storage & Drug Management	0.10	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 119	District General Hospital - Monaragala	Services	Office Management	0.10	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 120	District General Hospital - Monaragala	Goods	Ultra sound scan	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 121	District General Hospital - Monaragala	Goods	Laparoscopy, Endoscopy, central IV Ling management & insertion	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 122	District General Hospital - Monaragala	Goods	ALS & BLS & Acute care skills	0.07	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 123	District General Hospital - Monaragala	Goods	Purchasing, supply of normal ambulance - 04	32.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 124	District General Hospital - Monaragala	Goods	Purchasing, supply of ICU ambulance - 01	13.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 125	District General Hospital - Monaragala	Goods	Purchasing and supply of Lorry - 01	6.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 126	District General Hospital - Monaragala	Goods	Purchasing and supply of Van 01 (seat 13)	9.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 127	District General Hospital - Monaragala	Goods	Tractor & water Bowser	1.67	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 128	District General Hospital - Monaragala	Works	Contraction of proposed surgical wards and operation theatre complex	793.00	GOSL	NCB	SCAPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 129	District General Hospital - Monaragala	Works	Construction of a new nurses quarters complex (Stage 01 of 02)	50.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 130	District General Hospital - Monaragala	Works	Construction of a new doctors quarters complex (Stage 01 of 02)	50.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 131	District General Hospital - Monaragala	Works	Construction of a new officer quarters complex	20.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 132	District General Hospital - Monaragala	Works	Computer Maintenance Unit	0.30	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 133	District General Hospital - Monaragala	Works	Safe house (for sexually abused children) (stage 11) *	23.27	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 134	District General Hospital - Monaragala	Works	Construction of Driver's on call room complex with ambulance parking area	6.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 135	District General Hospital - Monaragala	Works	Expansion of vehicle park (10 spaced)	4.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 136	District General Hospital - Monaragala	Works	New construction - of a building for the canteen.	5.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 137	District General Hospital - Monaragala	Works	Construction of a new general stores building	15.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 138	District General Hospital - Monaragala	Works	Construction of a day care center. **	3.00	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 139	District General Hospital - Monaragala	Goods	Construction of a rain water recharging system for tube well-1 & Construction of rain water harvesting system	1.80	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 140	District General Hospital - Monaragala	Works	Construction of a wash room & toilet complex waiting area for patients in theatre complex	9.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 141	District General Hospital - Monaragala	Works	Construction of rest room for physiotherapists .	8.30	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 142	District General Hospital - Monaragala	Works	Construction of a vehicle washing area with a ramp	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 143	District General Hospital - Monaragala	Works	Construction of greens trap for vehicle washing area	0.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 144	District General Hospital - Monaragala	Works	Modification & expansion of physiotherapy unit	1.80	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 145	District General Hospital - Monaragala	Works	Establishment of a tube well and installation of a submersible pump.	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 146	District General Hospital - Monaragala	Works	Supplying & laying a new pipeline from Gelone to DGH Monaragala to supply hemodialysis unit.	41.33	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 147	District General Hospital - Monaragala	Works	Extension to the clinic complex	20.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 148	District General Hospital - Monaragala	Works	Establishment of a Laundry effuement disposal system.	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 149	District General Hospital - Monaragala	Works	Construction of proposed building for Oncology ward	45.16	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 150	District General Hospital - Monaragala	Works	Renovation of operation theatre complex	9.83	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 151	District General Hospital - Monaragala	Works	Extension to Circuit bungalow at Kataragama.	12.79	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 152	District General Hospital - Monaragala	Works	Extension of medical record room (stage 11)	7.70	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 153	District General Hospital - Monaragala	Goods	Installation of a barbed wire Fence around the land to be quarter	3.83	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 154	District General Hospital - Monaragala	Works	Construction of a physiotherapy unit	2.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 155	District General Hospital - Monaragala	Works	Construction of HO Quarters.	1.20	GOSL	NCB	RPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 156	District General Hospital - Monaragala	Works	Construction of a new Carpentry unit.	0.10	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 157	District General Hospital - Monaragala	Works	Construction of vehicle park & waiting area near the mortuary	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 158	District General Hospital - Monaragala	Goods	Common Quarters (stage - 01)	10.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 159	District General Hospital - Monaragala	Works	Renovation of vehicle park near the HO Quarters.	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 160	District General Hospital - Monaragala	Works	Construction of a rest room with dining room for minor staff		GOSL	NCB		P	Planning stage	2018.01.01	2019.12.31	
DGH - Monaragala - 161	District General Hospital - Monaragala	Works	Extension of ward NO. 06	3.22	GOSL	NCB	RPC	P	Planning stage	2018.01.01	2019.12.31	
DGH - Monaragala - 162	District General Hospital - Monaragala	Works	Environmental & Occupation Health Unit. (SUB TOTAL)	1.18	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 163	District General Hospital - Monaragala	Works	Repairing of Existing Lagoon waste water Management System.		GOSL	NCB	RPC	P	Planning stage	2018.01.01	2019.12.31	
DGH - Monaragala - 164	District General Hospital - Monaragala	Goods	5 Part Homology Analyzer - 01		GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 165	District General Hospital - Monaragala	Goods	Fully automated bio chemistry analyzer - 01	10.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 166	District General Hospital - Monaragala	Goods	Laboratory refrigerator - 02	0.60	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 167	District General Hospital - Monaragala	Goods	Centrifuge - 01	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 168	District General Hospital - Monaragala	Goods	Electronic Balance - 01	12.06	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 169	District General Hospital - Monaragala	Goods	Microscope - 01	1.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 170	District General Hospital - Monaragala	Goods	Water Purification system - 01	0.10	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 171	District General Hospital - Monaragala	Goods	CCTV Camera system (kitchen, Clinic, Clinic pharmacy)	1.20	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 172	District General Hospital - Monaragala	Goods	Double RO Systems (Capacity 5000 L) - 03	6.30	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 173	District General Hospital - Monaragala	Goods	Public address system	5.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 174	District General Hospital - Monaragala	Goods	Purchasing & supply of Central AC system to the operation theatre	15.00	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 175	District General Hospital - Monaragala	Goods	Supply & Installation of 630 KVA Standby Diesel Generator System.	32.48	GOSL	NCB	MPC	U	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 176	District General Hospital - Monaragala	Goods	Purchasing & supply of a new 20 KVA mobile generator	2.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 177	District General Hospital - Monaragala	Goods	(6*3) Steel Cupboard - 50	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 178	District General Hospital - Monaragala	Goods	Steel cupboard(Glass) - 50	0.77	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 179	District General Hospital - Monaragala	Goods	Low back chairs - 50	0.37	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 180	District General Hospital - Monaragala	Goods	High back chairs - 20	0.16	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 181	District General Hospital - Monaragala	Goods	Fiber chairs (set) - 100	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 182	District General Hospital - Monaragala	Goods	Plastic chairs - 100	0.08	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 183	District General Hospital - Monaragala	Goods	Cushion chairs(with Arm -100	0.02	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 184	District General Hospital - Monaragala	Goods	Ceiling Fan -50	0.40	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 185	District General Hospital - Monaragala	Goods	Wall Fan - 40	0.26	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 186	District General Hospital - Monaragala	Goods	Stand fan - 30	0.15	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 187	District General Hospital - Monaragala	Goods	Boiler - 20	0.38	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 188	District General Hospital - Monaragala	Goods	Matters(6*3) - 75	0.37	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 189	District General Hospital - Monaragala	Goods	computer Chair (with arm) - 20	0.08	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 190	District General Hospital - Monaragala	Goods	computer Chair (with OUT arm) - 20	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 191	District General Hospital - Monaragala	Goods	Computer - 20	1.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 192	District General Hospital - Monaragala	Goods	UPS -20	1.17	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 193	District General Hospital - Monaragala	Goods	Printer - 20	0.67	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 194	District General Hospital - Monaragala	Goods	Photo copy Machine - 05	0.65	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 195	District General Hospital - Monaragala	Goods	Laser Printer - 05	0.07	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 196	District General Hospital - Monaragala	Goods	Purchasing, supply of bags according to color code (bags 162,000.00) (111-01-05-1205 (11))	1.60	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 197	District General Hospital - Monaragala	Goods	A & B Scanner. - 01	2.50	GOSL	NCB	RPC	**p**	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 198	District General Hospital - Monaragala	Goods	Urology Laser Machine. - 01	4.00	GOSL	NCB	RPC	**p**	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 199	District General Hospital - Monaragala	Goods	Video Flexible Nasopharynges Laryngoscopy System - 01	8.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 200	District General Hospital - Monaragala	Goods	OT Tabal - Genito - Urinary - 01	2.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 201	District General Hospital - Monaragala	Goods	Laparoscopy System - 01	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 202	District General Hospital - Monaragala	Goods	Video Endoscopy System - 01	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 203	District General Hospital - Monaragala	Goods	Ultrasound Scanner (Radiology) - 02	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 204	District General Hospital - Monaragala	Goods	Incubators - 10	5.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 205	District General Hospital - Monaragala	Goods	Infant Warmers - 05	5.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 206	District General Hospital - Monaragala	Goods	TURIS System With Slain Cutting - 01	9.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 207	District General Hospital - Monaragala	Goods	Pneumatic / Ultrasonic Lithoclast - 01	12.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 208	District General Hospital - Monaragala	Goods	C-Arm Machine - 02	16.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 209	District General Hospital - Monaragala	Goods	Multipara Monitor - OT - 13	4.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 210	District General Hospital - Monaragala	Goods	Multipara Monitor - Wards - 40	12.00	GOSL	NCB	**MPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 211	District General Hospital - Monaragala	Goods	Infusion Pump - 80	7.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 212	District General Hospital - Monaragala	Goods	Syringe Pump - 120	8.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 213	District General Hospital - Monaragala	Goods	Pulse oximeter - 24	2.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 214	District General Hospital - Monaragala	Goods	Nebulizer - 22	0.60	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 215	District General Hospital - Monaragala	Goods	CRRT Machine - 02	10.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 216	District General Hospital - Monaragala	Goods	Digital Fluoroscopy System - 01	0.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 217	District General Hospital - Monaragala	Goods	Shortwave Therapy Machine - 01	1.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 218	District General Hospital - Monaragala	Goods	High Pressure Sterilizer - 03	20.00	GOSL	NCB	MPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 219	District General Hospital - Monaragala	Goods	OT Tabal - Orthopedic - 01	2.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 220	District General Hospital - Monaragala	Goods	Arthroscopy System - 01	7.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 221	District General Hospital - Monaragala	Goods	Portable Stroboscope System - 01	1.50	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 222	District General Hospital - Monaragala	Goods	ICU Ventilator - 03	4.50	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 223	District General Hospital - Monaragala	Goods	Slit Lamp - 02	1.20	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 224	District General Hospital - Monaragala	Goods	OT Table - Gym & Obs - 01	2.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 225	District General Hospital - Monaragala	Goods	ECG Machine - 04	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 226	District General Hospital - Monaragala	Goods	Multipara Monitor ICU - 06	4.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 227	District General Hospital - Monaragala	Goods	Dental Chair With Scaler - 02	1.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 228	District General Hospital - Monaragala	Goods	Vacuum Extractor - 02	0.10	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 229	District General Hospital - Monaragala	Goods	Transport Ventilator Neonatal - 01	1.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 230	District General Hospital - Monaragala	Goods	Neonatal Multipara Monitor - 08	2.40	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 231	District General Hospital - Monaragala	Goods	Operating Microscope(Eye) - 01	3.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 232	District General Hospital - Monaragala	Goods	Neonatal C-PAP - 02	1.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 233	District General Hospital - Monaragala	Goods	OCT Scanner / Visual Field Analyzer - 01	6.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 234	District General Hospital - Monaragala	Goods	Eye Laser Machine (YGA) - 01	4.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 235	District General Hospital - Monaragala	Goods	Vitrectomy Machine - 01	2.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 236	District General Hospital - Monaragala	Goods	Sphygmomanometer - 30	0.45	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 237	District General Hospital - Monaragala	Goods	Suction Apparatus (D/J) Adult - 08	1.60	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 238	District General Hospital - Monaragala	Goods	Digital Mammogram System - 01	10.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 239	District General Hospital - Monaragala	Goods	Portable Ultrasound Scanner - 01	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 240	District General Hospital - Monaragala	Goods	Blood Gas Analyzer - 01	1.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 241	District General Hospital - Monaragala	Goods	Neonatal Ventilator - 02	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 242	District General Hospital - Monaragala	Goods	Transport Incubator - 01	4.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 243	District General Hospital - Monaragala	Goods	Double Surface Phototherapy - 08	0.14	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 244	District General Hospital - Monaragala	Goods	Mini Autoclaves - 05	3.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 245	District General Hospital - Monaragala	Goods	Audiometer - 01	3.50	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 246	District General Hospital - Monaragala	Goods	Handheld OAE With ABR Machine - 01	1.40	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 247	District General Hospital - Monaragala	Goods	Suction Apparatus Pediatric - 06	0.48	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 248	District General Hospital - Monaragala	Goods	OT Table - General - 04	10.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 249	District General Hospital - Monaragala	Goods	Anesthetic Machine - 08	32.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 250	District General Hospital - Monaragala	Goods	OT Lamp - 04	8.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 251	District General Hospital - Monaragala	Goods	Electro Surgical Unit - 06	2.40	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 252	District General Hospital - Monaragala	Goods	Defibrillator - 13	7.80	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 253	District General Hospital - Monaragala	Goods	12 Channel Halter Monitor System - 01	2.30	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 254	District General Hospital - Monaragala	Goods	Cardiac Cath Lab - 01	-	GOSL	NCB		p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 255	District General Hospital - Monaragala	Goods	Water Fortification System - 01	1.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 256	District General Hospital - Monaragala	Goods	Fully Automated Biochemistry Analyzer	3.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 257	District General Hospital - Monaragala	Goods	Binocular Microscope - 04	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 258	District General Hospital - Monaragala	Goods	Laboratory Centrifuge - 03	0.45	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 259	District General Hospital - Monaragala	Goods	Water Bath - 01	0.30	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 260	District General Hospital - Monaragala	Goods	Autoclave - 01	0.40	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 261	District General Hospital - Monaragala	Goods	Incubator - 02	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 262	District General Hospital - Monaragala	Goods	Electrolyte Analyzer - 01	2.00	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 263	District General Hospital - Monaragala	Goods	Analytical Balance - 01	0.04	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 264	District General Hospital - Monaragala	Goods	Medical Grade Refrigerator - 04	0.60	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 265	District General Hospital - Monaragala	Goods	Freezer	0.60	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 266	District General Hospital - Monaragala	Goods	Automated System for identification & ABST of Bacteria & Yeast - 01	9.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 267	District General Hospital - Monaragala	Goods	Spectrophotometer - 01	1.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 268	District General Hospital - Monaragala	Goods	Slide Printer - 01	-	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 269	District General Hospital - Monaragala	Goods	Slide storing Cabinet - 01	0.50	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 270	District General Hospital - Monaragala	Goods	Wax Block Storing Cabinet - 01	-	GOSL	NCB	RPC	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 271	District General Hospital - Monaragala	Goods	Tissue Floatation Bath - 01	0.25	GOSL	NCB	**#NAME?**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 272	District General Hospital - Monaragala	Goods	5 Part Hematology Analyzer. - 01	4.00	GOSL	NCB	**RPC**	p	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 273	District General Hospital - Monaragala	Goods	Emergency trolley - 07		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	Estimated - 10 Million for these Hospital Equipment's as total
DGH - Monaragala - 274	District General Hospital - Monaragala	Goods	Bed head table - 125		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 275	District General Hospital - Monaragala	Goods	Air mattress - 02		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 276	District General Hospital - Monaragala	Goods	mattress (2 ½ X 6) - 22		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 277	District General Hospital - Monaragala	Goods	Food trolley - 08		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 278	District General Hospital - Monaragala	Goods	Iron bed - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 279	District General Hospital - Monaragala	Goods	Hospital bed with side rales - 08		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 280	District General Hospital - Monaragala	Goods	ICU Bed - 03		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 281	District General Hospital - Monaragala	Goods	Admission bed - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 282	District General Hospital - Monaragala	Goods	Lithotomy bed - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 283	District General Hospital - Monaragala	Goods	Adjustable pediatric bed (Popup mud) - 05		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 284	District General Hospital - Monaragala	Goods	Adjustable hospital bed (Popup model) - 04		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 285	District General Hospital - Monaragala	Goods	BP Stand - 02		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 286	District General Hospital - Monaragala	Goods	Dressing trolley (Small) - 11		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 287	District General Hospital - Monaragala	Goods	S.S trolley (Small) - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 288	District General Hospital - Monaragala	Goods	S.S trolley (Large) - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 289	District General Hospital - Monaragala	Goods	WD found trolley - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 290	District General Hospital - Monaragala	Goods	IV Drug trolley (s/s) - 09		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 291	District General Hospital - Monaragala	Goods	Small drugs trolley - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 292	District General Hospital - Monaragala	Goods	Dressing trolley (s/s) - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 293	District General Hospital - Monaragala	Goods	Side trolley - 10		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 294	District General Hospital - Monaragala	Goods	Assisting trolley - 10		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 295	District General Hospital - Monaragala	Goods	locker - 82		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 296	District General Hospital - Monaragala	Goods	O_2 stand - 09		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 297	District General Hospital - Monaragala	Goods	O_2 trolley - 02		GOSL	NCB		N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 298	District General Hospital - Monaragala	Goods	Saline stand - 63		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 299	District General Hospital - Monaragala	Goods	Bed side Screen - 06		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 300	District General Hospital - Monaragala	Goods	Large dram -01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 301	District General Hospital - Monaragala	Goods	Bed side lockers - 10		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 302	District General Hospital - Monaragala	Goods	Electronic balance (analytical) - 02		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 303	District General Hospital - Monaragala	Goods	Automated system for identification and anti-microbial susceptibility testing of bacteria - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 304	District General Hospital - Monaragala	Goods	Electronic steam inhaler - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 305	District General Hospital - Monaragala	Goods	Shock wave with ultrasound - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 306	District General Hospital - Monaragala	Goods	Short wave diathermy - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 307	District General Hospital - Monaragala	Goods	Manu med special 6 section - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 308	District General Hospital - Monaragala	Goods	Couch separate leg section - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 309	District General Hospital - Monaragala	Goods	Ultra sound therapy machine - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 310	District General Hospital - Monaragala	Goods	Static bicycle - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 311	District General Hospital - Monaragala	Goods	Baker machine (IR) - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 312	District General Hospital - Monaragala	Goods	Mortuary dissection table - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 313	District General Hospital - Monaragala	Goods	Mortuary light - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 314	District General Hospital - Monaragala	Goods	Examination light - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 315	District General Hospital - Monaragala	Goods	Stainless steel table with sink - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	

DGH - Monaragala - 316	District General Hospital - Monaragala	Goods	Camera with macro lens - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 317	District General Hospital - Monaragala	Goods	High end ultrasound unit - 02		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 318	District General Hospital - Monaragala	Goods	CT work station (Proper CT console)- 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 319	District General Hospital - Monaragala	Goods	Celling mountain X - ray unit - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 320	District General Hospital - Monaragala	Goods	Digital mammogram unit - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH - Monaragala - 321	District General Hospital - Monaragala	Goods	Digital fluoroscopy screening unit - 01		GOSL	NCB	**RPC**	N	Planning stage	2019.01.01	2019.12.31	
DGH NE - 100	District General Hospital Nuwara-Eliya	Goods	Equipment for ICU	40.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 101	District General Hospital Nuwara-Eliya	Goods	Surgical Equipment for Operation theatre	35.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 102	District General Hospital Nuwara-Eliya	Goods	Surgical Equipment for Dental & OMF	4.50	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 103	District General Hospital Nuwara-Eliya	Goods	Surgical Equipment for other wards & Units	80.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2018	

DGH NE - 104	District General Hospital Nuwara-Eliya	Goods	Medical Equipment	150.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH NE - 105	District General Hospital Nuwara-Eliya	Goods	Medical Equipment	200.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	01.01.2020	
DGH NE - 106	District General Hospital Nuwara-Eliya	Works	Renovation of old Hospital Building	200.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 107	District General Hospital Nuwara-Eliya	Works	Continuation of constructing a building in new hospital Premises purpose of shifting remaining clinical unit in old hospital	275.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 108	District General Hospital Nuwara-Eliya	Works	Construction of corridor at pediatric ward	3.20	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 109	District General Hospital Nuwara-Eliya	Works	Repairing of Unmarried Nurses quarters 1	2.20	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 110	District General Hospital Nuwara-Eliya	Works	Construction of car park	6.10	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 111	District General Hospital Nuwara-Eliya	Works	Repairing of house officers' quarters	4.80	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 112	District General Hospital Nuwara-Eliya	Works	Renovation of nurses changing room	0.70	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	

DGH NE - 113	District General Hospital Nuwara-Eliya	Works	Repairing of Unmarried Nurses quarters 2	5.60	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 114	District General Hospital Nuwara-Eliya	Works	Repairing of Drivers on call room	0.80	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 115	District General Hospital Nuwara-Eliya	Works	Construction of a Residential area in hospital	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH NE - 116	District General Hospital Nuwara-Eliya	Works	Construction of Nursing Training School	250.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2019	
DGH NE - 117	District General Hospital Nuwara-Eliya	Works	Construction of labour room at ward 8	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2018	
DGH NE - 118	District General Hospital Nuwara-Eliya	Works	Repairing of doctors' quarters (Udapussellawa road)	4.80	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH NE - 119	District General Hospital Nuwara-Eliya	Works	Construction of a Residential area in hospital	30.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	
DGH NE - 120	District General Hospital Nuwara-Eliya	Works	Construction of Nursing Training School	200.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	
DGH NE - 121	District General Hospital Nuwara-Eliya	Services	Stationary & Office Equipment's	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 122	District General Hospital Nuwara-Eliya	Goods	Medical Supplies (chemical & Oxygen)	300.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2020	

DGH NE - 123	District General Hospital Nuwara-Eliya	Works	Consumable	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 124	District General Hospital Nuwara-Eliya	Goods	General instrument requirement	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 125	District General Hospital Nuwara-Eliya	Works	Continuing of local area Network system	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 126	District General Hospital Nuwara-Eliya	Goods	Maintaining of plant & machinery	40.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2020	
DGH NE - 127	District General Hospital Nuwara-Eliya	Goods	Maintaining of vehicles	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 128	District General Hospital Nuwara-Eliya	Works	Rental	40.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 129	District General Hospital Nuwara-Eliya	Works	Cost analysis system	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 130	District General Hospital Nuwara-Eliya	Works	Continuing of new BHT format	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2018	31.12.2020	
DGH NE - 131	District General Hospital Nuwara-Eliya	Goods	Productivity improvement & attitude changing programmed	3.00	GOSL	Local Quotation	RPC	P	Planning stage	01.01.2018	31.12.2020	

DGH NE - 132	District General Hospital Nuwara-Eliya	Services	Screening Programmed, Health life style programmed, Health education programmed & training programmed	10.00	GOSL	Local Quotation	RPC	P	Planning stage	01.01.2018	31.12.2020	
DGH - Polon-100	***District General Hospital - Polonnaruwa***	Goods	Anesthetic machine with ventilator	16.60	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-101	District General Hospital - Polonnaruwa	Goods	Laser Lithotripter	12.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-102	District General Hospital - Polonnaruwa	Goods	Ultrasonic lithotripsy	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-103	District General Hospital - Polonnaruwa	Goods	Laryngoscope with video camera	15.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-104	District General Hospital - Polonnaruwa	Goods	Endoscopy system(Lgi, Ugi)	16.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-105	District General Hospital - Polonnaruwa	Goods	Laparoscopy System(Adult)	32.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-106	District General Hospital - Polonnaruwa	Goods	Portable Co2 Laser Machine	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-107	District General Hospital - Polonnaruwa	Goods	Diode laser	4.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

DGH - Polon-108	District General Hospital - Polonnaruwa	Goods	Intra aortic Balloon Pump	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-109	District General Hospital - Polonnaruwa	Goods	Intra aortic Balloon pump (Transport)	18.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-110	District General Hospital - Polonnaruwa	Goods	Stone puncture for bladder and stone	5.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-111	District General Hospital - Polonnaruwa	Goods	bronchoscope video for ENT	4.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-112	District General Hospital - Polonnaruwa	Goods	Post triad monopolar cut, coagulation, Bipolar and vessel fusion system	4.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-113	District General Hospital - Polonnaruwa	Goods	Autoclave table top	4.80	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-114	District General Hospital - Polonnaruwa	Goods	Blood gas analyzer	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-115	District General Hospital - Polonnaruwa	Goods	Blood/Fluid warmer	0.55	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-116	District General Hospital - Polonnaruwa	Goods	Bp apparatus	0.52	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

DGH - Polon-117	District General Hospital - Polonnaruwa	Goods	BIPAP Machine	2.80	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-118	District General Hospital - Polonnaruwa	Goods	CPAP machine adult and paid	4.92	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-119	District General Hospital - Polonnaruwa	Goods	CPAP machine Neonatal	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-120	District General Hospital - Polonnaruwa	Goods	CTG machine	2.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-121	District General Hospital - Polonnaruwa	Goods	Short wave diathermy machine	1.20	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-122	District General Hospital - Polonnaruwa	Goods	Defibrillator	12.80	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-123	District General Hospital - Polonnaruwa	Goods	Doppler detector (Portable)	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-124	District General Hospital - Polonnaruwa	Goods	ECG Recorder	2.45	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-125	District General Hospital - Polonnaruwa	Goods	Exercise ECG machine	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-126	District General Hospital - Polonnaruwa	Goods	Table top autoclave	2.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

DGH - Polon-127	District General Hospital - Polonnaruwa	Goods	Fluid warmer	0.28	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-128	District General Hospital - Polonnaruwa	Goods	halter monitoring system	8.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-129	District General Hospital - Polonnaruwa	Goods	Infant incubator	2.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-130	District General Hospital - Polonnaruwa	Goods	Infant warmer with resuscitator	0.80	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-131	District General Hospital - Polonnaruwa	Goods	Infusion pump	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-132	District General Hospital - Polonnaruwa	Goods	Multipara monitors (ICU)	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-133	District General Hospital - Polonnaruwa	Goods	Multipara monitors (OT)	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-134	District General Hospital - Polonnaruwa	Goods	Multipara monitors (Wards)	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-135	District General Hospital - Polonnaruwa	Goods	Multipara monitors (Transport)	5.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-136	District General Hospital - Polonnaruwa	Goods	Nebulizer	0.44	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

DGH - Polon-137	District General Hospital - Polonnaruwa	Goods	Nerve stimulator	0.80	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-138	District General Hospital - Polonnaruwa	Goods	OT table	8.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-139	District General Hospital - Polonnaruwa	Goods	Ot table (Ortho)	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-140	District General Hospital - Polonnaruwa	Goods	OT table (ENT)	2.80	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-141	District General Hospital - Polonnaruwa	Goods	OT lamp	8.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-142	District General Hospital - Polonnaruwa	Goods	OT lamp (Mobile)	4.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-143	District General Hospital - Polonnaruwa	Goods	Patient warmer	0.65	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-144	District General Hospital - Polonnaruwa	Goods	Phototherapy (UVA,UVV)	0.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-145	District General Hospital - Polonnaruwa	Goods	Phototherapy Unit (Double surface)	0.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-146	District General Hospital - Polonnaruwa	Goods	Phototherapy Unit (Single surface)	0.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

DGH - Polon-147	District General Hospital - Polonnaruwa	Goods	Phototherapy unit 9triple surface0	0.25	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-148	District General Hospital - Polonnaruwa	Goods	Pulse oximeter	3.45	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-149	District General Hospital - Polonnaruwa	Goods	Respirometer	0.20	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-150	District General Hospital - Polonnaruwa	Goods	Slit lamp	0.80	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-151	District General Hospital - Polonnaruwa	Goods	Spot lamp	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-152	District General Hospital - Polonnaruwa	Goods	Suction apparatus-double	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-153	District General Hospital - Polonnaruwa	Goods	Suction apparatus-neonatal	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-154	District General Hospital - Polonnaruwa	Goods	Suction apparatus-pediatrics	0.20	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-155	District General Hospital - Polonnaruwa	Goods	DEXA Scan machine	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-156	District General Hospital - Polonnaruwa	Goods	Syringe pump	4.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

DGH - Polon-157	District General Hospital - Polonnaruwa	Goods	Ultrasound scanner machine(Radiology0	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-158	District General Hospital - Polonnaruwa	Goods	Ultrasound Scan machine (Gyn and Orbs)	22.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-159	District General Hospital - Polonnaruwa	Goods	Visual field analyzer	49.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-160	District General Hospital - Polonnaruwa	Goods	Ventilator-ICU(adult and paid)	6.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-161	District General Hospital - Polonnaruwa	Goods	Ventilator -ICU (Neonatal)	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-162	District General Hospital - Polonnaruwa	Goods	Ventilator transport (Adult and paid)	12.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-163	District General Hospital - Polonnaruwa	Goods	Ventilator transport-neonatal	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-164	District General Hospital - Polonnaruwa	Goods	Wax bath(Hand)	1.80	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-165	District General Hospital - Polonnaruwa	Goods	X-ray illuminator	0.15	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-166	District General Hospital - Polonnaruwa	Goods	Capnogap	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

DGH - Polon-167	District General Hospital - Polonnaruwa	Goods	Hospital Equipment's Related to A&E Wards	45.27	GOSL	NCB/NS	MPC/RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-168	District General Hospital - Polonnaruwa	Goods	Office Equipment's	38.58	GOSL	NCB/NS	MPC/RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-169	District General Hospital - Polonnaruwa	Goods	Linen & Bed , Clothing	14.68	GOSL	NCB/NS	MPC/RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-170	District General Hospital - Polonnaruwa	Goods	General Items	26.71	GOSL	NCB/NS	MPC/RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Polon-171	District General Hospital - Polonnaruwa	Works	Construction of Stroke Treatment Centre (including Rheumatology Rehabilitation & physiotherapy unit) Phase II)	278.00	GOSL	NCB	SCAPC	N	Planning stage	2019.01.01	2019.07.06	Total Estimate - 643 Million
DGH - Polon-172	District General Hospital - Polonnaruwa	Works	Construction of Eye & ENT unit at the 2nd & 3rd floors of the A & E unit complex (Phase II)	400.00	GOSL	NCB	SCAPC	N	Planning stage	2019.01.15	2019.12.31	Total Estimate - 348 Million
DGH - Polon-173	District General Hospital - Polonnaruwa	Works	Establishment of ESWL Unit & Endoscopy Centre (Phase I and II)	100.00	GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.03.31	
DGH - Polon-174	District General Hospital - Polonnaruwa	Works	Expansion of operating theatre -A and CSSD Phase II	20.00	GOSL	NCB	MPC	N	Planning stage	2019.01.15	2019.06.30	
DGH - Polon-175	District General Hospital - Polonnaruwa	Works	Expansion of Operating theatre C (Modular Theatre) - phase II	7.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.05.30	

DGH - Polon-176	District General Hospital - Polonnaruwa	Works	Renovation and refurbishment of the Drug Stores	10.00	GOSL	NCB	RPC	N	Planning stage	2019.01.15	2019.06.30	
DGH - Polon-177	District General Hospital - Polonnaruwa	Works	Expansion of Drug Stores	10.00	GOSL	NCB	RPC	N	Planning stage	2019.01.15	2019.08.30	
DGH - Polon-178	District General Hospital - Polonnaruwa	Works	Improving of infrastructure facilities of all Drugs stores	8.00	GOSL	NCB	RPC	N	Planning stage	2019.01.30	2018.06.30	
DGH - Polon-179	District General Hospital - Polonnaruwa	Works	Construction of building for kitchen & Nutrition Unit	20.00	GOSL	NCB	MPC	N	Planning stage	2019.01.15	2019.12.31	
DGH - Polon-180	District General Hospital - Polonnaruwa	Works	Construction of Quarters complex for IMOs & Grade medical officers	20.00	GOSL	NCB	MPC	N	Planning stage	2019.01.15	2019.12.31	
DGH - Polon-181	District General Hospital - Polonnaruwa	Works	Construction of building for CSSD (Phase I)	14.00	GOSL	NCB	MPC	N	Planning stage	2019.01.15	2019.05.30	
DGH - Polon-182	District General Hospital - Polonnaruwa	Works	Construction of building for Security staff and Cleaning service (Phase I0)	15.00	GOSL	NCB	MPC	N	Planning stage	2019.01.20	2019.08.30	
DGH - Polon-183	District General Hospital - Polonnaruwa	Works	Renovation & Refurbishment of existing wards & Units	100.00	GOSL	NCB	MPC	N	Planning stage	2019.01.15	2019.12.31	
DGH - Polon-184	District General Hospital - Polonnaruwa	Works	Establishment of Name Boards & Direction Boards (Phase II)	15.00	GOSL	NCB	MPC	N	Planning stage	2019.01	2019.06.30	
DGH - Polon-185	District General Hospital - Polonnaruwa	Works	Establishment of Fire protection systems for all buildings	15.00	GOSL	NCB	MPC	N	Planning stage	2019.01.30	2019.09.30	

DGH - Polon-186	District General Hospital - Polonnaruwa	Works	Refurbishment of laboratory and Introduction of LIMS. (Phase II)	15.00	GOSL	NCB	MPC	N	Planning stage	2019.01.30	2019.12.31	
DGH - Polon-187	District General Hospital - Polonnaruwa	Goods	Implementation of PACS for Imagine services	10.00	GOSL	NCB	RPC	N	Planning stage	2019.01.15	2019.12.31	
DGH - Polon-188	District General Hospital - Polonnaruwa	Goods	Expansion of Hospital Health Information Management System (HHIMS) to administration and wards. (Phase III)	8.00	GOSL	NCB	RPC	N	Planning stage	2019.01.30	2019.12.31	
DGH - Polon-189	District General Hospital - Polonnaruwa	Goods	Implementation of Peo TV connection for health promotion activities (Networking & Service provision) (Phase II)	25.00	GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Polon-190	District General Hospital - Polonnaruwa	Works	Implementation of Internal Road System - Phase IV	10.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.06.30	
DGH - Polon-191	District General Hospital - Polonnaruwa	Goods	Establishment of Public Addressing System	10.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.04.30	
DGH - Polon-192	District General Hospital - Polonnaruwa	Goods	Implementation of vehicle tracking system with SLT and Mobitel	5.00	GOSL	NCB	RPC	N	Planning stage	2019.02.25	2019.09.30	
DGH - Polon-193	District General Hospital - Polonnaruwa	Goods	Implementation file tracking system	5.00	GOSL	NCB	RPC	N	Planning stage	2019.03.20	2019.10.02	

DGH - Polon-194	District General Hospital - Polonnaruwa	Goods	Implementation of Data base management system	10.00	GOSL	NCB	RPC	N	Planning stage	2019.02.01	2019.10.12	
DGH - Polon-195	District General Hospital - Polonnaruwa	Goods	Implementation of stock management system	3.00	GOSL	NCB	RPC	N	Planning stage	2019.01.20	2019.10.15	
DGH - Polon-196	District General Hospital - Polonnaruwa	Goods	Implementation of Solar Power Project (phase II)	30.00	GOSL	NCB	MPC	N	Planning stage	2019.01.30	2019.12.31	
DGH - Polon-197	District General Hospital - Polonnaruwa	Goods	Implementation of tree Zone in the hospital square	5.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.31	
DGH - Polon-198	District General Hospital - Polonnaruwa	Services	Introduction of 5R Concept	0.50	GOSL	NCB	RPC	N	Planning stage	2019.01.10	2019.12.31	
DGH - Polon-199	District General Hospital - Polonnaruwa	Goods	Implementation of Waste Management project (Phase II)	10.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.08.30	
DGH - Polon-200	District General Hospital - Polonnaruwa	Services	Capacity Building for all staff	5.00	GOSL	NCB	RPC	N	Planning stage	2019.01.10	2019.12.31	
DGH - Polon-201	District General Hospital - Polonnaruwa	Goods	Implementation of Hospice care services	20.00	GOSL	NCB	MPC	N	Planning stage	2019.01.01	2019.12.31	
Provincial General Hospital - Ratnapura -100	PGH - Ratnapura	Goods	Fully Automated 5 part Hematology Analyer 01	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	

Provincial General Hospital - Ratnapura - 101	PGH - Ratnapura	Goods	Purchasing Auto Steiner 01	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 102	PGH - Ratnapura	Goods	Purchasing Auto Steiner 02	2.40	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 103	PGH - Ratnapura	Goods	Purchasing ELIZA Reader & Washer 01	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 104	PGH - Ratnapura	Goods	Prchasing Fully Automated Biochemistry Analyzer 01	9.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 105	PGH - Ratnapura	Goods	Purchasing Tissue Floating Water Bath 01	0.20	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 106	PGH - Ratnapura	Goods	Purchasing Water Distiller 01	0.40	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 107	PGH - Ratnapura	Goods	Purchasing Automated Lioquid Culture System for Mycobacteria 01	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 108	PGH - Ratnapura	Goods	Hot Air Over 02	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	

Provincial General Hospital - Ratnapura - 109	PGH - Ratnapura	Goods	Centrifuge 01	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
Provincial General Hospital - Ratnapura - 110	PGH - Ratnapura	Goods	Tissue embedding System 01	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
Provincial General Hospital - Ratnapura - 111	PGH - Ratnapura	Goods	Binocular microscope 02	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
Provincial General Hospital - Ratnapura - 112	PGH - Ratnapura	Goods	Centrifuge	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
Provincial General Hospital - Ratnapura - 113	PGH - Ratnapura	Goods	Automated Antibiotic Sensitive Machine (Phenix) 01	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
Provincial General Hospital - Ratnapura - 114	PGH - Ratnapura	Goods	Safety Cabinet Class 11A 01	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
Provincial General Hospital - Ratnapura - 115	PGH - Ratnapura	Goods	Vacume Infiltrating Tissu Processor 01	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
Provincial General Hospital - Ratnapura - 116	PGH - Ratnapura	Goods	Cyto Centrifuge	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	

Provincial General Hospital - Ratnapura - 117	PGH - Ratnapura	Goods	Safety Cabinet Class 11A 01	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 118	PGH - Ratnapura	Goods	Centrifuge 02	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 119	PGH - Ratnapura	Goods	Hot Air Over 02	0.70	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 120	PGH - Ratnapura	Goods	High performance Lab Refrigerator (Single Door) 01	1.90	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 121	PGH - Ratnapura	Goods	PCR machine -01	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 122	PGH - Ratnapura	Goods	Incubator 01	0.40	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 123	PGH - Ratnapura	Goods	HbA1C Analyer	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 124	PGH - Ratnapura	Goods	Vortex Mixture 01	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	

Provincial General Hospital - Ratnapura - 125	PGH - Ratnapura	Goods	Teaching Microscope - 01	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 126	PGH - Ratnapura	Goods	Automated Blood Culture System 01	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 127	PGH - Ratnapura	Goods	Centrifuge - Refrigertor Model 01	1.80	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 128	PGH - Ratnapura	Goods	High performance Lab Refrigerator (Single Door) 01	2.60	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 129	PGH - Ratnapura	Goods	Water Bath 01	0.35	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
Provincial General Hospital - Ratnapura - 130	PGH - Ratnapura	Goods	Shaker 01	0.15	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 100	***District General Hospital - Trincomalee***	Goods	Purchasing Medical Equipments	150.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 101	District General Hospital - Trincomalee	Goods	Purchasing Lab Equipment	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	

DGH - Trinco - 102	District General Hospital - Trincomalee	Goods	Purchasing of Dialysis Unit Equipment	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 103	District General Hospital - Trincomalee	Goods	Purchasing Dental Equipment	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 104	District General Hospital - Trincomalee	Goods	Purchasing Radiological Equipment	22.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 105	District General Hospital - Trincomalee	Goods	Purchasing Medical Equipments	152.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 106	District General Hospital - Trincomalee	Goods	Purchasing Lab Equipment	52.50	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 107	District General Hospital - Trincomalee	Goods	Purchasing of Dialysis Unit Equipment	52.50	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 108	District General Hospital - Trincomalee	Goods	Purchasing Dental Equipment	21.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 109	District General Hospital - Trincomalee	Goods	Purchasing Radiological Equipment	23.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 110	District General Hospital - Trincomalee	Goods	Purchasing Medical Equipments	155.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 111	District General Hospital - Trincomalee	Goods	Purchasing Lab Equipment	55.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	

DGH - Trinco - 112	District General Hospital - Trincomalee	Goods	Purchasing of Dialysis Unit Equipment	55.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 113	District General Hospital - Trincomalee	Goods	Purchasing Dental Equipment	22.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 114	District General Hospital - Trincomalee	Goods	Purchasing Radiological Equipment	24.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 115	District General Hospital - Trincomalee	Goods	The project of building Accident & Emergency Treatment Unit at DGH - Trincomalee		GOSL	NCB		N	Planning stage	01.01.2019		
DGH - Trinco - 116	District General Hospital - Trincomalee	Goods	Renal Unit		GOSL	NCB		N	Planning stage	01.01.2019		
DGH - Trinco - 117	District General Hospital - Trincomalee	Works	Sewerage System + Drainage Network System	150.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 118	District General Hospital - Trincomalee	Works	Construction of new Mental Health unit	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 119	District General Hospital - Trincomalee	Works	Extention of ENT & OMF ward complex	6.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 120	District General Hospital - Trincomalee	Works	Renovation and Repair of Biomedical Engineers office and Work shop	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	

DGH - Trinco - 121	District General Hospital - Trincomalee	Works	Renovation and Repair of Biomedical Engineers office and Work shop	15.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 122	District General Hospital - Trincomalee	Works	Construction of new 3 Storey Consultants' Family quarters	80.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 123	District General Hospital - Trincomalee	Works	Renovation & repair 3 Story Nurses' quarters	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 124	District General Hospital - Trincomalee	Works	Renovation & repair of Hospital kitchen	13.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 125	District General Hospital - Trincomalee	Works	Renovation & repair of Hospital Canteen	8.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 126	District General Hospital - Trincomalee	Works	Construction of Driver's rest room	8.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 127	District General Hospital - Trincomalee	Works	Purchasing of Generator (1.5mv)	60.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 128	District General Hospital - Trincomalee	Works	Expansion of Laboratory Complex	25.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 129	District General Hospital - Trincomalee	Works	Renovation & repair of Prosthetic & Orthotic unit office & workshop	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	

DGH - Trinco - 130	District General Hospital - Trincomalee	Works	Renovation and Repair of JMO office complex	50.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 131	District General Hospital - Trincomalee	Works	Construction of 3 story General Stores	45.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 132	District General Hospital - Trincomalee	Works	Renovation and Repair Condemn store	8.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 133	District General Hospital - Trincomalee	Works	Renovation and Repair rehabilitation unit complex	50.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 134	District General Hospital - Trincomalee	Works	Extension of Clinic Complex	30.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
DGH - Trinco - 135	District General Hospital - Trincomalee	Works	Renovation & Repair of Drug Counters for OPD and Clinics	5.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
DGH - Trinco - 136	District General Hospital - Trincomalee	Services	Improvement of patient safety & quality	9.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		Estimated , 3 Million for each year
DGH - Trinco - 137	District General Hospital - Trincomalee	Services	Improving Inter sectoral activities, Community participation and participatory Hospital Development	5.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019		Estimated 1.7 Million for each year
DGH - Trinco - 138	District General Hospital - Trincomalee	Services	Improving Efficiency in hospital Resources Management	2.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019		2019-0.5 Mn , 2020 - 0.5 Mn , 2021 - 0.8 Mn

DGH - Trinco - 139	District General Hospital - Trincomalee	Services	Human resource Development (In service training programmed for MO, NO, Minor employers & Mid level	7.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019		2019-2 Mn , 2020 - 2.5 Mn , 2021 - 3 Mn
DGH - Trinco - 140	District General Hospital - Trincomalee	Services	Improvement of patient safety & quality	9.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		2019 - 3 Mn , 2020 - 3 Mn , 2021 - 3 Mn
DGH - Trinco - 141	District General Hospital - Trincomalee	Works	Improvement of Matron Quarters - stage 2	14.00	GOSL	NCB	MPC	N	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 142	District General Hospital - Trincomalee	Works	Renovation & repair of WD 17 - stage 2	10.00	GOSL	NCB	RPC	N	Planning stage	01.01.2020	31.12.2020	
DGH - Trinco - 143	District General Hospital - Trincomalee	Works	Construction of New OPD building	100.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 144	District General Hospital - Trincomalee	Works	Construction of vehicle park	10.00	GOSL	NCB	RPC	N	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 145	District General Hospital - Trincomalee	Works	Renovation of Endocrinology Unit in Renal Care Building	5.00	GOSL	NCB	RPC	N	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 146	District General Hospital - Trincomalee	Works	Renovation of Neurology Unit in Renal Care Building	30.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
DGH - Trinco - 147	District General Hospital - Trincomalee	Works	Expansion of PaediatricWard in Renal Care Unit Building	30.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	

GH- SJP & PGMTC - 100	***Sri Jayewardenepura General Hospital and Post Medical Training center***	Works	Construction of Paying Wards Complex	300.00	GOSL	NCB	SCAPC	P	SEC , as Project consultant , Finished the basic Drawings and estimation on - 2014 awaiting for cabinet approval	Already initiated the project , when cabinet approval received we will continue the project		Project will implement after receiving the cabinet approval
GH- SJP & PGMTC - 101	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Paying Wards Complex	500.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	
GH- SJP & PGMTC - 102	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Paying Wards Complex	600.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	

GH- SJP & PGMTC - 103	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Expansion of OT Complex with Surgical wards	300.00	GOSL	NCB	SCAPC	P	SEC , as Project consultant , Finished the basic Drawings and estimation awaiting for cabinet approval	Already initiated the project , when cabinet approval received we will continue the project		Project will implement after receiving the cabinet approval
GH- SJP & PGMTC - 104	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Expansion of OT Complex with Surgical wards	500.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	
GH- SJP & PGMTC - 105	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Expansion of OT Complex with Surgical wards	500.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	
GH- SJP & PGMTC - 106	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Installing Solar panel for existing Panel	200.00	GOSL	NCB	SCAPC	P	Draft bidding document with the assistance of CECB	Already Commenced	18.03.2020	2019-100Mn,2020 -100Mn

GH- SJP & PGMTC - 107	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	UPS system for ICU &OT Complex	65.00	GOSL	NCB	MPC	P	Draft bidding document is on preparing stage	01.01.2019	31.08.2019	
GH- SJP & PGMTC - 108	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Audio Visual center	30.00	GOSL	NCB	MPC	P	CECB - Consultant , & Preparing of BOQ	Already Commenced	31.11.2019	
GH- SJP & PGMTC - 109	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Replacement of existing cable of Hospital ,	103.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		30Mn - Estimated for , 2019
GH- SJP & PGMTC - 110	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Renovation of Kitchen	55.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
GH- SJP & PGMTC - 111	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of 5 storied Doctor's Quarters	80.00	GOSL	NCB	MPC	P	Planning stage	2019	2019	

GH- SJP & PGMTC - 112	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of 5 storied Doctor's Quarters	60.00	GOSL	NCB	MPC	P	Planning stage	2020	2020	
GH- SJP & PGMTC - 113	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of 5 storied Doctor's Quarters	10.00	GOSL	NCB	MPC	P	Planning stage	2021	2021	
GH- SJP & PGMTC - 114	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Other Rehabilitation and Improvements of Wards	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2018	19.12.2019	Modifications expected ,& Identified During the year
GH- SJP & PGMTC - 115	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Male Nurses quarters	20.00	GOSL	NCB	MPC	P	Planning stage	Already commenced Project	18.03.2019	Total cost of the Project is - 75Mn
GH- SJP & PGMTC - 116	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Male Nurses quarters	5.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2020	

GH- SJP & PGMTC - 117	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Work shop Building	25.00	GOSL	NCB	RPC	U	Contract Awarded and work already commenced	Already Commenced Project		This already Commenced Project expected to finished in - 2018 Total cost - 105 Mn.
GH- SJP & PGMTC - 118	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Work shop Building	5.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019		
GH- SJP & PGMTC - 119	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Re Installation of Fire Protection system & Detection system	90.00	GOSL	Direct	MPC	P	Planning stage	Already commenced the Process		Total cost of this Procurement is - 100 Mn.
GH- SJP & PGMTC - 120	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Re Installation of Fire Protection system & Detection system	10.00	GOSL	Direct	MPC	P	Planning stage	01.01.2019	31.12.2020	

GH- SJP & PGMTC - 121	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Refurbishment of Ward Toilet	80.00	GOSL	NCB	MPC	U	Project already commenced and Implemented on steps basis , Balance to be called on Tender basis.	Already commenced the Process	31.12.2019	Total cost of this Procurement is - 280 Mn.
GH- SJP & PGMTC - 122	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Nurses Quarters (Female)	100.00	GOSL	NCB	MPC	N	Contract awarded project Implementation is on Progress	Already commenced the Process		Construction scheduled to completed on - Mid - 2019, Total cost - 420Mn.
GH- SJP & PGMTC - 123	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Nurses Quarters (Female)	80.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
GH- SJP & PGMTC - 124	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Nurses Quarters (Female)	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		

GH- SJP & PGMTC - 125	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Administrative Building	150.00	GOSL	NCB	MPC	P	Planning stage	Already commenced the Process	31.03.2019	Total cost of the Project - **230 Mn**. , Scheduled to Mobilized the Constructio n in - 2017
GH- SJP & PGMTC - 126	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Construction of Administrative Building	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
GH- SJP & PGMTC - 127	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Solar Hot Water system - Hot Heat collection system & Balance payment for plumbing system	30.00	GOSL	NCB	MPC	P	Planning stage	Already Commenced the Process	01.06.2019	Total cost - 50 Mn.
GH- SJP & PGMTC - 128	Sri Jayewardenepura General Hospital and Post Medical Training center	Works	Expansion of Main laboratory - stage - II	5.00	GOSL	NCB	RPC	P	Expansion work in progressing	Already Commenced the Process	01.03.2019	Total cost - 30 Mn.
GH- SJP & PGMTC - 129	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Medical & other Equipment	500.00	GOSL	NCB	SCAPC	U	Planning stage	01.01.2019	31.12.2019	

GH- SJP & PGMTC - 130	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Medical & other Equipment	500.00	GOSL	NCB	SCAPC	U	Planning stage	01.01.2020	31.12.2020	
GH- SJP & PGMTC - 131	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Medical & other Equipment	500.00	GOSL	NCB	SCAPC	U	Planning stage	01.01.2021	31.12.2021	
GH- SJP & PGMTC - 132	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	MRI Scanner	10.00	GOSL	NCB	RPC	U	Approval given on 2017 , Arranging to release the order.	Already Commenced .		Total cost - 280 Mn. To the Modification of Existing room and Custom duty fee.
GH- SJP & PGMTC - 133	Sri Jayewardenepura General Hospital and Post Medical Training center	Goods	Office Equipment , Furniture & Fittings Interior work for Admin building	50.00	GOSL	NCB	MPC	U	Planning stage	Procurement of Items already Commenced	31.12.2019	Purchasing process will be done when completing the 80% of the Construction work.
BHA-100	*Base Hospital Akkaraipattu*	Goods	ICU Ventilator Adult & Peadiatric-8	24.00	GOSL	NCB	MPC	U	Estimated	01.01.2019	31.12.2019	
BHA-101	*Base Hospital Akkaraipattu*	Goods	C PAP Adult & Paed.-3	3.60	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-102	*Base Hospital Akkaraipattu*	Goods	Defibrillators - 6	7.80	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	

BHA-103	*Base Hospital Akkaraipattu*	Goods	ICU Bed - 6	2.50	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-104	*Base Hospital Akkaraipattu*	Goods	Patient warmer- 3	1.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-105	*Base Hospital Akkaraipattu*	Goods	Troponine- I- Machine - 1	4.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-106	*Base Hospital Akkaraipattu*	Goods	Laparoscopic Harmanic Machine - 1	2.88	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-107	*Base Hospital Akkaraipattu*	Goods	Audiometer (tympmometry machine) - 1	1.15	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-108	*Base Hospital Akkaraipattu*	Goods	Electro Dermatome - 1	2.88	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-109	*Base Hospital Akkaraipattu*	Goods	Ultrasound Theraphu Machine - 1	0.45	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-110	*Base Hospital Akkaraipattu*	Goods	Shockwave Therapy - 1	5.75	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-111	*Base Hospital Akkaraipattu*	Goods	Dermatoscope - 1	0.06	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-112	*Base Hospital Akkaraipattu*	Goods	Continue passive motion device - 1	2.30	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-113	*Base Hospital Akkaraipattu*	Goods	Infant warmer with resuscitator - 3	3.10	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-114	*Base Hospital Akkaraipattu*	Goods	Infusion Pump - 20	1.32	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-115	*Base Hospital Akkaraipattu*	Goods	Syringe Pump - 15	2.80	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-116	*Base Hospital Akkaraipattu*	Goods	BP Apparatus (Aneroid) - 20	0.40	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-117	*Base Hospital Akkaraipattu*	Goods	BP Apparatus Pediatrics - 10	0.14	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-118	*Base Hospital Akkaraipattu*	Goods	Infant Incubator - 8	8.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-119	*Base Hospital Akkaraipattu*	Goods	Infant warmer - 5	3.50	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-120	*Base Hospital Akkaraipattu*	Goods	NG tube Drip feeding Pump - 2	0.58	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	

BHA-121	*Base Hospital Akkaraipattu*	Goods	Portable Ventilator - 1	1.15	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-122	*Base Hospital Akkaraipattu*	Goods	Pulsometer with adult, Paed.& Neo cuff - 10	1.90	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-123	*Base Hospital Akkaraipattu*	Goods	Suction apparatus Paed. - 4	1.20	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-124	*Base Hospital Akkaraipattu*	Goods	Suction apparatus Neonate - 3	0.60	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-125	*Base Hospital Akkaraipattu*	Goods	Suction apparatus adult (Double jar) - 6	1.80	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-126	*Base Hospital Akkaraipattu*	Goods	Flexible Cystosocopu - 1	4.60	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-127	*Base Hospital Akkaraipattu*	Goods	Cold Light for Detection in Pneumothorax - 1	2.30	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-128	*Base Hospital Akkaraipattu*	Goods	Ultra sound scanner - 1	5.75	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-129	*Base Hospital Akkaraipattu*	Goods	Endoscopy unit (New Endoscopy) - 1	5.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-130	*Base Hospital Akkaraipattu*	Goods	Vascular Tourniquet for Upper Limps & Lower Limbs - 2	6.90	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-131	*Base Hospital Akkaraipattu*	Goods	Fiber Optic Head Light with Light Source - 1	2.30	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-132	*Base Hospital Akkaraipattu*	Goods	Vacuum Extractor - 1	0.35	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-133	*Base Hospital Akkaraipattu*	Goods	CTG Machine - 2	0.65	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-134	*Base Hospital Akkaraipattu*	Goods	Delivery Bed - 4	0.40	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-135	*Base Hospital Akkaraipattu*	Goods	Dental Chair - 3	7.50	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-136	*Base Hospital Akkaraipattu*	Goods	Diathermy Machine - 2	1.40	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-137	*Base Hospital Akkaraipattu*	Goods	DVT Compressor - 1	1.15	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	

BHA-138	*Base Hospital Akkaraipattu*	Goods	ECG Machine (Recorder) - 4	1.15	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-139	*Base Hospital Akkaraipattu*	Goods	ET Tupe Cuff PressureMetre - 1	0.08	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-140	*Base Hospital Akkaraipattu*	Goods	Heamatocrit Centrifuge - 2	1.61	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-141	*Base Hospital Akkaraipattu*	Goods	Adjustable Bed - 20	2.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-142	*Base Hospital Akkaraipattu*	Goods	High flow Nasal Canula - 1	0.58	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-143	*Base Hospital Akkaraipattu*	Goods	Holter Monitor System - 1	1.15	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-144	*Base Hospital Akkaraipattu*	Goods	Instrument washer with Dryer - 1	4.50	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-145	*Base Hospital Akkaraipattu*	Goods	Mobile X-ray Machine - 1	4.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-146	*Base Hospital Akkaraipattu*	Goods	Mobile C-Arm X-ray Machine - 1	3.45	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-147	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor (Paed) - 2	5.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-148	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor (Ward) - 14	7.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-149	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor with CO2 Module (Neonatal) - 2	0.50	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-150	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor with CO2 Module (Adult) - 4	2.80	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-151	*Base Hospital Akkaraipattu*	Goods	Portable Ultrasound scanner - 1	1.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-152	*Base Hospital Akkaraipattu*	Goods	Table counting machine - 2	1.84	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-153	*Base Hospital Akkaraipattu*	Goods	Transport Monitor - 2	0.38	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-154	*Base Hospital Akkaraipattu*	Goods	Transport suction Apparatus - (Paed) - 1	0.04	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-155	*Base Hospital Akkaraipattu*	Goods	Transport suction Apparatus - (Adult) - 2	0.08	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	

BHA-156	*Base Hospital Akkaraipattu*	Goods	Transport Ventilator (Adult & Paed) - 2	1.15	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-157	*Base Hospital Akkaraipattu*	Goods	Vacuum Dressing Pack Machine - 1	2.30	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-158	*Base Hospital Akkaraipattu*	Goods	Mammogram - 1	20.00	GOSL	NCB	MPC	U	Estimated	01.01.2019	31.12.2019	
BHA-159	*Base Hospital Akkaraipattu*	Goods	Uni- Pulse Defibrillator Analyzer - 1	5.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-160	*Base Hospital Akkaraipattu*	Goods	Uni- Sim Vital Signs Simulator - 1	4.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-161	*Base Hospital Akkaraipattu*	Goods	Multi-Fio (Infusion Pump Analyzer) - 1	5.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-162	*Base Hospital Akkaraipattu*	Goods	High Pressure Sterilizer - 1	9.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-163	*Base Hospital Akkaraipattu*	Goods	Video Laparoscopy System - 1	15.00	GOSL	NCB	MPC	U	Estimated	01.01.2019	31.12.2019	
BHA-164	*Base Hospital Akkaraipattu*	Goods	OT Table - 2	12.00	GOSL	NCB	MPC	U	Estimated	01.01.2019	31.12.2019	
BHA-165	*Base Hospital Akkaraipattu*	Goods	Phototherapy Unit - 6	0.75	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-166	*Base Hospital Akkaraipattu*	Goods	Anesthetic Machine - 1	7.50	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-167	*Base Hospital Akkaraipattu*	Goods	Anesthetic Ventilator - 1	3.20	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-168	*Base Hospital Akkaraipattu*	Goods	Other Hospital Equipment's (2502)	40.00	GOSL	NCB	MPC	U	Estimated	01.01.2019	31.12.2019	
BHA-169	*Base Hospital Akkaraipattu*	Goods	Computer Radiographer (C/R) System	3.50	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-170	*Base Hospital Akkaraipattu*	Goods	C/R System for dental X-ray	1.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-171	*Base Hospital Akkaraipattu*	Goods	500MA Static X-ray Plant	5.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	

BHA-172	*Base Hospital Akkaraipattu*	Goods	Three Cassettes and Screens (High speed) in available sizes 18cmX24cm - 3 24cmX30cm - 3 30cmX40cm - 3 35X35cm - 3 35cmX43cm - 3	1.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-173	*Base Hospital Akkaraipattu*	Goods	Mobile X-ray Plant	2.00	GOSL	NCB		U	Estimated	01.01.2019	31.12.2019	
BHA-174	*Base Hospital Akkaraipattu*	Goods	Urine Analyzer	10.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-175	*Base Hospital Akkaraipattu*	Goods	ESR - Analyzer	3.50	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-176	*Base Hospital Akkaraipattu*	Goods	Hematology Analyzer	5.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-177	*Base Hospital Akkaraipattu*	Goods	Biochemistry Analyzer	10.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-178	*Base Hospital Akkaraipattu*	Goods	Centrifuge - 1	1.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-179	*Base Hospital Akkaraipattu*	Goods	Autoclave - 1	1.00	GOSL	NCB	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-180	*Base Hospital Akkaraipattu*	Goods	Table Top Centrifuge - 1		GOSL	NCB		U	Estimated	01.01.2019	31.12.2019	
BHA-181	*Base Hospital Akkaraipattu*	Goods	Blood Collection Monitors - 05		GOSL	NCB		U	Estimated	01.01.2019	31.12.2019	
BHA-182	*Base Hospital Akkaraipattu*	Goods	Electronic weight Scale (ml) for Pediatric - 01		GOSL	NCB		U	Estimated	01.01.2019	31.12.2019	
BHA-183	*Base Hospital Akkaraipattu*	Goods	Blood Pressure Apparatus - 5		GOSL	NCB		U	Estimated	01.01.2019	31.12.2019	
BHA-184	*Base Hospital Akkaraipattu*	Goods	Stethoscope Adults - 20 Stethoscope Pediatric -10	0.40	GOSL	NS	RPC	U	Estimated	01.01.2019	31.12.2019	
BHA-185	*Base Hospital Akkaraipattu*	Goods	Digital weight scale for mobile - 2		GOSL	NCB		U	Estimated	01.01.2019	31.12.2019	
BHA-186	*Base Hospital Akkaraipattu*	Goods	LED Television - 01		GOSL	NCB		U	Estimated	01.01.2019	31.12.2019	
BHA-187	*Base Hospital Akkaraipattu*	Goods	ICU Ventilator Adult & Peadiatric-3	9.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	

BHA-188	*Base Hospital Akkaraipattu*	Goods	C PAP Adult & Paed.-2	2.40	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-189	*Base Hospital Akkaraipattu*	Goods	ICU Bed - 1	0.45	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-190	*Base Hospital Akkaraipattu*	Goods	Patient warmer- 1	0.35	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-191	*Base Hospital Akkaraipattu*	Goods	Infant warmer with resuscitator -1	1.30	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-192	*Base Hospital Akkaraipattu*	Goods	Infusion Pump - 10	0.66	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-193	*Base Hospital Akkaraipattu*	Goods	Syringe Pump - 5	0.93	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-194	*Base Hospital Akkaraipattu*	Goods	BP Apparatus (Aneroid) - 20	0.40	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-195	*Base Hospital Akkaraipattu*	Goods	BP Apparatus Pediatrics - 10	0.14	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-196	*Base Hospital Akkaraipattu*	Goods	Infant incubator - 2	2.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-197	*Base Hospital Akkaraipattu*	Goods	Infant warmer - 2	1.50	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-198	*Base Hospital Akkaraipattu*	Goods	Portable Ventilator - 1	1.15	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-199	*Base Hospital Akkaraipattu*	Goods	Pulsometer with adult, Paed.& Neo cuff - 2	0.38	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-200	*Base Hospital Akkaraipattu*	Goods	Suction Apparatus Neonate -1	0.20	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-201	*Base Hospital Akkaraipattu*	Goods	Vacuum Extractor - 1	0.35	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-202	*Base Hospital Akkaraipattu*	Goods	Delivery Bed - 4	0.40	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-203	*Base Hospital Akkaraipattu*	Goods	Diathermy Machine - 1	0.70	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-204	*Base Hospital Akkaraipattu*	Goods	Heamatocrit Centrifuge - 1	0.85	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-205	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor (Paed) - 2	5.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-206	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor (Ward) - 6	3.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	

BHA-207	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor with CO2 Module (neonatal) - 1	0.25	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-208	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor with CO2 Module (Adult) - 1	0.70	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-209	*Base Hospital Akkaraipattu*	Goods	Transport Monitor - 2	0.38	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-210	*Base Hospital Akkaraipattu*	Goods	Transport suction Apparatus - (Paed) - 1	0.04	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-211	*Base Hospital Akkaraipattu*	Goods	Transport suction Apparatus - (Adult) -1	0.08	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-212	*Base Hospital Akkaraipattu*	Goods	Transport Ventilator (Adult & Paed) - 2	1.15	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-213	*Base Hospital Akkaraipattu*	Goods	Phototherapy Unit - 2	0.25	GOSL	NS	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-214	*Base Hospital Akkaraipattu*	Goods	Anesthetic Machine - 1	7.50	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-215	*Base Hospital Akkaraipattu*	Goods	Anesthetic Ventilator - 1	3.20	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-216	*Base Hospital Akkaraipattu*	Goods	Other Hospital Equipment's (2502)	40.00	GOSL	NCB	MPC	P	Estimated	01.01.2020	31.12.2020	
BHA-217	*Base Hospital Akkaraipattu*	Goods	CT Scan	100.00	GOSL	NCB	MPC	P	Estimated	01.01.2020	31.12.2020	
BHA-218	*Base Hospital Akkaraipattu*	Goods	Mobile X-ray Plant (another one)	2.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-219	*Base Hospital Akkaraipattu*	Goods	Fully Automated Immune assay Analyzer	8.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-220	*Base Hospital Akkaraipattu*	Goods	Autoclave	1.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-221	*Base Hospital Akkaraipattu*	Goods	Biochemistry Analyzer - 800 test per hour	8.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-222	*Base Hospital Akkaraipattu*	Goods	Teaching microscope	5.00	GOSL	NCB	RPC	P	Estimated	01.01.2020	31.12.2020	
BHA-223	*Base Hospital Akkaraipattu*	Goods	ICU Ventilator Adult & Peadiatric-3	9.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	

BHA-224	*Base Hospital Akkaraipattu*	Goods	C PAP Adult & Paed.-2	2.40	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-225	*Base Hospital Akkaraipattu*	Goods	ICU Bed - 1	0.45	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-226	*Base Hospital Akkaraipattu*	Goods	Patient warmer- 1	0.35	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-227	*Base Hospital Akkaraipattu*	Goods	Infant warmer with resuscitator -1	1.30	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-228	*Base Hospital Akkaraipattu*	Goods	Infusion Pump - 10	0.66	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-229	*Base Hospital Akkaraipattu*	Goods	Syringe Pump - 5	0.93	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-230	*Base Hospital Akkaraipattu*	Goods	BP Apparatus (Aneroid) - 20	0.40	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-231	*Base Hospital Akkaraipattu*	Goods	BP Apparatus Pediatrics - 10	0.14	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-232	*Base Hospital Akkaraipattu*	Goods	Infant incubator - 2	2.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-233	*Base Hospital Akkaraipattu*	Goods	Infant warmer - 2	1.50	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-234	*Base Hospital Akkaraipattu*	Goods	Portable Ventilator - 1	1.15	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-235	*Base Hospital Akkaraipattu*	Goods	Pulsometer with adult, Paed.& Neo cuff - 2	0.38	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-236	*Base Hospital Akkaraipattu*	Goods	Suction Apparatus Neonate -1	0.20	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-237	*Base Hospital Akkaraipattu*	Goods	Vacuum Extractor - 1	0.35	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-238	*Base Hospital Akkaraipattu*	Goods	Delivery Bed - 4	0.40	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-239	*Base Hospital Akkaraipattu*	Goods	Diathermy Machine - 1	0.70	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-240	*Base Hospital Akkaraipattu*	Goods	Heamatocrit Centrifuge - 1	0.85	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-241	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor (Paed) - 2	5.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-242	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor (Ward) - 6	3.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	

BHA-243	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor with CO2 Module (neonatal) - 1	0.25	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-244	*Base Hospital Akkaraipattu*	Goods	Multi Para Monitor with CO2 Module (Adult) - 1	0.70	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-245	*Base Hospital Akkaraipattu*	Goods	Transport Monitor - 2	0.38	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-246	*Base Hospital Akkaraipattu*	Goods	Transport suction Apparatus - (Paed) - 1	0.04	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-247	*Base Hospital Akkaraipattu*	Goods	Transport suction Apparatus - (Adult) -1	0.08	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-248	*Base Hospital Akkaraipattu*	Goods	Transport Ventilator (Adult & Paed) - 2	1.15	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-249	*Base Hospital Akkaraipattu*	Goods	Phototherapy Unit - 2	0.25	GOSL	NS	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-250	*Base Hospital Akkaraipattu*	Goods	Anesthetic Machine - 1	7.50	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-251	*Base Hospital Akkaraipattu*	Goods	Anesthetic Ventilator - 1	3.20	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-252	*Base Hospital Akkaraipattu*	Goods	Other Hospital Equipment's (2502)	40.00	GOSL	NCB	MPC	N	Estimated	01.01.2021	31.12.2021	
BHA-253	*Base Hospital Akkaraipattu*	Goods	Direct Radiography (D/R) system	15.00	GOSL	NCB	MPC	N	Estimated	01.01.2021	31.12.2021	
BHA-254	*Base Hospital Akkaraipattu*	Goods	Capillary - Electrophoresis Analyzer	8.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-255	*Base Hospital Akkaraipattu*	Goods	Centrifuge - 2	2.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-256	*Base Hospital Akkaraipattu*	Goods	Refrigerator - 2	1.50	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-257	*Base Hospital Akkaraipattu*	Goods	Autoclave - 1	1.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	
BHA-258	*Base Hospital Akkaraipattu*	Goods	Automated CRP Analyzer	3.00	GOSL	NCB	RPC	N	Estimated	01.01.2021	31.12.2021	

BHA-259	*Base Hospital Akkaraipattu*	Works	Completion of the Construction of Administrative Complex	80.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-260	*Base Hospital Akkaraipattu*	Works	Renovation of PCU Pathway	1.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-261	*Base Hospital Akkaraipattu*	Works	Implementing A& E Projects	250.00	GOSL	NCB	SCAPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-262	*Base Hospital Akkaraipattu*	Works	Continuation of construction work of left and right wing of ward Complex	80.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-263	*Base Hospital Akkaraipattu*	Works	Building Improvement to start Mental Health Unit	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-264	*Base Hospital Akkaraipattu*	Works	Construction of new Drug Stores Complex	80.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-265	*Base Hospital Akkaraipattu*	Works	Construction of new Kitchen Complex	50.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-266	*Base Hospital Akkaraipattu*	Works	Construction of General Stores	20.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-267	*Base Hospital Akkaraipattu*	Works	Land Acquisition	900.00	GOSL	NCB	SCAPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-268	*Base Hospital Akkaraipattu*	Works	Extension of Canteen Building	3.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-269	*Base Hospital Akkaraipattu*	Goods	Improvement of Hospital Waste Management System	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-270	*Base Hospital Akkaraipattu*	Works	Establishing Wash Room at OPD for patients	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHA-271	*Base Hospital Akkaraipattu*	Works	Completion of the construction of Laboratory, Radiology & Blood Bank complex	90.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
BHA-272	*Base Hospital Akkaraipattu*	Works	Construction of new CSSD Complex	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	

BHA-273	*Base Hospital Akkaraipattu*	Works	Construction of Doctors on call rooms Complex	40.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
BHA-274	*Base Hospital Akkaraipattu*	Works	Construction of Clinic Complex	95.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
BHA-275	*Base Hospital Akkaraipattu*	Works	Construction of 2 Condemning Stores	20.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
BHA-276	*Base Hospital Akkaraipattu*	Works	Construction of Quarters for Drivers	40.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
BHA-277	*Base Hospital Akkaraipattu*	Works	Construction of Quarters for Nurses & PHM	40.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
BHA-278	*Base Hospital Akkaraipattu*	Works	Construction of Quarters for Paramedics	30.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
BHA-279	*Base Hospital Akkaraipattu*	Works	Construction of Quarters for Health Assistant	30.00	GOSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
BHA-280	*Base Hospital Akkaraipattu*	Works	Repairing & painting of surgical ward	0.50	GOSL	NS	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-281	*Base Hospital Akkaraipattu*	Works	Painting of corridors	0.50	GOSL	NS	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-282	*Base Hospital Akkaraipattu*	Works	Building Improvement to start ICU	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-283	*Base Hospital Akkaraipattu*	Works	Repairing & improvement of NICU	3.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-284	*Base Hospital Akkaraipattu*	Works	Establishment of HDU in Surgical, Medical & Gynecological Unit	3.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-285	*Base Hospital Akkaraipattu*	Works	Central Medical Gas Line System to Pediatric HDU	8.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-286	*Base Hospital Akkaraipattu*	Goods	Central Medical Gas Line System to Medical HDU	8.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	

BHA-287	*Base Hospital Akkaraipattu*	Goods	Central Medical Gas Line System to Surgical HDU	8.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-288	*Base Hospital Akkaraipattu*	Goods	Central Medical Gas Line System to ETU	8.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-289	*Base Hospital Akkaraipattu*	Goods	Central Medical Gas Line System to Labour room	8.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-290	*Base Hospital Akkaraipattu*	Works	Starting ECHO facilities		GOSL		**RPC**	U	Planning stage	01.01.2019	31.12.2019	
BHA-291	*Base Hospital Akkaraipattu*	Works	Starting Exercise ECG Facilities		GOSL		**RPC**	U	Planning stage	01.01.2019	31.12.2019	
BHA-292	*Base Hospital Akkaraipattu*	Works	Starting EEG facilities		GOSL		**RPC**	U	Planning stage	01.01.2019	31.12.2019	
BHA-293	*Base Hospital Akkaraipattu*	Works	Building improvement to establish a mini operating theatre at labour room	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-294	*Base Hospital Akkaraipattu*	Goods	Purchasing Lift	6.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-295	*Base Hospital Akkaraipattu*	Goods	Purchasing AC to Radiology Dept., Record room, RO Plan, US Scan room, Dental unit, Dispenser, Blood bank, Drug stores & Laboratory	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-296	*Base Hospital Akkaraipattu*	Goods	Maintenance of refrigerators	0.30	GOSL	NS	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-297	*Base Hospital Akkaraipattu*	Works	Repairing and Painting of Mortuary	0.20	GOSL	NS	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-298	*Base Hospital Akkaraipattu*	Goods	One pool vehicle	10.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-299	*Base Hospital Akkaraipattu*	Goods	One van to transfer patients for clinics	14.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
BHA-300	*Base Hospital Akkaraipattu*	Goods	Play area for Children ward	0.40	GOSL		**RPC**	P	Planning stage	01.01.2020	31.12.2020	

BHA-301	*Base Hospital Akkaraipattu*	Works	Starting Oro-Maxillo and Facial unit	1.00	GOSL		**RPC**	P	Planning stage	01.01.2020	31.12.2020	
BHA-302	*Base Hospital Akkaraipattu*	Works	Improvement of Radiology Unit	0.50	GOSL		**RPC**	P	Planning stage	01.01.2020	31.12.2020	
BHA-303	*Base Hospital Akkaraipattu*	Goods	Fixing Central AC System to Operation theatre, NICU and ICU	30.00	GOSL		MPC	P	Planning stage	01.01.2020	31.12.2020	
BHA-304	*Base Hospital Akkaraipattu*	Goods	Ambulances - 3	30.00	GOSL		MPC	P	Planning stage	01.01.2020	31.12.2020	
AMH - 100	***Ashroff Memorial - Hospital***	Goods	Defibrillators - 13	15.00	GOSL	NCB	MPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 101	Ashroff Memorial - Hospital	Goods	Flexible Cystoscopy - 1	4.60	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 102	Ashroff Memorial - Hospital	Goods	Ultra Sound Scanner - 2	12.00	GOSL	NCB	MPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 103	Ashroff Memorial - Hospital	Goods	Cold Light for Detection in Pneumothorax - 1	2.30	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 104	Ashroff Memorial - Hospital	Goods	Infusion Pump - 41	2.64	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 105	Ashroff Memorial - Hospital	Goods	Syringe Pump - 34	3.50	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 106	Ashroff Memorial - Hospital	Goods	Dermatoscope - 1	0.06	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 107	Ashroff Memorial - Hospital	Goods	Endoscopy Unit (Therapeutic upgrading of Endoscopy) - 1	3.45	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 108	Ashroff Memorial - Hospital	Goods	Vascular Tourniquet for Upper Limps & Lower Limbs - 2	6.90	GOSL	NCB	MPC	U	Estimated	15.01.2019	31.03.2019	

AMH - 109	Ashroff Memorial - Hospital	Goods	Fiber Optic Head Light with Light Source - 1	2.30	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 110	Ashroff Memorial - Hospital	Goods	Vacuum Extractor - 1	0.35	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 111	Ashroff Memorial - Hospital	Goods	Continue Passive Motion Device(Knee&Ankle)- 1	2.30	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 112	Ashroff Memorial - Hospital	Goods	C PAP Machine (Adult & Paed) - 1	1.20	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 113	Ashroff Memorial - Hospital	Goods	CTG Machine - 4	1.15	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 114	Ashroff Memorial - Hospital	Goods	Digital X-ray Machine	30.00	GOSL	NCB	MPC	U	Estimated	15.01.2020	31.03.2019	
AMH - 115	Ashroff Memorial - Hospital	Goods	Delivery Bed - 2	0.20	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 116	Ashroff Memorial - Hospital	Goods	Dental Chair - 3	7.50	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 117	Ashroff Memorial - Hospital	Goods	Diathermy Machine - 1	0.70	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 118	Ashroff Memorial - Hospital	Goods	DVT Compressor - 1	1.15	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 119	Ashroff Memorial - Hospital	Goods	ECG Machine (Recorder) - 3	0.85	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 120	Ashroff Memorial - Hospital	Goods	ET Tupe Cuff Pressure Meter - 1	0.08	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	
AMH - 121	Ashroff Memorial - Hospital	Goods	Hematocrit Centrifuge - 2	1.61	GOSL	NCB	RPC	U	Estimated	15.01.2019	31.03.2019	

AMH - 122	Ashroff Memorial - Hospital	Goods	CT Scanner - 1	90.00	GOSL	NCB	MPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 123	Ashroff Memorial - Hospital	Goods	Adjustable Bed - 50	5.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 124	Ashroff Memorial - Hospital	Goods	High flow Nasal Cannula - 1	0.58	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 125	Ashroff Memorial - Hospital	Goods	Infant Incubator - 8	8.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 126	Ashroff Memorial - Hospital	Goods	Infant Warmer - 5	3.50	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 127	Ashroff Memorial - Hospital	Goods	Instrument Washer with Dryer - 1	4.50	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 128	Ashroff Memorial - Hospital	Goods	Mobile X-ray Machine - 1	4.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 129	Ashroff Memorial - Hospital	Goods	Mobile C-Arm X-ray Machine - 1	3.45	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 130	Ashroff Memorial - Hospital	Goods	Multi Monitor (paid.) - 2	5.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 131	Ashroff Memorial - Hospital	Goods	Multi Monitor (Ward) - 14	7.00	GOSL	NCB	MPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 132	Ashroff Memorial - Hospital	Goods	Multi Monitor with CO2 Module (neonatal) - 2	0.50	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 133	Ashroff Memorial - Hospital	Goods	NCS Machine - 1	2.30	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 134	Ashroff Memorial - Hospital	Goods	NG Tube Drip Feeding Pump - 1	0.58	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	

AMH - 135	Ashroff Memorial - Hospital	Goods	Portable Ventilator - 1	1.15	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 136	Ashroff Memorial - Hospital	Goods	Portable Fast Scanning Machine - 1	4.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 137	Ashroff Memorial - Hospital	Goods	Pulse Oximeter - Adult - 3	0.38	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 138	Ashroff Memorial - Hospital	Goods	Pulse Oximeter - Paed. - 3	0.65	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 139	Ashroff Memorial - Hospital	Goods	Pulse Oximeter - Neonat. - 2	0.17	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 140	Ashroff Memorial - Hospital	Goods	Portable ultrasound Scanner - 1	1.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 141	Ashroff Memorial - Hospital	Goods	Suction Apparatus - Double Jar (Adult) - 2	0.13	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 142	Ashroff Memorial - Hospital	Goods	Tablet Counting Machine - 1	0.92	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 143	Ashroff Memorial - Hospital	Goods	Transport Monitor - 1	0.19	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 144	Ashroff Memorial - Hospital	Goods	Transport Suction Apparatus - Paed. - 1	0.04	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 145	Ashroff Memorial - Hospital	Goods	Transport Suction Apparatus - Adult . - 1	0.08	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 146	Ashroff Memorial - Hospital	Goods	Transport Ventilator (Adult & Paed) -2	1.15	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 147	Ashroff Memorial - Hospital	Goods	Trop-I-Machine - 1	4.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	

AMH - 148	Ashroff Memorial - Hospital	Goods	Tympanogram - 1	3.45	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 149	Ashroff Memorial - Hospital	Goods	Vacuum Dressing Pack Machine- 1	2.30	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 150	Ashroff Memorial - Hospital	Goods	Mammogram - 1 (with other facilities)	50.00	GOSL	NCB	MPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 151	Ashroff Memorial - Hospital	Goods	Multi-Fio (Infusion Pump Analyzer) - 1	5.00	GOSL	NCB	RPC	P	Estimated	15.01.2019	30.06.2019	
AMH - 152	Ashroff Memorial - Hospital	Goods	High Pressure Sterilizer - 1	8.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 153	Ashroff Memorial - Hospital	Goods	Video Laparoscopy System - 1	15.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 154	Ashroff Memorial - Hospital	Goods	OT Table - 2	12.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 155	Ashroff Memorial - Hospital	Goods	Phototherapy Unit - 4	0.03	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 156	Ashroff Memorial - Hospital	Goods	Anesthetic Machine - 1	6.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 157	Ashroff Memorial - Hospital	Goods	Anesthetic Ventilator - 1	3.20	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 158	Ashroff Memorial - Hospital	Goods	Patients Monitor OT - 1	1.20	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 159	Ashroff Memorial - Hospital	Goods	Gym Instruments	7.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 160	Ashroff Memorial - Hospital	Goods	Other Hospital Equipment's (2502)	60.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	

AMH - 161	Ashroff Memorial - Hospital	Goods	BP Apparatus- Aneroid type - 6	0.15	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 162	Ashroff Memorial - Hospital	Goods	BP Apparatus- Paed. - 1	0.01	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 163	Ashroff Memorial - Hospital	Goods	CTG Machine - 2	0.66	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 164	Ashroff Memorial - Hospital	Goods	Defibrillator - 1	0.86	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 165	Ashroff Memorial - Hospital	Goods	Diathermy Machine - 1	0.80	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 166	Ashroff Memorial - Hospital	Goods	DVT Compressor - 1	1.32	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 167	Ashroff Memorial - Hospital	Goods	ECG Machine (Recorder) - 2	0.66	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 168	Ashroff Memorial - Hospital	Goods	ICU Ventilator - 1	3.30	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 169	Ashroff Memorial - Hospital	Goods	Infant Incubator - 2	2.28	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 170	Ashroff Memorial - Hospital	Goods	Infant Warmer - 1	0.79	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 171	Ashroff Memorial - Hospital	Goods	Infusion Pump - 10	0.74	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 172	Ashroff Memorial - Hospital	Goods	Light Cure Machine - 1	0.10	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 173	Ashroff Memorial - Hospital	Goods	Multi Monitor (Pead) - 3	0.87	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	

AMH - 174	Ashroff Memorial - Hospital	Goods	Multi Monitor - WD - 3	1.75	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 175	Ashroff Memorial - Hospital	Goods	Nebulizer - 5	0.42	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 176	Ashroff Memorial - Hospital	Goods	NG Tube Drip Feeding Pump - 1	0.66	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 177	Ashroff Memorial - Hospital	Goods	Patient Warmer - 1	0.26	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 178	Ashroff Memorial - Hospital	Goods	Portable Ventilator - 1	1.32	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 179	Ashroff Memorial - Hospital	Goods	Suction Apparatus - Double jar (Adult) - 5	0.39	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 180	Ashroff Memorial - Hospital	Goods	Syringe Pump - 8	0.83	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 181	Ashroff Memorial - Hospital	Goods	Transport Monitor - 1	0.22	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 182	Ashroff Memorial - Hospital	Goods	Transport Ventilator (Adult/Pead) - 1	1.32	GOSL	NCB	RPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 183	Ashroff Memorial - Hospital	Goods	Other Hospital Equipment's (2502)	70.00	GOSL	NCB	MPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 184	Ashroff Memorial - Hospital	Goods	Audiometer - 1	1.50	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 185	Ashroff Memorial - Hospital	Goods	BP Apparatus (Aneroid type) - 10	0.33	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 186	Ashroff Memorial - Hospital	Goods	BP Apparatus(Paed.) - 1	0.01	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	

AMH - 187	Ashroff Memorial - Hospital	Goods	CTG Machine - 2	0.75	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 188	Ashroff Memorial - Hospital	Goods	Defibrillator - 2	2.30	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 189	Ashroff Memorial - Hospital	Goods	DVT Compressor - 1	1.50	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 190	Ashroff Memorial - Hospital	Goods	ECG Machine (Recorder) - 1	0.36	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 191	Ashroff Memorial - Hospital	Goods	Examination Lamp - Mobile (Spot Lamp) - 2	0.22	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 192	Ashroff Memorial - Hospital	Goods	Hematocrit Centrifuge - 1	1.05	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 193	Ashroff Memorial - Hospital	Goods	Holter Monitor System - 1	1.50	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 194	Ashroff Memorial - Hospital	Goods	ICU Ventilator - 1	3.74	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 195	Ashroff Memorial - Hospital	Goods	Infant Incubator - 2	2.58	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 196	Ashroff Memorial - Hospital	Goods	Infant Warmer - 1	0.89	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 197	Ashroff Memorial - Hospital	Goods	Infusion Pump - 11	0.92	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 198	Ashroff Memorial - Hospital	Goods	Light Cure Machine - 1	0.11	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 199	Ashroff Memorial - Hospital	Goods	Multi Monitor (Pead) - 1	0.33	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	

AMH - 200	Ashroff Memorial - Hospital	Goods	Multi Monitor (Ward) - 4	0.66	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 201	Ashroff Memorial - Hospital	Goods	Nebulizer - 5	0.48	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 202	Ashroff Memorial - Hospital	Goods	NG Tube Drip Feeding Pump - 1	0.75	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 203	Ashroff Memorial - Hospital	Goods	Patient Warmer - 1	0.29	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 204	Ashroff Memorial - Hospital	Goods	Pulse Oximeter (Adult) - 2	0.33	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 205	Ashroff Memorial - Hospital	Goods	Suction Apparatus - Double jar (Adult) - 3	0.26	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 206	Ashroff Memorial - Hospital	Goods	Syringe Pump - 15	1.75	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 207	Ashroff Memorial - Hospital	Goods	Other Hospital Equipment's (2502)	80.00	GOSL	NCB	MPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 208	Ashroff Memorial - Hospital	Works	Construction of A & E Building Complex Stage -I (Construction of pile foundation)	926.50	GOSL	NCB	SCAPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 209	Ashroff Memorial - Hospital	Works	Construction of 5 Storied Surgical Wards complex (Stage - I) including OT	250.00	GOSL	NCB	SCAPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 210	Ashroff Memorial - Hospital	Works	Construction of 5 Storied Medical Wards complex (Stage - I)	250.00	GOSL	NCB	SCAPC	N	Estimated	15.01.2019	31.12.2019	

AMH - 211	Ashroff Memorial - Hospital	Works	Construction of 5 Storied Store complex (Stage - I)	125.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 212	Ashroff Memorial - Hospital	Works	Construction of Consultants Quarters (Stage-I)	150.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 213	Ashroff Memorial - Hospital	Works	Construction of Medical Officers Quarters(Stage-I)	150.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 214	Ashroff Memorial - Hospital	Works	Construction of Quarters for Nursing Officers (stage-I)	130.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 215	Ashroff Memorial - Hospital	Works	Paramedical Staff Quarters (Stage-I)	130.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 216	Ashroff Memorial - Hospital	Works	Construction of Minor Staff and Drivers Quarters (Stage-I)	100.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 217	Ashroff Memorial - Hospital	Works	Extension of Dialysis Unit	5.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 218	Ashroff Memorial - Hospital	Works	Corridor & Overhead Bridge for all to OPD Block	10.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 219	Ashroff Memorial - Hospital	Works	Extension of X-Ray Unit	5.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 220	Ashroff Memorial - Hospital	Works	Earth filling of the extended land of 3 Acers and boundary wall laying	75.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 221	Ashroff Memorial - Hospital	Works	Solar Power System for Administrative Block and OT Complex	10.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 222	Ashroff Memorial - Hospital	Works	Installation of fire system	27.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	

AMH - 223	Ashroff Memorial - Hospital	Works	Construction of Paying Wards facilities	94.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 224	Ashroff Memorial - Hospital	Works	Construction of 5 Storied Surgical Wards complex (Stage - II) including OT	250.00	GOSL	NCB	SCAPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 225	Ashroff Memorial - Hospital	Works	Construction of 5 Storied Medical Wards complex (Stage - II)	250.00	GOSL	NCB	SCAPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 226	Ashroff Memorial - Hospital	Works	Construction of 5 Storied Store complex (Stage - II)	125.00	GOSL	NCB	SCAPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 227	Ashroff Memorial - Hospital	Works	Construction of Consultants Quarters (Stage-II)	150.00	GOSL	NCB	SCAPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 228	Ashroff Memorial - Hospital	Works	Construction of Medical Officers Quarters(Stage-II)	150.00	GOSL	NCB	SCAPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 229	Ashroff Memorial - Hospital	Works	Corridor & Overhead Bridge for all to OPD Block (Stage - II)	10.00	GOSL	NCB	RPC	N	Planning stage	15.01.2020	31.12.2020	
AMH - 230	Ashroff Memorial - Hospital	Works	Construction of Quarters for Nursing Officers (stage-II)	150.00	GOSL	NCB	MPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 231	Ashroff Memorial - Hospital	Works	Paramedical Staff Quarters (Stage-II)	150.00	GOSL	NCB	MPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 232	Ashroff Memorial - Hospital	Works	Construction of Minor Staff and Drivers Quarters (Stage-II)	100.00	GOSL	NCB	MPC	N	Estimated	15.01.2020	31.12.2020	
AMH - 233	Ashroff Memorial - Hospital	Goods	Solar Power System for Wards (Stage-I)	10.00	GOSL	NCB	RPC	N	Planning stage	15.01.2020	31.12.2020	

AMH - 234	Ashroff Memorial - Hospital	Services	Staff Training	2.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 235	Ashroff Memorial - Hospital	Goods	Lorry with cooler	7.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 236	Ashroff Memorial - Hospital	Services	Quality improvement Programmed	1.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 237	Ashroff Memorial - Hospital	Goods	Passenger Van	9.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 238	Ashroff Memorial - Hospital	Goods	Vehicle for Medical Superintendent	7.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 239	Ashroff Memorial - Hospital	Goods	Pool Vehicle	6.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 240	Ashroff Memorial - Hospital	Goods	Travelling Expenditure	2.50	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 241	Ashroff Memorial - Hospital	Goods	Supplies without medical supplies	40.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 242	Ashroff Memorial - Hospital	Goods	Maintenance Expenditure	18.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 243	Ashroff Memorial - Hospital	Goods	Contractual Services	116.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 244	Ashroff Memorial - Hospital	Goods	Transfers	7.66	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 245	Ashroff Memorial - Hospital	Goods	Rehabilitation and Improvement of Capital Assets (2001)	65.00	GOSL	NCB	MPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 246	Ashroff Memorial - Hospital	Goods	Rehabilitation and Improvement of Vehicles (2003)	5.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	

AMH - 247	Ashroff Memorial - Hospital	Goods	Office Furnitures and Household Equipment's (2102)	7.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 248	Ashroff Memorial - Hospital	Services	Book and Journals	1.00	GOSL	NCB	RPC	N	Estimated	15.01.2019	31.12.2019	
AMH - 249	Ashroff Memorial - Hospital	Services	Staff Training	2.65	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 250	Ashroff Memorial - Hospital	Services	Quality improvement Programmed	1.98	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 251	Ashroff Memorial - Hospital	Goods	Travelling Expenditure	3.30	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 252	Ashroff Memorial - Hospital	Goods	Supplies without medical supplies	52.90	GOSL	NCB	MPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 253	Ashroff Memorial - Hospital	Goods	Maintenance Expenditure	23.80	GOSL	NCB	MPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 254	Ashroff Memorial - Hospital	Goods	Contractual Services	153.41	GOSL	NCB	MPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 255	Ashroff Memorial - Hospital	Goods	Transfers	10.13	GOSL	NCB	MPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 256	Ashroff Memorial - Hospital	Goods	Rehabilitation and Improvement of Capital Assets (2001)	85.96	GOSL	NCB	MPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 257	Ashroff Memorial - Hospital	Goods	Rehabilitation and Improvement of Vehicles (2003)	6.61	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 258	Ashroff Memorial - Hospital	Goods	Office Furnitures and Household Equipment's (2102)	9.26	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	
AMH - 259	Ashroff Memorial - Hospital	Services	Book and Journals	1.32	GOSL	NCB	RPC	N	Estimated	15.01.2021	31.12.2021	

CEBH-100	***Colombo East Base Hospital***	Works	New OPD and clinic Building-phase I OPD and first floor of clinic unit-phase I	1346.00	GOSL	NCB	SCAPC	U	Submitted ERD to MDPU with engineer estimates, architectural plans	2019	2020	Current OPD and ETU located in a separate land area. Causes problems in patient transportation. The existing OPD land is informed to be taken for University Nursing faculty building
CEBH-101	Colombo East Base Hospital	Works	National Stroke Treatment Centre and Diagnostic Building		GOSL	NCB	SCAPC	P	Under construction, foundation and pillars for the diagnostic unit completed 80%, foundation in progress for the stroke unit	01.01.2019		

CEBH-102	Colombo East Base Hospital	Works	Hospital corridor system phase	5.00	GOSL	NCB	RPC	U	engineer estimates received from CECB	01.01.2019		Urgent need to connect the wards to operating theatre and other units
CEBH-103	Colombo East Base Hospital	Works	Hospital boundary wall phase	27.80	GOSL	NCB	RPC	P	engineer estimates received from CECB	01.01.2019		
CEBH-104	Colombo East Base Hospital	Works	New PBU and ICU building	96.30	GOSL	NCB	MPC	U	Submitted ERD to MDPU with engineer estimates, architectural plans, in the procurement process	01.01.2019		Urgent need since the CEBH does not possess ICU / PBU.

CEBH-105	Colombo East Base Hospital	Works	New ward complex phase i	20.00	GOSL	NCB	MPC	P	engineer estimates received from CECB	01.01.2019		Currently the surgical and medical wards are overcrowded, the new Stroke and A and E are commencing in November 2017
CEBH-106	Colombo East Base Hospital	Works	Proposed accident and Emergency unit and SIM center	15.50	GOSL	NCB	MPC	P	final stages of land acquisition for the proposed site of construction of A and E, the SIM center is at functions and undertaking training	01.01.2019		
CEBH-107	Colombo East Base Hospital	Works	Construction of quarters and intern medical officers, medical officers and other staff in phases-phase I	20.00	GOSL	NCB	MPC	P	engineer estimates requested from CECB	01.01.2019		

CEBH-108	Colombo East Base Hospital	Works	Arranging floor area in front of the OPD with interlocking tiles	0.40	GOSL	NCB	RPC	P	Planning stage	01.01.2019		To improve the current patient waiting area considering the patient load
CEBH-109	Colombo East Base Hospital	Works	Construction of police post with attached toilet facilities	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		Considering the current admissions with legal concerns, accidents etc. this is an urgent need
CEBH-110	Colombo East Base Hospital	Works	Construction of a record room	0.40	GOSL	NCB	RPC	U	engineer estimates requested from CECB	01.01.2019		Current record room facility is grossly inadequate.

CEBH-111	Colombo East Base Hospital	Works	Construction of HDU to surgical unit ward 03 and 04 (Antenatal and Gynecology)	3.60	GOSL	NCB	RPC	U	engineer estimates requested from CECB	01.01.2019		The surgical unit serves most of the major and major complicated surgeries, therefore, this is a prime need for optimum care. At present, the HDU care has to be given in ward with extra effort by the staff.

CEBH-112	Colombo East Base Hospital	Works	Upgrading the existing distribution of electrical system	0.30	GOSL	NCB	RPC	U	engineer estimates pending from CECB	01.01.2019		At present the hospital faces frequent power failures interruptin g the work. This is major concern for the functions of operating theatre and Other units requiring uninterrupt ed power supply. Therefore, this is an urgent work.

CEBH-113	Colombo East Base Hospital	Goods	Procuring 400 KVA Silent type diesel generator	16.00	GOSL	NCB	RPC	U	revised engineering estimates and specificatio ns pending	01.01.2019		current generator capacity is inadequate , results frequent breakdown and adjustment s to continue functions of essential units; OT, labor room etc.
CEBH-114	Colombo East Base Hospital	Works	Construction of security posts with toilet facilities	5.00	GOSL	NCB	RPC	N	request for the estimates submitted to CECB	01.01.2019		current security points need to be renovated and need toilet facilities to construct at two main entrances and side entrances near the theatre unit

CEBH-115	Colombo East Base Hospital	Works	Construction of drug stores and medical record room	10.00	GOSL	NCB	RPC	U	proposal with the engineer estimates for the constructio ns forwarded	01.01.2019		Renovation of access roads with carpeting from the pediatric ward to gynecology ward and medical female ward to physiother apy unit
CEBH-116	Colombo East Base Hospital	Works	Renovation and upgrading of access roads to wards and units within the hospital	4.60	GOSL	NCB	RPC	N	Estimates have received	01.01.2019		The present road system has many defects, this had resulted problems in transportin g patients, patients waling to clinics etc.

CEBH-117	Colombo East Base Hospital	Works	Renovation of all wards fixing floor tiles-wards 08,07	14.00	GOSL	NCB	MPC	N	Estimates already requested from CEB and CECB-	01.01.2019		The current cement floor needs to be renovated with tiles to minimize frequent damages, help in proper cleaning and maintenanc e.
CEBH-118	Colombo East Base Hospital	Works	construction of drivers room	5.00	GOSL	NCB	RPC	P	Estimates already requested from CEB and CECB- pending tender approval	01.01.2019		The current toilets and washroom facilities are old and need frequent repairs. It is not adequate for the patient load.

CEBH-119	Colombo East Base Hospital	Works	Improving storage capacity of drugs and consumable stores	10.00	GOSL	NCB	MPC	U	Estimates received and forwarded to MSD in par with MSD commitment improving capacity unto 40% from current situation	01.01.2019		The current store room capacity is grossly inadequate. At least 40% increment of storage capacity is a must
CEBH-120	Colombo East Base Hospital	Works	Construction of hospital gymnasium for staff and healthy life unit	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		improve healthy life style promotion activities and in line with the NCD activities
CEBH-121	Colombo East Base Hospital	Goods	Solar system for administration, Clinic and Laboratory buildings	15.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		To use sustainable energy sources and thereby reduce the electricity cost

CEBH-122	Colombo East Base Hospital	Works	Renovation of hospital drain and sewerage system	20.00	GOSL	NCB	RPC	U	estimates requested from CECB and estimates and proposal for the sewerage system renovations already submitted to Ministry	01.01.2019		
CEBH-123	Colombo East Base Hospital	Works	New OPD and clinic Building-phase I OPD and first floor of clinic unit-phase II	1346.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	
CEBH-124	Colombo East Base Hospital	Works	National Stroke Treatment Centre and Diagnostic Building		GOSL	NCB	SCAPC	P	Under constructio n, foundation and pillars for the diagnostic unit completed 80%, foundation in progress for the stroke unit	2017	2020	

CEBH-125	Colombo East Base Hospital	Works	Hospital corridor system phase	5.00	GOSL	NCB	RPC	P	engineer estimates received from CECB	2020	2020	Urgent need to connect the wards to operating theatre and other units
CEBH-126	Colombo East Base Hospital	Works	Hospital boundary wall phase	27.80	GOSL	NCB	RPC	P	engineer estimates received from CECB	2020	2020	
CEBH-127	Colombo East Base Hospital	Works	New PBU and ICU building	96.30	GOSL	NCB	SCAPC	U	Submitted ERD to MDPU with engineer estimates, architectural plans, in the procurement process	2019	2020	Urgent need since the CEBH does not possess ICU / PBU.

CEBH-128	Colombo East Base Hospital	Works	New ward complex phase ii and iii	20.00	GOSL	NCB	MPC	P	engineer estimates received from CECB	2019	2021	Currently the surgical and medical wards are overcrowded, the new Stroke and A and E are commencing in November 2017
CEBH-129	Colombo East Base Hospital	Works	Proposed accident and Emergency unit and SIM center	15.50	GOSL	NCB	MPC	P	final stages of land acquisition for the proposed site of construction of A and E, the SIM center is at functions and undertaking training	2018	2019	
CEBH-130	Colombo East Base Hospital	Works	Construction of quarters and intern medical officers, medical officers and other staff in phases-phase II	20.00	GOSL	NCB	MPC	P	engineer estimates requested from CECB	2019	2020	

CEBH-131	Colombo East Base Hospital	Goods	Central oxygen supplies units phase i	10.00	GOSL	NCB	MPC	P	Planning stage	2020	2020	
CEBH-132	Colombo East Base Hospital	Works	Construction of quarters and intern medical officers, medical officers and other staff in phases-phase ii	20.00	GOSL	NCB	MPC	P	Planning stage	2020	2020	
CEBH-133	Colombo East Base Hospital	Goods	Solar system for medical and surgical wards	8.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
CEBH-134	Colombo East Base Hospital	Works	Renovation of all wards-fixing with floor tiles - ward 06 and 01	15.00	GOSL	NCB	MPC	P	Planning stage	2020	2020	
CEBH-135	Colombo East Base Hospital	Works	National Stroke Treatment Centre and Diagnostic Building		GOSL	NCB	SCAPC	P	Under construction, foundation and pillars for the diagnostic unit completed 80%, foundation in progress for the stroke unit	2017	2020	

CEBH-136	Colombo East Base Hospital	Works	Hospital corridor system phase	5.00	GOSL	NCB	RPC	U	engineer estimates received from CECB	2021	2021	Urgent need to connect the wards to operating theatre and other units
CEBH-137	Colombo East Base Hospital	Works	Hospital boundary wall phase	27.80	GOSL	NCB	RPC	P	engineer estimates received from CECB	2021	2021	
CEBH-138	Colombo East Base Hospital	Works	New PBU and ICU building	96.30	GOSL	NCB	MPC	U	Submitted ERD to MDPU with engineer estimates, architectural plans, in the procurement process	2019	2021	Urgent need since the CEBH does not possess ICU / PBU.

CEBH-139	Colombo East Base Hospital	Works	New ward complex phase iv	20.00	GOSL	NCB	MPC	P	engineer estimates received from CECB	2021	2021	Currently the surgical and medical wards are overcrowded, the new Stroke and A and E are commencing in November 2017
CEBH-140	Colombo East Base Hospital	Goods	Central oxygen supplies unit-phase ii	10.00	GOSL	NCB	MPC	P	Planning stage	2021	2021	
CEBH-141	Colombo East Base Hospital	Works	Renovation of clinic unit with fixing of floor tiles	5.00	GOSL	NCB	RPC	P	Planning stage	2021	2021	
CEBH-142	Colombo East Base Hospital	Goods	Solar system for Operating theatre, gynecology, antenatal and pediatric units	12.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
CEBH-143	Colombo East Base Hospital	Works	Construction of quarters and intern medical officers, medical officers and other staff in phases-phase II	20.00	GOSL	NCB	MPC	P	engineer estimates requested from CECB	2021	2021	

CEBH-144	Colombo East Base Hospital	Works	Total for the clinic equipment	22.50	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	These equipment are important essential ones for the current services and expanding services. Equipment currently not available but urgently needed are stated in the 2019 equipment action plan. This is already submitted to the ministry of health
CEBH-145	Colombo East Base Hospital	Works	Total for Gynecology ward	7.95	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-146	Colombo East Base Hospital	Works	Total for Surgical female ward	5.77	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	

CEBH-147	Colombo East Base Hospital	Works	Total for ICU 2 bedded	1.70	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-148	Colombo East Base Hospital	Works	Total for Surgical male ward	7.42	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-149	Colombo East Base Hospital	Works	Total for CSSD	4.00	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-150	Colombo East Base Hospital	Works	Total for Dental clinic	0.20	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-151	Colombo East Base Hospital	Works	Total for Antenatal (Obstetric) ward	5.86	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-152	Colombo East Base Hospital	Works	Total for Pediatric ward	12.70	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-153	Colombo East Base Hospital	Works	Total for Medical male ward	14.50	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-154	Colombo East Base Hospital	Works	Total for Medical female ward	10.90	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	

CEBH-155	Colombo East Base Hospital	Works	Total for OPD and ETU	8.20	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-156	Colombo East Base Hospital	Works	Total for Radiology unit	0.30	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-157	Colombo East Base Hospital	Works	Total for Operating Theatre	15.00	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2019	2019	
CEBH-158	Colombo East Base Hospital	Works	Total for the clinic equipment	17.50	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2020	2020	These equipment are important essential ones for the current services and expanding services
CEBH-159	Colombo East Base Hospital	Works	Total for Gynecology ward	3.82	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-160	Colombo East Base Hospital	Works	Total for Surgical female ward	2.97	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	

CEBH-161	Colombo East Base Hospital	Works	Total for ICU 2 bedded	14.40	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-162	Colombo East Base Hospital	Works	Total for Surgical male ward	4.92	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-163	Colombo East Base Hospital	Works	Total for CSSD	0.00	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-164	Colombo East Base Hospital	Works	Total for Dental clinic	0.40	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-165	Colombo East Base Hospital	Works	Total for Antenatal (Obstetric) ward	2.66	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-166	Colombo East Base Hospital	Works	Total for Pediatric ward	4.20	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-167	Colombo East Base Hospital	Works	Total for Medical male ward	5.85	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-168	Colombo East Base Hospital	Works	Total for Medical female ward	9.66	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	

CEBH-169	Colombo East Base Hospital	Works	Total for OPD and ETU	5.58	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-170	Colombo East Base Hospital	Works	Total for Radiology unit	0.40	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-171	Colombo East Base Hospital	Works	Total for Operating Theatre	15.00	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2020	2020	
CEBH-172	Colombo East Base Hospital	Works	Procurement plan for medical equipment	2021.00	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-173	Colombo East Base Hospital	Works	Total for the clinic equipment	0.60	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-174	Colombo East Base Hospital	Works	Total for Gynecology ward	6.02	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-175	Colombo East Base Hospital	Works	Total for Surgical female ward	3.07	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-176	Colombo East Base Hospital	Works	Total for ICU 2 bedded	2.90	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	

CEBH-177	Colombo East Base Hospital	Works	Total for Surgical male ward	8.59	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-178	Colombo East Base Hospital	Works	Total for CSSD	0.00	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-179	Colombo East Base Hospital	Works	Total for Dental clinic	0.50	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-180	Colombo East Base Hospital	Works	Total for Antenatal (Obstetric) ward	4.26	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-181	Colombo East Base Hospital	Works	Total for Pediatric ward	4.75	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-182	Colombo East Base Hospital	Works	Total for Medical male ward	11.44	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-183	Colombo East Base Hospital	Works	Total for Medical female ward	8.53	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-184	Colombo East Base Hospital	Works	Total for OPD and ETU	7.69	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	

CEBH-185	Colombo East Base Hospital	Works	Total for Radiology unit	0.02	GOSL	NCB	RPC	P	Specifications are being drafted finalized	2021	2021	
CEBH-186	Colombo East Base Hospital	Works	Total for Operating Theatre	20.00	GOSL	NCB	MPC	P	Specifications are being drafted finalized	2021	2021	These equipment are important essential ones for the current services and expanding services
BH - Gampola-100	***Base Hospital - Gampola***	Works	Construction of Accident unit Operation theatres & Intensive Care Unit	209.87	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019		
BH - Gampola-101	Base Hospital - Gampola	Works	Construction of Accident unit & Emergency Unit	267.60	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	
BH - Gampola-102	Base Hospital - Gampola	Works	Development of 2 On call rooms & Draining room for Ward 10/ on call room for ECG unit	4.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.03.31	
BH - Gampola-103	Base Hospital - Gampola	Works	Construction Of Second Floor of OPD building for general office	10.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	

BH - Gampola-104	Base Hospital - Gampola	Works	Establishment of Disaster management system (Fire protection system-water & cylinder/thunder) Ambulance with Emergency facilities	2.00	GOSL	NCB	RPC	P	Planning stage	2019.09.01	2019.12.31	
BH - Gampola-105	Base Hospital - Gampola	Works	Construction of 1st floor new laboratory building	8.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Gampola-106	Base Hospital - Gampola	Goods	Establishment of public address system & development of telephone operators unite	4.00	GOSL	NCB	RPC	P	Planning stage	2019.06.01	2019.12.31	
BH - Gampola-107	Base Hospital - Gampola	Works	Renovation of Hospital sewerage system	4.00	GOSL	NCB	RPC	P	Planning stage	2019.03.01	2019.06.30	
BH - Gampola-108	Base Hospital - Gampola	Works	Development of Internal Road & drain system	10.00	GOSL	NCB	RPC	P	Planning stage	2019.06.01	2019.12.31	
BH - Gampola-109	Base Hospital - Gampola	Works	Constriction of Quarters complex for staff	26.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2021.12.31	
BH - Gampola-110	Base Hospital - Gampola	Goods	Development of Electricity Transformer	1.00	GOSL	NCB	RPC	P	Planning stage	2019.06.01	2019.12.31	
BH - Gampola-111	Base Hospital - Gampola	Works	Constriction of water tanks & Development of water supply system	14.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2020.12.31	
BH - Gampola-112	Base Hospital - Gampola	Works	Development of ETU building	0.80	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.03.31	
BH - Gampola-113	Base Hospital - Gampola	Works	Development of new medical record room & genara record room	1.50	GOSL	NCB	RPC	P	Planning stage	2019.03.01	2019.09.30	

BH - Gampola-114	Base Hospital - Gampola	Works	Contraction of foot path & other conruction for consulta lodge	1.00	GOSL	NCB	RPC	P	Planning stage	2019.06.01	2018.09.30	
BH - Gampola-115	Base Hospital - Gampola	Works	Contraction of 1st floor for dylisis unit	3.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Gampola-116	Base Hospital - Gampola	Works	Development of new corridor for office building & ETU	0.30	GOSL	NCB	RPC	P	Planning stage	2019.09.01	2019.12.31	
BH - Gampola-117	Base Hospital - Gampola	Goods	Installation of public address system	2.00	GOSL	NCB	RPC	P	Planning stage	2019.03.01	2019.12.31	
BH - Gampola-118	Base Hospital - Gampola	Works	Development of word 3 with new corridor	5.00	GOSL	NCB	RPC	P	Planning stage	2019.03.01	2018.12.31	
BH - Gampola-119	Base Hospital - Gampola	Works	Color wash & mainer repair of Drugs stores building	0.50	GOSL	NCB	RPC	P	Planning stage	2019.03.01	2019.09.30	
BH - Gampola-120	Base Hospital - Gampola	Works	Development of CSSD Unit & Blood bank	2.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.06.30	
BH - Gampola-121	Base Hospital - Gampola	Goods	Hospital Equipment's	4.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.01	
BH - Gampola-122	Base Hospital - Gampola	Goods	Hospital Equipment's	4.50	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Gampola-123	Base Hospital - Gampola	Goods	Hospital Equipment's	5.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Gampola-124	Base Hospital - Gampola	Goods	Office Equipment's	4.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.01	
BH - Gampola-125	Base Hospital - Gampola	Goods	Office Equipment's	5.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	

BH - Gampola-126	Base Hospital - Gampola	Goods	Office Equipment's	5.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Gampola-127	Base Hospital - Gampola	Goods	Improvement of patient safety & quality	3.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.01	
BH - Gampola-128	Base Hospital - Gampola	Goods	Improvement of patient safety & quality	3.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Gampola-129	Base Hospital - Gampola	Goods	Improvement of patient safety & quality	3.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Gampola-130	Base Hospital - Gampola	Services	Human Resource Development (In service training programmed for MO, NO, Minor Employers & Mid level staff	2.50	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.01	
BH - Gampola-131	Base Hospital - Gampola	Services	Human Resource Development (In service training programmed for MO, NO, Minor Employers & Mid level staff	3.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Gampola-132	Base Hospital - Gampola	Services	Human Resource Development (In service training programmed for MO, NO, Minor Employers & Mid level staff	3.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
BHK-100	Base Hospital, Kalmunai	Goods	16 slice CT Scanner	60.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-101	Base Hospital, Kalmunai	Goods	Theater table	3.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	

BHK-102	Base Hospital, Kalmunai	Goods	Anesthetic Machine	10.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-103	Base Hospital, Kalmunai	Goods	Blood Gas Analyzer	2.40	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-104	Base Hospital, Kalmunai	Goods	Multipara Monitors - 5 channels for resuscitation & 3 channels for observation area	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-105	Base Hospital, Kalmunai	Goods	Nebulizers Heavy Duty	0.50	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-106	Base Hospital, Kalmunai	Goods	Defibrillators with pacing facilities	0.80	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-107	Base Hospital, Kalmunai	Goods	Ventilato (Transport)	4.80	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-108	Base Hospital, Kalmunai	Goods	NIV/CPAP	3.30	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-109	Base Hospital, Kalmunai	Goods	Portable X ray machine	4.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-110	Base Hospital, Kalmunai	Goods	USS Machine	5.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-111	Base Hospital, Kalmunai	Goods	Hand-held Doppler scans	6.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-112	Base Hospital, Kalmunai	Goods	ECG Machine	2.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-113	Base Hospital, Kalmunai	Goods	Resuscitation Beds	10.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	

BHK-114	Base Hospital, Kalmunai	Goods	Reclining Chairs	0.60	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-115	Base Hospital, Kalmunai	Goods	Observation Bed	0.50	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-116	Base Hospital, Kalmunai	Goods	Short stay bed	1.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-117	Base Hospital, Kalmunai	Goods	Trolleys (Patient)	0.70	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-118	Base Hospital, Kalmunai	Goods	Suction Device	3.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-119	Base Hospital, Kalmunai	Goods	Cricothyroidotomy insertion sets	0.30	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-120	Base Hospital, Kalmunai	Goods	Pulse oxy meter	1.25	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-121	Base Hospital, Kalmunai	Goods	Spinial Boards (Adults & Paed)	0.80	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-122	Base Hospital, Kalmunai	Goods	Multi parameter monitor (Basic)	8.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-123	Base Hospital, Kalmunai	Goods	Laryngoscope (Adults & Paed)	0.48	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-124	Base Hospital, Kalmunai	Goods	Rapid Infusion Sets with blood Warmer	5.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-125	Base Hospital, Kalmunai	Goods	Ambu with Masks (Adult & Paediatric)	0.23	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-126	Base Hospital, Kalmunai	Goods	B.P Apparatus (Non invasive)	0.23	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	

BHK-127	Base Hospital, Kalmunai	Goods	Venus cut down set	0.25	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-128	Base Hospital, Kalmunai	Goods	Oxygen cylinder with regulator (Mega) with trolley & Normal	1.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-129	Base Hospital, Kalmunai	Goods	Peak flow meter	3.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-130	Base Hospital, Kalmunai	Goods	Spiro meter	0.75	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-131	Base Hospital, Kalmunai	Goods	Heamatocrit	0.50	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-132	Base Hospital, Kalmunai	Goods	Lampo & Flesh light (Spot lamp)	0.68	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-133	Base Hospital, Kalmunai	Goods	Syring pump	4.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-134	Base Hospital, Kalmunai	Goods	Infusion pump	4.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-135	Base Hospital, Kalmunai	Goods	Thermometers	0.01	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-136	Base Hospital, Kalmunai	Goods	Mini Autoclave Machine	0.70	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-137	Base Hospital, Kalmunai	Goods	Multipara monitor - BP, ECG, SPO2, hh Temperature, ECO2, CVP, ART	6.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-138	Base Hospital, Kalmunai	Goods	Vain Viewer	0.01	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	

BHK-139	Base Hospital, Kalmunai	Goods	Wheel chair	0.15	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-140	Base Hospital, Kalmunai	Goods	Phaco emulsifier	3.00	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-141	Base Hospital, Kalmunai	Goods	Patient Trolley	0.15	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-142	Base Hospital, Kalmunai	Goods	IV Stand (Multi Hung)	0.05	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-143	Base Hospital, Kalmunai	Goods	Ophthalmoscope	0.45	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-144	Base Hospital, Kalmunai	Goods	Auroscope	0.12	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-145	Base Hospital, Kalmunai	Goods	Fetuscope (Doppler)	0.07	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-146	Base Hospital, Kalmunai	Goods	Glucometer	0.10	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-147	Base Hospital, Kalmunai	Goods	Weight scale	0.10	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-148	Base Hospital, Kalmunai	Goods	Refrigerator	0.30	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-149	Base Hospital, Kalmunai	Goods	Drug Trolley	0.10	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-150	Base Hospital, Kalmunai	Goods	Emergency Trolley	0.30	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	
BHK-151	Base Hospital, Kalmunai	Goods	Ceiling Mounted X ray Machine	5.50	GOSL	NCB	RPC	U	Planning stage	01.01.2019	31.12.2019	

BHK-152	Base Hospital, Kalmunai	Goods	Holter Monitoring Equipments	0.80	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-153	Base Hospital, Kalmunai	Goods	Exercise Equipment for Exercise center of NCD Prevention	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-154	Base Hospital, Kalmunai	Goods	Tram Esophegd Probe	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-155	Base Hospital, Kalmunai	Goods	Heavy Duty Industrial washing extractor 35Kg	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-156	Base Hospital, Kalmunai	Goods	Dryer 33Kg	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-157	Base Hospital, Kalmunai	Goods	Getinge Highpressum steam sterlizer	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-158	Base Hospital, Kalmunai	Goods	Washing machine 15Kg	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-159	Base Hospital, Kalmunai	Goods	Computerized Radiography System (CR)	5.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-160	Base Hospital, Kalmunai	Goods	Computerized Radiography cassette 35X43cm	5.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-161	Base Hospital, Kalmunai	Goods	Computerized Radiography cassette 24X30cm	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-162	Base Hospital, Kalmunai	Goods	0.5mm pb double sided x ray protective aprons	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-163	Base Hospital, Kalmunai	Goods	X ray protective thyroid shields/ collar	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-164	Base Hospital, Kalmunai	Goods	X ray protective Lead goggles	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	

BHK-165	Base Hospital, Kalmunai	Goods	X ray protective head caps	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-166	Base Hospital, Kalmunai	Goods	X ray protective Abdominal Lead cover	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-167	Base Hospital, Kalmunai	Goods	Sterilizer	1.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-168	Base Hospital, Kalmunai	Goods	LED Phototherapy Machine (Double light/ Single light)	1.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-169	Base Hospital, Kalmunai	Goods	Ventilato (Neonatal)	1.60	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-170	Base Hospital, Kalmunai	Goods	CPAP Machine	1.20	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-171	Base Hospital, Kalmunai	Goods	250cc Ambu beg	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-172	Base Hospital, Kalmunai	Goods	Sucker machine (Neonatal)	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-173	Base Hospital, Kalmunai	Goods	Baby weight scale	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-174	Base Hospital, Kalmunai	Goods	Sucker	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-175	Base Hospital, Kalmunai	Goods	Assisting Trolley	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-176	Base Hospital, Kalmunai	Goods	Neonatal Pluse Oxymeter	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-177	Base Hospital, Kalmunai	Goods	Head lamp	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	

BHK-178	Base Hospital, Kalmunai	Goods	Spot lamp	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-179	Base Hospital, Kalmunai	Goods	POP cutter	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-180	Base Hospital, Kalmunai	Goods	X ray illuminator	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-181	Base Hospital, Kalmunai	Goods	Digital weighing machine	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-182	Base Hospital, Kalmunai	Goods	Light cure machine	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-183	Base Hospital, Kalmunai	Goods	Portable Bed	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-184	Base Hospital, Kalmunai	Goods	Admission Bed	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-185	Base Hospital, Kalmunai	Goods	Orales scope	0.30	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-186	Base Hospital, Kalmunai	Goods	IV Stand	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-187	Base Hospital, Kalmunai	Goods	Delivery set	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-188	Base Hospital, Kalmunai	Goods	CTG machine	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-189	Base Hospital, Kalmunai	Goods	Phototherapy unit	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-190	Base Hospital, Kalmunai	Goods	Sphgmomanameter	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	

BHK-191	Base Hospital, Kalmunai	Goods	Illiminator	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-192	Base Hospital, Kalmunai	Goods	Cool box mega	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-193	Base Hospital, Kalmunai	Goods	HDU Bed	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-194	Base Hospital, Kalmunai	Goods	Adult Bed with Bar	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-195	Base Hospital, Kalmunai	Goods	Over Bed Table	0.02	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-196	Base Hospital, Kalmunai	Goods	Pules oximeter paediatric	0.20	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-197	Base Hospital, Kalmunai	Goods	Baby cots	0.20	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-198	Base Hospital, Kalmunai	Goods	Multiparamonitor Spo2 probe (Paediatric)	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-199	Base Hospital, Kalmunai	Goods	Digital Thermometer	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-200	Base Hospital, Kalmunai	Goods	Vein viewer/ Detector	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-201	Base Hospital, Kalmunai	Goods	Crash cart	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-202	Base Hospital, Kalmunai	Goods	Memometer with catheter (Arterial line)	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-203	Base Hospital, Kalmunai	Goods	Domeset (IVP, CVP, CRT) Accessoiris for multipara monitor	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	

BHK-204	Base Hospital, Kalmunai	Goods	O2 Regulator set (wall)	0.02	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-205	Base Hospital, Kalmunai	Goods	Sucker bottle (wall) Temporary pacemaker set+monitor	0.02	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-206	Base Hospital, Kalmunai	Goods	CRRT, Dialysis	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-207	Base Hospital, Kalmunai	Goods	Vaccume dressing set	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-208	Base Hospital, Kalmunai	Goods	High pressum steam sterilizer	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-209	Base Hospital, Kalmunai	Goods	Digital Radiography system	5.50	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-210	Base Hospital, Kalmunai	Goods	Multipara Monitor	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-211	Base Hospital, Kalmunai	Goods	Cardic Monitor	2.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-212	Base Hospital, Kalmunai	Goods	O2 Regulator	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-213	Base Hospital, Kalmunai	Goods	Digital Thermometer	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-214	Base Hospital, Kalmunai	Goods	Syring pump	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-215	Base Hospital, Kalmunai	Goods	Nebulizers Heavy Duty	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-216	Base Hospital, Kalmunai	Goods	Ophtelmoscope	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	

BHK-217	Base Hospital, Kalmunai	Goods	Infusion pump	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-218	Base Hospital, Kalmunai	Goods	Syring pump	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-219	Base Hospital, Kalmunai	Goods	USS Machine	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-220	Base Hospital, Kalmunai	Goods	Sopt lamp	0.01	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-221	Base Hospital, Kalmunai	Goods	Operation lamp	4.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-222	Base Hospital, Kalmunai	Goods	C-arm X ray machine	8.00	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
BHK-223	Base Hospital, Kalmunai	Works	Construction of Sewerage system	95.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-224	Base Hospital, Kalmunai	Works	Construction of drug store	95.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-225	Base Hospital, Kalmunai	Works	Construction of Radiology unit phaseIII	40.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-226	Base Hospital, Kalmunai	Works	Construction of building complex for Medical Unit, Surgical unit, Eye Unit, Peadiatric unit	825.00	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2021	
BHK-227	Base Hospital, Kalmunai	Works	Construction of Blood Bank - 2A	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-228	Base Hospital, Kalmunai	Works	Construction of four storiy Doctor's Quarters	171.40	GOSL	NCB	SCAPC	P	Planning stage	01.01.2019	31.12.2020	

BHK-229	Base Hospital, Kalmunai	Works	Construction of Consultant launch Doctor's referance room & Medical Library	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
BHK-230	Base Hospital, Kalmunai	Works	Construction of Laundry Building	10.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-231	Base Hospital, Kalmunai	Works	Construction of Physiotherapy unit	7.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-232	Base Hospital, Kalmunai	Works	Installation of New lift for Clinical Complex	7.00	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
BHK-233	Base Hospital, Kalmunai	Works	Construction of Nursing Quarters	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
BH - Kanthale - 100	***Base Hospital - Kanthale***	Goods	Stationary & office Requisites	3.50	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.11.30	
BH - Kanthale - 101	Base Hospital - Kanthale	Goods	consumable	7.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.11.30	
BH - Kanthale - 102	Base Hospital - Kanthale	Goods	Hospital clothes	1.50	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.11.30	
BH - Kanthale - 103	Base Hospital - Kanthale	Goods	Electrical Equipment	4.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.11.30	
BH - Kanthale - 104	Base Hospital - Kanthale	Goods	Furniture (proposed clinic building-ground floor)	7.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.11.30	
BH - Kanthale - 105	Base Hospital - Kanthale	Goods	Furniture	2.00	GOSL	LNB	RPC	P	Planning stage	2019.01.01	2019.11.30	
BH - Kanthale - 106	Base Hospital - Kanthale	Goods	Hospital Equipment	3.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.11.30	

BH - Kanthale - 107	Base Hospital - Kanthale	Goods	Hardware & Electrical (Plant, Machinery & Equipment)	3.50	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.11.30	
BH - Kanthale - 108	Base Hospital - Kanthale	Goods	Fuel	6.50	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 109	Base Hospital - Kanthale	Goods	Diets & uniforms	15.00	GOSL	LNB	MPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 110	Base Hospital - Kanthale	Goods	Postal & Communication	5.50	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 111	Base Hospital - Kanthale	Goods	Ac & other (existing building/proposed clinic building)	6.50	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 112	Base Hospital - Kanthale	Services	Security Services	20.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 113	Base Hospital - Kanthale	Services	Cleaning service	30.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 114	Base Hospital - Kanthale	Services	Laundry	10.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 115	Base Hospital - Kanthale	Goods	Vehicle(Tyre/tube/Battery/repairs)	6.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 116	Base Hospital - Kanthale	Goods	water & Electrical	26.00	GOSL	NCB/NS	MPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 117	Base Hospital - Kanthale	Goods	Oxygen/Drugs	6.00	GOSL	NCB/NS	RPC	P	Planning stage	2019.01.01	2019.12.31	
BH - Kanthale - 118	Base Hospital - Kanthale	Goods	Stationary & office Requisites	3.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 119	Base Hospital - Kanthale	Goods	consumable	7.00	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	

BH - Kanthale - 120	Base Hospital - Kanthale	Goods	Hospital clothes	1.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 121	Base Hospital - Kanthale	Goods	Electrical Equipment	4.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 122	Base Hospital - Kanthale	Goods	Furniture (proposed clinic building-first floor)	4.00	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 123	Base Hospital - Kanthale	Goods	Furniture	2.00	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 124	Base Hospital - Kanthale	Goods	Hospital Equipment (Existing wards/proposed clinic building-first floor)	48.50	GOSL	NCB/NS	MPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 125	Base Hospital - Kanthale	Goods	Hardware & Electrical (Plant, Machinery & Equipment)	4.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 126	Base Hospital - Kanthale	Goods	Fuel	7.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 127	Base Hospital - Kanthale	Services	Diets & uniforms	15.00	GOSL	NCB/NS	MPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 128	Base Hospital - Kanthale	Goods	Postal & Communication	6.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 129	Base Hospital - Kanthale	Goods	Ac & other (existing building/proposed clinic building-first floor)	5.00	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.11.30	
BH - Kanthale - 130	Base Hospital - Kanthale	Services	Security Services	22.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 131	Base Hospital - Kanthale	Services	Cleaning service	32.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.12.31	

BH - Kanthale - 132	Base Hospital - Kanthale	Services	Laundry	11.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 133	Base Hospital - Kanthale	Goods	Vehicle (Tyre/tube/Battery/ repairs)	7.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 134	Base Hospital - Kanthale	Goods	water & Electrical	27.50	GOSL	NCB/NS	MPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 135	Base Hospital - Kanthale	Goods	Oxygen/Drugs	6.50	GOSL	NCB/NS	RPC	P	Planning stage	2020.01.01	2020.12.31	
BH - Kanthale - 136	Base Hospital - Kanthale	Goods	Stationary & office Requisites	3.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.11.30	
BH - Kanthale - 137	Base Hospital - Kanthale	Goods	consumable	7.00	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 138	Base Hospital - Kanthale	Goods	Hospital clothes	1.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.11.30	
BH - Kanthale - 139	Base Hospital - Kanthale	Goods	Electrical Equipment	4.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.11.30	
BH - Kanthale - 140	Base Hospital - Kanthale	Goods	Furniture (proposed clinic building-second floor)	3.00	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 141	Base Hospital - Kanthale	Goods	Furniture	2.00	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.11.30	
BH - Kanthale - 142	Base Hospital - Kanthale	Goods	Hospital Equipment (Existing wards/proposed clinic building-second floor)	48.50	GOSL	NCB/NS	MPC	P	Planning stage	2021.01.01	2021.11.30	
BH - Kanthale - 143	Base Hospital - Kanthale	Goods	Hardware & Electrical (Plant, Machinery & Equipment)	4.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.11.30	

BH - Kanthale - 144	Base Hospital - Kanthale	Goods	Fuel	7.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 145	Base Hospital - Kanthale	Goods	Diets & uniforms	15.00	GOSL	NCB/NS	MPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 146	Base Hospital - Kanthale	Goods	Postal & Communication	6.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 147	Base Hospital - Kanthale	Goods	Ac & other (existing building/proposed clinic building-second floor)	4.00	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.11.30	
BH - Kanthale - 148	Base Hospital - Kanthale	Services	Security Services	22.00	GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 149	Base Hospital - Kanthale	Services	Cleaning service	32.00	GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 150	Base Hospital - Kanthale	Services	Laundry	11.00	GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 151	Base Hospital - Kanthale	Goods	Vehicle (Tyre/tube/Battery/ repairs)	7.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 152	Base Hospital - Kanthale	Goods	water & Electrical	27.50	GOSL	NCB/NS	MPC	P	Planning stage	2021.01.01	2021.12.31	
BH - Kanthale - 153	Base Hospital - Kanthale	Goods	Oxygen/Drugs	6.50	GOSL	NCB/NS	RPC	P	Planning stage	2021.01.01	2021.12.31	
CSHFW-100	*Castle Street Hospital for Women*	Works	Constructing a toilet for men's, behind new OPD	2.00	GOSL	NCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-101	*Castle Street Hospital for Women*	Works	Coloring & Renovation of ward 2	2.00	GOSL	NCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-102	*Castle Street Hospital for Women*	Works	Coloring & Renovation of ward 5	2.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	

CSHFW-103	*Castle Street Hospital for Women*	Works	Renovation of draining system in midwives quarters	2.00	GOSL	NCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-104	*Castle Street Hospital for Women*	Works	Painting & Tiling nurses quarters	2.00	GOSL	LCB	RPC	U	Preparing estimate	within 2019	within 2019	
CSHFW-105	*Castle Street Hospital for Women*	Works	Renovation of main kitchen	1.00	GOSL	NCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-106	*Castle Street Hospital for Women*	Works	Renovation of toilet in Blood Bank	1.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-107	*Castle Street Hospital for Women*	Works	Renovation of drainage system in hospital	2.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-108	*Castle Street Hospital for Women*	Works	Renovation of boundary wall near drivers room	5.00	GOSL	NCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-109	*Castle Street Hospital for Women*	Works	Constructing 10 stores & site office for contract institute	3.00	GOSL	NCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-110	*Castle Street Hospital for Women*	Works	Layering carpet in front of nurses quarters	3.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-111	*Castle Street Hospital for Women*	Works	Constructing a waiting hall for visitors in new OPD	1.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-112	*Castle Street Hospital for Women*	Works	Renovation of toilets in PBU	2.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-113	*Castle Street Hospital for Women*	Works	Constructing a toilet for fitness center	2.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-114	*Castle Street Hospital for Women*	Works	continuation works coming from 2018	10.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	
CSHFW-115	*Castle Street Hospital for Women*	Works	Minor repairing works for the year	10.00	GOSL	LCB	RPC	P	Preparing estimate	within 2019	within 2019	

CSHFW-116	*Castle Street Hospital for Women*	Goods	Stationary	4.50	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-117	*Castle Street Hospital for Women*	Goods	Waste bags	5.30	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-118	*Castle Street Hospital for Women*	Goods	Fuel & Lubricants	2.00	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-119	*Castle Street Hospital for Women*	Services	Milk foods	0.50	GOSL	NS	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-120	*Castle Street Hospital for Women*	Goods	Oil for maintain works	0.10	GOSL	NS	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-121	*Castle Street Hospital for Women*	Goods	Miscellaneous goods	1.10	GOSL	NS	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-122	*Castle Street Hospital for Women*	Goods	Printed forms	3.00	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-123	*Castle Street Hospital for Women*	Goods	Soap & cleaning	2.60	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-124	*Castle Street Hospital for Women*	Works	Plumber & fittings	4.00	GOSL	NS	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-125	*Castle Street Hospital for Women*	Goods	Linen	3.50	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-126	*Castle Street Hospital for Women*	Goods	Office equipment's	8.00	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-127	*Castle Street Hospital for Women*	Goods	Hospital Equipment	8.00	GOSL	LCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	
CSHFW-128	*Castle Street Hospital for Women*	Goods	Bio Medical Equipment's	110.00	GOSL	NCB	RPC	P	Preparedness & Planning	Before 31.01.2019	Before 30.06.2019	

CSHFW-129	*Castle Street Hospital for Women*	Goods	Photocopy machines repair & maintainers	1.20	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-130	*Castle Street Hospital for Women*	Goods	A/C machines repair & maintain	4.00	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-131	*Castle Street Hospital for Women*	Goods	Medical equipment repair & maintainers	4.00	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-132	*Castle Street Hospital for Women*	Goods	Computers repair & maintainers	0.80	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-133	*Castle Street Hospital for Women*	Services	Cleaning service	39.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
CSHFW-134	*Castle Street Hospital for Women*	Services	Laundry service	27.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
CSHFW-135	*Castle Street Hospital for Women*	Services	Security service	9.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
CSHFW-136	*Castle Street Hospital for Women*	Services	Supply for diet	14.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
CSHFW-137	*Castle Street Hospital for Women*	Goods	Clinical Wastage Disposals	70.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
CSHFW-138	*Castle Street Hospital for Women*	Goods	Telephone system	1.60	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-139	*Castle Street Hospital for Women*	Goods	Electricity maintenance	22.00	GOSL	LCB	MPC	N	Planning stage	01.01.2019		
CSHFW-140	*Castle Street Hospital for Women*	Goods	Shedder & boiler machine	3.60	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-141	*Castle Street Hospital for Women*	Goods	Central A/C system Maintenance	2.60	GOSL	LCB	RPC	N	Planning stage	01.01.2019		

CSHFW-142	*Castle Street Hospital for Women*	Goods	Elevators & generator maintenance	1.20	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-143	*Castle Street Hospital for Women*	Goods	Medical gas system	5.00	GOSL	LCB	RPC	N	Planning stage	01.01.2019		
CSHFW-100	*Castle Street Hospital for Women*	Works	Constructing a toilet for mens,Behing new OPD	2.00	GOSL	NCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-101	*Castle Street Hospital for Women*	Works	Coloring & Renovation of ward 2	2.00	GOSL	NCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-102	*Castle Street Hospital for Women*	Works	Coloring & Renovation of ward 5	2.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-103	*Castle Street Hospital for Women*	Works	Renovation of draining system in midwives quarters	2.00	GOSL	NCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-104	*Castle Street Hospital for Women*	Goods	Painting & Tiling nurses quarters	2.00	GOSL	LCB	RPC	U	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-105	*Castle Street Hospital for Women*	Works	Renovation of main kitchen	1.00	GOSL	NCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	

CSHFW-106	*Castle Street Hospital for Women*	Works	Renovation of toilet in blood bank	1.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-107	*Castle Street Hospital for Women*	Works	Renovation of drainage system in hospital	2.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-108	*Castle Street Hospital for Women*	Works	Renovation of boundary wall near drivers room	5.00	GOSL	NCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-109	*Castle Street Hospital for Women*	Works	Constructing 10 stores & site office for contract institutes	3.00	GOSL	NCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-110	*Castle Street Hospital for Women*	Works	Layering carpet in front of nurses quarters	3.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-111	*Castle Street Hospital for Women*	Works	Constructing a waiting hall for visitors in new OPD	1.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-112	*Castle Street Hospital for Women*	Works	Renovation of toilets in PBU	2.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-113	*Castle Street Hospital for Women*	Works	Constructing a toilet for fitness center	2.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	

CSHFW-114	*Castle Street Hospital for Women*	Works	Continuation works coming from 2018	10.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-115	*Castle Street Hospital for Women*	Works	Minor repairing works for the year	10.00	GOSL	LCB	RPC	P	procurement preparedness and planning	01.01.2019	31.12.2019	
CSHFW-116	*Castle Street Hospital for Women*	Goods	Stationery	4.50	GOSL	LCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-117	*Castle Street Hospital for Women*	Goods	Waste bags	5.30	GOSL	LCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-118	*Castle Street Hospital for Women*	Goods	Fuel & Lubricants	2.00	GOSL	LCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-119	*Castle Street Hospital for Women*	Services	Milk foods	0.50	GOSL	NS	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-120	*Castle Street Hospital for Women*	Goods	Oil For Maintains Works	0.10	GOSL	NS	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-121	*Castle Street Hospital for Women*	Goods	Miscellaneous goods	1.10	GOSL	NS	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	

CSHFW-122	*Castle Street Hospital for Women*	Goods	Printed forms	3.00	GOSL	LCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-123	*Castle Street Hospital for Women*	Goods	Soap and Cleaning	2.60	GOSL	LCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-124	*Castle Street Hospital for Women*	Goods	Plumber & Fittings	4.00	GOSL	NS	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-125	*Castle Street Hospital for Women*	Goods	Linen	3.50	GOSL	LCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-126	*Castle Street Hospital for Women*	Goods	Office equipment's	8.00	GOSL	LCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-127	*Castle Street Hospital for Women*	Goods	Bio Medical equipment	110.00	GOSL	NCB	RPC	P	procurement preparedness and planning	31.01.2019	30.06.2019	
CSHFW-128	*Castle Street Hospital for Women*	Goods	Photocopy machines repair and maintainers	1.20	GOSL	LCB	RPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-129	*Castle Street Hospital for Women*	Goods	A/C machines repair and maintains	4.00	GOSL	LCB	RPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	

CSHFW-130	*Castle Street Hospital for Women*	Goods	Medical equipment Repair and maintainers	4.00	GOSL	LCB	RPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-131	*Castle Street Hospital for Women*	Goods	Computer repair and maintainers	0.80	GOSL	LCB	RPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-132	*Castle Street Hospital for Women*	Services	Cleaning service	39.00	GOSL	NCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-133	*Castle Street Hospital for Women*	Services	Laundry service	27.00	GOSL	NCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-134	*Castle Street Hospital for Women*	Services	Security service	9.50	GOSL	NCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-135	*Castle Street Hospital for Women*	Services	Supply for diet	12.00	GOSL	NCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-136	*Castle Street Hospital for Women*	Goods	Clinical Wastage Disposals	70.00	GOSL	NCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-137	*Castle Street Hospital for Women*	Goods	Telephone system	1.60	GOSL	LCB	RPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	

CSHFW-138	*Castle Street Hospital for Women*	Goods	Electricity maintained	22.00	GOSL	LCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-139	*Castle Street Hospital for Women*	Goods	Shedder & Boiler machine	3.60	GOSL	LCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-140	*Castle Street Hospital for Women*	Goods	Central A/C System Maintenance	2.60	GOSL	LCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-141	*Castle Street Hospital for Women*	Goods	Elevators & generator maintenance	1.20	GOSL	LCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
CSHFW-142	*Castle Street Hospital for Women*	Goods	Medical Gas System	5.00	GOSL	LCB	MPC	P	procurement preparedness and planning	31.12.2019	15.01.2020	
De Soysa - 100	***De Soysa Hospital for Women***	Goods	Surgical Equipment's	95.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
De Soysa - 101	De Soysa Hospital for Women	Goods	Lab Equipment's	73.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
De Soysa - 102	De Soysa Hospital for Women	Goods	Office Equipment's	8.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2021	
De Soysa - 103	De Soysa Hospital for Women	Works	Renovation of Building	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2021	
De Soysa - 104	De Soysa Hospital for Women	Works	Relocation and Renovation of Medical Records	5.00	GOSL	NCB	RPC	P	Request received	01.01.2019	31.12.2021	

De Soysa - 105	De Soysa Hospital for Women	Works	Relocation and renovation of Driver's Room	5.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 106	De Soysa Hospital for Women	Works	Renovation of Drainage system	4.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 107	De Soysa Hospital for Women	Works	Rewiring of Hospital	3.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 108	De Soysa Hospital for Women	Works	Repairing of AC units at OT	7.50	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 109	De Soysa Hospital for Women	Works	Construction of New highly Specialized maternity unit	400.00	GOSL	NCB	SCAPC	N	Estimated Prepared to DDG (logistics) for cabinet approval	01.01.2019	31.12.2021	
De Soysa - 110	De Soysa Hospital for Women	Works	Establishment of Neonatal Obstetric reference center	8.45(Euro)	FF	ICB	CAPC	N	Already Started at Ministry level (Developm ent)	01.01.2019	31.12.2021	
De Soysa - 111	De Soysa Hospital for Women	Works	Construction of New garage for ambulance	2.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 112	De Soysa Hospital for Women	Works	Improvement of auditorium	10.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 113	De Soysa Hospital for Women	Goods	Supply of Generator	10.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 114	De Soysa Hospital for Women	Goods	Supply of new cab	75.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	
De Soysa - 115	De Soysa Hospital for Women	Services	Human resources development	1.00	GOSL	NCB	RPC	N	Request received	01.01.2019	31.12.2021	

De Soysa - 116	De Soysa Hospital for Women	Goods	Automated Blood culture		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 117	De Soysa Hospital for Women	Goods	Slide Warmers -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 118	De Soysa Hospital for Women	Goods	ELISA analyzers -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 119	De Soysa Hospital for Women	Goods	Formalin monitors -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 120	De Soysa Hospital for Women	Goods	water bath -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	

De Soysa - 121	De Soysa Hospital for Women	Goods	Electrolyte Analyzer - 01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 122	De Soysa Hospital for Women	Goods	Hot air oven -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 123	De Soysa Hospital for Women	Goods	Microscope(Binocular) -02		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 124	De Soysa Hospital for Women	Goods	Auto Clave -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 125	De Soysa Hospital for Women	Goods	HbA1C analyzer		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	

De Soysa - 126	De Soysa Hospital for Women	Goods	Foralin neutralizer -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 127	De Soysa Hospital for Women	Goods	Bio chemistry analyzer		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 128	De Soysa Hospital for Women	Goods	Digital photography facility for cutup station-01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 129	De Soysa Hospital for Women	Goods	Auto cover slippers- 01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 130	De Soysa Hospital for Women	Goods	Slide labelling machine - 01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	

De Soysa - 131	De Soysa Hospital for Women	Goods	Cassette labelling machine -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 132	De Soysa Hospital for Women	Goods	Automated slide storing Cabinet (with display)-01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
De Soysa - 133	De Soysa Hospital for Women	Goods	Cassette storing cabinet -01		GOSL	NCB		N	Request received - Cost Estimation of Preparation stage	01.01.2019	31.12.2019	
LRH - 100	Lady Ridge way - Hospital	Goods	procurement of equipment for laboratories (funds fromDDG lab services) (Continuation)	55.0Mn	GOSL	NCB	MPC	P	Procurement in Progress	2019.01.01	2019.12.31	
LRH - 101	Lady Ridge way - Hospital	Goods	Procurement of lab equipment DDG Lab Services Annual Plan 2019	40Mn	GOSL	NCB	MPC	P	Planning	2019.01.01	2019.12.31	
LRH - 102	Lady Ridge way - Hospital	Goods	Equipment for 02 surgical operation theatres (new)	100Mn	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	
LRH - 103	Lady Ridge way - Hospital	Goods	Procurement of equipment-BES annual plan 2019	150Mn	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.12.31	

LRH - 104	***Lady Ridge way - Hospital***	Works	Construction of 02 operating theatres in the 7th floor of the new building of LRH	56.0Mn	GOSL	NCB	MPC	P	Work in Progress	2019.01.01	2019.12.31	
LRH - 105	Lady Ridge way - Hospital	Works	Construction of Bone Marrow Transplant Unit	47.0Mn	GOSL	NCB	MPC	P	Work in Progress	2019.01.01	2019.12.31	
LRH - 106	Lady Ridge way - Hospital	Works	Construction of Cardiothoracic (Cardiac & Critical Care) complex phase III	2000.2Mn	GOSL	NCB	MPC	P	Work in Progress	2019.01.01	2019.12.31	
LRH - 107	Lady Ridge way - Hospital	Works	Construction of Cardiology complex phase II	229.0Mn	GOSL	NCB	MPC	P	Tender to be awarded	2019.01.01	2019.12.31	
LRH - 108	Lady Ridge way - Hospital	Works	Extension of the existing 9 story surgical complex	814.0Mn	FF	NCB	MPC	P	Funding source to be approved	2019.01.01	2019.12.31	
LRH - 109	Lady Ridge way - Hospital	Works	Repairing and replacement of lifts of the surgical building (2)-Continuation	9.2Mn	GOSL	NCB	MPC	P	Work in Progress	2019.01.01	2019.12.31	
LRH - 110	Lady Ridge way - Hospital	Goods	Purchase of Generator to the cardiothoracic, MICU,Neuro,Nephro & Eye complex	20.0Mn	GOSL	NCB	MPC	P	Planning Stage	2019.01.01	2019.12.31	
LRH - 111	Lady Ridge way - Hospital	Works	Continuation Works from 2018 to 2019	200.0Mn	GOSL	NCB	MPC	P	Work in Progress	2019.01.01	2019.12.31	
LRH - 112	Lady Ridge way - Hospital	Works	Maintenance of buildings and units of LRH	150.0Mn	GOSL	NCB	MPC	P	Work in Progress	2019.01.01	2019.12.31	
LRH - 113	Lady Ridge way - Hospital	Goods	Procurement of Radiology workstation with 3 monitor setup	5.0	GOSL	NCB	RPC	P	Estimated cost	2019.01.01	2019.12.31	

LRH - 114	Lady Ridge way - Hospital	Goods	Procurement of viewing Stations for all remaining units no	10	GOSL	NCB	MPC	P	Estimated cost	2019.01.01	2019.12.31	
LRH - 115	Lady Ridge way - Hospital	Goods	Procurement of Medical Grade Tablet computer for all wards	10	GOSL	NCB	MPC	P	Estimated cost	2019.01.01	2019.12.31	
LRH - 116	Lady Ridge way - Hospital	Goods	Procurement of Medical Grade Monitors for existing radiology workstations (6)	07	GOSL	NCB	RPC	P	Estimated cost	2019.01.01	2019.12.31	
LRH - 117	Lady Ridge way - Hospital	Goods	Replacement of 50% normal bulbs with LED bulbs	2.0	GOSL	NCB	RPC	P	Estimated cost	2019.01.01	2019.12.31	
LRH - 118	Lady Ridge way - Hospital	Services	Training Programmed	2.0	GOSL	NCB	RPC	P	Estimated cost	2019.01.01	2019.12.31	
LRH - 119	Lady Ridge way - Hospital	Services	Increase of cadre		GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LRH - 120	Lady Ridge way - Hospital	Goods	Equipment for 02 surgical operation theatres (new)-Continuation	100.0	GOSL	NCB	MPC	P	Work in Progress	2020.01.01	2020.12.31	
LRH - 121	Lady Ridge way - Hospital	Goods	Procurement of equipment-BES annual plan 2020	150.0	GOSL	NCB	MPC	P	Planning Stage	2020.01.01	2020.12.31	
LRH - 122	Lady Ridge way - Hospital	Works	Construction of Bone Marrow Transplant Unit	47.0	GOSL	NCB	MPC	P	Work in progress	2020.01.01	2020.12.31	
LRH - 123	Lady Ridge way - Hospital	Works	Construction of Cardiothoracic (Cardiac & Critical Care) complex phase III	2000.2	GOSL	NCB	MPC	P	Work in progress	2020.01.01	2020.12.31	
LRH - 124	Lady Ridge way - Hospital	Works	Construction of Cardiology complex phase II	229.0	GOSL	NCB	SCAPC	P	Work in progress	2020.01.01	2020.12.31	

LRH - 125	Lady Ridge way - Hospital	Works	Extension of the existing 9 story surgical complex	814.0	FF	NCB	SCAPC	P	Planning Stage	2020.01.01	2020.12.31	
LRH - 126	Lady Ridge way - Hospital	Works	Continuation Works from 2019 to 2020	25.0	GOSL	NCB	MPC	P	Work in progress	2020.01.01	2020.12.31	
LRH - 127	Lady Ridge way - Hospital	Works	Maintenance of buildings and units of LRH	100.0	GOSL	NCB	MPC	P	Work in progress	2020.01.01	2020.12.31	
LRH - 128	Lady Ridge way - Hospital	Goods	Procurement of Radiology workstation with 3 monitor setus	5.0Mn	GOSL	NCB	RPC	P	Working Process	2020.01.01	2020.12.31	
LRH - 129	Lady Ridge way - Hospital	Goods	Procurement of viewing Stations for all remaining units no	10Mn	GOSL	NCB	RPC	P	Working Process	2020.01.01	2020.12.31	
LRH - 130	Lady Ridge way - Hospital	Goods	Procurement of Medical Grade Tablet computer for all wards	10Mn	GOSL	NCB	RPC	P	Working Process	2020.01.01	2020.12.31	
LRH - 131	Lady Ridge way - Hospital	Goods	Procurement of Medical Grade Monitors for existing radiology workstations (6)	07Mn	GOSL	NCB	RPC	P	Working Process	2020.01.01	2020.12.31	
LRH - 132	Lady Ridge way - Hospital	Goods	procurement of equipment for laboratories (funds fromDDG lab services) (Continuation)	55.0Mn	GOSL	NCB	MPC	P	Working Process	2020.01.01	2020.12.31	
LRH - 133	Lady Ridge way - Hospital	Goods	Procurement of lab equipment DDG Lab Services Annual Plan 2019	40Mn	GOSL	NCB	MPC	P	Working Process	2020.01.01	2020.12.31	
LRH - 134	Lady Ridge way - Hospital	Services	Training Programmed	2.0	GOSL	NCB	RPC	P	Planning Stage	2020.01.01	2020.12.31	

LRH - 135	Lady Ridge way - Hospital	Services	Increase of cadre		GOSL	NCB	RPC	P	Planning Stage	2020.01.01	2020.12.31	
LRH - 136	Lady Ridge way - Hospital	Goods	Equipment for 02 surgical operation theatres (new) - Continuation	100.0	GOSL	NCB	MPC	P	Work in progress	2021.01.01	2021.12.31	
LRH - 137	Lady Ridge way - Hospital	Goods	Procurement of equipment-BES annual plan 2019	150.0	GOSL	NCB	MPC	P	Planning Stage	2021.01.01	2021.12.31	
LRH - 138	Lady Ridge way - Hospital	Services	Training Programmed	2.0	GOSL	NCB	RPC	P	Planning Stage	2021.01.01	2021.12.31	
LRH - 139	Lady Ridge way - Hospital	Services	Increase of cadre		GOSL	NCB	RPC	P	Planning Stage	2021.01.01	2021.12.31	
SBSCH - 100	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Construction of main access road & landscaping	66.00	GOSL	NCB	MPC	P	Estimation done.NP approval taken.	1/5/2019	30/6/2020	
SBSCH - 101	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Improvement of main auditorium and lecture hall	15.00	GOSL	NCB	MPC	P	Estimation done.	1/5/2019	31/10/2019	
SBSCH - 102	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Improvement of interior environment based on child friendly hospital concept	20.00	GOSL	NCB	MPC	P	Needs identified	2/2/2019	30/10/2019	

SBSCH - 103	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Renovation of Operation Theatre	150.00	GOSL	NCB	MPC	P	Needs identified	2/6/2019	31/12/2019	
SBSCH - 104	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Construction of a new sump	6.00	GOSL	NCB	RPC	P	Estimation done	2/1/2019	30/6/2019	
SBSCH - 105	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Colour washing of hospital buildings	10.00	GOSL	NCB	RPC	P	Estimation done	2/1/2019	31/10/2019	
SBSCH - 106	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Repairing and upgrading the sanatory facilities of hospital	5.00	GOSL	Direct/NCB	RPC	P	Need Assessment done	2/3/2019	30/11/2019	
SBSCH - 107	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Establish staff & public canteen	20.00	GOSL	NCB	MPC	P	Need Assessment done	5/1/2019	31/8/2019	

SBSCH - 108	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Improvement of seating facilities in the hospital	10.00	GOSL	NCB	RPC	P	Needs identified	3/1/2019	30/6/2019	
SBSCH - 109	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Supply building maintain material	5.00	GOSL	Direct/NCB	RPC	P	Need Assessment done	2/1/2019	31/10/2019	
SBSCH - 110	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Supply plumbing material	2.00	GOSL	Direct/NCB	RPC	P	Need Assess	3/1/2019	31/10/2020	
SBSCH - 111	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Provision of health messages to public and staff through mega screens	5.00	GOSL	Direct/NCB	RPC	P	Needs identified	1/3/2019	30/6/2019	
SBSCH - 112	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Services	Conducting training programmed for all staff categories	2.00	GOSL	Direct/NCB	RPC	P	On going programmed	1/1/2019	31/12/2021	

SBSCH - 113	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Modification of external and internal environment according to the green productivity concept	10.00	GOSL	NCB	RPC	P	Needs identified	1/1/2019	31/12/2019	
SBSCH - 114	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Improvement of interior environment based on child friendly hospital concept	20.00	GOSL	NCB	RPC	P	Needs identified	1/6/2019	31/12/2021	
SBSCH - 115	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Works	Installation of electronic multi stories car parking system for 50 cars	50.00	GOSL	NCB	MPC	P	Needs identified	31/1/2019	29/11/2019	
SBSCH - 116	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Air mattress - 3	1.00	GOSL	NCB	MPC	U	Sent for MSD approval	15/1/2020	30/7/2020	
SBSCH - 117	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Continuous Passive Motion (CPM) - Lower Limb - 1	1.20	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	

SBSCH - 118	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Defibrillator - 3	3.00	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 119	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Echocardiography Machine - 1	6.00	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 120	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Goldman Tonometer - 1	2.00	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 121	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Icare Tonometer - 1	0.30	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 122	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Infant Incubator - 11	12.00	GOSL	NCB	MPC	U	Sent for BES approval	15/1/2019	30/7/2019	

SBSCH - 123	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Infusion Pumps - 25	3.00	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 124	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	iontophoresis Machine - 1	2.00	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 125	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Mobile X-ray Machine - 1	4.00	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 126	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	MRI Machine - 1	350.00	GOSL	NCB	SCAPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 127	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Multipara Monitor - 5	5.00	GOSL	NCB	RPC	U	Sent for BES approval	15/1/2019	30/7/2019	

SBSCH - 128	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Multipara Monitor (3-Channel) - 5)	1.50	GOSL	NCB	MPC	U	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 129	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Phototherapy Unit - 1	1.50	GOSL	NCB	MPC	P	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 130	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Pulse Oximeter - 10	2.00	GOSL	NCB	MPC	P	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 131	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Retinal camera - 1	8.00	GOSL	NCB	MPC	P	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 132	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Slit Lamp with Tonometer - 1	1.60	GOSL	NCB	MPC	P	Sent for BES approval	15/1/2019	30/7/2019	

SBSCH - 133	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Spirometer (With incentive display unit) - 1	0.20	GOSL	NCB	MPC	P	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 134	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Syringe Pump - 8	1.50	GOSL	NCB	MPC	P	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 135	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Wall Sucker machine - 4	1.00	GOSL	NCB	MPC	P	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 136	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Floating water bath -1	0.50	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 137	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Osmometer	0.35	GOSL	NCB	MPC	N	Sent for LS	15/1/2019	30/7/2019	

SBSCH - 138	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	ESR Analyzer	2.50	GOSL	NCB	MPC	N	Sent for LS	15/1/2019	30/7/2019	
SBSCH - 139	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	- 40 C Freezer	0.57	GOSL	NCB	MPC	N	Sent for LS	15/1/2019	30/7/2019	
SBSCH - 140	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Centrifuge	1.00	GOSL	NCB	MPC	N	Sent for LS	15/1/2019	30/7/2019	
SBSCH - 141	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Phase Contrast Microscopy	0.65	GOSL	NCB	MPC	N	Sent for LS	15/1/2019	30/7/2019	
SBSCH - 142	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Histology Cut-up Station	6.00	GOSL	NCB	MPC	N	Sent for LS	15/1/2019	30/7/2019	

SBSCH - 143	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Cusettle Storage System	0.55	GOSL	NCB	MPC	N	Sent for LS	15/1/2019	30/7/2019	
SBSCH - 144	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Fully Automated urine analyzer - 1	3.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 145	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	80C Refrigerator (Deep freezer) - 1	2.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 146	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Fully automated Bio Chemistry analyzer	0.5	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 147	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Centrifuge -01	1.5	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	

SBSCH - 148	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Multipara Monitor - 15	20.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 149	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Skin Fold Callifer -1	0.50	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 150	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Five Part Hematology cell analyzer - 01	5.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 151	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	High flow nasal oxygen cannula -01	1.50	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 152	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Non-invasive cardiac output Monitoring(with Extensive and Multiple Monitoring) -1	2.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	

SBSCH - 153	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Microdobler System at FESS Instrument for Pediatric patients-01	2.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 154	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Intraoperative nome monitoring System - 1	2.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 155	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	ICU Cots -04	1.60	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 156	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Ophthalmic laser machine - 1	6.00	GOSL	NCB	MPC	N	Sent for BES approval	15/1/2019	30/7/2019	
SBSCH - 157	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for BS200 Biochemistry Analyzer	21.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	

SBSCH - 158	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for Minary Biochemistry Analyzer	21.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 159	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for 5 parts Hematology Analyzer	24.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 160	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for new Hematology Analyzer	18.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 161	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for Coagulation Analyzer	27.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 162	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for Blood Culture Machine	13.50	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	

SBSCH - 163	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for CRRT Machine	24.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 164	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for Blood Gas Machine	24.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 165	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for Electrolyte Analyzer	7.50	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 166	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Reagents for CT Machine (CT films)	6.00	GOSL	NCB	MPC	N	Estimation done	15/01/2019	30/12/2019	
SBSCH - 167	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Supply office equipment	7.50	GOSL	Direct/NCB	RPC	P	Needs identified	15/1/2019	30/6/2021	

SBSCH - 168	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Supply hospital equipment	20.00	GOSL	NCB	MPC	P	Needs identified	15/1/2019	30/6/2021	
SBSCH - 169	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Supply waste management	8.00	GOSL	Direct/NCB	RPC	P	Needs identified	15/1/2019	30/6/2021	
SBSCH - 170	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Supply stationery for office requests	10.00	GOSL	NCB	RPC	P	Needs identified	15/1/2019	30/6/2021	
SBSCH - 171	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Installation of direction boards	6.00	GOSL	Direct/NCB	RPC	P	Needs identified	3/1/2019	31/7/2019	
SBSCH - 172	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Improving hospital disaster management activities	5.00	GOSL	Direct/NCB	RPC	P	Needs identified	5/1/2019	31/8/2019	

SBSCH - 173	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Establishing E-numbering system of OPD/Clinics	4.00	GOSL	Direct/NCB	RPC	P	Needs identified	3/1/2019	31/7/2021	
SBSCH - 174	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Supply of electric equipment	5.00	GOSL	Direct/NCB	RPC	P	Needs identified	3/1/2019	31/7/2021	
SBSCH - 175	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Maintenance and Service agreement	20.00	GOSL	Direct/NCB	MPC	P	On going programmed	3/1/2019	30/6/2021	
SBSCH - 176	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Establishment of solar power generated street lamps around the hospital garden and car park and Installation of motion sensitive automatic bulbs in the identified places	3.50	GOSL	NCB/Direct	RPC	P	Needs identified	3/1/2019	30/6/2019	
SBSCH - 177	Sirimavo Bandaranaike Specialized Children Hospital (Teaching), Peradeniya	Goods	Improvement of patient safety and quality care	4.00	GOSL	NCB/Direct	RPC	P	Needs identified	4/1/2019	31/10/2021	

AFC -100	Anti- Filariasis Campaign	Goods	Procurement of Air conditioners (no. 5)	1.00	GOSL	Direct purchase	RPC	N	Planning stage	2019.01.02	2019.12.31	
AMC -100	***Anti Malariya Campaign***	Goods	Purchase of chemicals (Glycerol, Anisole Methanol, Ethanol Etc.)	4.50	GOSL	National shopping	RPC	U	Planing to purchase on 2019(2018 is going on)	01.01.2019	31.12.2019	
AMC -101	*Anti Malariya Campaign*	Goods	of Insecticide (Abate, Pesguard, Etofenprox, lambda cyhalothrin)	28.00	GOSL	National shopping	RPC	U	Planning stage	01.01.2019	31.12.2019	
AMC -102	*Anti Malariya Campaign*	Goods	Purchase of glass slide	0.50	GOSL	National shopping	RPC	U	Planning stage	01.01.2019	31.12.2019	
AMC -103	*Anti Malariya Campaign*	Goods	Lens tissue packet	0.05	GOSL	National shopping	RPC	P	Planning stage	01.01.2019	31.12.2019	
AMC -104	*Anti Malariya Campaign*	Goods	Purchase of Immersion oil	0.20	GOSL	National shopping	RPC	P	Planning stage	01.01.2019	31.12.2019	
AMC -105	*Anti Malariya Campaign*	Goods	Purchase of Slide Box	0.05	GOSL	National shopping	RPC	N	Planning stage	01.01.2019	31.12.2019	
AMC -106	*Anti Malariya Campaign*	Goods	Purchase of Blood Lancet	1.70	GOSL	National shopping	RPC	U	Planning stage	01.01.2019	31.12.2019	
AMC -107	*Anti Malariya Campaign*	Goods	Purchase of chemicals (Glycerol, Anisole Methanol, Ethanol Etc.)	4.50	GOSL	National shopping	RPC	U	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -109	*Anti Malariya Campaign*	Goods	of Insecticide (Abate, Pickguard, Etofenprox, lambda cyhalothrin)	28.00	GOSL	National shopping	RPC	U	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -110	*Anti Malariya Campaign*	Goods	Purchase of glass slide	0.50	GOSL	National shopping	RPC	U	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -111	*Anti Malariya Campaign*	Goods	Lens tissue packet	0.05	GOSL	National shopping	RPC	P	Planning to purchase in 2020	01.01.2020	31.12.2020	

AMC -112	*Anti Malariya Campaign*	Goods	Purchase of Immersion oil	0.20	GOSL	National shopping	RPC	P	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -113	*Anti Malariya Campaign*	Goods	Purchase of Slide Box	0.05	GOSL	National shopping	RPC	N	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -114	*Anti Malariya Campaign*	Goods	Purchase of Blood Lancet	1.70	GOSL	National shopping	RPC	U	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -115	*Anti Malariya Campaign*	Goods	Purchase of chemicals (Glycerol, Anisole Methanol, Ethanol Etc.)	4.50	GOSL	National shopping	RPC	U	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -117	*Anti Malariya Campaign*	Goods	of Insecticide (Abate, Pickguard, Etofenprox, lambda cyhalothrin)	28.00	GOSL	National shopping	RPC	U	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -118	*Anti Malariya Campaign*	Goods	Purchase of glass slide	0.50	GOSL	National shopping	RPC	U	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -119	*Anti Malariya Campaign*	Goods	Lens tissue packet	0.05	GOSL	National shopping	RPC	P	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -120	*Anti Malariya Campaign*	Goods	Purchase of Immersion oil	0.20	GOSL	National shopping	RPC	P	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -121	*Anti Malariya Campaign*	Goods	Purchase of Slide Box	0.05	GOSL	National shopping	RPC	N	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -122	*Anti Malariya Campaign*	Goods	Purchase of Blood Lancet	1.70	GOSL	National shopping	RPC	U	Planning to purchase in 2021	01.01.2021	31.12.2021	

AMC -123	*Anti Malariya Campaign*	Works	Proposed new building	15.00	GOSL	NCB	MPC	N	Planning to start the activity on 2019	01.01.2019	31.12.2019	
AMC -124	*Anti Malariya Campaign*	Works	Other necessary renovation of public health complex	5.00	GOSL	LNB	RPC	N	Planning to start the activity on 2019	01.01.2019	31.12.2019	
AMC -125	*Anti Malariya Campaign*	Works	Colour wash public health complex	10.00	GOSL	NCB	RPC	N	Planning to start the activity on 2019	01.01.2019	31.12.2019	
AMC -126	*Anti Malariya Campaign*	Works	Build a GIS Laboratory	1.00	GOSL	NCB	RPC	N	Planning to start the activity on 2020	01.01.2020	31.12.2020	
AMC -127	*Anti Malariya Campaign*	Works	Other necessary renovation of public health complex	15.00	GOSL	LNB	RPC	N	Planning to start the activity on 2020	01.01.2020	31.12.2020	
AMC -128	*Anti Malariya Campaign*	Works	Build a GIS Laboratory	1.00	GOSL	NCB	RPC	N	Planning to start the activity on 2021	01.01.2021	31.12.2021	
AMC -129	*Anti Malariya Campaign*	Works	Other necessary renovation of public health complex	15.00	GOSL	LNB	RPC	N	Planning to start the activity on 2021	01.01.2021	31.12.2021	
AMC -130	*Anti Malariya Campaign*	Goods	Purchase of tool kits	1.00	GOSL	National shopping	RPC	N	Planning to purchase in 2019	01.01.2019	31.12.2019	

AMC -131	*Anti Malariya Campaign*	Goods	Purchase of glovers	0.20	GOSL	National shopping	RPC	U	Planning to purchase in 2019	01.01.2019	31.12.2019	
AMC -132	*Anti Malariya Campaign*	Goods	Purchase of measuring cylinders 10ml	0.10	GOSL	National shopping	RPC	P	Planning to purchase in 2019	01.01.2019	31.12.2019	
AMC -133	*Anti Malariya Campaign*	Goods	Purchase of tool kits	1.00	GOSL	National shopping	RPC	N	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -134	*Anti Malariya Campaign*	Goods	Purchase of glovers	0.20	GOSL	National shopping	RPC	U	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -135	*Anti Malariya Campaign*	Goods	Purchase of measuring cylinders 10ml	0.10	GOSL	National shopping	RPC	P	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -136	*Anti Malariya Campaign*	Goods	Purchase of tool kits	1.00	GOSL	National shopping	RPC	N	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -137	*Anti Malariya Campaign*	Goods	Purchase of glovers	0.20	GOSL	National shopping	RPC	U	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -138	*Anti Malariya Campaign*	Goods	Purchase of measuring cylinders 10ml	0.10	GOSL	National shopping	RPC	P	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -139	*Anti Malariya Campaign*	Goods	Stationary	1.50	GOSL	National shopping	RPC	P	Planning to purchase in 2019	01.01.2019	31.12.2019	
AMC -140	*Anti Malariya Campaign*	Goods	Miscellaneous items	1.00	GOSL	National shopping	RPC	N	Planning to purchase in 2019	01.01.2019	31.12.2019	

AMC -141	*Anti Malariya Campaign*	Goods	Toners & cartridges	0.50	GOSL	National shopping	RPC	P	Planning to purchase in 2019	01.01.2019	31.12.2019	
AMC -142	*Anti Malariya Campaign*	Goods	Purchase of computers & other IT equipment	1.00	GOSL	National shopping	RPC	N	Planning to purchase in 2019	01.01.2019	31.12.2019	
AMC -143	*Anti Malariya Campaign*	Services	Security service	4.80	GOSL	NCB	RPC	P	Planning stage	01.01.2019		Handling by Ministry of Health
AMC -144	*Anti Malariya Campaign*	Services	Cleaning service	7.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		Handling by Ministry of Health
AMC -145	*Anti Malariya Campaign*	Goods	Maintenance charges lift	1.50	GOSL	Direct	RPC	P	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -146	*Anti Malariya Campaign*	Goods	Maintenance charges electrical installations service	15.50	GOSL	Direct	RPC	P	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -147	*Anti Malariya Campaign*	Goods	Maintenance charges air conditioners	1.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -148	*Anti Malariya Campaign*	Goods	Maintenance charges Photocopier	0.80	GOSL	Direct	RPC	N	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -149	*Anti Malariya Campaign*	Goods	Maintenance charges Telephone	0.80	GOSL	NCB	RPC	P	Planning stage	01.01.2019		Handling by Ministry of Health
AMC -150	*Anti Malariya Campaign*	Goods	IT Maintenance	0.50	GOSL	National shopping	RPC	N	Planning to proceeding in 2019	01.01.2019	31.12.2019	

AMC -151	*Anti Malariya Campaign*	Goods	Purchase of consumables for Entomology laboratory	0.20	GOSL	National shopping	RPC	N	Planning to purchase in 2019	01.01.2019	31.12.2019	
AMC -152	*Anti Malariya Campaign*	Goods	Semi annual review of entomological Surveillance	0.30	GOSL	National shopping	RPC	N	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -153	*Anti Malariya Campaign*	Goods	Printing of records & returns	2.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -154	*Anti Malariya Campaign*	Goods	Procurement of waste disposal system	0.02	GOSL	National shopping	RPC	N	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -155	*Anti Malariya Campaign*	Goods	Procurement of wall cupboard system	0.40	GOSL	National shopping	RPC	N	Planning to proceeding in 2019	01.01.2019	31.12.2019	
AMC -156	*Anti Malariya Campaign*	Goods	Stationary	1.50	GOSL	National shopping	RPC	P	Planning to purches in 2020	01.01.2020	31.12.2020	
AMC -157	*Anti Malariya Campaign*	Goods	Miscellaneous items	1.00	GOSL	National shopping	RPC	N	Planning to purches in 2020	01.01.2020	31.12.2020	
AMC -158	*Anti Malariya Campaign*	Goods	Toners & cartridges	0.50	GOSL	National shopping	RPC	P	Planning to purches in 2020	01.01.2020	31.12.2020	
AMC -159	*Anti Malariya Campaign*	Goods	Purchase of computers & other IT equipment	1.00	GOSL	National shopping	RPC	N	Planning to purches in 2020	01.01.2020	31.12.2020	
AMC -160	*Anti Malariya Campaign*	Services	Security service	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AMC -161	*Anti Malariya Campaign*	Services	Cleaning service	7.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		

AMC -162	*Anti Malariya Campaign*	Goods	Maintenance charges lift	1.50	GOSL	Direct	RPC	P	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -163	*Anti Malariya Campaign*	Goods	Maintenance charges electrical installations service	15.50	GOSL	Direct	RPC	P	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -164	*Anti Malariya Campaign*	Goods	Maintenance charges air conditioners	1.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -165	*Anti Malariya Campaign*	Goods	Maintenance charges Photocopier	0.80	GOSL	Direct	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -166	*Anti Malariya Campaign*	Goods	Maintenance charges Telephone	0.80	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AMC -167	*Anti Malariya Campaign*	Goods	IT Maintenance	0.50	GOSL	National shopping	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -168	*Anti Malariya Campaign*	Goods	Purchase of consumables for Entomology laboratory	0.20	GOSL	National shopping	RPC	N	Planning to purchase in 2020	01.01.2020	31.12.2020	
AMC -169	*Anti Malariya Campaign*	Goods	Semi annual review of entomological Surveillance	0.30	GOSL	National shopping	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -170	*Anti Malariya Campaign*	Goods	Printing of records & returns	2.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -171	*Anti Malariya Campaign*	Goods	Procurement of waste disposal system	0.02	GOSL	National shopping	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	

AMC -172	*Anti Malariya Campaign*	Goods	Purchase of Impregnated papers	2.20	GOSL	Direct	RPC	P	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -173	*Anti Malariya Campaign*	Services	Procurement of Ento Training	1.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -174	*Anti Malariya Campaign*	Goods	Procurement of wall cupboard system	0.40	GOSL	National shopping	RPC	N	Planning to proceeding in 2020	01.01.2020	31.12.2020	
AMC -175	*Anti Malariya Campaign*	Goods	Stationary	1.50	GOSL	National shopping	RPC	P	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -176	*Anti Malariya Campaign*	Goods	Miscellaneous items	1.00	GOSL	National shopping	RPC	N	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -177	*Anti Malariya Campaign*	Goods	Toners & cartridges	0.50	GOSL	National shopping	RPC	P	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -178	*Anti Malariya Campaign*	Goods	Purchase of computers & other IT equipment	1.00	GOSL	National shopping	RPC	N	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -179	*Anti Malariya Campaign*	Services	Security service	5.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		Handling by Ministry of Health
AMC -180	*Anti Malariya Campaign*	Services	Cleaning service	7.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		Handling by Ministry of Health
AMC -181	*Anti Malariya Campaign*	Goods	Maintenance charges lift	1.50	GOSL	Direct	RPC	P	Planning to proceeding in 2021	01.01.2021	31.12.2021	

AMC -182	*Anti Malariya Campaign*	Goods	Maintenance charges electrical installations service	15.50	GOSL	Direct	RPC	P	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -183	*Anti Malariya Campaign*	Goods	Maintenance charges air conditioners	1.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -184	*Anti Malariya Campaign*	Goods	Maintenance charges photocopiers	0.80	GOSL	Direct	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -185	*Anti Malariya Campaign*	Goods	Maintenance charges telephone	0.80	GOSL	NCB	RPC	P	Planning stage	01.01.2019		Handling by Ministry of Health
AMC -186	*Anti Malariya Campaign*	Goods	IT Maintenance	0.50	GOSL	National shopping	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -187	*Anti Malariya Campaign*	Goods	Purchase of consumables for Entomology laboratory	0.20	GOSL	National shopping	RPC	N	Planning to purchase in 2021	01.01.2021	31.12.2021	
AMC -188	*Anti Malariya Campaign*	Goods	Semi annual review of entomological Surveillance	0.30	GOSL	National shopping	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -189	*Anti Malariya Campaign*	Goods	Printing of records & returns	2.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -190	*Anti Malariya Campaign*	Goods	Procurement of waste disposal system	0.02	GOSL	National shopping	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -191	*Anti Malariya Campaign*	Goods	Purchase of Impregnated papers	2.20	GOSL	Direct	RPC	P	Planning to proceeding in 2021	01.01.2021	31.12.2021	

AMC -192	*Anti Malariya Campaign*	Services	Procurement of Ento Training	1.00	GOSL	National shopping	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
AMC -193	*Anti Malariya Campaign*	Goods	Procurement of wall cupboard system	0.40	GOSL	National shopping	RPC	N	Planning to proceeding in 2021	01.01.2021	31.12.2021	
NDH - 100	***National Dental Hospital (Teaching) Sri Lanka***	Works	Renovation of old office coplex	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 101	National Dental Hospital (Teaching) Sri Lanka	Goods	Airconditioning of machine room of elevators & server room	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 102	National Dental Hospital (Teaching) Sri Lanka	Works	Renovation of surgical stores	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 103	National Dental Hospital (Teaching) Sri Lanka	Works	Establishment of driver room at old building premises	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 104	National Dental Hospital (Teaching) Sri Lanka	Works	Apex locater	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 105	National Dental Hospital (Teaching) Sri Lanka	Goods	Average Value Articulator	1.05	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 106	National Dental Hospital (Teaching) Sri Lanka	Works	Blasting Unit	0.35	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 107	National Dental Hospital (Teaching) Sri Lanka	Goods	Bleaching Light	0.80	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 108	National Dental Hospital (Teaching) Sri Lanka	Goods	Bone crusher	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 109	National Dental Hospital (Teaching) Sri Lanka	Goods	BP Apparatus (Digital)	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 110	National Dental Hospital (Teaching) Sri Lanka	Goods	Bronchoscope (Fibre Optic) Adult	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 111	National Dental Hospital (Teaching) Sri Lanka	Goods	Bronchoscope (Fibre Optic) Paediatric	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 112	National Dental Hospital (Teaching) Sri Lanka	Goods	Burntout Furnace	0.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 113	National Dental Hospital (Teaching) Sri Lanka	Goods	C PAP Machine	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 114	National Dental Hospital (Teaching) Sri Lanka	Goods	C-arm Xray machine	8.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 115	National Dental Hospital (Teaching) Sri Lanka	Goods	Compressor 45 L law noise	0.59	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 116	National Dental Hospital (Teaching) Sri Lanka	Goods	Endo test		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 117	National Dental Hospital (Teaching) Sri Lanka	Goods	Doppler	2.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 118	National Dental Hospital (Teaching) Sri Lanka	Goods	Illuminator		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 119	National Dental Hospital (Teaching) Sri Lanka	Goods	Endo-motor with RPM control	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 120	National Dental Hospital (Teaching) Sri Lanka	Goods	Fiber optic (Led) air rotor hand piece	6.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 121	National Dental Hospital (Teaching) Sri Lanka	Goods	Fiber Optic hand HP (Led) – Paedo-Small	0.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 122	National Dental Hospital (Teaching) Sri Lanka	Goods	Flask Lifter(Casting Tongue)	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 123	National Dental Hospital (Teaching) Sri Lanka	Goods	GP obturation system	0.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 124	National Dental Hospital (Teaching) Sri Lanka	Goods	Hanau Articulator with Accssories	1.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 125	National Dental Hospital (Teaching) Sri Lanka	Goods	Hinge Articulater(Mortimer type)	0.75	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 126	National Dental Hospital (Teaching) Sri Lanka	Goods	Syringe pump		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 127	National Dental Hospital (Teaching) Sri Lanka	Goods	Infusion pump		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 128	National Dental Hospital (Teaching) Sri Lanka	Goods	Hoby Average-Avcon type Articulator	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 129	National Dental Hospital (Teaching) Sri Lanka	Goods	Lab stool with wheels+Back rest	0.45	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 130	National Dental Hospital (Teaching) Sri Lanka	Goods	Laryngoscope with McCoy Blade	0.90	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 131	National Dental Hospital (Teaching) Sri Lanka	Goods	LED LC machines with intensity checker	1.70	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 132	National Dental Hospital (Teaching) Sri Lanka	Goods	LED LCUnits without intensity checker	0.65	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 133	National Dental Hospital (Teaching) Sri Lanka	Goods	Low suction machine		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 134	National Dental Hospital (Teaching) Sri Lanka	Goods	Magnifying loops adjustable	2.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 135	National Dental Hospital (Teaching) Sri Lanka	Goods	Micro apical placement system	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 136	National Dental Hospital (Teaching) Sri Lanka	Goods	Microscope-Bionocular Dual Viewing	1.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 137	National Dental Hospital (Teaching) Sri Lanka	Goods	Microscope-Bionocular Single Viewing	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 138	National Dental Hospital (Teaching) Sri Lanka	Goods	Multypara Monitor (High Spec.)	1.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 139	National Dental Hospital (Teaching) Sri Lanka	Goods	Nerve Integrated Monitoring System	4.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 140	National Dental Hospital (Teaching) Sri Lanka	Goods	Opthalmuscope		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 141	National Dental Hospital (Teaching) Sri Lanka	Goods	Nelson's inheler		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 142	National Dental Hospital (Teaching) Sri Lanka	Goods	Miniauto Clave Machine		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 143	National Dental Hospital (Teaching) Sri Lanka	Goods	Nebulizer	0.21	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 144	National Dental Hospital (Teaching) Sri Lanka	Goods	Operating Microscope with accessories	15.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 145	National Dental Hospital (Teaching) Sri Lanka	Goods	Paediatric Ventilator	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 146	National Dental Hospital (Teaching) Sri Lanka	Goods	Porcelain Furnace	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 147	National Dental Hospital (Teaching) Sri Lanka	Goods	Portable X Ray machine	0.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 148	National Dental Hospital (Teaching) Sri Lanka	Goods	Pressure Spray Gun	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 149	National Dental Hospital (Teaching) Sri Lanka	Goods	Protaper headpiece	5.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 150	National Dental Hospital (Teaching) Sri Lanka	Goods	Pulse oximeter	4.50	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 151	National Dental Hospital (Teaching) Sri Lanka	Goods	Respirometer	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 152	National Dental Hospital (Teaching) Sri Lanka	Goods	Rotary endo unit with hand pieces	0.30	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 153	National Dental Hospital (Teaching) Sri Lanka	Goods	Scaler (Portable)	1.40	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 154	National Dental Hospital (Teaching) Sri Lanka	Goods	Scaler with multifunction tips (Satalec..)	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 155	National Dental Hospital (Teaching) Sri Lanka	Goods	Spot Welder Solder	1.02	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 156	National Dental Hospital (Teaching) Sri Lanka	Goods	Steam Cleaner	0.03	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 157	National Dental Hospital (Teaching) Sri Lanka	Goods	Sterilizer -Hot water bath	0.70	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 158	National Dental Hospital (Teaching) Sri Lanka	Goods	Table top Micromoter	0.60	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 159	National Dental Hospital (Teaching) Sri Lanka	Goods	UV cabinet	0.20	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 160	National Dental Hospital (Teaching) Sri Lanka	Goods	Vibrator for Porcelain	0.11	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 161	National Dental Hospital (Teaching) Sri Lanka	Goods	Xray Illuminator	0.02	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 162	National Dental Hospital (Teaching) Sri Lanka	Goods	CAD CAM Machine	20.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 163	National Dental Hospital (Teaching) Sri Lanka	Goods	N_2O Sedation System	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 164	National Dental Hospital (Teaching) Sri Lanka	Goods	Laser System for Dental Applications	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 165	National Dental Hospital (Teaching) Sri Lanka	Goods	RVG System for Dental Ray	2.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 166	National Dental Hospital (Teaching) Sri Lanka	Goods	Day Light Processor Unit	1.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 167	National Dental Hospital (Teaching) Sri Lanka	Goods	Close cut up table	25.00	GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 168	National Dental Hospital (Teaching) Sri Lanka	Goods	Automated processing machine		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 169	National Dental Hospital (Teaching) Sri Lanka	Goods	Embeding centre		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	

NDH - 170	National Dental Hospital (Teaching) Sri Lanka	Goods	Microtome		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 171	National Dental Hospital (Teaching) Sri Lanka	Goods	Water bath		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 172	National Dental Hospital (Teaching) Sri Lanka	Goods	Heating plate		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 173	National Dental Hospital (Teaching) Sri Lanka	Goods	Automated stainer		GOSL	NCB	RPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 174	National Dental Hospital (Teaching) Sri Lanka	Goods	Dual Viewing microscope	3.50	GOSL	NCB	RPC	U	Planning stage	1/1/2019	1/9/2021	
NDH - 175	National Dental Hospital (Teaching) Sri Lanka	Goods	Formalin neutralizing and dispensing sysytem	3.00	GOSL	NCB	RPC	U	Planning stage	1/1/2019	1/9/2021	
NDH - 176	National Dental Hospital (Teaching) Sri Lanka	Goods	Hard tissue microtome for sectioning od teeth	12.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 177	National Dental Hospital (Teaching) Sri Lanka	Goods	Bone cutting Machine	8.00	GOSL	NCB	RPC	U	Planning stage	1/1/2019	1/9/2021	

NDH - 178	National Dental Hospital (Teaching) Sri Lanka	Goods	Slide scanner with Software	12.00	GOSL	NCB	MPC	N	Planning stage	1/1/2019	1/9/2021	
NDH - 179	National Dental Hospital (Teaching) Sri Lanka	Goods	Linen	0.50	GOSL	NCB	RPC	P	Planning stage	1/1/2019	1/9/2021	
NDH - 180	National Dental Hospital (Teaching) Sri Lanka	Goods	Furniture & other items	1.00	GOSL	NCB	RPC	P	Planning stage	1/1/2019	1/9/2021	
NDH - 181	National Dental Hospital (Teaching) Sri Lanka	Goods	Software & Hardware for HER (2^{nd} Phase)	22.00	GOSL	NCB	MPC	P	SRS in progress	1/1/2019	1/9/2021	
NDH - 182	National Dental Hospital (Teaching) Sri Lanka	Goods	Transport –purchase of an Ambulance	8.00	GOSL	NCB	RPC	U	Planning stage	1/1/2019	1/9/2021	
DS - 100	Dental Services	Goods	150 , Dental Chairs &unit with Acceories	80.00	GOSL	NCB	MPC	U	Planning of activities	01.01.2019	31.12.2019	
DS - 101	Dental Services	Goods	100- Dental Auto clave machines	30.00	GOSL	NCB	MPC	P	Planning of activities	01.01.2019	31.12.2019	
DS - 102	Dental Services	Goods	100 - Dental Air compressors	8.00	GOSL	NCB	MPC	P	Planning of activities	01.01.2019	31.12.2019	
DS - 103	Dental Services	Goods	laser Machines - 05	50.00	GOSL	NCB	MPC	P	Planning of activities	01.01.2019	31.12.2019	
DS - 104	Dental Services	Goods	Light Cure machine - 250	10.00	GOSL	NCB	MPC	P	Planning of activities	01.01.2019	31.12.2019	

DS - 105	Dental Services	Goods	Scalar Machine -250	5.00	GOSL	NCB	MPC	p	Planning of activities	01.01.2019	31.12.2019	
DS - 106	Dental Services	Goods	Oral Health promotion Materials	10.00	GOSL	NCB	MPC	P	Planning of activities	01.01.2019	31.12.2019	
DS - 107	Dental Services	Goods	Cabs for RDSS - 29	350.00	World Bank (PSSP Project)	ICB	CAPC	U	Planning of activities	01.01.2019	31.12.2019	
EU-100	Epidemiology Unit	Goods	Procurement of Vahicles	15.00	FF	NCB	MPC	N	Planning stage	2019		
EU-101	Epidemiology Unit	Goods	Procurement of Vahicles	20.00	FF	NCB	MPC	P	Planning stage	2019		
EU-102	Epidemiology Unit	Works	Repair the roof of Epidemiology unit building	6.00	GOSL	LCB	RPC/MPC	U	Planning stage	2019		
EU-103	Epidemiology Unit	Goods	Procurement of Laboratory reagents & Consumables to National Influenza centre, Medical Research Institute (NIC/MRI) & Regional Laboratory at TH Kandy for Influenza Surveillance	7.00	FF	LCB	RPC/MPC	N	Planning stage	2019		
Supplies - 100	Finance (Supplies)	Goods	Desktop computers - 100	14.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 101	Finance (Supplies)	Goods	laptop computers -12	22.80	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 102	Finance (Supplies)	Goods	Color printers - 20	1.40	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 103	Finance (Supplies)	Goods	Duplex Laser Printers - 30	0.90	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 104	Finance (Supplies)	Goods	Laser Printers- 50	2.50	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 105	Finance (Supplies)	Goods	UPS-120	0.72	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	

Supplies - 106	Finance (Supplies)	Goods	Monitors - 20	0.26	GOSL	NS	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 107	Finance (Supplies)	Goods	Duplo Machine - 10	6.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 108	Finance (Supplies)	Goods	Photo copy machine - 20	6.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 109	Finance (Supplies)	Goods	Fax Machines - 30	1.20	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 110	Finance (Supplies)	Goods	Multimedia Projectors - 20	2.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 111	Finance (Supplies)	Goods	Public Addressing System - 10	1.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 112	Finance (Supplies)	Goods	Projector screen - 15	0.30	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 113	Finance (Supplies)	Goods	Executive Table , L shape -15	0.68	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 114	Finance (Supplies)	Goods	Executive table Normal - 15	0.45	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 115	Finance (Supplies)	Goods	Office Table - 50	0.50	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 116	Finance (Supplies)	Goods	Conference Table - 55	0.20	GOSL	NS	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 117	Finance (Supplies)	Goods	Executive chair High Back - 50	0.90	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 118	Finance (Supplies)	Goods	Executive chair Low back - 130	1.30	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 119	Finance (Supplies)	Goods	Computer - Chair - 70	0.56	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 120	Finance (Supplies)	Goods	Visitor chair - 180	1.80	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 121	Finance (Supplies)	Goods	Sofa set - 10	0.80	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 122	Finance (Supplies)	Goods	Steel Almariah - 20	0.36	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 123	Finance (Supplies)	Goods	04 - Drawer cupboard - 40	0.56	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 124	Finance (Supplies)	Goods	Melamine Half file rack - 15	0.18	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 125	Finance (Supplies)	Goods	Melamine File cupboard -	0.21	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	

Supplies - 126	Finance (Supplies)	Goods	Melamine Half file Cupboard - 15	0.18	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 127	Finance (Supplies)	Goods	Work station - 05	5.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 128	Finance (Supplies)	Goods	Wall cupboard - 20	10.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 129	Finance (Supplies)	Goods	Watter Boilers - 20	0.16	GOSL	NS	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 130	Finance (Supplies)	Goods	Water Kettles -35	0.14	GOSL	NS	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 131	Finance (Supplies)	Goods	Fan - 50	0.50	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 132	Finance (Supplies)	Goods	Television - 20	1.60	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 133	Finance (Supplies)	Goods	Refrigerator - 20	1.60	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 134	Finance (Supplies)	Goods	CCTV System - 05	5.00	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 135	Finance (Supplies)	Goods	Codeless Phone - 20	0.10	GOSL	NCB	MPC	P	Planning stage	2019.01.01	2019.03.31	
Supplies - 136	Finance (Supplies)	Goods	Desktop computers - 100	14.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 137	Finance (Supplies)	Goods	laptop computers -12	22.80	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 138	Finance (Supplies)	Goods	Color printers - 20	1.40	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 139	Finance (Supplies)	Goods	Duplex Laser Printers - 30	0.90	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 140	Finance (Supplies)	Goods	Laser Printers- 50	2.50	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 141	Finance (Supplies)	Goods	UPS -120	0.72	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 142	Finance (Supplies)	Goods	Scanners - 30	0.45	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 143	Finance (Supplies)	Goods	Monitors - 20	0.26	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 144	Finance (Supplies)	Goods	Duplo Machine - 10	6.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 145	Finance (Supplies)	Goods	Photo copy machine - 20	6.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	

Supplies - 146	Finance (Supplies)	Goods	Fax Machines - 30	1.20	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 147	Finance (Supplies)	Goods	Multimedia Projectors - 20	2.00	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 148	Finance (Supplies)	Goods	Public Addressing System - 10	1.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 149	Finance (Supplies)	Goods	Projector screen - 15	0.30	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 150	Finance (Supplies)	Goods	Executive Table , L shape -15	0.68	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 151	Finance (Supplies)	Goods	Executive Table , Normal -15	0.45	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 152	Finance (Supplies)	Goods	Office Table - 50	0.50	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 153	Finance (Supplies)	Goods	Computer Table - 55	0.66	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 154	Finance (Supplies)	Goods	Conference Table - 05	0.20	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 155	Finance (Supplies)	Goods	Executive chair -High back - 50	0.90	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 156	Finance (Supplies)	Goods	Executive chair - Low back - 130	1.30	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 157	Finance (Supplies)	Goods	Computer chair - 70	0.56	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 158	Finance (Supplies)	Goods	Visitor chair - 180	1.80	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 159	Finance (Supplies)	Goods	Sofa set - 10	0.80	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 160	Finance (Supplies)	Goods	Steel Almariah - 20	0.98	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 161	Finance (Supplies)	Goods	steel glass Almariah -20	0.36	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 162	Finance (Supplies)	Goods	04 Drawer cupboard - 40	0.56	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 163	Finance (Supplies)	Goods	Melamine Half file rack - 15	0.56	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 164	Finance (Supplies)	Goods	Melamine file cupboard - 15	0.18	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 165	Finance (Supplies)	Goods	Melamine Half file Cupboards - 15	0.21	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	

Supplies - 166	Finance (Supplies)	Goods	Work station - 05	5.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 167	Finance (Supplies)	Goods	Wall cupboard - 20	10.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 168	Finance (Supplies)	Goods	water Boiler - 20	0.16	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 169	Finance (Supplies)	Goods	Water Kettles -35	0.14	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 170	Finance (Supplies)	Goods	Fan - 50	0.50	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 171	Finance (Supplies)	Goods	Television - 20	1.60	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 172	Finance (Supplies)	Goods	Television - 20	1.60	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 173	Finance (Supplies)	Goods	CCTV System - 05	5.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 174	Finance (Supplies)	Goods	Codeless Phone - 20	0.10	GOSL	NS	MPC	P	Planning stage	2020.01.01	2020.03.31	
Supplies - 175	Finance (Supplies)	Goods	Desktop computers - 100	14.00	GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 176	Finance (Supplies)	Goods	laptop computers -120		GOSL	NCB	MPC	P	Need Identified - Cost analysis on Prepration stage	2021.01.01	2021.03.31	
Supplies - 177	Finance (Supplies)	Goods	Color printers - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 178	Finance (Supplies)	Goods	Duplex Laser Printers - 30		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 179	Finance (Supplies)	Goods	Laser Printers- 50		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 180	Finance (Supplies)	Goods	UPS -120		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 181	Finance (Supplies)	Goods	Scanners - 30		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 182	Finance (Supplies)	Goods	Monitors - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	

Supplies - 183	Finance (Supplies)	Goods	Duplo Machine - 10		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 184	Finance (Supplies)	Goods	Photo copy machine - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 185	Finance (Supplies)	Goods	Fax Machines - 30		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 186	Finance (Supplies)	Goods	Multimedia Projectors - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 187	Finance (Supplies)	Goods	Public Addressing System - 10		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 188	Finance (Supplies)	Goods	Projector screen - 15		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 189	Finance (Supplies)	Goods	Executive Table - L Shape - 15		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 190	Finance (Supplies)	Goods	Executive Table Normal - 15		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 191	Finance (Supplies)	Goods	Office Table - 50		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 192	Finance (Supplies)	Goods	Computer Table - 55		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 193	Finance (Supplies)	Goods	Conference Table -05		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 194	Finance (Supplies)	Goods	Executive Chair High Back - 50		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 195	Finance (Supplies)	Goods	Executive chair Low back - 130		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 196	Finance (Supplies)	Goods	Computer chair - 70		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 197	Finance (Supplies)	Goods	Visitor chair - 180		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 198	Finance (Supplies)	Goods	Sofa set - 10		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 199	Finance (Supplies)	Goods	Steel Almariah - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 200	Finance (Supplies)	Goods	steel glass Almariah -20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 201	Finance (Supplies)	Goods	04 Drawer cupboard - 40		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 202	Finance (Supplies)	Goods	Melamine File Rack - 40		GOSL	NS	MPC	P	Planning stage	2021.01.01	2021.03.31	

Supplies - 203	Finance (Supplies)	Goods	Melamine Half file rack - 15		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 204	Finance (Supplies)	Goods	Melamine File Cupboards - 15		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 205	Finance (Supplies)	Goods	Melamine Half file Cupboards - 15		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 206	Finance (Supplies)	Goods	Work station - 05		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 207	Finance (Supplies)	Goods	Wall cupboard - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 208	Finance (Supplies)	Goods	water Boiler - 20		GOSL	NS	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 209	Finance (Supplies)	Goods	Water Kettles -35		GOSL	NS	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 210	Finance (Supplies)	Goods	Fan - 50		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 211	Finance (Supplies)	Goods	Television - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 212	Finance (Supplies)	Goods	Refrigerator - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 213	Finance (Supplies)	Goods	CCTV System - 05		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
Supplies - 214	Finance (Supplies)	Goods	Codeless Phone - 20		GOSL	NCB	MPC	P	Planning stage	2021.01.01	2021.03.31	
IMS - 100	Indigenous Medicine Sector	Works	Building Repairs - Homeopathy Medical Council	7.60	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.10.15	
IMS - 101	Indigenous Medicine Sector	Works	Construction of Building -Sanrakshana Sabha	10.00	GOSL	NS	RPC	U	Identified Requirements	2019.2.01	2019.10.15	
IMS - 102	Indigenous Medicine Sector	Works	Constructions of Building -Nutrition center	30.00	GOSL	NCB	MPC	U	Identified Requirements	2019.02.01	2019.10.15	
IMS - 103	Indigenous Medicine Sector	Works	Building and repairs - Development of Homeopathic system	8.75	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.10.15	
IMS - 104	Indigenous Medicine Sector	Works	Construction of fence and working path	5.50	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.10.15	

IMS - 105	Indigenous Medicine Sector	Works	Building Construction and repairs -Provincial Council North	700.00	GOSL	NCB	SCAPC	P	Identified Requirements	2019.02.01	2019.10.01	
IMS - 106	Indigenous Medicine Sector	Works	Ayurvedic Drugs Cooperation Construction two storied Building 1st stage -	53.00.	GOSL	NCB	MPC	P	Identified Requirements	2019.02.01	2019.10.01	
IMS - 107	Indigenous Medicine Sector	Goods	Medical Equipment's - Homeopathy Medical Council	3.20	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.09.30	
IMS - 108	Indigenous Medicine Sector	Goods	Furniture - Homeopathy Medical Council	3.00	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.09.30	
IMS - 109	Indigenous Medicine Sector	Goods	Equipment's - Sanrakshana Sabha	2.00	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.07.30	
IMS - 110	Indigenous Medicine Sector	Services	Library books - Sanrakshana Sabha	1.00	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.07.30	
IMS - 111	Indigenous Medicine Sector	Goods	Medical Equipment's - Homeopathy Medical Council	15.00	GOSL	NCB	MPC	U	Identified Requirements	2019.02.01	2019.10.15	
IMS - 112	Indigenous Medicine Sector	Goods	Furniture - Homeopathic Hospital	5.00	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.10.15	
IMS - 113	Indigenous Medicine Sector	Goods	Furniture -General Administration	0.75	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.05.01	
IMS - 114	Indigenous Medicine Sector	Goods	Office Equipment's and Machinery	1.75	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.05.01	
IMS - 115	Indigenous Medicine Sector	Goods	Office Stationary - General Administration	0.15	GOSL	NS	RPC	U	Identified Requirements	2019.03.05	2019.11.30	

IMS - 116	Indigenous Medicine Sector	Goods	Medical Equipment's - Homeopathy Medical Council	105.00	GOSL	NCB	MPC	P	Identified Requirements	2019.02.01	2019.10.01	
IMS - 117	Indigenous Medicine Sector	Goods	Furniture -Provincial Council North	70.00	GOSL	NCB	MPC	P	Identified Requirements	2019.02.01	2019.10.01	
IMS - 118	Indigenous Medicine Sector	Goods	Machinery and Equipment's -	31.75	GOSL	NCB	MPC	P	Identified Requirements	2019.02.01	2019.10.01	
IMS - 119	Indigenous Medicine Sector	Goods	Solar power system - Ayurvedic Drugs Cooperation	5.00	GOSL	NS	RPC	P	Identified Requirements	2019.02.01	2019.10.10	
IMS - 120	Indigenous Medicine Sector	Goods	Designing Website - Homeopathy Hospital	1.75	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.10.15	
IMS - 121	Indigenous Medicine Sector	Goods	Rehabilitation and Improvement of Machinery and Equipment -General Administration	0.75	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.05.01	
IMS - 122	Indigenous Medicine Sector	Goods	Repairs of Vehicles - General Administration	1.50	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.05.01	
IMS - 123	Indigenous Medicine Sector	Services	Staff Training -General Administration	0.75	GOSL	NS	RPC	U	Identified Requirements	2019.02.01	2019.07.30	
IMS - 124	Indigenous Medicine Sector	Services	Documentation and Palm script -Provincial Council (North)*	6.65	GOSL	NS	RPC	P	Identified Requirements	2019.03.01	2019.10.31	
IMS - 125	Indigenous Medicine Sector	Goods	Upgrading quality Control facility - Ayurveda Drugs Cooperation	13.50	GOSL	NCB	MPC	P	Identified Requirements	2019.02.01	2019.09.15	
IMS - 126	Indigenous Medicine Sector	Goods	Upgrading Information Technology system - Ayurveda Drugs Cooperation	30.00	GOSL	NCB	MPC	P	Identified Requirements	2019.02.01	2019.09.15	

IMS - 127	Indigenous Medicine Sector	Works	Building Repairs - Homeopathy Medical Council	14.00	GOSL	NCB	MPC	U	Identified Requirements	2020.2.11	2020.10.15	
IMS - 128	Indigenous Medicine Sector	Works	Constructions of Building -Sanrakshana Sabha	12.00	GOSL	NCB	MPC	U	Identified Requirements	2020.02.01	2020.10.15	
IMS - 129	Indigenous Medicine Sector	Works	Constructions of Building - Nutrition center	20.00	GOSL	NCB	MPC	U	Identified Requirements	2020.02.01	2020.10.15	
IMS - 130	Indigenous Medicine Sector	Works	Constructions of Building -Development of Homeopathic system	350.00	GOSL	NCB	MPC	U	Identified Requirements	2020.02.01	2020.10.15	
IMS - 131	Indigenous Medicine Sector	Works	Construction of Buildings -Ayurvedic Drugs Cooperation	30.00	GOSL	NCB	MPC	P	Identified Requirements	2020.02.01	2020.10.01	
IMS - 132	Indigenous Medicine Sector	Works	Renovation of Buildings - Ayurvedic Drugs Cooperation	20.00	GOSL	NCB	MPC	U	Identified Requirements	2020.02.01	2020.12.31	
IMS - 133	Indigenous Medicine Sector	Goods	Medical Equipment's - Homeopathy Medical Council	2.00	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.10.30	
IMS - 134	Indigenous Medicine Sector	Goods	Furniture - Homeopathy Medical Council	3.00	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.10.30	
IMS - 135	Indigenous Medicine Sector	Goods	Equipment's - Sanrakshana Sabha	4.00	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.07.30	
IMS - 136	Indigenous Medicine Sector	Services	Library books - Sanrakshana Sabha	2.00	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.07.30	
IMS - 137	Indigenous Medicine Sector	Goods	Furniture	10.00	GOSL	NS	MPC	U	Identified Requirements	2020.02.01	2020.10.15	
IMS - 138	Indigenous Medicine Sector	Goods	Medical Equipment's - Homeopathy Medical Council	0.25	GOSL	NS	RPC	N	Identified Requirements	2020.02.01	2020.10.15	

IMS - 139	Indigenous Medicine Sector	Goods	Furniture -General Administration	0.78	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.05.01	
IMS - 140	Indigenous Medicine Sector	Goods	Office Equipment's and Machinery -General Administration	1.83	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.05.01	
IMS - 141	Indigenous Medicine Sector	Goods	Office Stationary - General Administration	0.18	GOSL	NS	RPC	U	Identified Requirements	2020.03.05	2020.11.30	
IMS - 142	Indigenous Medicine Sector	Goods	Machinery and Equipment's - Ayurvedic Drugs Cooperation	10.50	GOSL	NCB	MPC	P	Identified Requirements	2020.02.01	2020.10.01	
IMS - 143	Indigenous Medicine Sector	Goods	Solar panel system - Ayurvedic Drugs Cooperation	10.00	GOSL	NS	MPC	P	Identified Requirements	2020.02.01	2020.10.15	
IMS - 144	Indigenous Medicine Sector	Goods	Rehabilitation and Improvement of Machinery and Equipment	0.78	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.05.01	
IMS - 145	Indigenous Medicine Sector	Goods	Repairs of Vehicles - General Administration	1.58	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.05.01	
IMS - 146	Indigenous Medicine Sector	Services	Staff Training - General Administration	0.78	GOSL	NS	RPC	U	Identified Requirements	2020.02.01	2020.07.30	
IMS - 147	Indigenous Medicine Sector	Goods	Designing and Installing of SCADA systems -Ayurveda Drugs Cooperation	6.00	GOSL	NS	RPC	P	Identified Requirements	2020.02.01	2020.10.15	
IMS - 148	Indigenous Medicine Sector	Works	Building Repairs - Homeopathy Medical Council	14.00	GOSL	NCB	MPC	U	Identified Requirements	2021.2.11	2021.10.15	
IMS - 149	Indigenous Medicine Sector	Works	Constructions of Building -Sanrakshana Sabha	14.00	GOSL	NCB	MPC	U	Identified Requirements	2021.2.11	2021.10.15	
IMS - 150	Indigenous Medicine Sector	Works	Constructions of Building -Nutrition center	25.00	GOSL	NCB	MPC	U	Identified Requirements	2021.02.01	2021.10.15	

IMS - 151	Indigenous Medicine Sector	Works	Constructions of Building -Development of Homeopathic system	300.00	GOSL	NCB	SCAPC	U	Identified Requirements	2021.02.01	2021.10.15	
IMS - 152	Indigenous Medicine Sector	Works	Construction of Buildings	36.00	GOSL	NCB	MPC	P	Identified Requirements	2021.02.01	2021.10.15	
IMS - 153	Indigenous Medicine Sector	Works	Renovation of Building	30.00	GOSL	NCB	MPC	P	Identified Requirements	2021.02.01	2021.10.15	
IMS - 154	Indigenous Medicine Sector	Goods	Medical Equipment's	2.20	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.09.30	
IMS - 155	Indigenous Medicine Sector	Goods	Furniture - Homeopathy Medical Council	4.00	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.09.30	
IMS - 156	Indigenous Medicine Sector	Goods	Equipment's - Sanrakshana Sabha	6.00	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.07.30	
IMS - 157	Indigenous Medicine Sector	Services	Library books - Sanrakshana Sabha	3.00	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.07.30	
IMS - 158	Indigenous Medicine Sector	Goods	Furniture -Nutrition center	7.00	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.10.15	
IMS - 159	Indigenous Medicine Sector	Goods	Furniture - General Administration	0.81	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.05.01	
IMS - 160	Indigenous Medicine Sector	Goods	Office Equipment's and Machinery - General Administration	1.92	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.05.01	
IMS - 161	Indigenous Medicine Sector	Goods	Office Stationary - General Administration	0.20	GOSL	NS	RPC	U	Identified Requirements	2021.03.05	2021.10.31	
IMS - 162	Indigenous Medicine Sector	Goods	Machinery and Equipment's - Ayurvedic Drugs Cooperation	142.00	GOSL	NCB	MPC	P	Identified Requirements	2021.02.01	2021.10.31	

IMS - 163	Indigenous Medicine Sector	Goods	Rehabilitation and Improvement of Machinery and Equipment	0.82	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.05.01	
IMS - 164	Indigenous Medicine Sector	Goods	Repairs of Vehicles - General Administration	1.66	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.05.01	
IMS - 165	Indigenous Medicine Sector	Services	Staff Training -General Administration	0.82	GOSL	NS	RPC	U	Identified Requirements	2021.02.01	2021.07.30	
ALC - 100	***Anti Leoprasy Campaign***	Goods	Anti Leoprasy Campaign		GOSL	National shopping	RPC	U	Planning stage	20.01.2019	31.08.2019	
ALC - 101	Anti Leoprasy Campaign	Works	Expantion of A.L.C office in Welisara	10.00	GOSL	National shopping	RPC	U	Planning stage	20.02.2019	30.05.2019	
ALC - 102	Anti Leoprasy Campaign	Works	Repair the roof of the stores LH	0.50	GOSL	National shopping	RPC	U	Planning stage	20.02.2019	30.05.2019	
ALC - 103	Anti Leoprasy Campaign	Works	New Electricity Linc for LH Premises	2.50	GOSL	National shopping	RPC	U	Planning stage	25.03.2019	15.11.2019	
ALC - 104	Anti Leoprasy Campaign	Works	Tilling & Colour wash Audittorium LH	1.50	GOSL	National shopping	RPC	U	Planning stage	25.03.2020	15.11.2020	
ALC - 105	Anti Leoprasy Campaign	Goods	Fixing & Purchasing A/C Machine for LC office	0.30	GOSL	National shopping	RPC	p	Planning stage	01.02.2019	01.10.2019	
ALC - 106	Anti Leoprasy Campaign	Works	Construction of new stores & Record room LH Handala	0.50	GOSL	NCB	RPC	P	Planning stage	20.02.2019	30.11.2018	
ALC - 107	Anti Leoprasy Campaign	Goods	Purchasing & Fixing Generator	1.00	GOSL	NCB	RPC	N	Planning stage	01.03.2019	15.11.2019	
ALC - 108	Anti Leoprasy Campaign	Works	Reparing a Suitable place for Museum	0.20	GOSL	NCB	RPC	P	Planning stage	01.03.2019	30.06.2019	
ALC - 109	Anti Leoprasy Campaign	Goods	Add water meter for the Hospital Quarters	0.50	GOSL	NCB	RPC	N	Planning stage	20.03.2019	30.09.2019	
ALC - 110	Anti Leoprasy Campaign	Works	Tilling & Colour wash ALC office Welisara	1.50	GOSL	NCB	RPC	P	Planning stage	20.03.2019	15.10.2019	
ALC - 111	Anti Leoprasy Campaign	Works	Construction 02 bath room & Toilets WD 01.03	1.30	GOSL	NCB	RPC	P	Planning stage	05.04.2019	30.09.2019	

ALC - 112	Anti Leoprasy Campaign	Goods	Hospital equipment	1.50	GOSL	NCB	RPC	N	Planning stage	20.01.2019	25.03.2019	
ALC - 113	Anti Leoprasy Campaign	Goods	Medical Equipment	1.00	GOSL	NCB	RPC	N	Planning stage	15.03.2019	30.06.2019	
ALC - 114	Anti Leoprasy Campaign	Goods	Stores Equipment	1.50	GOSL	NCB	RPC	N	Planning stage	04.09.2019	28.05.2019	
ALC - 115	Anti Leoprasy Campaign	Goods	Three Wheeler	0.90	GOSL	NCB	RPC	N	Planning stage	18.06.2019	15.10.2019	
ALC - 116	Anti Leoprasy Campaign	Goods	Double Cabs	0.60	GOSL	NCB	RPC	N	Planning stage	25.01.2019	30.08.2019	
IOH - 100	Institute of Oral Health	Goods	Medical Equipment's	30.00	GOSL	NCB/Shopping	MPC	N	requested	01.01.2019	31.12.2020	
IOH - 101	Institute of Oral Health	Goods	*Installation of digital x ray system	10.00	GOSL	NCB/Shopping	MPC	N	requested	01.01.2018	31.06.2019	
IOH - 102	Institute of Oral Health	Goods	Stationaries	1.20	GOSL	Shopping	RPC	N	requested	01.11.2019	31.08.2020	
IOH - 103	Institute of Oral Health	Goods	Installation of A/C system for Surgery 1 and 11 lecture halls 1 & 11	4.00	GOSL	NCB	RPC	U	Bid sale	01.07.2018	31.12.2019	
IOH - 104	Institute of Oral Health	Goods	Establishment of lighting systems, sound system & curtains of lecture hall 1 & 11	2.00	GOSL	NCB	RPC	N	Proposal	01.01.2018	31.03.2019	
IOH - 105	Institute of Oral Health	Goods	Establishment of public address system	2.00	GOSL	NCB	RPC	N	Bid sale	01.06.2018	31.06.2018	
IOH - 106	Institute of Oral Health	Goods	CCTV camera system	6.40	GOSL	NCB	MPC	N	Draft bidding document	01.01.2019	31.03.2020	
IOH - 107	Institute of Oral Health	Goods	Furniture	2.00	GOSL	NCB/Shopping	RPC	N	TEC	01.04.2019	31.12.2020	
IOH - 108	Institute of Oral Health	Goods	Replacement of existing bulbs with LED bulbs *Feasibility study for solar power system	0.50	GOSL	Shopping	RPC	N	Proposal	01.10.2018	31.03.2019	

IOH - 109	Institute of Oral Health	Works	Construction of general,drugs,surgical stores & lotion room unsinging four containers	5.70	GOSL	NCB	RPC	N	Completed 95% Bills sent for evatuation. Not paid	01.10.2018	31.06.2019	
IOH - 110	Institute of Oral Health	Goods	Container box for health education room for DTTS	1.50	GOSL	NCB	RPC	N	Estimation	01.09.2019	31.09.2020	
IOH - 111	Institute of Oral Health	Works	Renovation of washroom and other repairs of students quarters	2.70	GOSL	NCB	RPC	N	Completed 95% Bills sent for evatuation. Not paid	01.01.2020	31.12.2020	
IOH - 112	Institute of Oral Health	Works	Renovation of roof in Opd Building	3.10	GOSL	NCB	RPC	N	Completed 95% Bills sent for evatuation. Not paid	01.06.2020	31.12.2021	
IOH - 113	Institute of Oral Health	Works	Renovation of toilet block in DTTS building	2.40	GOSL	NCB	RPC	N	Bid sale	01.01.2020	31.06.2020	
IOH - 114	Institute of Oral Health	Works	Renovation roof in in DTTS front side building	1.30	GOSL	NCB	RPC	N	Bid sale	01.06.2020	31.01.2021	
IOH - 115	Institute of Oral Health	Works	Renovation of kitchen in DTTS hostel	4.90	GOSL	NCB	RPC	N	Bid sale	01.03.2019	31.12.2019	
IOH - 116	Institute of Oral Health	Works	Renovation of drains around DTTS Building-Stage I	0.80	GOSL	NCB	RPC	N	Job awarded	01.03.2019	31.03.2020	
IOH - 117	Institute of Oral Health	Works	Internal Wall painting at DTTS building	0.60	GOSL	NCB	RPC	N	Job awarded	01.06.2019	31.12.2019	
IOH - 118	Institute of Oral Health	Goods	Furniture (fixing cupboards) and curtain for DTTS	2.50	GOSL	NCB	RPC	N	estimation	01.10.2018	31.03.2019	

IOH - 119	Institute of Oral Health	Works	Renovation of minor staff (male) washroom	5.60	GOSL	NCB	RPC	N	Bid sale	01.01.2020	31.01.2021	
IOH - 120	Institute of Oral Health	Works	Renovation of minor staff (female)rest room	1.80	GOSL	NCB	RPC	N	Bid sale	01.01.2019	31.01.2021	
IOH - 121	Institute of Oral Health	Goods	Preparation of shroff counter	0.10	GOSL	NCB	RPC	N	Proposal	01.06.2019	31.12.2019	
IOH - 122	Institute of Oral Health	Works	Construction of overseer office & reception counter in office complex	1.00	GOSL	NCB	RPC	N	Proposal	01.01.2020	31.01.2021	
IOH - 123	Institute of Oral Health	Works	Renovation of toilet in office building	0.50	GOSL	NCB	RPC	N	Estimation	01.01.2020	31.01.2021	
IOH - 124	Institute of Oral Health	Works	Renovation of ceiling in office building	0.20	GOSL	NCB	RPC	N	Bid awarded	01.01.2019	31.01.2021	
IOH - 125	Institute of Oral Health	Works	Construction of pantry tops in restorative unit A	0.20	GOSL	NCB	RPC	N	Bid awarded	01.01.2019	31.01.2020	
IOH - 126	Institute of Oral Health	Works	Construction of pantry cupboards in restorative B	0.60	GOSL	NCB	RPC	N	Job awarded	01.06.2019	31.06.2021	
IOH - 127	Institute of Oral Health	Works	Construction of rest rooms for security & cleaning services	1.00	GOSL	NCB	RPC	N	Proposal	01.03.2018	31.03.2020	
IOH - 128	Institute of Oral Health	Works	Construction of room for cleaning equipment's	0.20	GOSL	NCB	RPC	N	Proposal	01.06.2018	31.03.2018	
IOH - 129	Institute of Oral Health	Works	Construction & fixing of window frames & rear wall in minor staff (male)rest room	0.20	GOSL	NCB	RPC	N	Proposal	01.03..2019	31.03.2020	
IOH - 130	Institute of Oral Health	Works	Construction of storage for water tank of student hostel	0.50	GOSL	NCB	RPC	N	Proposal	01.06.2019	31.12.2020	

IOH - 131	Institute of Oral Health	Works	Construction of road system around the student hostel	3.00	GOSL	NCB	RPC	N	Proposal	01.12.2015	31.12.2021	
IOH - 132	Institute of Oral Health	Works	Renovation of tutor dental therapist's changing room, senior tutor dental therapist's office room, House warden rest room, washroom & ground floor of the hostel	5.00	GOSL	NCB	RPC	N	Proposal	2019 Jan	2021 Jan	
IOH - 133	Institute of Oral Health	Works	Renovation of room of the health education promotion & the corridor		GOSL	NCB	RPC	N	Proposal	01.01.2019	31.01.2020	
IOH - 134	Institute of Oral Health	Goods	Fixing of wall cupboards & pantry cupboard's in(Principal's office, doctor's duty room & lecture preparation room)	3.00	GOSL	NCB	RPC	N	Proposal	01.06.2019	31.06.2021	
IOH - 135	Institute of Oral Health	Works	Renovation of soil & waste water deposal system	3.50	GOSL	NCB	RPC	N	bid sale	01.03.2019	31.03.2020	
IOH - 136	Institute of Oral Health	Works	Renovation of external Staircase in OPD Building	0.70	GOSL	NCB	RPC	N	bid sale	01.06.2018	31.03.2019	
IOH - 137	Institute of Oral Health	Goods	Fixing of pantry cupboards and wall cupboards in OPD building	1.20	GOSL	NCB	RPC	N	Evaluation	01.03.2019	31.03.2019	
IOH - 138	Institute of Oral Health	Works	Renovation of drains around OPD Building	1.00	GOSL	NCB	RPC	N	Estimate	01.03.2019	31.12.2020	
IOH - 139	Institute of Oral Health	Goods	Master plan project	660.00	FF	ICB	SCAPC	N	Detail Planning Unit	01.12.2015	31.12.2021	

LS - 100	***Laboratory Services***	Goods	Fume Hoods 02	2.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 101	Laboratory Services	Goods	Hot Air Oven	1.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 102	Laboratory Services	Goods	Automated Fishslide scanner with analysis system	10.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 103	Laboratory Services	Goods	Teaching Microscope	45.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 104	Laboratory Services	Goods	Immunofluorescence Microscope	15.00	GOSL	NCB	MPC	N	Planing	After Allocation Received	December	
LS - 105	Laboratory Services	Goods	Ph Meter	0.40	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 106	Laboratory Services	Goods	Electronic Balance	0.50	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 107	Laboratory Services	Goods	Vortex Mixture	0.20	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 108	Laboratory Services	Goods	Equipment for DNA Extraction	1.50	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 109	Laboratory Services	Goods	RT PCR machine	2.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 110	Laboratory Services	Goods	- 80 C Freezer	4.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 111	Laboratory Services	Goods	Autoclave	0.30	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 112	Laboratory Services	Goods	Balance	0.20	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	

LS - 113	Laboratory Services	Goods	Water Bath	0.80	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 114	Laboratory Services	Goods	Eliza Reader	2.50	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 115	Laboratory Services	Goods	Eliza Wawasher 02	3.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 116	Laboratory Services	Goods	Laboratory Refrigerator 02	0.17	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 117	Laboratory Services	Goods	PCR Machine	3.80	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 118	Laboratory Services	Goods	Freezer	3.50	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 119	Laboratory Services	Goods	Centrifuge	1.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 120	Laboratory Services	Goods	Inverted Microscope	0.80	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 121	Laboratory Services	Goods	Fully Automated Immunofluorescence processor and reader system	25.00	GOSL	NCB	MPC	N	Planing	After Allocation Received	December	
LS - 122	Laboratory Services	Goods	Vortex Mixture 02	0.20	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 123	Laboratory Services	Goods	Fully Automated Biochemistry Analyzer	6.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 124	Laboratory Services	Goods	Bench Top Cold Centrifuge	0.10	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	
LS - 125	Laboratory Services	Goods	Luminex Analyzer	9.00	GOSL	NCB	RPC	N	Planing	After Allocation Received	December	

LS - 126	Laboratory Services	Goods	Fully Automated Biochemistry Analyzer	10.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 127	Laboratory Services	Goods	Fully Automated Haematology Analyzer	5.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 128	Laboratory Services	Goods	Fully Automated Capillary Electrophoresis	7.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 129	Laboratory Services	Goods	Laboratory Refrigerator	3.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 130	Laboratory Services	Goods	Freezer	0.80	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 131	Laboratory Services	Goods	Laboratory Information System	10.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 132	Laboratory Services	Goods	Centrifuge	6.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 133	Laboratory Services	Goods	Floor Model Autoclave	20.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 134	Laboratory Services	Goods	TB PCR Analyzer	4.00	GOSL	NCB	RPC	P	Planning stage	2019.01.01	2019.12.31	
LS - 135	Laboratory Services	Goods	ESR Automated Analyzer	4.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
LS - 136	Laboratory Services	Goods	Fully Automated Urine Analyzer	8.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
LS - 137	Laboratory Services	Goods	Floor Model Autoclave	3.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
LS - 138	Laboratory Services	Goods	Centrifuge	1.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
LS - 139	Laboratory Services	Goods	Binocular Microscope	2.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2020.12.31	
LS - 140	Laboratory Services	Goods	Fully Automated Haematology Analyzer	6.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
LS - 141	Laboratory Services	Goods	Fully Automated Biochemistry Analyzer	10.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
LS - 142	Laboratory Services	Goods	Centrifuge	4.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	

LS - 143	Laboratory Services	Goods	Immunology Analyzer	6.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
LS - 144	Laboratory Services	Goods	Teaching Microscope	5.00	GOSL	NCB	RPC	P	Planning stage	2021.01.01	2021.12.31	
LS - 145	Laboratory Services	Goods	Hormone Analyzer	5.00	GOSL	NCB	RPC	U	N/A	2019.01.01	2019.12.31	
LS - 146	Laboratory Services	Goods	HbA_1C Analyzer	6.90	GOSL	NCB	RPC	U	N/A	2019.01.01	2019.12.31	
LS - 147	Laboratory Services	Goods	Two Centrifuge	1.00	GOSL	NCB	RPC	U	N/A	2019.01.01	2019.12.31	
LS - 148	Laboratory Services	Goods	Hematology Analyzer	4.00	GOSL	NCB	RPC	U	N/A	2019.01.01	2019.12.31	
LS - 149	Laboratory Services	Goods	Blood Culture Analyzer	3.50	GOSL	NCB	RPC	U	N/A	2019.01.01	2019.12.31	
LS - 150	Laboratory Services	Goods	Biochemistry	5.00	GOSL	NCB	RPC	U	N/A	2019.01.01	2019.12.31	
LS - 151	Laboratory Services	Goods	Reagent Coolar	0.30	GOSL	NCB	RPC	U	N/A	2019.01.01	2019.12.31	
LS - 152	Laboratory Services	Goods	Laboratory Equipment-Chemical Pathology	60.00	GOSL	NCB	RPC	U & P	Need to be fulfil	2019	2021	
LS - 153	Laboratory Services	Goods	Laboratory Equipment-Haematolgy	45.00	GOSL	NCB	RPC	U & P	Need to be fulfil	2019	2021	
LS - 154	Laboratory Services	Goods	Laboratory Equipment-Histopathology	60.00	GOSL	NCB	RPC	U & P	Need to be fulfil	2019	2021	
LS - 155	Laboratory Services	Goods	Laboratory Equipment-Microbiology	24.00	GOSL	NCB	RPC	U & P	Need to be fulfil	2019	2021	
LS - 156	Laboratory Services	Goods	Laboratory Equipment-OPD Lab	30.00	GOSL	NCB	RPC	U & P	Need to be fulfil	2019	2021	
LS - 157	Laboratory Services	Goods	Laboratory Equipment-A&E Lab	45.00	GOSL	NCB	RPC	U & P	Need to be fulfil	2019	2021	
LS - 158	Laboratory Services	Goods	Manual Rotary Microtome	1.80	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 159	Laboratory Services	Goods	Automated Slide Stainer	12.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 160	Laboratory Services	Goods	Cyto Centrifuge	1.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	

LS - 161	Laboratory Services	Goods	Centrifuge Benchtop	6.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 162	Laboratory Services	Goods	Wax block storing cabinet	0.80	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 163	Laboratory Services	Goods	Laboratory Air Chemical detection & Purification system	3.50	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 164	Laboratory Services	Goods	Laboratory Refrigerator	5.80	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 165	Laboratory Services	Goods	Fully Automated Osmometer	0.15	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 166	Laboratory Services	Goods	Fully Automated Immunoassay analyzer with Therapiutic monitering facility	1.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 167	Laboratory Services	Goods	Centrifuge floor model	6.80	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 168	Laboratory Services	Goods	Blood counter analyzer	1.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 169	Laboratory Services	Goods	Incubator	0.50	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 170	Laboratory Services	Goods	Fully automated biochemistry analyzer modular with immune assay system	40.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 171	Laboratory Services	Goods	Water Plant - deionized	3.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 172	Laboratory Services	Goods	Microscope - binocular	0.30	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 173	Laboratory Services	Goods	LIMS - Laboratory information management system	15.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 174	Laboratory Services	Goods	Spectrophotometer scanning	1.50	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 175	Laboratory Services	Goods	Fully automated immune assay Analyzer	40.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2021.12.31	

LS - 176	Laboratory Services	Goods	Fully automated ELISA analyzer	2.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 177	Laboratory Services	Goods	LC-MS/MS (for theraputic drug	50.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 178	Laboratory Services	Goods	Gamma counter	10.00	GOSL	NCB	MPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 179	Laboratory Services	Goods	HbA1c machine - fully automated	5.00	GOSL	NCB	RPC	P	Planning stage	2020.01.01	2021.12.31	
LS - 180	Laboratory Services	Goods	Capilary Electrophoresis	8.00	GOSL	NCB	RPC/MPC	U	N/A	01.02.2019	01.12.2019	
LS - 181	Laboratory Services	Goods	Automated Coolcut Microtome	8.00	GOSL	NCB	RPC/MPC	U	Available-01, Insufficient	01.02.2019	01.12.2019	
LS - 182	Laboratory Services	Goods	Chemilimunision Immuno Chemistry Analyzer	4.00	GOSL	NCB	RPC	U	Available-01, Insufficient	01.02.2019	01.12.2019	
LS - 183	Laboratory Services	Goods	Watex Mixure	0.50	GOSL	NCB	RPC	U	N/A	01.02.2019	01.12.2019	
LS - 184	Laboratory Services	Goods	Safety Cabinet	2.50	GOSL	NCB	RPC	U	N/A	01.02.2019	01.12.2019	
LS - 185	Laboratory Services	Goods	Blood Culture Extension for 40 Bottles	1.50	GOSL	NCB	RPC	U	Available-01, Insufficient	01.02.2019	01.12.2019	
LS - 186	Laboratory Services	Goods	Slide Storing Cabinet	1.00	GOSL	NCB	RPC	U	N/A	01.02.2019	01.12.2019	
LS - 187	Laboratory Services	Goods	Laboratory Centrifuge (Bench Top)	1.00	GOSL	NCB	RPC	U	Available-01, Insufficient	01.02.2019	01.12.2019	
LS - 188	Laboratory Services	Goods	Haematology Analyzer	5.00	GOSL	NCB	RPC	P	Available, Not Enough	01.02.2020	01.12.2020	
LS - 189	Laboratory Services	Goods	Bio Chemistry Analyzer (800 Test Per Hour)	10.00	GOSL	NCB	RPC/MPC	P	Available, Not Enough	01.02.2020	01.12.2020	

LS - 190	Laboratory Services	Goods	Electrolyte Analyzer	0.50	GOSL	NCB	RPC	U	Available-01, Insufficient	01.02.2020	01.12.2020	
LS - 191	Laboratory Services	Goods	Water Bath	0.50	GOSL	NCB	RPC	U	Available, Not Enough	01.02.2020	01.12.2020	
LS - 192	Laboratory Services	Goods	Microscope	0.50	GOSL	NCB	RPC	P	Available, Not Enough	01.02.2021	01.12.2021	
LS - 193	Laboratory Services	Goods	Slite Maker for Haematology (Module System)	10.00	GOSL	NCB	RPC/MPC	P	Not Available	01.02.2021	01.12.2021	
LS - 194	Laboratory Services	Goods	Autoclave	1.50	GOSL	NCB	RPC	U	Available-01, Insufficient	01.02.2021	01.12.2021	
LS - 195	Laboratory Services	Goods	Fully automated Bio Chemistry analizer	0.5	GOSL	NCB	RPC	U	Need Assess	15/01/2019	31/07/2019	
LS - 196	Laboratory Services	Goods	5-part Haematology Analyzer	4.0	GOSL	NCB	RPC	U	Need Assess	15/01/2019	31/07/2019	
LS - 197	Laboratory Services	Goods	Fully automated urine analizer	7.0	GOSL	NCB	RPC	U	Need Assess	15/01/2019	31/07/2019	
LS - 198	Laboratory Services	Goods	Osmometer	0.35	GOSL	NCB	RPC	U	Need Assess	15/01/2019	31/07/2019	
LS - 199	Laboratory Services	Goods	ESR Analizer	2.50	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 200	Laboratory Services	Goods	-40 ^{0} C Freezer	0.57	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 201	Laboratory Services	Goods	Lab Reagent Refrigerator	0.94	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 202	Laboratory Services	Goods	-80 ^{0} C Freezer	0.35	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 203	Laboratory Services	Goods	Centrifuge	1.0	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 204	Laboratory Services	Goods	Spectroscope		GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	

LS - 205	Laboratory Services	Goods	Phase Contrast Microscopy	0.65	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 206	Laboratory Services	Goods	Histology Cut-up Station	6.0	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 207	Laboratory Services	Goods	Slider Drier	0.25	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 208	Laboratory Services	Goods	Cusettle Storage System	0.55	GOSL	NCB	RPC	U	Need Assess	15/01/2020	31/07/2020	
LS - 209	Laboratory Services	Goods	Digital thermometers-12	6.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 210	Laboratory Services	Goods	Hot air oven-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 211	Laboratory Services	Goods	Centrifuge-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 212	Laboratory Services	Goods	Boilling water bath-1	0.50	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 213	Laboratory Services	Goods	Centrifuge-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 214	Laboratory Services	Goods	Elisa reder-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 215	Laboratory Services	Goods	laboratory refrigerator-2	2.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 216	Laboratory Services	Goods	Autoclave-1	2.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 217	Laboratory Services	Goods	Incubator-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 218	Laboratory Services	Goods	immuno histochemisrty stainer-1	10.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 219	Laboratory Services	Goods	Heating block-2	0.20	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 220	Laboratory Services	Goods	Temperature control centrifuge-1	2.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 221	Laboratory Services	Goods	(sperm fuge)		GOSL	NCB		N	Planning stage	01.01.2019		
LS - 222	Laboratory Services	Goods	Hot air oven-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	

LS - 223	Laboratory Services	Goods	Fully automated chemistry analyzer-1	8.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 224	Laboratory Services	Goods	Five part haematology analyzer-1	5.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 225	Laboratory Services	Goods	fully automated coagulation analyzer-1	5.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 226	Laboratory Services	Goods	Centrifuge -1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 227	Laboratory Services	Goods	laboratory refrigerator-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 228	Laboratory Services	Goods	Autoclave-1	2.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 229	Laboratory Services	Goods	Incubator-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 230	Laboratory Services	Goods	Blood culture analyzer-1	5.50	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 231	Laboratory Services	Goods	Automatad microtome-1	8.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 232	Laboratory Services	Goods	floting waterbath-1	0.70	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 233	Laboratory Services	Goods	Fully Automated FISH Preparation System.-1		GOSL	NCB		N	Planning stage	01.01.2019		
LS - 234	Laboratory Services	Goods	Digital slide scanner with Karyotyping(150 Slide capacity)-1	1.80	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 235	Laboratory Services	Goods	SALTS system. (Slide Analysis, labelling and Tracking system)-1	5.10	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 236	Laboratory Services	Goods	Digital Image Analysis system.-1		GOSL	NCB		N	Planning stage	01.01.2019		
LS - 237	Laboratory Services	Goods	Night Lab	2.10	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 238	Laboratory Services	Goods	Electrolyte analyzer-1		GOSL	NCB		N	Planning stage	01.01.2019		

LS - 239	Laboratory Services	Goods		1.50	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 240	Laboratory Services	Goods	Centrifuge-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 241	Laboratory Services	Goods	Bacteriology		GOSL	NCB		N	Planning stage	01.01.2019		
LS - 242	Laboratory Services	Goods	laboratory refrigerator-1	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 243	Laboratory Services	Goods	Incubator-1`	1.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 244	Laboratory Services	Goods	Tissue embedding system-1	3.00	GOSL	NCB	RPC	N	Planning stage	2019.01.01	2019.12.25	
LS - 245	Laboratory Services	Goods	Microscope -6	1.50	GOSL		RPC	N	To be purchased	2019	2021	
LS - 246	Laboratory Services	Goods	Dual head microscope	1.00	GOSL		RPC	N	To be purchased	2019	2019	
LS - 247	Laboratory Services	Goods	5 part full blood count analyzer	4.50	GOSL		RPC	U	Processing	2018	2018	
LS - 248	Laboratory Services	Goods	Two 5 part full blood count analyzers	10.00	GOSL		RPC	N	To be purchased	2019	2021	
LS - 249	Laboratory Services	Goods	Fully automated coagulation analyzer	5.00	GOSL		RPC	U	Processing	2018	2018	
LS - 250	Laboratory Services	Goods	Incubator (Small)	0.50	GOSL		RPC	U	Processing	2018	2018	
LS - 251	Laboratory Services	Goods	Fully automated coagulation analyzer	6.00	GOSL		RPC	N	To be purchased	2020	2020	
LS - 252	Laboratory Services	Goods	Circulating water bath	0.50	GOSL		RPC	N	To be purchased	2019	2019	
LS - 253	Laboratory Services	Goods	Hot air oven	0.50	GOSL		RPC	N	To be purchased	2020	2020	

LS - 254	Laboratory Services	Goods	2 Centrifuge (hold 48 tubes)	1.50	GOSL		RPC	N	To be purchased	2019	2021	
LS - 255	Laboratory Services	Goods	Slide sorting Cabinet (Small)	0.80	GOSL		RPC	N	To be purchased	2019	2019	
LS - 256	Laboratory Services	Goods	Vortex Mixer(Small)	0.40	GOSL		RPC	N	To be purchased	2020	2020	
LS - 257	Laboratory Services	Goods	Hot Air Oven	0.50	GOSL		RPC	U	Processing	2018		
LS - 258	Laboratory Services	Goods	Incubator	1.00	GOSL		RPC	U	Processing	2018		
LS - 259	Laboratory Services	Goods	Co2 incubator	2.00	GOSL		RPC	U	Processing	2018		
LS - 260	Laboratory Services	Goods	Automated bacterial identification system	5.00	GOSL		RPC	U	Processing	2018		
LS - 261	Laboratory Services	Goods	Laboratory autoclave	2.00	GOSL		RPC	U	Processing	2018		
LS - 262	Laboratory Services	Goods	Elisa reader	0.20	GOSL		RPC	U	Processing	2018		
LS - 263	Laboratory Services	Goods	Binocular microscope	0.30	GOSL		RPC	N	Processing	2018		
LS - 264	Laboratory Services	Goods	Modular extension to blood culture system	0.30	GOSL		RPC	N	Processing	2018		
LS - 265	Laboratory Services	Goods	Binocular microscope	0.30	GOSL		RPC	N	To be purchased	2019		
LS - 266	Laboratory Services	Goods	Laboratory autoclave	2.00	GOSL		RPC	N	To be purchased	2019		
LS - 267	Laboratory Services	Goods	Laboratory Freezer	0.30	GOSL		RPC	N	To be purchased	2019		
LS - 268	Laboratory Services	Goods	Digital Thermometer	0.10	GOSL		RPC	N	To be purchased	2019		

LS - 269	Laboratory Services	Goods	LIS	4.00	GOSL		RPC	N	To be purchased	2019		
LS - 270	Laboratory Services	Goods	Water Bath	0.10	GOSL		RPC	N	To be purchased	2019		
LS - 271	Laboratory Services	Goods	Laboratory refrigerator	0.30	GOSL		RPC	N	To be purchased	2019		
LS - 272	Laboratory Services	Goods	Centrifuge	0.10	GOSL		RPC	N	To be purchased	2019		
LS - 273	Laboratory Services	Goods	Water Distriller	0.30	GOSL		RPC	N	To be purchased	2019		
LS - 274	Laboratory Services	Goods	Vortex mixture	0.40	GOSL		RPC	N	To be purchased	2020		
LS - 275	Laboratory Services	Goods	Chemical Balance	0.10	GOSL		RPC	N	To be purchased	2020		
LS - 276	Laboratory Services	Goods	Polarizer	0.50	GOSL	NCB	RPC	U	Processing	2018		
LS - 277	Laboratory Services	Goods	Multihead Microscope	4.00	GOSL	NCB	RPC	U	Processing	2018		
LS - 278	Laboratory Services	Goods	Dual Head Microscope	1.00	GOSL	NCB	RPC	U	Processing	2018		
LS - 279	Laboratory Services	Goods	Fluorecence Microscope	4.00	GOSL	NCB	RPC	U	Processing	2018		
LS - 280	Laboratory Services	Goods	Microscope	1.00	GOSL	NCB	RPC	U	Processing	2018		
LS - 281	Laboratory Services	Goods	Hot Air Oven	0.40	GOSL	NCB	RPC	U	Processing	2018		
LS - 282	Laboratory Services	Goods	Incubator (Small)	0.40	GOSL	NCB	RPC	U	Planning stage	2018		
LS - 283	Laboratory Services	Goods	Chemical Balance	0.30	GOSL	NCB	RPC	U	Processing	2018		
LS - 284	Laboratory Services	Goods	Floating Water Bath	0.30	GOSL	NCB	RPC	U	Processing	2018		

LS - 285	Laboratory Services	Goods	Tissue Embedding System	1.80	GOSL	NCB	RPC	U	Planning stage	2018		
LS - 286	Laboratory Services	Goods	Slide Storing Cabinet	0.40	GOSL	NCB	RPC	P	Planning stage	2018		
LS - 287	Laboratory Services	Goods	Block Storing Cabinet	0.40	GOSL	NCB	RPC	P	Planning stage	2018		
LS - 288	Laboratory Services	Goods	Slide Printer	4.00	GOSL	NCB	RPC	P	Planning stage	2018		
LS - 289	Laboratory Services	Goods	Block Printer	4.00	GOSL	NCB	RPC	P	Planning stage	2018		
LS - 290	Laboratory Services	Goods	Automated Stainer	8.50	GOSL	NCB	RPC	P	Planning stage	2018		
LS - 291	Laboratory Services	Goods	Manual Microtome	1.80	GOSL	NCB	RPC	N	Processing	2018		
LS - 292	Laboratory Services	Goods	Tissue Processer	5.00	GOSL	NCB	RPC	N	Planning stage	2019		
LS - 293	Laboratory Services	Goods	Cover Slipper	9.00	GOSL	NCB	RPC	N	Planning stage	2019		
LS - 294	Laboratory Services	Goods	Cut up Station	7.00	GOSL	NCB	RPC	N	Planning stage	2019		
LS - 295	Laboratory Services	Goods	Autimated Microtome	8.00	GOSL	NCB	RPC	N	Planning stage	2020		
LS - 296	Laboratory Services	Goods	Vaccum tissue processor	5.00	GOSL	NCB	RPC	N	Planning stage	2020		
LS - 297	Laboratory Services	Goods	Floating Water Bath	3.00	GOSL	NCB	RPC	N	Planning stage	2020		
LS - 298	Laboratory Services	Goods	Automated Stainer	9.00	GOSL	NCB	RPC	N	Planning stage	2020		
LS - 299	Laboratory Services	Goods	LIS	50.00	GOSL	NCB	MPC	N	Planning stage	2020		
LS - 300	Laboratory Services	Goods	Immuno Histochemistry Analyzer	14.00	GOSL	NCB	MPC	N	Planning stage	2021		
LS - 301	Laboratory Services	Goods	Heat Plate	0.20	GOSL	NCB	RPC	N	Planning stage	2021		
LS - 302	Laboratory Services	Goods	Automated Stainer	9.50	GOSL	NCB	RPC	N	Planning stage	2021		
LS - 303	Laboratory Services	Goods	Hot Air Oven	0.60	GOSL	NCB	RPC	N	Planning stage	2021		

LS - 304	Laboratory Services	Goods	Incubator (Small)	0.50	GOSL	NCB	RPC	N	Planning stage	2021		
LS - 305	Laboratory Services	Goods	Floating Water Bath	0.40	GOSL	NCB	RPC	N	Planning stage	2021		
LS - 306	Laboratory Services	Goods	Liquid Chromatography Mass spectrophotometry (LCMS)	60.00	GOSL		MPC	N	Approved for 2018, waiting to publish paper adverteism ent	01/09/2018	01/03/2019	
LS - 307	Laboratory Services	Goods	Fully automated Biochemistry Analyzer	15.00	GOSL		MPC	N	Planning stage	01/01/2020	05/01/2020	
LS - 308	Laboratory Services	Goods	Fully automated Immunoanalyzer	20.00	GOSL		MPC	N	Planning stage	01/01/2020	05/01/2020	
LS - 309	Laboratory Services	Goods	Front ent automation line with auto centrifugation	20.00	GOSL		MPC	N	Planning stage	19-01-2020	01/05/2019	
LS - 310	Laboratory Services	Goods	PH meter	2.00	GOSL		RPC	N	Planning stage	01/01/2019	03/01/2019	
LS - 311	Laboratory Services	Goods	Laboratory Refregirator	10.00	GOSL		RPC	N	Planning stage	01/01/2019	01/05/2019	
LS - 312	Laboratory Services	Goods	Centrifuge	25.00	GOSL		MPC	N	Planning stage	01/01/2019	01/05/2019	
LS - 313	Laboratory Services	Goods	Laboratory Information	10.00	GOSL		MPC	N	Planning stage	01/01/2019	01/05/2019	
LS - 314	Laboratory Services	Goods	Pneumatic tube transport system covering entire hospital	10.00	GOSL		RPC	N	Planning stage	01/01/2019	01/05/2019	
LS - 315	Laboratory Services	Goods	Infrared spectroscope (Stone Analysis)	3.00	GOSL		RPC	N	Planning stage	01/01/2019	01/05/2019	
LS - 316	Laboratory Services	Goods	Capillary Electrophoresis System	5.00	GOSL		RPC	N	Planning stage	01/01/2020	05/01/2020	

LS - 317	Laboratory Services	Goods	Fully Automated 5 part Hematology Analyzer 01	3.00	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 318	Laboratory Services	Goods	Purchasing Auto Steiner 01	4.00	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 319	Laboratory Services	Goods	Purchasing Autoclave 02	2.40	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 320	Laboratory Services	Goods	Purchasing ELIZA Reader & Washer 01	2.00	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 321	Laboratory Services	Goods	Purchasing Fully Automated Biochemistry Analyzer 01	9.50	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 322	Laboratory Services	Goods	Purchasing Tissue Floating Water Bath 01	0.20	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 323	Laboratory Services	Goods	Purchasing Water Distiller 01	0.40	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 324	Laboratory Services	Goods	Purchasing Automated Liquid Culture System for Mycobacteria 01	5.00	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 325	Laboratory Services	Goods	Hot Air Oven 02	0.50	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 326	Laboratory Services	Goods	Centrifuge 01	1.00	GOSL	NCB	RPC	P	Planning stage	01/01/2019	31/12/2019	
LS - 327	Laboratory Services	Goods	Tissue embedding system 01	2.00	GOSL	NCB	RPC	P	Planning stage	01/01/2020	31/12/2020	
LS - 328	Laboratory Services	Goods	Binocular Microscope 02	1.00	GOSL	NCB	RPC	P	Planning stage	01/01/2020	31/12/2020	
LS - 329	Laboratory Services	Goods	Centrifuge	1.00	GOSL	NCB	RPC	P	Planning stage	01/01/2020	31/12/2020	
LS - 330	Laboratory Services	Goods	Automated Antibiotic Sensitive Machine (Phenix) 01	10.00	GOSL	NCB	RPC	P	Planning stage	01/01/2020	31/12/2020	
LS - 331	Laboratory Services	Goods	Safety Cabinet Class 11 A 01	10.00	GOSL	NCB	RPC	P	Planning stage	01/01/2020	31/12/2020	

LS - 332	Laboratory Services	Goods	Vacuum Infiltrating Tissue Processor 01	4.00	GOSL	NCB	RPC	P	Planning stage	01/01/2020	31/12/2020	
LS - 333	Laboratory Services	Goods	Cyto Centrifuge 01	3.00	GOSL	NCB	RPC	P	Planning stage	01/01/2020	31/12/2020	
LS - 334	Laboratory Services	Goods	Safety Cabinet Class 11A 01	10.00	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 335	Laboratory Services	Goods	Centrifuge 02	2.00	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 336	Laboratory Services	Goods	Hot Air Oven 02	0.70	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 337	Laboratory Services	Goods	High performance Lab Refrigerator (Single Door) 01	1.90	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 338	Laboratory Services	Goods	PCR Machine 01	4.00	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 339	Laboratory Services	Goods	Incubator 01	0.40	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 340	Laboratory Services	Goods	HbA1C Analyzer	4.00	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 341	Laboratory Services	Goods	Vortex Mixture 01	0.10	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 342	Laboratory Services	Goods	Teaching Microscope 01	3.00	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 343	Laboratory Services	Goods	Automated Blood Culture System 01	4.00	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 344	Laboratory Services	Goods	Centrifuge –Refrigerator Model 01	1.80	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 345	Laboratory Services	Goods	High Performance Lab Refrigerator(Double Door) 01	2.60	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 346	Laboratory Services	Goods	Water Bath 01	0.35	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 347	Laboratory Services	Goods	Shaker 01	0.15	GOSL	NCB	RPC	P	Planning stage	01/01/2021	31/12/2021	
LS - 348	Laboratory Services	Goods	Real Time PCR Analyzer - 01no	5.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	

LS - 349	Laboratory Services	Goods	Laboratory Refrigerator - 500Ltrs - 02nos	2.80	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 350	Laboratory Services	Goods	Water Distiller - 02nos	2.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 351	Laboratory Services	Goods	Fully Automated Coagulation Analyzer - 02nos	8.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 352	Laboratory Services	Goods	Centrifuge - 02nos	2.60	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 353	Laboratory Services	Goods	Fully Automated 05 part Haematology Analyzer-01no	5.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 354	Laboratory Services	Goods	Microscope - 01no	0.30	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 355	Laboratory Services	Goods	Fully Automated Clinical Chemistry Analyzer with ISE - 01 no	8.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 356	Laboratory Services	Goods	Autoimmune Slide Stainer - 01no	4.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 357	Laboratory Services	Goods	Microscope - 01no	0.30	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2019	31.12.2019	
LS - 358	Laboratory Services	Goods	Autoclave Machine	1.00	GOSL	NCB	RPC	p	Preparation of Spec	01.01.2019	31.12.2019	
LS - 359	Laboratory Services	Goods	08 Colour Flowcytometry - 01no	16.00	GOSL	NCB	MPC	P	Preparation of Spec	01.01.2020	31.12.2020	
LS - 360	Laboratory Services	Goods	Immunoassay Analyzer - 01no	10.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2020	31.12.2020	
LS - 361	Laboratory Services	Goods	Front Line Automation - 01no	60.00	GOSL	NCB	MPC	P	Preparation of Spec	01.01.2020	31.12.2020	
LS - 362	Laboratory Services	Goods	Tissue Embedding Console System - 01no	3.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2020	31.12.2020	
LS - 363	Laboratory Services	Goods	Frozen Tissue Processor - 01no	4.00	GOSL	NCB	RPC	P	Preparation of Spec	01.01.2020	31.12.2020	
LS - 364	Laboratory Services	Goods	Urine Analyzer	10.00	GOSL	NCB	RPC	U	Estimated	Jan-19	Dec-19	

LS - 365	Laboratory Services	Goods	ESR – Analyzer	3.50	GOSL	NCB	RPC	U	Estimated	Jan-19	Dec-19	
LS - 366	Laboratory Services	Goods	Fully Automated Immuno assay Analyzer	8.00	GOSL	NCB	RPC	U	Estimated	Jan-19	Dec-19	
LS - 367	Laboratory Services	Goods	Slide stainer	5.00	GOSL	NCB	RPC	U	Estimated	Jan-19	Dec-19	
LS - 368	Laboratory Services	Goods	Biochemistry Analyzer	10.00	GOSL	NCB	RPC	U	Estimated	Jan-19	Dec-19	
LS - 369	Laboratory Services	Goods	Centrifuge 02	1.00	GOSL	NCB	RPC	U	Estimated	Jan-19	Dec-19	
LS - 370	Laboratory Services	Goods	Autoclave 02	1.00	GOSL	NCB	RPC	U	Estimated	Jan-19	Dec-19	
LS - 371	Laboratory Services	Goods	Table Top Centifuge - 01		GOSL	NCB		U	Planning stage	Jan-19	Dec-19	
LS - 372	Laboratory Services	Goods	Biochemistry Analyzer – 800 test per hour	8.00	GOSL	NCB	RPC	P	Estimated	Jan-20	Dec-20	
LS - 373	Laboratory Services	Goods	Hematology Analyzer	5.00	GOSL	NCB	RPC	P	Estimated	Jan-20	Dec-20	
LS - 374	Laboratory Services	Goods	Autoclave	1.00	GOSL	NCB	RPC	P	Estimated	Jan-20	Dec-20	
LS - 375	Laboratory Services	Goods	Teaching microscope	5.00	GOSL	NCB	RPC	P	Estimated	Jan-20	Dec-20	
LS - 376	Laboratory Services	Goods	Capillary – Electrophoresis Analyzer	8.00	GOSL	NCB	RPC	N	Estimated	Jan-21	Dec-21	
LS - 377	Laboratory Services	Goods	Centrifuge 02	2.00	GOSL	NCB	RPC	N	Estimated	Jan-21	Dec-21	
LS - 378	Laboratory Services	Goods	Refrigerator 02	1.50	GOSL	NCB	RPC	N	Estimated	Jan-21	Dec-21	
LS - 379	Laboratory Services	Goods	Autoclave 01	1.00	GOSL	NCB	RPC	N	Estimated	Jan-21	Dec-21	
LS - 380	Laboratory Services	Goods	Automated CRP Analyzer	3.00	GOSL	NCB	RPC	N	Estimated	Jan-21	Dec-21	
LS - 381	Laboratory Services	Goods	Microscopes 4	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 382	Laboratory Services	Goods	Centrifuges 2	2.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

LS - 383	Laboratory Services	Goods	Dual headed microscope 1	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 384	Laboratory Services	Goods	Water bath 1	0.20	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 385	Laboratory Services	Goods	Spectrophotometer	0.60	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 386	Laboratory Services	Goods	Analytical Balance	1.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 387	Laboratory Services	Goods	Water distiller	1.30	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 388	Laboratory Services	Goods	Electrolyte Analyzer	0.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 389	Laboratory Services	Goods	Fully automated biochemistry analyzer	4.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 390	Laboratory Services	Goods	Magnetic stirrer	0.30	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 391	Laboratory Services	Goods	Cardiac enzyme analyzer	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 392	Laboratory Services	Goods	Hot air oven	0.60	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 393	Laboratory Services	Goods	Analytical Balance	0.30	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 394	Laboratory Services	Goods	Incubator	0.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 395	Laboratory Services	Goods	Auto clave	0.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 396	Laboratory Services	Goods	PH meter	0.06	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 397	Laboratory Services	Goods	CO2 Jar	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 398	Laboratory Services	Goods	Vortex mixer	1.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 399	Laboratory Services	Goods	Laboratory Refrigerator	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
LS - 400	Laboratory Services	Goods	Culture ABST Machine	4.00	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	
LS - 401	Laboratory Services	Goods	Bacteriology CO2 Incubator	1.00	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	

LS - 402	Laboratory Services	Goods	Wax Block Storing Cabinet	1.00	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	
LS - 403	Laboratory Services	Goods	Slide Storing Cabinet 2	0.60	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	
LS - 404	Laboratory Services	Goods	Semi Automated Microtome	4.00	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	
LS - 405	Laboratory Services	Goods	Laboratory Refrigerator	1.00	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	
LS - 406	Laboratory Services	Goods	Wax Block Storing Cabinet 2020	1.00	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	
LS - 407	Laboratory Services	Goods	Vacuum Tissue Processor 2021	5.00	GOSL	NCB	RPC	N	Estimated	2019.03.01	2019.06.30	
LS - 408	Laboratory Services	Goods	CO2 Incubator	1.60	GOSL	NCB	RPC	U	N/A	1/1/2019	2019.12.31	
LS - 409	Laboratory Services	Goods	Hot Air Oven	0.60	GOSL	NCB	RPC	U	N/A	1/1/2019	2019.12.31	
LS - 410	Laboratory Services	Goods	Vortex	1.30	GOSL	NCB	RPC	U	N/A	1/1/2019	2019.12.31	
LS - 411	Laboratory Services	Goods	07 Part Haematology Analyzer	4.50	GOSL	NCB	RPC	U	N/A	1/1/2019	2019.12.31	
LS - 412	Laboratory Services	Goods	Roller Mixture	0.07	GOSL	NCB	RPC	U	N/A	1/1/2019	2019.12.31	
LS - 413	Laboratory Services	Goods	Fully Automated Coagulometer	3.00	GOSL	NCB	RPC	U	N/A	1/1/2019	2019.12.31	
LS - 414	Laboratory Services	Goods	Tissue Embedding System	5.00	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 415	Laboratory Services	Goods	Semi Automated Duel Channel Coagulometer	0.50	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 416	Laboratory Services	Goods	CO2 Jar	1.00	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 417	Laboratory Services	Goods	Wax Block Storing Cabinet 05	7.50	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 418	Laboratory Services	Goods	Fully Automated Slide Steiner	3.00	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 419	Laboratory Services	Goods	Slide Storing Cabinet 06	9.00	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	

LS - 420	Laboratory Services	Goods	Fully Automated Seminal Fluid Analyzer	2.00	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 421	Laboratory Services	Goods	Duel Head Microscope	0.70	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 422	Laboratory Services	Goods	Analytical Balance 02	0.30	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LS - 423	Laboratory Services	Goods	16 Bucket Brushless Centrifuge	0.40	GOSL	LNB	RPC	P	Planning stage	2019.01.18	2019.11.30	
LD - 100	Logistics Division	Works	Construction of 2 Story Building with Auxiliary facilities TH -Ragama	322.36	GOSL		RPC	U	Documents forwarded to Procurement Div to process	01.01.2019	31.12.2021	
LD - 101	Logistics Division	Works	Construction of Nurses Quarters - SJGH	280.80	GOSL		RPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 102	Logistics Division	Works	Construction of 6 Storied Building - WKMH - Seeduwa	1431.00	GOSL		RPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 103	Logistics Division	Works	Construction of 5 Storied Building - NTS Colombo	550.00	GOSL		RPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 104	Logistics Division	Works	Extension of cardiothoracic / Thoracic unit TH - Karapitiya	200.00	GOSL		RPC	U	National Planning Approved	01.01.2019		
LD - 105	Logistics Division	Works	Development of Cancer Treatment and Research unit - TH - Anuradhapura	1022.00	GOSL	NCB	SCAPC	N	Estimated & Draft bidding documents	01.01.2019	31.12.2021	
LD - 106	Logistics Division	Works	Proposed MICU - TH - Anuradhapura	511.51	GOSL	NCB	SCAPC	N	Estimated & Draft bidding documents	01.01.2019	31.12.2021	

LD - 107	Logistics Division	Works	Extension of Cancer Unit TH - Karapitiya	500.00	GOSL	NCB	SCAPC	N	National Planning Approved	01.01.2019	31.12.2021	
LD - 108	Logistics Division	Works	Construction of Quarters for Doctors Nurses and other officers	116.00	GOSL	NCB	MPC	U	National Planning Approved	01.01.2019		
LD - 109	Logistics Division	Works	Construction of cardiology Complex TH - Kegalle	213.00	GOSL	NCB	MPC	U	National Planning approved	01.01.2019		
LD - 110	Logistics Division	Works	Extension of New Surgical Complex With advance Technology - NHSL	10400.00	GOSL	NCB	SCAPC	U	National Planning approved	01.01.2019	31.12.2021	
LD - 111	Logistics Division	Works	Construction of Surgical wards and Operation Theatre Complex DGH - Monaragala	793.00	GOSL	NCB	SCAPC	U	National Planning approved	01.01.2019	31.12.2021	
LD - 112	Logistics Division	Works	Construction of Multi Surgical sub Specialty ward Complex TH - Jaffna	1317.00	GOSL	NCB	SCAPC	U	National Planning approved	01.01.2019	31.12.2021	
LD - 113	Logistics Division	Works	Expansion of Current Facilities of food and water Department- MRI	3587.00	GOSL	NCB	SCAPC	U	National Planning approved	01.01.2019	31.12.2021	
LD - 114	Logistics Division	Works	Construction of New Drug store Complex Apeaksha hospital	281.00	GOSL	NCB	SCAPC	U	National Planning approved	01.01.2019	31.12.2021	
LD - 115	Logistics Division	Works	Recommendation on Construction of a High Capacity temperature controlled Store Facility - Wellawatta	2255.00	GOSL	NCB	SCAPC	U	National Planning approved	01.01.2019	31.12.2021	

LD - 116	Logistics Division	Works	Construction of Cardiac Catheterization laboratory with auxiliary Clinical services - GH - Badulla	861.00	GOSL	NCB	SCAPC	U	National Planning approved	01.01.2019	31.12.2021	
LD - 117	Logistics Division	Works	Improvement & Modification to the Sewerage & waste water system TH - Karapitiya	200.00	GOSL	NCB	MPC	U	National Planning approved	01.01.2019		
LD - 118	Logistics Division	Works	Improvement of Teaching Hospital TH - Peradeniya	657.00	GOSL	NCB	MPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 119	Logistics Division	Works	Construction of Art Material & Child care center - CNTH - Ragama	4800.00	GOSL	NCB	SCAPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 120	Logistics Division	Works	Construction of 9stroeid building NINDT Maligawatta	1314.00	GOSL	NCB	SCAPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 121	Logistics Division	Works	Development of National Hospital of Respiratory Diseases	9180.45	GOSL	NCB	SCAPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 122	Logistics Division	Works	Establishment of District stroke center Improve stroke care center TH - Anuradhapura	405.96	GOSL	NCB	SCAPC	U	National Planning Approved	01.01.2019	31.12.2021	
LD - 123	Logistics Division	Works	Establishment of District stroke center Improve stroke care center TH - Ratnapura	118.52	GOSL	NCB	MPC	U	National Planning Approved	01.01.2019		

LD - 124	Logistics Division	Works	Establishment of District stroke center Improve stroke care center TH -Kandy		GOSL	NCB		U	National Planning Approved	01.01.2019		
LD - 125	Logistics Division	Works	Construction of Renal care Treatment unit TH - Jaffna		GOSL	NCB		U	National Planning Approved	01.01.2019		
LD - 126	Logistics Division	Works	Proposed Pre Mature baby unit & ICU - CEBH Mulleriyawa	150.60	GOSL	NCB	MPC	U	Documents forwarded to Procurement Div to process	01.01.2019		
LD - 127	Logistics Division	Works	Extension of OPD - Angoda, Laboratory & Radiology	1054.78	GOSL	NCB	SCAPC	U	Documents forwarded to Procurement Div to process	01.01.2019	31.12.2021	
LD - 128	Logistics Division	Works	Con of Main Building Phase - I , BH - Beruwala	605.40	GOSL	NCB	SCAPC	U	Documents forwarded to Procurement Div to process	01.01.2019	31.12.2021	
LD - 129	Logistics Division	Works	Proposed Garbage , Garbage collection center and Record room , MOH	38.90	GOSL	NCB	MPC	U	Documents forwarded to Procurement Div to process	01.01.2019		

LD - 130	Logistics Division	Works	Renovation of Roof - MOH	104.80	GOSL	NCB	MPC	U	Documents forwarded to Procurement Div to process	01.01.2019		
LD - 131	Logistics Division	Works	Oral Health unit TH - Ratnapura		GOSL	NCB		U	Estimated & Draft bidding documents	01.01.2019		
LD - 132	Logistics Division	Works	High Specialized maternity ward complex - DMH - Colombo - 08	249.84	GOSL	NCB	MPC	U	Estimated & Draft bidding documents	01.01.2019		
LD - 133	Logistics Division	Works	Oncology unit - Phase - II GH - Ratnapura		GOSL	NCB		U	Estimation not received	01.01.2019		
LD - 134	Logistics Division	Works	Child development center- FHB Colombo - 08	118.90	GOSL	NCB	MPC	U	Estimated & Draft bidding documents	01.01.2019		
LD - 135	Logistics Division	Works	Building complex , STD -Colombo - 10		GOSL	NCB		U	Estimated not received	01.01.2019		
LD - 136	Logistics Division	Works	Extension of Thakassemia ward , TH - Kurunegala	250.80	GOSL	NCB	MPC	U	Estimated & Draft bidding documents	01.01.2019	31.12.2021	
LD - 137	Logistics Division	Works	Construction of Building complex - Stage - II	2265.50	GOSL	NCB	SCAPC	U	Estimated & Draft bidding documents	01.01.2019	31.12.2021	

LD - 138	Logistics Division	Works	Construction of Stores building (Balance work) IDH	33.80	GOSL	NCB	MPC	U	Estimated & Draft bidding documents	01.01.2019		
LD - 139	Logistics Division	Works	Construction of Building for Kitchen , Minor staff dining room & Changing room (Balance work) - IDH	43.30	GOSL	NCB	MPC	U	Estimated & Draft bidding documents	01.01.2019		
Medical Research Institute - 100	MRI	Goods	Liquid Chromatography Mass - 01	50.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 101	MRI	Goods	Spectrophotometer(LCMS)/MS)		GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 102	MRI	Goods	Micro centrifuge-01	4.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 103	MRI	Goods	Eppendorf Repeater pipettes-02	0.08	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 104	MRI	Goods	HPLC(Preparative)-01	9.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 105	MRI	Goods	Fume Hoods-02	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 106	MRI	Goods	Exhaust system -01	5.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 107	MRI	Goods	Hot air Oven-01	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 108	MRI	Goods	Rat cages-50		GOSL	NCB		N	Planning stage	01.01.2019	31.12.2019	
Medical Research Institute - 109	MRI	Goods	DST filters for central air conditioner system	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 110	MRI	Works	of animal room-10	1.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 111	MRI	Goods	pellet dryer machine - 01		GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2019	
Medical Research Institute - 112	MRI	Goods	Feed pelleting machine for laboratory	0.20	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2019	
Medical Research Institute - 113	MRI	Goods	animal -01	0.20	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2019	
Medical Research Institute - 114	MRI	Goods	Auto clave-01	0.30	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2019	
Medical Research Institute - 115	MRI	Goods	Rat cages-50	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 116	MRI	Goods	DST filters for central air conditioner system	1.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 117	MRI	Works	of animal room-10		GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 118	MRI	Goods	pellet dryer machine - 01	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 119	MRI	Goods	Feed pelleting machine for laboratory	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 120	MRI	Goods	animal -01		GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 121	MRI	Goods	Auto clave-01	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 122	MRI	Goods	PH meter -01	0.40	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 123	MRI	Goods	Electronic balance-01	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 124	MRI	Goods	Automated micro pipettes -05	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 125	MRI	Goods	Vortex mixture -01	0.02	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 126	MRI	Goods	Kits for BCR molecular testing -2 packs	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 127	MRI	Goods	Desj top Computer -02	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 128	MRI	Goods	printer -01	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 129	MRI	Goods	Autoclave 01	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 130	MRI	Goods	Low temperature incubator -01	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 131	MRI	Goods	Inverted fluorescent microscope -01	2.80	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 132	MRI	Goods	Liquid nitrogen transport vessel-01	0.08	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 133	MRI	Goods	Laser Printer with scanner and copier -01	0.03	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 134	MRI	Goods	Autoclave -01	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 135	MRI	Goods	Printers (Dot-matrix) - 02	0.03	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 136	MRI	Goods	Multi channel pippete (30-300/ul) -01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 137	MRI	Goods	Balance- 01	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 138	MRI	Goods	ELISA reader -01	2.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 139	MRI	Goods	ELISA washer -02	3.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 140	MRI	Goods	Refrigerator -02	0.17	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 141	MRI	Goods	computer -03	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 142	MRI	Goods	printer -03	0.18	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 143	MRI	Goods	photo copy machine - 01	0.15	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 144	MRI	Goods	Fully Automated Nucleic Acid Platform - 01	15.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 145	MRI	Goods	Automated Serology Platform -01	7.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 146	MRI	Goods	Inverted microscope- 01	0.80	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 147	MRI	Goods	37. fully automated immunofluorescence	25.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 148	MRI	Goods	processer and reader system -01		GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 149	MRI	Goods	38. Cryogenic liquid Nitrogen storage tank-01	0.13	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 150	MRI	Goods	Liquid Nitrogen Transport Tank (25L)-01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 151	MRI	Goods	Mini vacuum pump for media filtration -01	0.02	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 152	MRI	Goods	Transblot blotting apparatus -01	0.02	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 153	MRI	Goods	Cryo 1 C freezing container cellular freezing	0.23	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 154	MRI	Goods	container -03		GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 155	MRI	Goods	PCR Cooler 0.2ml-02	0.04	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 156	MRI	Goods	ISO term - system -01	0.04	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 157	MRI	Goods	Treatment carriage (Trolley)-01	0.17	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 158	MRI	Goods	Vortex mixer -02	0.12	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 159	MRI	Goods	Laboratory shaker -01	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 160	MRI	Goods	Digital PH meter -01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 161	MRI	Goods	Micropipettes variable (100-1000ul) 15	0.12	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 162	MRI	Goods	Micropipettes variable (20-200ul)-10	0.08	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 163	MRI	Goods	Boiling Water bath -01	0.08	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 164	MRI	Goods	Microhematocrit reader -02	0.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 165	MRI	Goods	stop watches-03	0.01	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 166	MRI	Goods	Thermometer (unto 200 C)-02	0.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 167	MRI	Goods	Electric Kettle -02	0.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 168	MRI	Goods	Refrigerator -01	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 169	MRI	Goods	Vortex mixer -02	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 170	MRI	Goods	Bio safety Cabinet -02	3.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 171	MRI	Goods	Fluorescence Microscope-01	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 172	MRI	Goods	Heat block-01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 173	MRI	Goods	Magnetic stirrer-01	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 174	MRI	Goods	Deep freezer (-20C)-01	1.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 175	MRI	Goods	Hot air oven -01	0.70	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 176	MRI	Goods	Cold box-02-02	0.01	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 177	MRI	Goods	Media storage cupboards-01	0.02	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 178	MRI	Goods	Drawers (Staff use) -02	0.01	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 179	MRI	Goods	Filling cupboards -02	0.02	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 180	MRI	Goods	fully automated protein Analyzers	3.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 181	MRI	Goods	.Dispensers	3.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 182	MRI	Goods	Shaking water bath with temperature	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 183	MRI	Goods	adjustments	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 184	MRI	Goods	Nitrogen evaporator	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 185	MRI	Goods	Digital PCR-01	17.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 186	MRI	Goods	Capilory electrophorim system-01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 187	MRI	Goods	Fume hood-01	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 188	MRI	Goods	Desktop Computer -01	0.08	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 189	MRI	Goods	printer for computer -01	0.03	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 190	MRI	Goods	mosquito dissecting sets-10	0.70	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 191	MRI	Goods	lastic pipettes -50	0.65	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 192	MRI	Goods	Transmission Electron Microscope	120.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 193	MRI	Goods	Electron Microscope oven	8.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 194	MRI	Goods	Glass Knife maker (For Transmission	8.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 195	MRI	Goods	Electron Microscope		GOSL	NCB		N	Planning stage	01.01.2019	31.12.2019	
Medical Research Institute - 196	MRI	Goods	Refrigerator(-20C)	6.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 197	MRI	Goods	Specimen rotator for transmission Electron	6.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 198	MRI	Goods	Microscope		GOSL	NCB		N	Planning stage	01.01.2019	31.12.2019	
Medical Research Institute - 199	MRI	Goods	Fume hood	6.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 200	MRI	Goods	Incubator 37 C	0.90	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 201	MRI	Goods	Incubator 26 C	0.90	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 202	MRI	Goods	Heat adjustable small incubator	0.90	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 203	MRI	Goods	Pharmaceutical refrigerator	0.80	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 204	MRI	Goods	Laboratory microscope	0.40	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 205	MRI	Goods	Vortex	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 206	MRI	Goods	Bio-safety cabinet class IIA	40.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 207	MRI	Goods	Minifuge	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 208	MRI	Goods	Dench-top cold centrifuge	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 209	MRI	Goods	-70C freezer	3.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 210	MRI	Goods	97.Micro titre pipette 20 200ul	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 211	MRI	Goods	98.Micro titre pipette 5-20ul	0.25	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 212	MRI	Goods	99.Micro titre pipette 1-10ul	0.25	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 213	MRI	Goods	100. Micro titre pipette 100 - 1000ul	0.03	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 214	MRI	Goods	small water bath	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 215	MRI	Goods	Centrifuge 01	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 216	MRI	Goods	Hot air oven-02	0,7	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 217	MRI	Goods	Turfordety meter-01	0.70	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 218	MRI	Goods	Refrigerator - 01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 219	MRI	Goods	Electronic balance -02	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 220	MRI	Goods	.Double Door Pass Through Autoclave	10.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 221	MRI	Goods	RE	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 222	MRI	Goods	108. – 20 c Refrigerator (3)	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 223	MRI	Goods	109. -70 c Refrigerator (2)	7.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 224	MRI	Goods	37 Incubator (1)	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 225	MRI	Goods	37 c , CO2 Incubator(1)	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 226	MRI	Goods	Table top Electrolyte Analyzer (1)	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 227	MRI	Goods	Bio Safety Cabinets Class 2 A2 (3)	4.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 228	MRI	Goods	Microscope LM (1)	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 229	MRI	Goods	Inverted Microscope (1)	1.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 230	MRI	Goods	Centrifuge(1)	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 231	MRI	Goods	Heat Block 57c +shaking(1)	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 232	MRI	Goods	Micro Centrifuge – High speed (15000Rpm, 4c) (1)	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 233	MRI	Goods	Vortex with spinner (1)	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 234	MRI	Goods	Semi-Automated Chemical Analyzer (1)	1.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 235	MRI	Goods	Dark Ground Microscope(1)	1.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	
Medical Research Institute - 236	MRI	Goods	Incubator (Cold- 26c – 30 c) (1)	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2019	

Medical Research Institute - 237	MRI	Goods	Drug Analyzer (Chemiluminescent)	10.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 238	MRI	Goods	micro particle immunoassay) -01		GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 239	MRI	Goods	Automated pipette (5ml)-01	0.04	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 240	MRI	Goods	Automated FISH slide scanner with analysis	10.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 241	MRI	Goods	Teaching Microscope - 01	45.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 242	MRI	Goods	.Rat cages -50	0.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 243	MRI	Goods	. DST filters for central air conditioner system	1.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 244	MRI	Goods	of animal room -10		GOSL	NCB		N	Planning stage	01.01.2019	31.12.2020	
Medical Research Institute - 245	MRI	Goods	Equipment for DNA extraction	1.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 246	MRI	Goods	RT PCR machine -01	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	

Medical Research Institute - 247	MRI	Goods	10. -20 C Deep freezer -01	2.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 248	MRI	Goods	fluorescent microscope -01	3.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 249	MRI	Goods	Water bath - 01	0.08	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 250	MRI	Goods	PCR machine -01	3.80	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 251	MRI	Goods	freezer -01	3.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 252	MRI	Goods	Automated Biochemistry Analyzer -01	6.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 253	MRI	Goods	Benchtop cold centrifuge-01	0.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2020	
Medical Research Institute - 254	MRI	Goods	Water bath -02	0.16	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 255	MRI	Goods	Biosafety cabinet -01	1.50	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 256	MRI	Goods	Autoclave -01	0.80	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	

Medical Research Institute - 257	MRI	Goods	Pharmaceutical refrigerator -01	0.60	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 258	MRI	Goods	Freezer dryer	0.30	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 259	MRI	Goods	Vortex -01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 260	MRI	Goods	Mini - Centrifuge (quick spin)-01	0.10	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 261	MRI	Goods	Desktop computer -01	0.20	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 262	MRI	Goods	High -speed refrigerated centrifuge-01	0.25	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 263	MRI	Goods	glass pipettes -50	0.02	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 264	MRI	Goods	bagworm mosquito cages (30x30x30cm)-40	0.35	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 265	MRI	Goods	Atomic force Microscope (AFM)	30.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 266	MRI	Goods	Ultra Microscope	15.00	GOSL	NCB	MPC	N	Planning Status	AfterAllocation Received	31.12.2020	

Medical Research Institute - 267	MRI	Goods	Sputter coater	10.00	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 268	MRI	Goods	malty top-01	3.89	GOSL	NCB	RPC	N	Planning Status	AfterAllocation Received	31.12.2020	
Medical Research Institute - 269	MRI	Goods	Boiling water bath	0.15	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 270	MRI	Goods	Immunofluorescence Microscope -01	15.00	GOSL	NCB	MPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 271	MRI	Goods	Orbital Shaker-01	0.50	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 272	MRI	Goods	Rat cages -50	0.50	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 273	MRI	Goods	DST filters for central air conditioner system	1.50	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 274	MRI	Goods	of animal room -10		GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 275	MRI	Goods	-80 C Freezer =01	4.00	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 276	MRI	Goods	Cooled centrifuge-01	1.50	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	

Medical Research Institute - 277	MRI	Goods	Desktop computer - 01	0.07	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 278	MRI	Goods	centrifuge-01	1.00	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 279	MRI	Goods	Luminex analyzer-01	9.00	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 280	MRI	Goods	-70c Freezer -01	1.00	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 281	MRI	Goods	Carbon dioxide Incubator -01	1.50	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 282	MRI	Goods	stomacher -01	1.00	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 283	MRI	Goods	photocopy machine - 01	0.30	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 284	MRI	Goods	LCMSMS	40.00	GOSL	NCB	MPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 285	MRI	Goods	PCR hood -01	0.50	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 286	MRI	Goods	Pipettes - Monochannel		GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	

Medical Research Institute - 287	MRI	Goods	Volumes 0.5-10 microlitre-01	0.35	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 288	MRI	Goods	Volumes 10-100 microlitre-01	0.35	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 289	MRI	Goods	Volumes 30-300 microlitre-01	0.35	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 290	MRI	Goods	Volumes 100-1000 microlitre-01	0.35	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 291	MRI	Goods	Aspirators bend-20	0.36	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 292	MRI	Goods	Aspirators bend-20	0.30	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 293	MRI	Goods	Two Dehumidifiers	2.00	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 294	MRI	Goods	Fully automated critical point Drier	18.00	GOSL	NCB	MPC	N	Planning Status	After Allocating Received	31.12.2021	
Medical Research Institute - 295	MRI	Goods	Radio -active chemical disposer	8.00	GOSL	NCB	RPC	N	Planning Status	After Allocating Received	31.12.2021	

MSD - 100	**Medical Supplies Division**	Goods	0. Lorry - 10 - 12 Metric Tons (With AC) - 10	60.00	GOSL	NCB	MPC	P	Appointment of Technical Evaluation Committee & Specification In November and December of 2018	01.01.2019	31.12.2019	
MSD - 101	Medical Supplies Division	Goods	Crew cabs with freezer body (08 Million each) - 06	48.00	GOSL	NCB	MPC	P	Appointment of Technical Evaluation Committee & Specification In November and December of 2018	01.01.2019	31.12.2019	
MSD - 102	Medical Supplies Division	Goods	Temperature trackable vaccine cold boxes - 20 (Mechacold boxes with Data Loggers) L X W X H - 50 X 40 X 30cm - 60Liters	3.00	GOSL	NCB	MPC	P	Appointment of Technical Evaluation Committee & Specification In November and December of 2018	01.01.2019	31.12.2019	

MSD - 103	Medical Supplies Division	Goods	Portable Freezer for use in cargo vehicles - 10 H X W X D - 23 6/16" X 28 3/16" X 18 12/16"	1.50	GOSL	NCB	MPC	P	Appointment of Technical Evaluation Committee & Specification In November and December of 2018	01.01.2019	31.12.2019	
MSD - 104	Medical Supplies Division	Goods	GPS Vehicle tracking & transport service monitoring system - 01 unit	30.00	GOSL	NCB	MPC	P	Appointment of Technical Evaluation Committee & Specification In November and December of 2018	01.01.2019	31.12.2019	
MSD - 105	Medical Supplies Division	Goods	A Land Suitable for a Warehouse in Western Province (03 Acres)	50.00	GOSL	NCB	MPC	U	Planning stage	01.01.2019	31.12.2019	

MSD - 106	Medical Supplies Division	Goods	Automated Bar - Cording & Package Labelling Machine for emergency dispatch Unit and automated Bar- Code & Package sorting system for stock receiving section. - 02 Unit	40.00	GOSL	NCB	MPC	U	Appointment of Technical Evaluation Committee & Specification In November and December of 2018	01.01.2019		
MSD - 107	Medical Supplies Division	Goods	Pre-Fabricated & Heat insulated stores (50,000	300.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	On Process
MSD - 108	Medical Supplies Division	Goods	A/C system for the Pre-Fabricated stores (01 Unit)	150.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	On Process
MSD - 109	Medical Supplies Division	Goods	Forklifts (Rs. 05 Million each) - 04	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	On Process
MSD - 110	Medical Supplies Division	Goods	Stackers,Pallet,Trucks &Trollies - 04	40.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	On Process
MSD - 111	Medical Supplies Division	Goods	Reach Truck - 04	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
MSD - 112	Medical Supplies Division	Goods	Conveyor System (Telescopic type or Rapid Container Loading/Unloading system - 01	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
MSD - 113	Medical Supplies Division	Goods	Extension of Pronto computer system to Provincial hospital	300.00	GOSL	NCB	MPC	P	On going MSMIS Project	01.01.2019		On Process
MSD - 114	Medical Supplies Division	Goods	Racking system with 6400 Pallets locations 01	64.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		

MSD - 115	Medical Supplies Division	Goods	Pre- Fabricated Cold Room - 02 (LxWXH) - 12X 15X 8 Feet with electronic temperature monitoring & communication (SMS) system and backup unit & racking	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
MSD - 116	Medical Supplies Division	Goods	Office Furniture sets with Computers & dot - matrix Printers - 05 Sets (01 computer Table & Chair, 01 Office Cupboard, 02 Visitors Chairs & 01 Computer with 01 dot- matrix Printer)	1.50	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
MSD - 117	Medical Supplies Division	Goods	Issue progress query and interactive display System	0.50	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
MSD - 118	Medical Supplies Division	Goods	Document/ File electronic archiving, storage and retrieve system & Closed circuit automated Document Delivery & Tracking System - 01 Unit	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019		
MSD - 119	Medical Supplies Division	Services	Providing of cleaning services for MSD Head Office and Sub Stores sites at Angoda,	8.20	GOSL	NCB	MPC	P	Planning stage	01.01.2019		On Process

MSD - 120	Medical Supplies Division	Services	Security - service, Including all sub stores & Main building	21.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	On Process
MSD - 121	Medical Supplies Division	Goods	Insurance - Main & All sub stores	25.00	GOSL	NCB	MPC	P	TEC appointed - 2018 & Spec prepared on November	01.01.2019	31.12.2019	
MSD - 122	Medical Supplies Division	Goods	Vehicle Insurance & maintenance	60.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
MSD - 123	Medical Supplies Division	Goods	Machinery Maintenance	25.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
MSD - 124	Medical Supplies Division	Goods	Lorry - 10 - 12 Metric Tons (With AC) - 10	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	MSD budget exceeded need to Purchased through Transport Division
MSD - 125	Medical Supplies Division	Goods	Crew cabs with freezer body (08 Million each) - 06	30.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
MSD - 126	Medical Supplies Division	Goods	Temperature trackable vaccine cold boxes - 20 (Mechacold boxes with Data Loggers) L X W X H - 50 X 40 X 30cm - 60Liters	0.50	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	

MSD - 127	Medical Supplies Division	Goods	Portable Freezer for use in cargo vehicles - 10 H X W X D - 23 6/16" X 28 3/16" X 18 12/16"	0.50	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
MSD - 128	Medical Supplies Division	Goods	GPS Vehicle tracking & transport service monitoring system - 01 unit	30.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
MSD - 129	Medical Supplies Division	Goods	A Land Suitable for a Warehouse in Western Province (03 Acres)	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
MSD - 130	Medical Supplies Division	Goods	Automated Bar - Cording & Package Labelling Machine for emergency dispatch Unit and automated Bar- Code & Package sorting system for stock receiving section. - 02 Unit	10 Million	GOSL	NCB	MPC	U	Appointment of Technical Evaluation Committee & Specification In November and December of 2019	01.01.2020	31.12.2020	
MSD - 131	Medical Supplies Division	Goods	Pre-Fabricated & Heat insulated stores (50,000 Sq. FT)	300.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2019		

MSD - 132	Medical Supplies Division	Goods	A/C system for the Pre-Fabricated stores (01 Unit)	150.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	On Process
MSD - 133	Medical Supplies Division	Goods	Forklifts (Rs. 05 Million each) - 04	20.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	On Process
MSD - 134	Medical Supplies Division	Goods	Stackers,Pallet,Trucks &Trollies - 04	40.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	On Process
MSD - 135	Medical Supplies Division	Goods	Reach Truck - 04	20.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	On Process
MSD - 136	Medical Supplies Division	Goods	Extension of Pronto computer system to Provincial hospital	354.00	GOSL	NCB	MPC	N	On going MSMIS Project	01.01.2020	31.12.2020	

MSD - 137	Medical Supplies Division	Goods	Racking system with 6400 Pallets locations - 01	50.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	
MSD - 138	Medical Supplies Division	Goods	Pre- Fabricated Cold Room - 02 (LxWXH) - 12X 15X 8 Feet with electronic temperature monitoring & communication (SMS) system and backup unit & racking	15.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	
MSD - 139	Medical Supplies Division	Goods	Office Furniture sets with Computers & dot - matrix Printers - 05 Sets (01 computer Table & Chair, 01 Office Cupboard, 02 Visitors Chairs & 01 Computer with 01 dot- matrix Printer)	2.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	
MSD - 140	Medical Supplies Division	Goods	Issue progress query and interactive display system 01 Unit	0.50	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	

MSD - 141	Medical Supplies Division	Goods	Document/ File electronic archiving, storage and retrieve system & Closed circuit automated Document Delivery & Tracking System - 01 Unit	10.00	GOSL	NCB	MPC	N	Appointment of TEC & Specification in November / December 2019	01.01.2020	31.12.2020	
MSD - 142	Medical Supplies Division	Services	Providing of cleaning services for MSD Head Office and Sub Stores sites at Angoda,	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2020	31.12.2020	On Process
MSD - 143	Medical Supplies Division	Services	Security Services , for main stores & Sub stores	22.00	GOSL	NCB	MPC	P	Appointment of TEC Specification will be decided on November , December 2019	01.01.2020	31.12.2020	On Process
MSD - 144	Medical Supplies Division	Goods	insurance (Main Stores, Angoda, Wellawatta, Digana Office & Stores)	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	On Process
MSD - 145	Medical Supplies Division	Goods	Vehicle Insurance & maintenance	60.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	On Process
MSD - 146	Medical Supplies Division	Goods	Machinery Maintenance	25.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	On Process

MSD - 147	Medical Supplies Division	Goods	0. Lorry - 10 - 12 Metric Tons (With AC) - 10	50.00	GOSL	NCB	MPC	P	Appointment of TEC Specification will be decided on November , December 2020	01.01.2021	31.12.2021	
MSD - 148	Medical Supplies Division	Goods	Crew cabs with freezer body (08 Million each) - 06	30.00	GOSL	NCB	MPC	N	Appointment of TEC Specification will be decided on November , December 2020	01.01.2021	31.12.2021	
MSD - 149	Medical Supplies Division	Goods	Temperature trackable vaccine cold boxes - 20 (Mechacold boxes with Data Loggers) L X W X H - 50 X 40 X 30cm - 60Liters	0.50	GOSL	NCB	MPC	P	Appointment of TEC Specification will be decided on November , December 2020	01.01.2021	31.12.2021	

MSD - 150	Medical Supplies Division	Goods	Portable Freezer for use in cargo vehicles - 10 H X W X D - 23 6/16" X 28 3/16" X 18 12/16"	1.00	GOSL	NCB	RPC	N	Appointment of TEC Specification will be decided on November , December 2020	01.01.2021	31.12.2021	
MSD - 151	Medical Supplies Division	Goods	GPS Vehicle tracking & transport service monitoring system - 01 unit	30.00	GOSL	NCB	MPC	N	Appointment of TEC Specification will be decided on November , December 2020	01.01.2021	31.12.2021	
MSD - 152	Medical Supplies Division	Goods	A Land Suitable for a Warehouse in Western Province (03 Acres)	100.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
MSD - 153	Medical Supplies Division	Goods	Automated Bar - Cording & Package Labelling Machine for emergency dispatch Unit and automated Bar- Code & Package sorting system for stock receiving section. - 02 Unit	10.00	GOSL	NCB	MPC	P	Appointment of TEC & Specification In November and December of 2020	01.01.2021	31.12.2021	

MSD - 154	Medical Supplies Division	Goods	Pre-Fabricated & Heat insulated stores (50,000	150.00	GOSL	NCB	MPC	P	Appointment of TEC & Specification In November and December of 2020	01.01.2021	31.12.2021	
MSD - 155	Medical Supplies Division	Goods	A/C system for the Pre-Fabricated stores (01 Unit)	20.00	GOSL	NCB	MPC	P	Appointment of TEC & Specification In November and December of 2020	01.01.2021	31.12.2021	
MSD - 156	Medical Supplies Division	Goods	Forklifts (Rs. 05 Million each) - 04	4.00	GOSL	NCB	MPC	P	Appointment of TEC & Specification In November and December of 2020	01.01.2021	31.12.2021	
MSD - 157	Medical Supplies Division	Goods	Stackers,Pallet,Trucks &Trollies - 04	20.00	GOSL	NCB	MPC	P	Appointment of TEC & Specification In November and December of 2020	01.01.2021	31.12.2021	

MSD - 158	Medical Supplies Division	Goods	Reach Truck - 04	20.00	GOSL	NCB	MPC	P	Appointment of TEC & Specification In November and December of 2020	01.01.2021	31.12.2021	
MSD - 159	Medical Supplies Division	Goods	Conveyor System (Telescopic type or Rapid Container Loading/Unloading system - 01	10.00	GOSL	NCB	MPC	P	Appointment of TEC & Specification In November and December of 2020	01.01.2021	31.12.2021	
MSD - 160	Medical Supplies Division	Goods	Extension of Pronto computer system to Provincial hospital	354.00	GOSL	NCB	MPC	P	On going MSMIS Project	01.01.2021	31.12.2021	
MSD - 161	Medical Supplies Division	Goods	Racking system with 6400 Pallets locations 01	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
MSD - 162	Medical Supplies Division	Goods	Pre- Fabricated Cold Room - 02 (LxWXH) - 12X 15X 8 Feet with electronic temperature monitoring & communication (SMS) system and backup unit & racking	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	

MSD - 163	Medical Supplies Division	Goods	Office Furniture sets with Computers & dot - matrix Printers - 05 Sets (01 computer Table & Chair, 01 Office Cupboard, 02 Visitors Chairs & 01 Computer with 01 dot- matrix Printer)	2.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
MSD - 164	Medical Supplies Division	Goods	Issue progress query and interactive display System	5.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
MSD - 165	Medical Supplies Division	Goods	Document/ File electronic archiving, storage and retrieve system & Closed circuit automated Document Delivery & Tracking System - 01 Unit	5.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
MSD - 166	Medical Supplies Division	Services	Providing of cleaning services for MSD Head Office and Sub Stores sites at Angoda,	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	On Process
MSD - 167	Medical Supplies Division	Services	Security - service, Including all sub stores & Main building	22.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	On Process
MSD - 168	Medical Supplies Division	Goods	Insurance - Main & All sub stores	25.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	On Process
MSD - 169	Medical Supplies Division	Goods	Vehicle Insurance & maintenance	60.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	On Process
MSD - 170	Medical Supplies Division	Goods	Machinery Maintenance	25.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	On Process

AH-100	***Apeksha Hospital - Maharagama***	Goods	MRI Scanner-3 tesla	200.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
AH-101	*Apeksha Hospital - Maharagama*	Goods	Brachytheraphy-01	15.00	GOSL	NCB	MPC	P	1	01.01.2019		
AH-102	*Apeksha Hospital - Maharagama*	Goods	Gamma Knife - 01	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-103	*Apeksha Hospital - Maharagama*	Goods	Tomotherapy - 01	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-104	*Apeksha Hospital - Maharagama*	Goods	Patient control analgesia pumps (PCA Pumps) - 10	0.30	GOSL	NCB	RPC	U	Planning stage	01.01.2019		
AH-105	*Apeksha Hospital - Maharagama*	Goods	Sphygmomanometers - 100 (B.P.Apperaters)	1.30	GOSL	NCB	RPC	U	Planning stage	01.01.2019		
AH-106	*Apeksha Hospital - Maharagama*	Goods	Long harmonic scalper - 01	0.10	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-107	*Apeksha Hospital - Maharagama*	Goods	Bukwalter self retaining retractor system - 01	4.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-108	*Apeksha Hospital - Maharagama*	Goods	Sucker Machine D.jar - 10	0.14	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-109	*Apeksha Hospital - Maharagama*	Goods	Sucker Machine Single jar -15	1.40	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-110	*Apeksha Hospital - Maharagama*	Goods	X-ray Illuminators - 15	0.12	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-111	*Apeksha Hospital - Maharagama*	Goods	Nebulizers - 30	0.90	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-112	*Apeksha Hospital - Maharagama*	Goods	Habib radio frequency ablation system - 01	6.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		

AH-113	*Apeksha Hospital - Maharagama*	Goods	Isolator Cabinet - 02	3.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
AH-114	*Apeksha Hospital - Maharagama*	Goods	Patient warmer- 02	0.30	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-115	*Apeksha Hospital - Maharagama*	Goods	O2 Flow meter with humidifier (wall)-08	0.01	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-116	*Apeksha Hospital - Maharagama*	Goods	Infusion Pump-05	0.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-117	*Apeksha Hospital - Maharagama*	Goods	Syringe Pump-05	0.30	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-118	*Apeksha Hospital - Maharagama*	Goods	Cuff Pressure Meter - 01	0.01	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-119	*Apeksha Hospital - Maharagama*	Goods	ECG Machine-01	0.20	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-120	*Apeksha Hospital - Maharagama*	Goods	Pulseoxymeter	0.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-121	*Apeksha Hospital - Maharagama*	Goods	Multimonitor-02	0.20	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-122	*Apeksha Hospital - Maharagama*	Goods	Infusion Pump-05	0.06	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-123	*Apeksha Hospital - Maharagama*	Goods	BP Apperator-06	0.01	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-124	*Apeksha Hospital - Maharagama*	Goods	Multipara monitor-40	0.10	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-125	*Apeksha Hospital - Maharagama*	Goods	Miniauto clave -20	0.50	GOSL	NCB	RPC	N	Planning stage	01.01.2019		

AH-126	*Apeksha Hospital - Maharagama*	Goods	Infusion Pump-30	0.06	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
AH-127	*Apeksha Hospital - Maharagama*	Goods	Defibrillators-10	0.90	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
NDCU - 100	***Dengue Control Unit***	Goods	Crew cabs-30	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 101	Dengue Control Unit	Goods	Mini Vans -25	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 102	Dengue Control Unit	Goods	HDU Beds (Adults)-100	8.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 103	Dengue Control Unit	Goods	HDU Beds (Paed)-50	3.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 104	Dengue Control Unit	Goods	Multipara Monitors-100	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 105	Dengue Control Unit	Goods	Syringe Pumps-50	3.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 106	Dengue Control Unit	Goods	Infusion Pumps-100	6.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 107	Dengue Control Unit	Goods	Microhaematocrites-100	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 108	Dengue Control Unit	Goods	Portable USS-50	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 109	Dengue Control Unit	Goods	BP Apparatus-250	3.75	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 110	Dengue Control Unit	Goods	Pickguard FG 161 - 8000 l	70.00	GOSL	Direct	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 111	Dengue Control Unit	Goods	Gokilaht - 3000 l	18.75	GOSL	Direct	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 112	Dengue Control Unit	Goods	Temephos(abate) 1% 4000kg	4.40	GOSL	Limited	RPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 113	Dengue Control Unit	Goods	Temephos(abate) 50%EC 800 l	12.50	GOSL	Direct	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 114	Dengue Control Unit	Goods	Technical Malathion - 6000 l	12.60	GOSL	Direct	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 115	Dengue Control Unit	Goods	Bti 6,000 l	20.00	GOSL	Direct	MPC	P	Planning stage	01.01.2019	31.12.2019	

NDCU - 116	Dengue Control Unit	Goods	Pyriproxyfen 1000kg	8.80	GOSL	Direct	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 117	Dengue Control Unit	Goods	Fogging Machines 100	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 118	Dengue Control Unit	Goods	Mist Blowers -50	5.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 119	Dengue Control Unit	Goods	Vehicle Mounted Fog. Mach. 10	8.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 120	Dengue Control Unit	Goods	Personal Protective Equipment 1500	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 121	Dengue Control Unit	Goods	Respiratory Masks 1500	2.25	GOSL	NCB	RPC	P	Planning stage	01.01.2019	31.12.2019	
NDCU - 122	Dengue Control Unit	Goods	Compound Microscopes 20	4.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
NDCU - 123	Dengue Control Unit	Goods	Dissecting Microscopes 20	4.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
NDCU - 124	Dengue Control Unit	Goods	Insecticide Resistance Moni. Kits 32	1.50	GOSL	Direct	RPC	N	Planning stage	01.01.2019	31.12.2019	
NDCU - 125	Dengue Control Unit	Goods	Desktop Computers-20	2.00	GOSL	Limited	RPC	N	Planning stage	01.01.2019	31.12.2019	
NDCU - 126	Dengue Control Unit	Goods	IEC Materials	8.00	GOSL	Limited	RPC	N	Planning stage	01.01.2019	31.12.2019	
NDCU - 127	Dengue Control Unit	Goods	Advertisements	10.00	GOSL	Limited	RPC	N	Planning stage	01.01.2019	31.12.2019	
NDCU - 128	Dengue Control Unit	Goods	SKS T-shirts-600	0.60	GOSL	Limited	RPC	N	Planning stage	01.01.2019	31.12.2019	
NDCU - 129	Dengue Control Unit	Goods	Crew cabs-50	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 130	Dengue Control Unit	Goods	HDU Beds (Adults)-100	8.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 131	Dengue Control Unit	Goods	HDU Beds (Paed)-50	3.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 132	Dengue Control Unit	Goods	Multipara Monitors-100	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 133	Dengue Control Unit	Goods	Syringe Pumps-50	3.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 134	Dengue Control Unit	Goods	Infusion Pumps-100	6.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	

NDCU - 135	Dengue Control Unit	Goods	Microhaematocrites-100	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 136	Dengue Control Unit	Goods	Portable USS-50	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 137	Dengue Control Unit	Goods	BP Apparatus-250	3.75	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 138	Dengue Control Unit	Goods	Pesguard FG 161 - 8000 l	70.00	GOSL	Direct	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 139	Dengue Control Unit	Goods	Gokilaht - 3000 l	18.75	GOSL	Direct	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 140	Dengue Control Unit	Goods	Temephos(abate) 1% 4000kg	4.40	GOSL	Limited	RPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 141	Dengue Control Unit	Goods	Temephos(abate) 50%EC 800 l	12.50	GOSL	Direct	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 142	Dengue Control Unit	Goods	Technical Malathion - 6000 l	12.60	GOSL	Direct	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 143	Dengue Control Unit	Goods	Bti 12,000 l	39.60	GOSL	Direct	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 144	Dengue Control Unit	Goods	Pyriproxyfen 1000kg	8.80	GOSL	Direct	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 145	Dengue Control Unit	Goods	Fogging Machines 100	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 146	Dengue Control Unit	Goods	Mist Blowers -50	5.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 147	Dengue Control Unit	Goods	Vehicle Mounted Fog. Mach. 10	8.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 148	Dengue Control Unit	Goods	Personal Protective Equipment 1500	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 149	Dengue Control Unit	Goods	Respiratory Masks 1500	2.25	GOSL	NCB	RPC	P	Planning stage	01.01.2020	31.12.2020	
NDCU - 150	Dengue Control Unit	Goods	Compound Microscopes 10	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2020	31.12.2020	
NDCU - 151	Dengue Control Unit	Goods	Dissecting Microscopes 10	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2020	31.12.2020	
NDCU - 152	Dengue Control Unit	Goods	Insecticide Resistance Moni. Kits 32	1.50	GOSL	Direct	RPC	N	Planning stage	01.01.2020	31.12.2020	
NDCU - 153	Dengue Control Unit	Goods	Desktop Computers-20	2.00	GOSL	Limited	RPC	N	Planning stage	01.01.2020	31.12.2020	

NDCU - 154	Dengue Control Unit	Goods	IEC Materials	8.00	GOSL	Limited	RPC	N	Planning stage	01.01.2020	31.12.2020	
NDCU - 155	Dengue Control Unit	Goods	Advertisements	10.00	GOSL	Limited	RPC	N	Planning stage	01.01.2020	31.12.2020	
NDCU - 156	Dengue Control Unit	Goods	SKS T-shirts-600	0.60	GOSL	Limited	RPC	N	Planning stage	01.01.2020	31.12.2020	
NDCU - 157	Dengue Control Unit	Goods	Crew cabs-50	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 158	Dengue Control Unit	Goods	HDU Beds (Adults)-100	8.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 159	Dengue Control Unit	Goods	HDU Beds (Paed)-50	3.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 160	Dengue Control Unit	Goods	Multipara Monitors-100	50.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 161	Dengue Control Unit	Goods	Syringe Pumps-50	3.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 162	Dengue Control Unit	Goods	Infusion Pumps-100	6.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 163	Dengue Control Unit	Goods	Microhaematocrites-100	10.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 164	Dengue Control Unit	Goods	Portable USS-50	75.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 165	Dengue Control Unit	Goods	BP Apparatus-250	3.75	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 166	Dengue Control Unit	Goods	Pesguard FG 161 - 6000 l	51.60	GOSL	Direct	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 167	Dengue Control Unit	Goods	Gokilaht - 1000 l	6.25	GOSL	Direct	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 168	Dengue Control Unit	Goods	Temephos(abate) 1% 2000kg	2.20	GOSL	Limited	RPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 169	Dengue Control Unit	Goods	Temephos(abate) 50%EC 800 l	12.50	GOSL	Direct	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 170	Dengue Control Unit	Goods	Technical Malathion - 3000 l	6.30	GOSL	Direct	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 171	Dengue Control Unit	Goods	Bti 5,000 l	16.50	GOSL	Direct	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 172	Dengue Control Unit	Goods	Aquatain 2000 l	7.80	GOSL	Direct	MPC	P	Planning stage	01.01.2021	31.12.2021	

NDCU - 173	Dengue Control Unit	Goods	Pyriproxyfen 2000kg	17.60	GOSL	Direct	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 174	Dengue Control Unit	Goods	Fogging Machines 100	20.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 175	Dengue Control Unit	Goods	Mist Blowers -50	5.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 176	Dengue Control Unit	Goods	Vehicle Mounted Fog. Mach. 10	8.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 177	Dengue Control Unit	Goods	Personal Protective Equipment 1500	15.00	GOSL	NCB	MPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 178	Dengue Control Unit	Goods	Respiratory Masks 1500 (extra)	2.25	GOSL	NCB	RPC	P	Planning stage	01.01.2021	31.12.2021	
NDCU - 179	Dengue Control Unit	Goods	Compound Microscopes 30	7.50	GOSL	NCB	RPC	N	Planning stage	01.01.2021	31.12.2021	
NDCU - 180	Dengue Control Unit	Goods	Dissecting Microscopes 30	7.50	GOSL	NCB	RPC	N	Planning stage	01.01.2021	31.12.2021	
NDCU - 181	Dengue Control Unit	Goods	Insecticide Resistance Moni. Kits 32	1.50	GOSL	Direct	RPC	N	Planning stage	01.01.2021	31.12.2021	
NDCU - 182	Dengue Control Unit	Goods	Desktop Computers-50	5.00	GOSL	Limited	RPC	N	Planning stage	01.01.2021	31.12.2021	
NDCU - 183	Dengue Control Unit	Goods	IEC Materials	15.00	GOSL	Limited	RPC	N	Planning stage	01.01.2021	31.12.2021	
NDCU - 184	Dengue Control Unit	Goods	Advertisements	10.00	GOSL	Limited	RPC	N	Planning stage	01.01.2021	31.12.2021	
NDCU - 185	Dengue Control Unit	Goods	SKS T-shirts-2500	2.50	GOSL	Limited	RPC	N	Planning stage	01.01.2021	31.12.2021	
NHRD - 100	National Hospital for Respiratory Diseases	Works	constuction-2019	16.50	GoSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
NHRD - 101	National Hospital for Respiratory Diseases	Works	construction-2020	9.50	GoSL	NCB	RPC	N	Planning stage	01.01.2020	31.12.2020	
NHRD - 102	National Hospital for Respiratory Diseases	Works	construction-2021	6.00	GoSL	NCB	RPC	N	Planning stage	01.01.2021	31.12.2021	

NHRD - 103	National Hospital for Respiratory Diseases	Goods	Biomedical Equipment - 2019	137.00	GoSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
NHRD - 104	National Hospital for Respiratory Diseases	Goods	Biomedical Equipment - 2020	142.00	GoSL	NCB	MPC	N	Planning stage	01.01.2020	31.12.2020	
NHRD - 105	National Hospital for Respiratory Diseases	Goods	Others/ General Items 2019	23.00	GoSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
NHRD - 106	National Hospital for Respiratory Diseases	Goods	Others/ General Items 2020	26.00	GoSL	NCB	MPC	N	Planning stage	01.01.2020	31.12.2020	
NHRD - 107	National Hospital for Respiratory Diseases	Goods	Others/ General Items 2021	29.00	GoSL	NCB	MPC	N	Planning stage	01.01.2021	31.12.2021	
NIHS-100	***National Institute of Health Sciences***	Goods	Laboratory Equipment for Food chemistry Laboratory	17.95	GOSL	NCB	MPC	P	Planning stage	2019.02.01	2019.10.30	
NIHS-101	National Institute of Health Sciences	Goods	Laboratory Equipment for Clinical Microbiology Lab	0.15	GOSL	NCB	RPC	P	Planning stage	2019.02.01	2019.11.30	
NIHS-102	National Institute of Health Sciences	Goods	Laboratory equipment for Food Microbiology laboratory	15.00	GOSL	NCB	MPC	P	Planning stage	2019.02.01	2019.11.30	
NIHS-103	National Institute of Health Sciences	Goods	Laboratory equipment for PHLT lab	15.20	GOSL	NCB	MPC	P	Planning stage	2019.02.01	2019.11.30	
NIHS-104	National Institute of Health Sciences	Goods	Laboratory equipment for physio chemical lab of Pharmacy school	0.75	GOSL	NCB	RPC	P	Planning stage	2019.02.01	2019.11.30	

NIHS-105	National Institute of Health Sciences	Goods	Laboratory equipment for Pharmaceutical lab of Pharmacy school	2.50	GOSL	NCB	RPC	P	Planning stage	2019.02.01	2019.11.30	
NIHS-106	National Institute of Health Sciences	Goods	Laboratory equipment for formulation lab of Pharmacy School	9.70	GOSL	NCB	RPC	P	Planning stage	2019.02.01	2019.11.30	
NIHS-107	National Institute of Health Sciences	Goods	Purchasing of Laboratory equipment for MLT lab	14.90	GOSL	NCB	MPC	P	Planning stage	2019.02.01	2019.11.30	
NIHS-108	National Institute of Health Sciences	Works	Renovation clinic of Kalutara and Beruwala MOH	2.75	GOSL	NCB	RPC	P	Planning stage	2019.05.01	2019.12.15	
NIHS-109	National Institute of Health Sciences	Works	Renovation of Male & Female Hostel	22.00	GOSL	NCB	MPC	U	Planning stage	2019.02.01	2019.10.30	
NIHS-110	National Institute of Health Sciences	Goods	Purchasing of IT equipment	1.10	GOSL	NCB	RPC	P	Planning stage	2019.02.01	2019.10.30	
NIHS-111	National Institute of Health Sciences	Services	Library books	0.50	GOSL	Direct purchase	RPC	P	Planning stage	2019.09.01	2019.10.30	
NIHS-112	National Institute of Health Sciences	Goods	Furniture for canteen	0.80	GOSL	NCB	RPC	U	Planning stage	2019.02.01	2019.04.30	
NIHS-113	National Institute of Health Sciences	Goods	Web site development	0.50	GOSL	NCB	RPC	U	Planning stage	2019.02.01	2019.11.30	
NIHS-114	National Institute of Health Sciences	Works	Construction of Temporary Lecture hall & furniture	1.00	GOSL	NCB	RPC	P	Planning stage	2019.05.01	2019.12.30	

NIHS-115	National Institute of Health Sciences	Goods	Enhancement of disaster Preparedness in the institution and MOH area	0.09	GOSL	NCB	RPC	P	Planning stage	2019.04.20	2019.07.30	
NIHS-116	National Institute of Health Sciences	Goods	Awareness programmed to MOH'S area	2.00	GOSL	NCB	RPC	P	Planning stage	2019.02.01	2019.12.30	
NIHS-117	National Institute of Health Sciences	Goods	Lab Equipment for - Food chemistry lab	16.30	GOSL	NCB	MPC	P	Planning stage	2020.02.01	2020.06.30	
NIHS-118	National Institute of Health Sciences	Goods	Lab Equipment for - Clinical Micro Biology Lab	48.50	GOSL	NCB	MPC	P	Planning stage	2020.04.20	2020.08.30	
NIHS-119	National Institute of Health Sciences	Goods	Purchasing of IT equipment	1.00	GOSL	NCB	RPC	P	Planning stage	2020.05.01	2020.10.30	
NIHS-120	National Institute of Health Sciences	Goods	Other equipment	2.00	GOSL	NCB	RPC	P	Planning stage	2020.04.01	2020.08.30	
NIHS-121	National Institute of Health Sciences	Services	Library books	0.50	GOSL	Direct purchase	RPC	P	Planning stage	2020.09.01	2020.10.30	
NIHS-122	National Institute of Health Sciences	Goods	Enhancement of disaster Preparedness in the institution and 2 MOH area	0.10	GOSL	NCB	RPC	P	Planning stage	2020.03.01	2020.07.30	
NIHS-123	National Institute of Health Sciences	Goods	Awareness programmed 2 MOH'S area	2.00	GOSL	NCB	RPC	P	Planning stage	2020.02.01	2020.12.30	

NIHS-124	National Institute of Health Sciences	Goods	Improvement of NCD activities in NIHS field practice area	0.15	GOSL	NCB	RPC	P	Planning stage	2020.02.01	2020.12.30	
NIHS-125	National Institute of Health Sciences	Goods	Establishment of Patient information system	0.15	GOSL	NCB	RPC	P	Planning stage	2020.02.01	2020.12.30	
NIHS-126	National Institute of Health Sciences	Goods	Lab equipment for Food chemistry lab	23.35	GOSL	NCB	MPC	P	Planning stage	2021.04.01	2021.09.30	
NIHS-127	National Institute of Health Sciences	Goods	Lab equipment for MLT lab	33.90	GOSL	NCB	MPC	P	Planning stage	2021.06.01	2021.10.30	
NIHS-128	National Institute of Health Sciences	Goods	IT equipment	1.00	GOSL	NCB	RPC	P	Planning stage	2021.05.01	2021.10.30	
NIHS-129	National Institute of Health Sciences	Goods	Other equipment	0.50	GOSL	NCB	RPC	P	Planning stage	2021.04.01	2021.08.30	
NIHS-130	National Institute of Health Sciences	Services	Library books	0.50	GOSL	NCB	RPC	P	Planning stage	2021.09.01	2021.10.30	
NIHS-131	National Institute of Health Sciences	Goods	Enhancement of disaster preparedness in the institution and 2 MOH area	0.50	GOSL	NCB	RPC	P	Planning stage	2021.03.01	2021.07.30	
NIHS-132	National Institute of Health Sciences	Goods	Awareness programmed 2 MOH'S area	2.00	GOSL	NCB	RPC	P	Planning stage	2021.02.01	2021.12.30	

NIHS-133	National Institute of Health Sciences	Goods	Improvement NCD activities in NIHS field Practice area	0.15	GOSL	NCB	RPC	P	Planning stage	2021.02.01	2021.12.30	
NIHS-134	National Institute of Health Sciences	Goods	Patient information system	0.15	GOSL	NCB	RPC	P	Planning stage	2021.02.01	2021.12.30	
TNIFNDT-100	*The National Institute for Nephrology Dialysis & Transplantation*	Works	Provision of 2 story building to District Hospital Maligawatte	118.60	GOSL	NCB	SCAPC	P	Planning	01.12.2018	30.11.2019	
TNIFNDT-101	*The National Institute for Nephrology Dialysis & Transplantation*	Works	Construction of 9 story new building	1314.00	GOSL	NCB	SCAPC	P	Planning	01.12.2019	31.12.2021	
TNIFNDT-102	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Improvement of Laboratary (LC-MS/MS System)	50.00	GOSL	NCB	MPC	P	Planning	2019	2019	
TNIFNDT-103	*The National Institute for Nephrology Dialysis & Transplantation*	Works	Improvement of Dialysis unit, upgrading of RO Plant	8.00	GOSL	NCB	RPC	P	Planning	2019	2019	
TNIFNDT-104	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Other Biomedical Equipment	95.00	GOSL	NCB	RPC	P	Planning	2019	2019	

TNIFNDT-105	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Office furniture, Household Equipment	10.00	GOSL	National shopping	RPC	N	Planning	2019	2021	
TNIFNDT-106	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Biomedical Equipments, Nonmedical Equipments for new 9 story building	100.00	GOSL	NCB	RPC	P	Planning	2020	2021	
TNIFNDT-107	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Drugs, Chemicals, Surgical consumable, HD & CAPD solutions	150.00	GOSL	NCB	RPC	P	Planning	2019	2021	
TNIFNDT-108	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Reagent	60.00	GOSL	NCB	RPC	P	Planning	2019	2021	
TNIFNDT-109	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Surgical instruments	30.00	GOSL	NCB	RPC	P	Planning	2019	2021	
TNIFNDT-110	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Local purchase	25.00	GOSL	NCB	MPC	P	Planning	2019	2021	

TNIFNDT-111	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Improvement of the disease donor transplant programme	1.50	GOSL	National shopping	RPC	P	Planning	2019	2021	
TNIFNDT-112	*The National Institute for Nephrology Dialysis & Transplantation*	Services	Capacity Building Management training	2.00	GOSL	National shopping	RPC	N	Planning	2019	2021	
TNIFNDT-113	*The National Institute for Nephrology Dialysis & Transplantation*	Works	Establishment of accounts branch	10.00	GOSL	NCB	RPC	P	Planning	2019	2020	
TNIFNDT-114	*The National Institute for Nephrology Dialysis & Transplantation*	Goods	Introduction of Local area network	35.00	GOSL	NCB	MPC	P	Planning	2019	2020	
TNIFNDT-115	*The National Institute for Nephrology Dialysis & Transplantation*	Services	Cleaning Services	30.00	GOSL	NCB	RPC	P	Planning	2019	2021	
TNIFNDT-116	*The National Institute for Nephrology Dialysis & Transplantation*	Services	Security services	10.00	GOSL	NCB	RPC	P	Planning	2019	2021	

TNIFNDT-117	*The National Institute for Nephrology Dialysis & Transplantation*	Services	Conclusion of CKD prevalence study of Sri Lanka	100.00	GOSL	NCB	MPC	P	Planning	2019	2021	
NPTCCD-100	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Disposable sputum cups	4.76	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-101	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Laboratory Items - Non consumables	0.84	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-102	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Digital X-Ray Machine - 01	0.12	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-103	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Line Probe Assy - 01	0.18	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	

NPTCCD-104	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Automated Liquid TB Culture system - 01	7.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-105	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Arterial Blood Gas Analyzer - 01	1.20	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-106	National Programmed for Tuberculosis Control and Chest Diseases	Goods	BP Apparats - 02	0.06	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-107	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Puls Oximeter - 01	0.30	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-108	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Tablet Counting Machine - 01	0.20	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	

NPTCCD-109	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Fluorescent Microscopy Table - 01	0.05	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-110	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Microscope Bulbs - 07	0.05	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-111	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Roller Mixture for Lab - 01	0.15	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-112	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Autoclave -02	0.60	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-113	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Water Distiller - 01	0.30	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	

NPTCCD-114	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Other Health Equipment's	0.72	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-115	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Office Furniture	1.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-116	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Central Laboratory Equipment's	0.30	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-117	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Office Equipment's	1.30	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-118	National Programmed for Tuberculosis Control and Chest Diseases	Goods	IT equipment's	1.10	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	

NPTCCD-119	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Double Cabs -2	220.00	GOSL	NS	MPC	p	Planning stage	01.01.2019	31.12.2019	
NPTCCD-120	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Van - 01	10.00	GOSL	NS	MPC	p	Planning stage	01.01.2019	31.12.2019	
NPTCCD-121	National Programmed for Tuberculosis Control and Chest Diseases	Services	Training and Capacity Building	0.60	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-122	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Annual Servicing Capacity	0.80	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-123	National Programmed for Tuberculosis Control and Chest Diseases	Works	Renovate existing buildings	5.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	

NPTCCD-124	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Stationary and Office Requisites	2.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-125	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Fuel and lubricants	3.60	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-126	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Dients and Uniforms	0.80	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-127	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Waste Managements	0.70	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-128	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Vehicle Repaired and maintenance	7.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	

NPTCCD-129	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Plant, Machinery and Equipment's	5.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-130	National Programmed for Tuberculosis Control and Chest Diseases	Works	Building and services	3.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-131	National Programmed for Tuberculosis Control and Chest Diseases	Goods	BSL 3 Laboratory Maintenance Services Agree	3.00	GOSL	NS	RPC	U	Planning stage	01.01.2019	31.12.2019	
NPTCCD-132	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Postal and Communication Services	1.20	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-133	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Electricity and Water	8.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	

NPTCCD-134	National Programmed for Tuberculosis Control and Chest Diseases	Services	Private Security	2.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-135	National Programmed for Tuberculosis Control and Chest Diseases	Services	Cleaning Services	9.00	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-136	National Programmed for Tuberculosis Control and Chest Diseases	Services	Laundry Services	1.50	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-137	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Other services	2.50	GOSL	NS	RPC	P	Planning stage	01.01.2019	31.12.2019	
NPTCCD-138	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Reagents and item for sputum microscopy	15.40	GOSL	LIB	MPC	U	Planning stage	01.01.2020	31.12.2020	

NPTCCD-139	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Reagents and item for NTRL	36.96	GOSL	LIB	MPC	U	Planning stage	01.01.2020	31.12.2020	
NPTCCD-140	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Double Cabs -1	110.00	GOSL	NS	MPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-141	National Programmed for Tuberculosis Control and Chest Diseases	Services	Training and Capacity Building	0.66	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-142	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Annual Servicing Capacity	0.88	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-143	National Programmed for Tuberculosis Control and Chest Diseases	Works	Renovate existing buildings	5.50	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	

NPTCCD-144	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Stationary and Office Requisites	2.20	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-145	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Fuel and lubricants	3.96	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-146	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Dients and Uniforms	0.88	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-147	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Waste Managements	0.77	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-148	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Vehicle Repaired and maintenance	7.70	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	

NPTCCD-149	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Plant, Machinery and Equipment's	5.50	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-150	National Programmed for Tuberculosis Control and Chest Diseases	Works	Building and services	3.30	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-151	National Programmed for Tuberculosis Control and Chest Diseases	Goods	BSL 3 Laboratory Maintenance Services Agree	3.30	GOSL	NS	RPC	U	Planning stage	01.01.2020	31.12.2020	
NPTCCD-152	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Postal and Communication Services	1.32	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-153	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Electricity and Water	8.80	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	

NPTCCD-154	National Programmed for Tuberculosis Control and Chest Diseases	Services	Private Security	2.20	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-155	National Programmed for Tuberculosis Control and Chest Diseases	Services	Cleaning Services	9.90	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-156	National Programmed for Tuberculosis Control and Chest Diseases	Services	Laundry	1.65	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-157	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Other services	2.75	GOSL	NS	RPC	P	Planning stage	01.01.2020	31.12.2020	
NPTCCD-158	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Disposable sputum cups	5.71	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	

NPTCCD-159	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Laboratory Items - Non consumables	1.01	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-160	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Nebulizer	0.14	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-161	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Digital Balance	0.22	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-162	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Disposable Water cups	0.36	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-163	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Other Health Equipment's	0.86	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	

NPTCCD-164	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Office Furniture	1.20	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-165	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Central Laboratory Equipment's	0.36	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-166	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Office Equipment's	1.56	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-167	National Programmed for Tuberculosis Control and Chest Diseases	Goods	IT equipment's	1.32	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-168	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Double Cabs -1	110.00	GOSL	NS	MPC	p	Planning stage	01.01.2021	31.12.2021	

NPTCCD-169	National Programmed for Tuberculosis Control and Chest Diseases	Services	Training and Capacity Building	0.72	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-170	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Annual Servicing Capacity	0.96	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-171	National Programmed for Tuberculosis Control and Chest Diseases	Works	Renovate existing buildings	6.00	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-172	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Stationary and Office Requisites	2.40	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-173	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Fuel and lubricants	4.32	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	

NPTCCD-174	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Dients and Uniforms	0.96	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-175	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Waste Managements	0.84	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-176	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Vehicle Repaired and maintenance	8.40	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-177	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Plant, Machinery and Equipment's	6.00	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-178	National Programmed for Tuberculosis Control and Chest Diseases	Works	Building and services	3.60	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	

NPTCCD-179	National Programmed for Tuberculosis Control and Chest Diseases	Goods	BSL 3 Laboratory Maintenance Services Agree	3.60	GOSL	NS	RPC	U	Planning stage	01.01.2021	31.12.2021	
NPTCCD-180	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Postal and Communication Services	1.44	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-181	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Electricity and Water	9.60	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-182	National Programmed for Tuberculosis Control and Chest Diseases	Services	Private Security	2.40	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-183	National Programmed for Tuberculosis Control and Chest Diseases	Services	Cleaning Services	10.80	GOSL	NS	MPC	P	Planning stage	01.01.2021	31.12.2021	

NPTCCD-184	National Programmed for Tuberculosis Control and Chest Diseases	Services	Laundry	1.80	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NPTCCD-185	National Programmed for Tuberculosis Control and Chest Diseases	Goods	Other services	3.00	GOSL	NS	RPC	P	Planning stage	01.01.2021	31.12.2021	
NACP-100	***National STD/ AIDS Control Program***	Goods	Bio Medical Equipment's	10.00	GOSL	NCB	RPC	P	Planning stage	2019	2022	
NACP-101	National STD/ AIDS Control Program	Works	Constructions (Extension of NSACP Main Building)	350.00	GOSL	NCB	SCAPC	U	Cabinet approval received for 126Mn. and New plan drawn according to new building requiremen t and regulations	2019	2022	
NACP-102	National STD/ AIDS Control Program	Works	Constructions (Establishing New 10 STD service centers in Base Hospitals)	100.00	GOSL	NCB	MPC	U	Planning stage	2019	2022	

NACP-103	National STD/ AIDS Control Program	Goods	Laboratory Equipment's	100.00	GOSL	NCB	MPC	P	Planning stage	2019	2022	
NACP-104	National STD/ AIDS Control Program	Goods	Office Equipment's and Furniture's	10.00	GOSL	NCB	MPC	P	Planning stage	2019	2022	
NACP-105	National STD/ AIDS Control Program	Goods	Vehicle Procurement to peripheral STD Clinics (10 Double Cabs)	95.00	GOSL	NCB	MPC	P	Planning stage	2019	2022	
NACP-106	National STD/ AIDS Control Program	Goods	Health Products - Non-Pharmaceuticals (HPNP)	77.70	GFATM	NCB	MPC	P	Planning stage	2019	2022	
NACP-107	National STD/ AIDS Control Program	Goods	Health Products - Equipment (HPE)	11.00	GFATM	NCB	MPC	P	Planning stage	2019	2022	
NACP-108	National STD/ AIDS Control Program	Works	Infrastructure (INF)	4.00	GFATM	NCB	RPC	P	Planning stage	2019	2022	
NACP-109	National STD/ AIDS Control Program	Goods	Non-health equipment (NHP)	12.80	GFATM	NCB	MPC	P	Planning stage	2019	2022	
NACP-110	National STD/ AIDS Control Program	Goods	Communication Material and Publications (CMP)	9.50	GFATM	NCB	RPC	P	Planning stage	2019	2022	
NCD - 100	***Non Communicable Disease Unit***	Goods	Development and printing of PMR, Leaflets, Banners, Posters etc.	17.00	GOSL	NCB	MPC	**N**	Planning stage	January-19	May-19	
NCD - 101	Non Communicable Disease Unit	Goods	Printing Injury forms H 1248	1.80	GOSL	Shopping	RPC	**N**	Planning stage	January-19	March-19	
NCD - 102	Non Communicable Disease Unit	Goods	Printing booklet “API NIROGIWEMU”	6.00	GOSL	Shopping	RPC	**N**	Planning stage	March-19	May-19	

NCD - 103	Non Communicable Disease Unit	Goods	Printing BMI Chart & purchase weighing scales for school children	30.00	GOSL	NCB	MPC	**N**	Planning stage	January-19	April-19	
NCD - 104	Non Communicable Disease Unit	Goods	Printing a first aid handbook for general public	3.00	GOSL	Shopping	RPC	**N**	Planning stage	February-19	June-19	
NCD - 105	Non Communicable Disease Unit	Goods	Printing NCD management guidelines	2.00	GOSL	Shopping	RPC	**N**	Planning stage	January-19	April-19	
NCD - 106	Non Communicable Disease Unit	Goods	Printing chilled injury prevention guide book for public health staff	2.00	GOSL	Shopping	RPC	**N**	Planning stage	January-19	March-19	
NCD - 107	Non Communicable Disease Unit	Goods	Printing injury policy	1.00	GOSL	Shopping	RPC	**N**	Planning stage	January-19	April-19	
NCD - 108	Non Communicable Disease Unit	Goods	Purchasing of 700Nos. Desktop Computers with UPS to Develop an NCD surveillance system	70.00	GOSL	NCB	MPC	**N**	Planning stage	February-19	May-19	
NCD - 109	Non Communicable Disease Unit	Goods	Provide Defibrillators for the institutions to be used in public places	20.00	GOSL	NCB	MPC	**N**	Planning stage	January-19	May-19	
NCD - 110	Non Communicable Disease Unit	Goods	Purchasing of 200Nos. Desktop Computers with UPS to Develop an National NCD Information System	20.00	GOSL	NCB	MPC	**N**	Planning stage	January-19	May-19	
NCD - 111	Non Communicable Disease Unit	Goods	Installation of 02 Nos. outdoor LED screen	12.00	GOSL	NCB	MPC	**N**	Planning stage	February-19	May-19	

NCD - 112	Non Communicable Disease Unit	Goods	Purchase of First aid boxes for School	16.00	GOSL	NCB	MPC	**N**	Planning stage	March-19	May-19	
NCD - 113	Non Communicable Disease Unit	Goods	Displaying 110Nos. bill boards at places where public usually use & prohibited to be used	11.00	GOSL	Shopping	RPC	**N**	Planning stage	January-19	April-19	
NCD - 114	Non Communicable Disease Unit	Works	Renovation & purchasing of equipment for the central NCD Unit	5.00	GOSL	Shopping	RPC	**N**	Planning stage	February-19	June-19	
NCD - 115	Non Communicable Disease Unit	Goods	Conduct a social media campaign and community mobilization programmed for NCD	150.00	GOSL	NCB	MPC	**N**	Planning stage	February-19	June-19	
NCD - 116	Non Communicable Disease Unit	Services	Capacity building of NCD bureau staff	2.00	GOSL	Consultanc y	RPC	**N**	Planning stage	January-19	April-19	
NCD - 117	Non Communicable Disease Unit	Services	International conference of NCD	7.00	GOSL	Consultanc y	RPC	**N**	Planning stage	May-19	October-19	
NCD - 100	Nutrition Coordination Division	Goods	National Nutrition Month Printing Materials	3.00	UNICEF / GSOL	NS	RPC	U	Planning stage	01.04.2019	31.05.2020	
NCD - 101	Nutrition Coordination Division	Goods	National nutrition month - Refreshments & Hall reservation .	2.00	GOSL	NS	RPC	U	Planning stage	01.04.2019	31.05.2020	
NCD - 102	Nutrition Coordination Division	Goods	National nutrition month Inauguration Ceremony Activities	1.00	WHO/GOSL	NS	RPC	U	Planning stage	01.04.2019	31.05.2020	

NCD - 103	Nutrition Coordination Division	Goods	Printing IEC Materials	2.00	GOSL	NS	RPC	N	Planning stage	01.01.2019	31.11.2019	
NCD - 104	Nutrition Coordination Division	Goods	Purchasing of Computers for NNSS	3.00	GOSL	NS	RPC	N	Planning stage	01.01.2019	31.11.2019	
NCD - 105	Nutrition Coordination Division	Goods	Stationary	0.50	GOSL	NS	RPC	N	Planning stage	01.01.2020	31.11.2020	
PHVS -100	***Public Health Veterinary Services***	Works	Restructuring of D/PHVS office	1.50	GOSL	NCB	MPC	p	plan completed	01.01.2019	31/12/2021	
PHVS -100	Public Health Veterinary Services	Goods	Development of IEC materials on Rabies education	0.35	GOSL	NS	RPC	P	Not Initiated yet	7/1/2019	31/9/2019	This activity is done targeting the world rabies day on 28th of September
RH - Ragama - 100	***Rehabilitation - Hospital - Ragama***	Works	Sewerage Plant with treatment Unit	90.00	GOSL	NCB	MPC	U	Tender Was awarded with out allocation	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 101	Rehabilitation - Hospital - Ragama	Works	Construction of New Clinic building 2nd steps	284.00	GOSL	NCB	SCAPC	P	Tender Was awarded with out allocation	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 102	Rehabilitation - Hospital - Ragama	Works	Cons .out gate and Security and Visitors / Patients waiting area	15.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 103	Rehabilitation - Hospital - Ragama	Works	Construction of Main wall 1st steps	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)

RH - Ragama - 104	Rehabilitation - Hospital - Ragama	Works	Con. Of Corriders	35.00	GOSL	NCB	MPC	p	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 105	Rehabilitation - Hospital - Ragama	Works	Construction of Condemin Unit	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 106	Rehabilitation - Hospital - Ragama	Works	Renovation of PT WD 01/02	30.00	GOSL	NCB	MPC	U	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 107	Rehabilitation - Hospital - Ragama	Works	Repair of Ward -04	41.00	GOSL	NCB	MPC	P	Pre Procurement activities	Tender was awarded		To be Implemented by DDG (L)
RH - Ragama - 108	Rehabilitation - Hospital - Ragama	Works	Repair of Main OT unit	35.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 109	Rehabilitation - Hospital - Ragama	Works	Repairing of General Quarters	30.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 110	Rehabilitation - Hospital - Ragama	Works	Building & Repair	12.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 111	Rehabilitation - Hospital - Ragama	Goods	Vehicles Repairs	1.50	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 112	Rehabilitation - Hospital - Ragama	Goods	purchse of Ambulance & Cab	11.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)
RH - Ragama - 113	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Dressing	1.50	GOSL		MPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by DDG (L)

RH - Ragama - 114	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Assitive Devices , Component Material and Spare parts	15.00	GOSL		MPC	P	Pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - 115	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Electrical Equipment	2.00	GOSL		RPC	N	pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - 116	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Furniture	1.50	GOSL		RPC	N	pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - 117	Rehabilitation - Hospital - Ragama	Goods	Purchasing of office Equipment	1.50	GOSL		RPC	N	pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - 118	Rehabilitation - Hospital - Ragama	Goods	Purchasing of other medical Equipment	10.00	GOSL		RPC	N	pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - 119	Rehabilitation - Hospital - Ragama	Goods	Purchasing of OT treatment Equipment	3.00	GOSL		RPC	N	pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - 120	Rehabilitation - Hospital - Ragama	Goods	Machine repairs and service and service agreement	3.00	GOSL		RPC	N	pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - SLSPO- 122	Rehabilitation - Hospital - Ragama	Goods	Purchaing of Component and Materials for assitive Devices	2.00	GOSL		RPC	U	pre Procurement activities	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - SLSPO- 123	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Electrical Equipment	2.00	GOSL		RPC	P	Planning stage	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - SLSPO- 124	Rehabilitation - Hospital - Ragama	Goods	Purchasing of other Equipment	0.10	GOSL		RPC	N	Planning stage	01.01.2019	31.12.2019	To be Implemented by D/ NCTH

RH - Ragama - SLSPO- 125	Rehabilitation - Hospital - Ragama	Goods	Purchasing of office Equipment	0.10	GOSL		RPC	P	Planning stage	01.01.2019	31.12.2019	To be Implemented by D/ NCTH
RH - Ragama - SLSPO- 126	Rehabilitation - Hospital - Ragama	Works	Building Repairs	0.50	GOSL		RPC	P	Planning stage	01.01.2019	31.12.2019	Implemented by NCTH
RH - Ragama - 127	Rehabilitation - Hospital - Ragama	Works	Construction of Main wall 2nd Phase	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 128	Rehabilitation - Hospital - Ragama	Works	Constuction of Workshop Complex - 1st step	20.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 129	Rehabilitation - Hospital - Ragama	Works	Reparis of Wards 02	25.00	GOSL		MPC	P	Tender Was awarded with out allocation	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 130	Rehabilitation - Hospital - Ragama	Works	proposed OT school Phase - 01	500.00	GOSL	ICB	SCAPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 131	Rehabilitation - Hospital - Ragama	Works	Repair of Wards - 12	20.00	GOSL	LIB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 132	Rehabilitation - Hospital - Ragama	Works	Repairs of main overseer office , Drug store Building	15.00	GOSL	LIB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 133	Rehabilitation - Hospital - Ragama	Works	Construction of Water Sump	10.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)

RH - Ragama - 134	Rehabilitation - Hospital - Ragama	Works	Construction of half way Homes 4 units - Phase - 01	20.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 135	Rehabilitation - Hospital - Ragama	Works	Disable walking Tracts Phase - 01	10.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 136	Rehabilitation - Hospital - Ragama	Works	Building Repairs	10.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To be Implemented by DDG (L)
RH - Ragama - 137	Rehabilitation - Hospital - Ragama	Goods	Vehicles Repairs	2.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama - 138	Rehabilitation - Hospital - Ragama	Goods	Purchase ambulance & Cabs	11.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama - 140	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Dressing	2.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama - 141	Rehabilitation - Hospital - Ragama	Goods	Purchasing of lab and Medical Equipment	3.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama - 142	Rehabilitation - Hospital - Ragama	Goods	Purschasing of new furniture	2.00	GOSL	National Shopping	RPC	N	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama - 143	Rehabilitation - Hospital - Ragama	Goods	Purchasing of office Equipment	2.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama - 144	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Electrical Equipment	3.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	

RH - Ragama - 145	Rehabilitation - Hospital - Ragama	Goods	Machine repairs and service and service agreement	3.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	To Implemented by NCTH Director
RH - Ragama - 146	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Assitive Devices , Component Material and Spare parts	17.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama - SLSPO - 147	Rehabilitation - Hospital - Ragama	Goods	Machine repairs and service and service agreement	3.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama- SLSPO - 148	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Assitive Devices , Component Material and Spare parts	12.00	GOSL	NCB	RPC	U	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama- SLSPO - 149	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Electrical Equipment	5.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama- SLSPO - 150	Rehabilitation - Hospital - Ragama	Goods	Purchasing of other Equipment	5.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama- SLSPO - 151	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Medical Equipment	1.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama- SLSPO - 152	Rehabilitation - Hospital - Ragama	Goods	Purchasing of office Equipment	0.20	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2020	31.12.2020	
RH - Ragama- SLSPO - 153	Rehabilitation - Hospital - Ragama	Works	Building Repairs	2.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2020	31.12.2020	

RH - Ragama - 154	Rehabilitation - Hospital - Ragama	Works	New workshop 2nd steps	20.00	GOSL	NCB	MPC	N	Pre Procurement activities	01.01.2019		
RH - Ragama - 155	Rehabilitation - Hospital - Ragama	Works	Main Wall 3rd steps	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 156	Rehabilitation - Hospital - Ragama	Works	Construction of Half way Phase - 02	20.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 157	Rehabilitation - Hospital - Ragama	Works	Disabled walking / WC Tracts Phase - 02	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 158	Rehabilitation - Hospital - Ragama	Works	Construction of Concelling Unit	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 159	Rehabilitation - Hospital - Ragama	Works	Construction of Indoor Stadium for Disabled	5.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 160	Rehabilitation - Hospital - Ragama	Works	Construction of hydrotheraphy unit	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 161	Rehabilitation - Hospital - Ragama	Works	Renovation of VRC	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 162	Rehabilitation - Hospital - Ragama	Works	Construction of Gait Lab	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 163	Rehabilitation - Hospital - Ragama	Works	Construction of Workshop Complex - Phase - II	20.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2021	31.12.2021	

RH - Ragama - 164	Rehabilitation - Hospital - Ragama	Works	Construction of OT school - Phase - II	500.00	GOSL	ICB	SCAPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 165	Rehabilitation - Hospital - Ragama	Works	Building Repairs	50.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 166	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Dressing	2.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 167	Rehabilitation - Hospital - Ragama	Goods	Vehicles Repairs	2.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 168	Rehabilitation - Hospital - Ragama	Goods	Medical Equipment for Physiotheraphy & Occupational Therapy unit	10.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 169	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Assitive Devices , Component Material and Spare parts	18.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 170	Rehabilitation - Hospital - Ragama	Goods	Purchasing of lab and Medical Equipment	2.00	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 171	Rehabilitation - Hospital - Ragama	Goods	Hospital Upgrade	50.00	GOSL	NCB	MPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 172	Rehabilitation - Hospital - Ragama	Goods	Purchasing of New Furniture	2.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - 173	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Electrical Equipment	3.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2021	31.12.2021	

RH - Ragama - 174	Rehabilitation - Hospital - Ragama	Goods	Machine repairs and service and service agreement	3.50	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - SLSPO - 175	Rehabilitation - Hospital - Ragama	Goods	Purchasing of office Equipment	5.00	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - SLSPO - 176	Rehabilitation - Hospital - Ragama	Goods	Purchasing of Assitive Devices , Component Material and Spare parts	14.00	GOSL	NCB	MPC	U	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - SLSPO - 177	Rehabilitation - Hospital - Ragama	Works	Purchasing of Electrical Equipment	1.40	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - SLSPO - 178	Rehabilitation - Hospital - Ragama	Works	Purchasing of Electrical Equipment	0.90	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - SLSPO - 179	Rehabilitation - Hospital - Ragama	Works	Purchasing of Medical Equipment	1.50	GOSL	NCB	RPC	N	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - SLSPO - 180	Rehabilitation - Hospital - Ragama	Works	Purchasing of other Equipment	0.75	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
RH - Ragama - SLSPO - 181	Rehabilitation - Hospital - Ragama	Works	Building Repairs	1.40	GOSL	NCB	RPC	P	Pre Procurement activities	01.01.2021	31.12.2021	
Thriposha-100	THRIPOSHA	Works	Building	200.00	GOSL	NCB	SCAPC	N	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	

Thriposha-101	THRIPOSHA	Works	Building	220.00	GOSL	NCB	SCAPC	N	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	
Thriposha-102	THRIPOSHA	Works	Building	250.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	
Thriposha-103	THRIPOSHA	Goods	Rehabilitation of Vehicle	40.00	GOSL	NCB /Direct shopping	MPC	N	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	
Thriposha-104	THRIPOSHA	Goods	Rehabilitation of Vehicle	45.00	GOSL	NCB /Direct shopping	MPC	N	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	
Thriposha-105	THRIPOSHA	Goods	Rehabilitation of Vehicle	50.00	GOSL	NCB /Direct shopping	MPC	N	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	
Thriposha-106	THRIPOSHA	Goods	Office Furnitures and other Equipment's	21.00	GOSL	Direct purchase	MPC	N	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	
Thriposha-107	THRIPOSHA	Goods	Office Furnitures and other Equipment's	25.00	GOSL	Direct purchase	MPC	N	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	
Thriposha-108	THRIPOSHA	Goods	Office Furnitures and other Equipment's	28.00	GOSL	Direct purchase	MPC	N	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	

Thriposha-109	THRIPOSHA	Goods	Plant & Machinery	589.00	GOSL	NCB /Direct shopping	SCAPC	U &P	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	
Thriposha-110	THRIPOSHA	Goods	Plant & Machinery	300.00	GOSL	NCB /Direct shopping	SCAPC	U &P	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	
Thriposha-111	THRIPOSHA	Goods	Plant & Machinery	350.00	GOSL	NCB /Direct shopping	SCAPC	U &P	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	
Thriposha-112	THRIPOSHA	Goods	Main Raw Material for Production	2908.00	GOSL	NCB	SCAPC	U &P	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	
Thriposha-113	THRIPOSHA	Goods	Main Raw Material for Production	3100.00	GOSL	NCB	SCAPC	U &P	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	
Thriposha-114	THRIPOSHA	Goods	Main Raw Material for Production	3300.00	GOSL	NCB	SCAPC	U &P	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	
Thriposha-115	THRIPOSHA	Goods	Other Supplies (Fuel , Stationary , Uniform & Other)	182.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	
Thriposha-116	THRIPOSHA	Goods	Other Supplies (Fuel , Stationary , Uniform & Other)	200.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	

Thriposha-117	THRIPOSHA	Goods	Other Supplies (Fuel , Stationary , Uniform & Other)	220.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	
Thriposha-118	THRIPOSHA	Goods	Manteca Activities (Vehicles , Building & Machineries)	180.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	
Thriposha-119	THRIPOSHA	Goods	Manteca Activities (Vehicles , Building & Machineries)	200.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	
Thriposha-120	THRIPOSHA	Goods	Manteca Activities (Vehicles , Building & Machineries)	220.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	
Thriposha-121	THRIPOSHA	Goods	Serviced (Transport, Postage, Communication, Electricity, Taxes)	150.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2019	2019.01.01	2019.12.31	
Thriposha-122	THRIPOSHA	Goods	Serviced (Transport, Postage, Communication, Electricity, Taxes)	175.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2020	2020.01.01	2020.12.31	
Thriposha-123	THRIPOSHA	Goods	Serviced (Transport, Postage, Communication, Electricity, Taxes)	200.00	GOSL	NCB	MPC	N	Identified requirement & Planning - 2021	2021.01.01	2021.12.31	
SPMC - 100	State Pharmaceutical Manufacturing Cooperation	Goods	Total productive maintenance (TPM) & Lean Management	0.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	

SPMC - 100	State Pharmaceutical Manufacturing Cooperation	Goods	Technology Development (Local and Overseas Training	0.60	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
SPMC - 101	State Pharmaceutical Manufacturing Cooperation	Goods	Research & Development	5.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
SPMC - 102	State Pharmaceutical Manufacturing Cooperation	Goods	Computerized maintenance management system	15.00	GOSL	NCB	MPC	N	Planning stage	01.02.2019	31.12.2019	
SPMC - 103	State Pharmaceutical Manufacturing Cooperation	Goods	Energy Conservation	5.30	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
SPMC - 104	State Pharmaceutical Manufacturing Cooperation	Goods	Setting up of Solar PV power plant	20.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019	31.12.2019	
SPMC - 105	State Pharmaceutical Manufacturing Cooperation	Works	Refurbishment QC & Formulation Lab	30.00	GOSL	NCB	MPC	N	Planning stage	2019	2019	
SPMC - 105	State Pharmaceutical Manufacturing Cooperation	Goods	water System Installation	10.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
SPMC - 106	State Pharmaceutical Manufacturing Cooperation	Goods	Supply 2 Nos. of generators to supply standby power	20.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		

SPMC - 107	State Pharmaceutical Manufacturing Cooperation	Works	Installation of ATS panel and capacity bank for F- zone production area and material storage	4.40	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
SPMC - 108	State Pharmaceutical Manufacturing Cooperation	Works	4 , Storied administrative Building	288.00	GOSL	NCB	SCACP	N	Estimated	01.01.2019	31.12.2021	
SPMC - 109	State Pharmaceutical Manufacturing Cooperation	Works	Two Stored Steel Structure Storage Building at Kanadwala Mawatha	98.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
SPMC - 110	State Pharmaceutical Manufacturing Cooperation	Works	Overhead Bridge Construction between E zone and DG zone	15.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
SPMC - 111	State Pharmaceutical Manufacturing Cooperation	Works	Steel structure for Empty plastic bottle storage	16.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
SPMC - 112	State Pharmaceutical Manufacturing Cooperation	Works	Renovation of facility to establish Pharma School and Common Lab at Bulathsinhala	33.00	GOSL	NCB	MPC	N	Planning stage	01.01.2019		
WMHS - 100	***Wijaya Kumaratunga Memorial Hospital- Seeduwa***	Goods	Adjustable Patient Bed /Cardiac Bed	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2021	
WMHS - 101	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Digital CR System	4.00	GOSL	NCB	RPC	N	Planning stage	01.03.2019	01.12.2021	

WMHS - 102	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	2 Cardiac Monitors	3.00	GOSL	NCB	RPC	N	Planning stage	01.05.2019	31.07.2021	
WMHS - 103	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Other Medical Equipment	2.00	GOSL	NCB/NS	RPC	N	Planning stage	01.11.2018	31.12.2019	
WMHS - 104	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Purchasing of Office Equipment	0.50	GOSL	NS	RPC	N	Planning stage	01.12.2018	31.12.2019	
WMHS - 105	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Purchasing Furniture & Fittings	1.50	GOSL	NS	RPC	N	Planning stage	01.01.2019	31.12.2019	
WMHS - 106	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Installation of Management Information System with Equipment	2.00	GOSL	NCB	RPC	N	Planning stage	01.08.2019	31.12.2020	
WMHS - 107	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Construction of Ward Complex	689.00	GOSL	NCB	SCAPC	N	Planning stage	01.01.2019	31.12.2019	
WMHS - 108	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Adjustable Patient Bed /Cardiac Bed	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
WMHS - 109	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	2 Cardiac Monitors	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2021	31.12.2019	

WMHS - 110	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Other Medical Equipment	2.00	GOSL	NCB/NS	RPC	N	Planning stage	01.01.2022	31.12.2019	
WMHS - 111	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Purchasing of Office Equipment	0.50	GOSL	NS	RPC	N	Planning stage	01.01.2019	31.12.2019	
WMHS - 112	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Purchasing Furniture & Fittings	1.50	GOSL	NS	RPC	N	Planning stage	01.01.2019	31.12.2019	
WMHS - 113	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Installation of Management Information System with Equipment	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019	31.12.2019	
WMHS - 114	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Works	Construction of Ward Complex	689.00	GOSL	NCB	SCAPC	N	Planning stage	01.01.2019	31.12.2019	
WMHS - 115	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Medical Equipment	2.00	GOSL	NCB	RPC	N	Planning stage	01.01.2020	31.12.2020	
WMHS - 116	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Goods	Purchasing of General Equipment	1.00	GOSL	NS	RPC	N	Planning stage	01.01.2020	31.12.2020	
WMHS - 117	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Works	Construction of Ward Complex	200.00	GOSL		SCAPC	N	Planning stage	01.01.2018	31.12.2020	

WMHS - 118	Wijaya Kumaratunga Memorial Hospital- Seeduwa	Works	Construction of Ward Complex	400.00	GOSL	NCB	SCAPC	N	Planning stage	01.01.2018	31.12.2021	
HPB-100	*Health Promotion Bureau*	Goods	Stationers & Office requities	1.50	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2019	30.11.2019	
HPB-101	*Health Promotion Bureau*	Goods	Vehicle repairs	3.00	GOSL	NS	RPC	U	Planning stage	01.01.2019	30.11.2019	
HPB-102	*Health Promotion Bureau*	Goods	Plant, Machinery & Equipment Repairs	1.60	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2019	30.11.2019	
HPB-103	*Health Promotion Bureau*	Goods	Plant, Machinery Equipment	1.50	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2019	30.11.2019	
HPB-104	*Health Promotion Bureau*	Goods	Rehabilitation & Improvement (vehicle)	1.50	GOSL	NS	RPC	U	Planning stage	01.01.2019	30.11.2019	
HPB-105	*Health Promotion Bureau*	Goods	Furniture office & Household	1.20	GOSL	NS	RPC	P	Preparing specificatio n	01.01.2019	30.11.2019	
HPB-106	*Health Promotion Bureau*	Services	Books & journals	0.20	GOSL	NS	RPC	N	Planning stage	01.01.2019	30.11.2019	
HPB-107	*Health Promotion Bureau*	Goods	Private Security Services, janitorial Services & others	4.65	GOSL	NS	RPC	N	Planning stage	01.01.2019	30.11.2019	
HPB-108	*Health Promotion Bureau*	Goods	Stationers & Office requities	1.50	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2020	30.11.2020	
HPB-109	*Health Promotion Bureau*	Goods	Vehicle repairs	3.00	GOSL	NS	RPC	U	Planning stage	01.01.2020	30.11.2020	
HPB-110	*Health Promotion Bureau*	Goods	Plant, Machinery & Equipment Repairs	1.65	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2020	30.11.2020	

HPB-111	*Health Promotion Bureau*	Goods	Plant, Machinery Equipment	1.75	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2020	30.11.2020	
HPB-112	*Health Promotion Bureau*	Goods	Rehabilitation & Improvement (vehicle)	1.50	GOSL	NS	RPC	U	Planning stage	01.01.2020	30.11.2020	
HPB-113	*Health Promotion Bureau*	Goods	Furniture office & Household	1.20	GOSL	NS	RPC	P	Preparing specificatio n	01.01.2020	30.11.2020	
HPB-114	*Health Promotion Bureau*	Services	Books & journals	0.20	GOSL	NS	RPC	N	Planning stage	01.01.2020	30.11.2020	
HPB-115	*Health Promotion Bureau*	Goods	Private Security Services, janitorial Services & others	5.00	GOSL	NS	RPC	N	Planning stage	01.01.2020	30.11.2020	
HPB-116	*Health Promotion Bureau*	Goods	Stationers & Office requities	1.50	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2021	30.11.2021	
HPB-117	*Health Promotion Bureau*	Goods	Vehicle repairs	3.00	GOSL	NS	RPC	U	Planning stage	01.01.2021	30.11.2021	
HPB-118	*Health Promotion Bureau*	Goods	Plant, Machinery & Equipment Repairs	1.60	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2021	30.11.2021	
HPB-119	*Health Promotion Bureau*	Goods	Plant, Machinery Equipment	2.00	GOSL	NS	RPC	U	Preparing specificatio n	01.01.2021	30.11.2021	
HPB-120	*Health Promotion Bureau*	Goods	Rehabilitation & Improvement (vehicle)	1.50	GOSL	NS	RPC	U	Planning stage	01.01.2021	30.11.2021	
HPB-121	*Health Promotion Bureau*	Goods	Furniture office & Household	1.20	GOSL	NS	RPC	P	Preparing specificatio n	01.01.2021	30.11.2021	
HPB-122	*Health Promotion Bureau*	Goods	Books & journals	0.20	GOSL	NS	RPC	N	Planning stage	01.01.2021	30.11.2021	
HPB-123	*Health Promotion Bureau*	Goods	Private Security Services, janitorial Services & others	4.65	GOSL	NS	RPC	N	Planning stage	01.01.2021	30.11.2021	

NBTS-100	*National Blood Transfusion Service*	Goods	Purchasing Lab Equipments	600	GOSL	NCB	SCAPC/MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-101	*National Blood Transfusion Service*	Works	Renovation of Old NMR Building	4	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-102	*National Blood Transfusion Service*	Works	Construction of drivers Rest Room/ Hydroclave Unit	6.5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-103	*National Blood Transfusion Service*	Works	Construction of Surgical Stores in Basement	12	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-104	*National Blood Transfusion Service*	Works	Flooring and Renovation of NBC Building	4.5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-105	*National Blood Transfusion Service*	Works	Gutters/ Partitions/ Security Gate/ Door & window Painting/ Replacing wall mesh & Top Boards	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-106	*National Blood Transfusion Service*	Works	Renovation of peripheral blood Banks - Minor repairs	10	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-107	*National Blood Transfusion Service*	Works	Construction of New Blood Bank Building (4 storey)	400	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2024	
NBTS-108	*National Blood Transfusion Service*	Works	Gardening, Landscaping & Improvement of external appearance	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	

NBTS-109	*National Blood Transfusion Service*	Goods	Purchasing of vehicle (6 Nos. Vans)	65	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-110	*National Blood Transfusion Service*	Services	Local Training Programme (Capacity Building)	3	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-111	*National Blood Transfusion Service*	Services	Foreign Training (Capacity Building) for 2MOO, 2NO, 4PHIs in a regional country	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-112	*National Blood Transfusion Service*	Works	Improvements in laboratories for WHO Collaborating Center	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-113	*National Blood Transfusion Service*	Goods	Office Equipment	20	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-114	*National Blood Transfusion Service*	Goods	Office Furniture	15	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-115	*National Blood Transfusion Service*	Services	Service Agreement	100	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-116	*National Blood Transfusion Service*	Goods	Comuterization & Networking	12	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-117	*National Blood Transfusion Service*	Goods	Miscalleneous	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	

IDH-100	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Supply from MSD	80	GOSL	NCB	RPC	N	Planning	01.01.2019	31.12.2019	
IDH-101	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Lab Chemicals	5397	GOSL	NCB	RPC	N	Planning	01.01.2019	31.12.2019	
IDH-102	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Dressings	5	GOSL	NCB	RPC	N	Planning	01.01.2019	31.12.2019	
IDH-103	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Lab chemical (Local purchase)	2	GOSL	NCB	RPC	N	Planning	01.01.2019	31.12.2019	
IDH-104	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Oxygen	5.5	GOSL	NCB	RPC	N	Planning	01.01.2019	31.12.2019	
IDH-105	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Surgical consumables	18	GOSL	NCB	RPC	N	Planning	01.01.2019	31.12.2019	
IDH-106	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Radiology Items	0.65	GOSL	NCB	RPC	N	Planning	01.01.2019	31.12.2019	
IDH-107	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Supply from MSD	92	GOSL	NCB	RPC	N	Planning	01.01.2020	31.12.2020	

IDH-108	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Lab Chemicals	6200	GOSL	NCB	RPC	N	Planning	01.01.2020	31.12.2020	
IDH-109	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Dressings	6	GOSL	NCB	RPC	N	Planning	01.01.2020	31.12.2020	
IDH-110	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Lab chemical (Local purchase)	3.75	GOSL	NCB	RPC	N	Planning	01.01.2020	31.12.2020	
IDH-111	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Oxygen	7	GOSL	NCB	RPC	N	Planning	01.01.2020	31.12.2020	
IDH-112	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Surgical consumables	21	GOSL	NCB	RPC	N	Planning	01.01.2020	31.12.2020	
IDH-113	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Radiology Items	0.9	GOSL	NCB	RPC	N	Planning	01.01.2020	31.12.2020	
IDH-114	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Supply from MSD	105	GOSL	NCB	RPC	N	Planning	01.01.2021	31.12.2021	
IDH-115	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Lab Chemicals	7150	GOSL	NCB	RPC	N	Planning	01.01.2021	31.12.2021	

IDH-116	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Dressings	7.25	GOSL	NCB	RPC	N	Planning	01.01.2021	31.12.2021	
IDH-117	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Lab chemical (Local purchase)	6.2	GOSL	NCB	RPC	N	Planning	01.01.2021	31.12.2021	
IDH-118	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Oxygen	8.75	GOSL	NCB	RPC	N	Planning	01.01.2021	31.12.2021	
IDH-119	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Surgical consumables	24	GOSL	NCB	RPC	N	Planning	01.01.2021	31.12.2021	
IDH-120	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Radiology Items	1	GOSL	NCB	RPC	N	Planning	01.01.2021	31.12.2021	
IDH-121	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Five Story word complex	976	GOSL	NCB	SCAPC	U	Finalizing sub elements of the requiremen t	01.01.2019	31.12.2021	BY MoH
IDH-122	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Construction of toilets for quarters	2	GOSL	NCB	RPC	U	Estimate formation	01.01.2019	31.12.2019	BY MoH

IDH-123	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	ICU - Extention & renovation (A/C, New Ceiling, roof, wall suction plant)	30	GOSL	NCB	MPC	U	Requested the estimate formation	01.01.2019	31.12.2020	BY MoH
IDH-124	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	A/C Installation for DPM unit	3	GOSL	NCB	RPC	U	Estimate formation	01.01.2019	31.12.2019	BY MoH
IDH-125	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Complex of Maintenance unit & CECB office	30	GOSL	NCB	MPC	P	Estimate formation	01.01.2019	31.12.2020	BY MoH
IDH-126	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	New water tank & supply line	60	GOSL	NCB	MPC	U	Planning stage	2019	2020	
IDH-127	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Completion of sewerage system	7	GOSL	NCB	MPC	U	Planning stage	2019	2019	
IDH-128	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Extention of nursing quarters	90	GOSL	NCB	MPC	P	Planning stage	2019	2021	
IDH-129	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Completion of MS quarters	20	GOSL	NCB	MPC	U	Planning stage	2019	2019	
IDH-130	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	New doctors quarters (continuation)	34	GOSL	NCB	MPC	P	Ongoing constructio n	2019	2020	

IDH-131	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	New car park	2	GOSL	NCB	MPC	U	Estimate formation	2019	2019	
IDH-132	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Quarters renovation (8)	40	GOSL	NCB	MPC	P	Planning stage	2019	2021	
IDH-133	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Terminate & reawarding of stores buildings	23	GOSL	NCB	MPC	U	Planning stage	2019	2020	
IDH-134	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Electric repair of Lab	2.1	GOSL	NCB	MPC	U	Estimate formation	2019	2019	
IDH-135	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Consultant Lounge	15	GOSL	NCB	MPC	U	Planning stage	2019	2019	
IDH-136	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	ICU	100	GOSL	NCB	MPC	P	Planning stage	2019	2021	
IDH-137	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Renovation of road system	10	GOSL	NCB	MPC	P	Planning stage	2020	2021	
IDH-138	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	Drugs stores complex	35	GOSL	NCB	MPC	P	Planning stage	2019	2020	

IDH-139	*National Institute of Infectious Diseses, Angoda (IDH)*	Works	New record room	25	GOSL	NCB	MPC	U	Requested the estimate formation	2019	2020	
IDH-140	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Stationery	1.76	GOSL	NCB	RPC	N	Planning	2019	2019	
IDH-141	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Fuel	1.65	GOSL	NCB	RPC	U	Planning	2019	2019	
IDH-142	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Kerosene oil	0.22	GOSL	NCB	RPC	N	Planning	2019	2019	
IDH-143	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Gas	1.25	GOSL	NCB	RPC	U	Planning	2019	2019	
IDH-144	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Consumables	2.09	GOSL	NCB	RPC	N	Planning	2019	2019	
IDH-145	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Clothing materials	1.73	GOSL	NCB	RPC	N	Planning	2019	2019	
IDH-146	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Hospital & Office equipments	21	GOSL	NCB	RPC	N	Planning	2019	2019	

IDH-147	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Stationery	2.6	GOSL	NCB	RPC	N	Planning	2020	2020	
IDH-148	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Fuel	2.4	GOSL	NCB	RPC	U	Planning	2020	2020	
IDH-149	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Kerosene oil	0.65	GOSL	NCB	RPC	N	Planning	2020	2020	
IDH-150	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Gas	2	GOSL	NCB	RPC	U	Planning	2020	2020	
IDH-151	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Consumables	2.85	GOSL	NCB	RPC	N	Planning	2020	2020	
IDH-152	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Clothing materials	2.35	GOSL	NCB	RPC	N	Planning	2020	2020	
IDH-153	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Hospital & Office equipments	26	GOSL	NCB	RPC	N	Planning	2020	2020	
IDH-154	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Stationery	3.9	GOSL	NCB	RPC	N	Planning	2021	2021	

IDH-155	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Fuel	3.6	GOSL	NCB	RPC	U	Planning	2021	2021	
IDH-156	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Kerosene oil	0.8	GOSL	NCB	RPC	N	Planning	2021	2021	
IDH-157	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Gas	2.75	GOSL	NCB	RPC	U	Planning	2021	2021	
IDH-158	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Consumables	3.5	GOSL	NCB	RPC	N	Planning	2021	2021	
IDH-159	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Clothing materials	3	GOSL	NCB	RPC	N	Planning	2021	2021	
IDH-160	*National Institute of Infectious Diseses, Angoda (IDH)*	Goods	Hospital & Office equipments	32	GOSL	NCB	RPC	N	Planning	2021	2021	
NBTS-100	*National Blood Transfusion Service*	Goods	Purchasing Lab Equipments	600	GOSL	NCB	SCAPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-101	*National Blood Transfusion Service*	Works	Renovation of Old NMR Building	4	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	

NBTS-102	*National Blood Transfusion Service*	Works	Construction of drivers Rest Room/ Hydroclave Unit	6.5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-103	*National Blood Transfusion Service*	Works	Construction of Surgical Stores in Basement	12	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-104	*National Blood Transfusion Service*	Works	Flooring and Renovation of NBC Building	4.5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-105	*National Blood Transfusion Service*	Works	Gutters/ Partitions/ Security Gate/ Door & window Painting/ Replacing wall mesh & Top Boards	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-106	*National Blood Transfusion Service*	Works	Renovation of peripheral blood Banks - Minor repairs	10	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-107	*National Blood Transfusion Service*	Works	Construction of New Blood Bank Building (4 storey)	400	GOSL	NCB	SCAPC	U	Planning stage	01.03.2019	31.12.2024	
NBTS-108	*National Blood Transfusion Service*	Works	Gardening, Landscaping & Improvement of external appearance	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-109	*National Blood Transfusion Service*	Works	Purchasing of vehicle (6 Nos. Vans)	65	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-110	*National Blood Transfusion Service*	Services	Local Training Programme (Capacity Building)	3	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	

NBTS-111	*National Blood Transfusion Service*	Services	Foreign Training (Capacity Building) for 2MOO, 2NO, 4PHIs in a regional country	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-112	*National Blood Transfusion Service*	Works	Improvements in laboratories for WHO Collaborating Center	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-113	*National Blood Transfusion Service*	Works	Office Equipment	20	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-114	*National Blood Transfusion Service*	Works	Office Furniture	15	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-115	*National Blood Transfusion Service*	Services	Service Agreement	100	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-116	*National Blood Transfusion Service*	Goods	Comuterization & Networking	12	GOSL	NCB	MPC	U	Planning stage	01.03.2019	31.12.2019	
NBTS-117	*National Blood Transfusion Service*	Goods	Miscalleneous	5	GOSL	NCB	RPC	U	Planning stage	01.03.2019	31.12.2019	
FHB -100	Family Health Bureau	Goods	Condoms	20.00	GOSL	NS	MPC	N	prepared	Jan-19	Sep-19	
FHB -101	Family Health Bureau	Goods	Single rod implants	48.00	GOSL	NS	MPC	N	prepared	Jan-19	Sep-19	
FHB -102	Family Health Bureau	Goods	AD springs	2.40	GOSL	NS	RPC	N	prepared	Jan-19	Sep-19	

FHB -103	Family Health Bureau	Goods	Weakly Iron Folate Supplementation	392.00	GOSL	NCB	SCAPC	N	Planning stage	01.01.2019		
FHB -104	Family Health Bureau	Goods	Purchasing of Bathroom scales & Height Measuring Tapes	3.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
FHB -105	Family Health Bureau	Goods	Equipment for School Gymnasium to promote physical activities	100.00	World Bank	NCB	MPC	N	Planning stage	01.01.2019		
FHB -106	Family Health Bureau	Goods	Micronutrient Supplementation program for Mothers	380.00	GOSL	NCB	SCAPC	N	prepared	01.01.2019		Procurement at MSD level
FHB -107	Family Health Bureau	Goods	Microscope slides (plain) thickness 1mm, size 76mmx26mm	0.65	GOSL	shopping	RPC	P	prepared	Nov-18	Nov-19	
FHB -108	Family Health Bureau	Goods	Microscope cover slip square size 22 x 40 mm	1.74	GOSL	shopping	RPC	P	prepared	Nov-18	Nov-19	
FHB -109	Family Health Bureau	Goods	Glass writing-diamond pencil	0.40	GOSL	shopping	RPC	P	prepared	Nov-18	Nov-19	
FHB -110	Family Health Bureau	Goods	Blood Glucose Strips-Adults	0.01	GOSL	shopping	RPC	P	prepared	Nov-18	Nov-19	
FHB -111	Family Health Bureau	Goods	Blood Lancet for Adult	0.00	GOSL	shopping	RPc	P	prepared	Nov-18	Nov-19	
FHB -112	Family Health Bureau	Goods	Staining jar, coplin, glass with lid	0.19	GOSL	shopping	RPC	P	prepared	Nov-18	Nov-19	
FHB -113	Family Health Bureau	Goods	Slide box wooden for 50 slides	0.73	GOSL	shopping	RPC	P	prepared	Nov-18	Nov-19	
FHB -114	Family Health Bureau	Goods	HPV DNA Kits (20,000 kits)	67.35	GOSL	shopping	MPC	P	prepared	Feb-19	Nov-19	

FHB -115	Family Health Bureau	Goods	Stains for pap smears	2.25	GOSL	shopping	RPC	P	prepared	Feb-19	Nov-19	
FHB -116	Family Health Bureau	Goods	Digital baby weighing scales , Standard weight sets & Length Measuring boards for newborns	5.00	GOSL	shopping	RPC	P	prepared	Jan-19	Jul-19	Essential equipment supplied for newborn care
FHB -117	Family Health Bureau	Goods	Pulse Oxymeters with Neonatal Probes	5.00	GOSL	shopping	RPC	U	prepared	Jan-19	Jul-19	
FHB -118	Family Health Bureau	Goods	Vacuum Extractors	5.00	GOSL	shopping	RPC	N	prepared	Jan-19	Jul-19	
FHB -119	Family Health Bureau	Goods	Neonatal Resuscitation Manikins	5.00	GOSL	shopping	RPC	U	prepared	Jan-19	Jul-19	
FHB -120	Family Health Bureau	Goods	Neonatal Intubation Manikins	5.00	GOSL	shopping	RPC	U	prepared	Jan-19	Jul-19	
FHB -121	Family Health Bureau	Goods	Heel incision devices for newborns	50 .00	GOSL	shopping	MPC	P	prepared	Jan-19	Sep-19	
FHB -122	Family Health Bureau	Goods	Pathological text books Atlas 1 -10	1.00	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -123	Family Health Bureau	Goods	Pathology grossing stations	10.00	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -124	Family Health Bureau	Goods	Equipment for maintenance and upgrade of CNU	0.50	GOSL	NS	RPC	P	Jan-19	Dec-19	Replacement of non function/malfunctioning PCs and other equipment etc	Equipment for maintenance and upgrade of CNU
FHB -125	Family Health Bureau	Goods	Camera	0.13	GOSL	shopping	RPC	N	Planning stage	Jun-19	May-19	

FHB -126	Family Health Bureau	Goods	Recorder	0.03	GOSL	shopping	RPC	N	Planning stage	Feb-19	May-19	
FHB -127	Family Health Bureau	Goods	5 Desktop Computers	0.75	GOSL	shopping	RPC	N	Planning stage	Feb-19	Jun-19	
FHB -128	Family Health Bureau	Goods	10 Laptop computers	2.30	GOSL	shopping	RPC	N	Planning stage	Feb-19	Jun-19	
FHB -129	Family Health Bureau	Goods	Laser pointer	0.04	GOSL	shopping	RPC	N	Planning stage	Feb-19	Jun-19	
FHB -130	Family Health Bureau	Goods	Screen board	0.05	GOSL	shopping	RPC	N	Planning stage	Feb-19	Jun-19	
FHB -131	Family Health Bureau	Goods	IT Accessories NAS, Server, Multimedia Projecter, etc.	2.40	GOSL	NCB	RPC	P	Planning stage	1/1/2018	12/1/2018	
FHB -132	Family Health Bureau	Goods	Electrical appliances Microwave, Refrigerator(invertor), Water Dispenser	1.00	GOSL	NCB	RPC	P	Planning stage	1/1/2018	12/1/2018	
FHB -133	Family Health Bureau	Goods	Furniture	1.00	GOSL	NCB	RPC	P	Planning stage	1/1/2018	12/1/2018	
FHB -134	Family Health Bureau	Goods	Repairs of A/C plant/Photocopy machines/ Fax machines and Unit renovation ,etc	0.70	GOSL	NCB	RPC	P	Planning stage	1/1/2018	12/1/2018	
FHB -135	Family Health Bureau	Goods	Computer , Laptop, Voice Recorder and Asus Laptop Battery	1.00	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
FHB -136	Family Health Bureau	Goods	Two AC Machine	0.50	GOSL	NCB	RPC	P	Planning stage	01.01.2019		
FHB -137	Family Health Bureau	Goods	Desktop Computer	0.30	GOSL	NCB	RPC	P	Planning stage	01.01.2019		

FHB -138	Family Health Bureau	Goods	Repair /Purchase new Photocopy machine	0.30	GOSL	NCB	RPC	P	Planning stage	01.01.2019		No Function Photocopy Machine Available
FHB -139	Family Health Bureau	Goods	High Back Office chairs	0.25	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
FHB -140	Family Health Bureau	Goods	Unit upgrade	1.00	GOSL	NS	RPC	P	prepared	Feb-19	Nov-19	
FHB -141	Family Health Bureau	Goods	Unit upgrade and Repairs of A/C plant/Photocopy machines/ Fax machines and Unit renovation, etc	1.00	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -142	Family Health Bureau	Goods	Multimedia Projector	0.30	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -143	Family Health Bureau	Goods	01 Desktop computer	0.20	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -144	Family Health Bureau	Goods	20 Laptop Computers	4.00	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -145	Family Health Bureau	Goods	10 sets of Mithuru Piyasa furniture	2.00	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -146	Family Health Bureau	Goods	Mithuru Piyasa name boards 30 and Bill boards 15	2.25	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -147	Family Health Bureau	Goods	01 external hard-disc and other IT accessories	0.15	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -148	Family Health Bureau	Goods	Voice recorder	0.50	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	

FHB -149	Family Health Bureau	Goods	Unit upgrade and Repairs of A/C plant/Photocopy machines/ Fax machines and Unit renovation, etc	1.00	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -150	Family Health Bureau	Goods	Photocopy machine	2.00	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -151	Family Health Bureau	Goods	2 Air Condition machines	0.20	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -152	Family Health Bureau	Goods	3 desktops	0.30	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -153	Family Health Bureau	Goods	1 External Heard disk	0.03	GOSL	NS	RPC	P	Planning stage	Jan-19	Dec-19	
FHB -154	Family Health Bureau	Goods	CHDR	20.00	GOSL	NS	RPC	N	prepared	Feb-19	Aug-19	350000
FHB -155	Family Health Bureau	Goods	Preterm growth Charts	0.40	GOSL	NS	RPC	P	prepared	Jan 2019	May-19	15 000 x 2 (male/female)
FHB -156	Family Health Bureau	Goods	CF booklet	8.00	GOSL/Unicef	NS	RPC	N	prepared	Mar-19	Nov-19	2 00 000 booklets
FHB -157	Family Health Bureau	Goods	NRP guideline	0.30	WHO/Unicef	NS	RPC	P	prepared	Feb 2019	Aug-19	2000
FHB -158	Family Health Bureau	Goods	NRP hospital register	0.20	Unicef	NS	RPC	P	prepared	Feb-19	Aug-19	500
FHB -159	Family Health Bureau	Goods	NRP formats	0.10	Unicef	NS	RPC	P	prepared	Feb-19	Aug-19	100,000
FHB -160	Family Health Bureau	Goods	Printing (Formats distributed by M & E Unit only)	25.00	GOSL	NCB	MPC	P	Planning stage	1/1/2018	12/1/2018	

FHB -161	Family Health Bureau	Goods	Mental health Booklets	3.00	GoSL		RPC	N	Planning stage	01.01.2019		
FHB -162	Family Health Bureau	Goods	WIFS Evaluating format	1.00	GOSL	NCB	RPC	N	Planning stage	01.01.2019		
FHB -163	Family Health Bureau	Goods	WIFS leaflets	5.00	GoSL	NCB	RPC	N	Planning stage	01.01.2019		
FHB -164	Family Health Bureau	Goods	Psychosocial training manual	2.00	GoSL	NCB	RPC	N	Planning stage	01.01.2019		
FHB -165	Family Health Bureau	Goods	Parenting Guide	2.00	GoSL	NCB	RPC	N	Planning stage	01.01.2019		
FHB -166	Family Health Bureau	Goods	Printing	12.00	GoSL	NS	MPC	P	prepared	Jan-19	Oct-19	
FHB -167	Family Health Bureau	Goods	Printing	1.00	GoSL	NS	RPC	P	prepared	Jan-19	Dec-19	
FHB -168	Family Health Bureau	Goods	Obstetric BHT - Printing	10.00	GoSL	NS	RPC	P	Planning stage	Apr-19	Jun-19	
FHB -169	Family Health Bureau	Goods	Printing EPDS form	2.80	GoSL	NS	RPC	N	Planning stage	Jun-19	Sep-19	
FHB -170	Family Health Bureau	Goods	Printing Kick count Charts	2.80	GoSL	NS	RPC	N	Planning stage	Jun-19	Sep-19	
FHB -171	Family Health Bureau	Goods	Neonatal Formats		GOSL	NCB		N	Planning stage	01.01.2019		
FHB -172	Family Health Bureau	Goods	Breastfeeding posters, Booklets, Leaflets, Flash cards	5.00	GOSL	NS	RPC	N	prepared	Jan-19	Sep-19	
FHB -173	Family Health Bureau	Goods	New born Guidelines	5.00	GOSL	NS	RPC	N	prepared	Jan-19	Jun-19	

FHB -174	Family Health Bureau	Goods	Printing formats – MDSR/ NIFM/BD/NM/PND		GOSL	NS	RPC	N	prepared	Jan-19	Jun-19	
IMHA-100	***National Institute of Mental Health Angoda***	Goods	Lab consumables	1.410	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-101	National Institute of Mental Health Angoda	Goods	Lab chemicals	2.110	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-102	National Institute of Mental Health Angoda	Goods	Lan non consumables	0.150	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-103	National Institute of Mental Health Angoda	Goods	Lab chemical (Local purchase)	31.650	GOSL	NCB	RPC	N	Plannning	2019	2021	2019-9.6Mn, 2020 -10.5Mn,2021-11.78MN
IMHA-104	National Institute of Mental Health Angoda	Goods	Surgical non sonsumable	5.467	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-105	National Institute of Mental Health Angoda	Goods	Surgical consumables	32.234	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-106	National Institute of Mental Health Angoda	Goods	Dental Non Consumables	9.509	GOSL	NCB	RPC	N	Plannning	2019	2021	

IMHA-107	National Institute of Mental Health Angoda	Goods	Dental Consumables	28.108	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-108	National Institute of Mental Health Angoda	Goods	Radiology items	1.919	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-109	National Institute of Mental Health Angoda	Goods	Spot Lamp	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-110	National Institute of Mental Health Angoda	Goods	Pulse Oximeter	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-111	National Institute of Mental Health Angoda	Goods	Multipara Monitor	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-112	National Institute of Mental Health Angoda	Goods	Sucker Machine Double Jar	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-113	National Institute of Mental Health Angoda	Goods	Cardiac Monitor	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-114	National Institute of Mental Health Angoda	Goods	Infusion pump	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	

IMHA-115	National Institute of Mental Health Angoda	Goods	Cardiac monitor with cappno	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-116	National Institute of Mental Health Angoda	Goods	X ray illuminator	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-117	National Institute of Mental Health Angoda	Goods	BP aparatus	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-118	National Institute of Mental Health Angoda	Goods	Portable Ventilator	0.000	GOSL	NCB	RPC	N	Plannning	01.01.2019	31.12.2019	
IMHA-119	National Institute of Mental Health Angoda	Goods	Defibrillators	0.000	GOSL	NCB	RPC	N	Plannning	01.01.2019	31.12.2019	
IMHA-120	National Institute of Mental Health Angoda	Goods	Aneasthetic Machine	0.000	GOSL	NCB	RPC	N	Plannning	01.01.2019	31.12.2019	
IMHA-121	National Institute of Mental Health Angoda	Goods	Nebulizer	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-122	National Institute of Mental Health Angoda	Goods	Computerized Radiography System	0.000	GOSL	NCB	RPC	N	Plannning	01.01.2019	31.12.2019	

IMHA-123	National Institute of Mental Health Angoda	Goods	Electrocardiograp Device	0.000	GOSL	NCB	RPC	N	Plannning	01.01.2020	31.12.2020	
IMHA-124	National Institute of Mental Health Angoda	Goods	Lab Contrifuge	0.000	GOSL	NCB	RPC	N	Plannning	2019	2021	
IMHA-125	National Institute of Mental Health Angoda	Goods	Water Barth	0.000	GOSL	NCB	RPC	N	Plannning	01.01.2020	31.12.2020	
IMHA-126	National Institute of Mental Health Angoda	Goods	Lab Autoclave	0.000	GOSL	NCB	RPC	N	Plannning	01.01.2021	31.12.2021	
IMHA-127	National Institute of Mental Health Angoda	Works	Ceiling - ward 13	0.000	GOSL	NCB	RPC	N	proposal	2019	2021	
IMHA-128	National Institute of Mental Health Angoda	Works	Ceiling - ward 14	0.000	GOSL	NCB	RPC	N	proposal	2019	2021	
IMHA-129	National Institute of Mental Health Angoda	Works	Toilet renovation - Villas ward male and female	0.000	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-130	National Institute of Mental Health Angoda	Works	OPD establish in 1st floor of 3rd storage building	0.000	GOSL	NCB	MPC	N	proposal	2019	2021	

IMHA-131	National Institute of Mental Health Angoda	Works	ward 27 - back area long term patients ward	0.000	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-132	National Institute of Mental Health Angoda	Works	Building for Maintenance unit	0.000	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-133	National Institute of Mental Health Angoda	Works	New toilet complex of ward 21	0.000	GOSL	NCB	MPC	N	Estimate	2019	2021	
IMHA-134	National Institute of Mental Health Angoda	Works	Internal Road system of Hospital - IV	0.000	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-135	National Institute of Mental Health Angoda	Works	Day Care Centre for kids	0.000	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-136	National Institute of Mental Health Angoda	Works	Delgahawattha Boundary wall - stage 11	0	GOSL	NCB	MPC	N	Estimate	2019	2021	
IMHA-137	National Institute of Mental Health Angoda	Works	Triwheelar garage for staff members	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-138	National Institute of Mental Health Angoda	Works	Renovation of hospital quarters	0	GOSL	NCB	MPC	N	proposal	2019	2021	

IMHA-139	National Institute of Mental Health Angoda	Works	Electrical system repairs	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-140	National Institute of Mental Health Angoda	Works	Day Treatment centre and Haritha sevana Building Renovation	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-141	National Institute of Mental Health Angoda	Works	Renovation of Sewarage system in forensic ward	0	GOSL	NCB	RPC	N	proposal	2019	2021	
IMHA-142	National Institute of Mental Health Angoda	Works	Renovation of Peat holes ward 01 to ward 19	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-143	National Institute of Mental Health Angoda	Works	Corridore of Villas ward to LDU	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-144	National Institute of Mental Health Angoda	Works	Renovation of Villas ward boundary wall	0	GOSL	NCB	MPC	N	Estimate	2019	2021	
IMHA-145	National Institute of Mental Health Angoda	Works	Vehicle yard	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-146	National Institute of Mental Health Angoda	Works	Auditorium for Media unit and Planning unit	0	GOSL	NCB	MPC	N	proposal	2019	2021	

IMHA-147	National Institute of Mental Health Angoda	Works	Tiling the ward of 2 and 3 in Unit II mulleriyawa	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-148	National Institute of Mental Health Angoda	Works	Net ball boundary wall 100 m construction - stage 11- Mulleriyawa	0	GOSL	NCB	MPC	N	Planning	2019	2021	
IMHA-149	National Institute of Mental Health Angoda	Works	Drainage system renovation - Mulleriyawa	0	GOSL	NCB	RPC	N	proposal	2019	2021	
IMHA-150	National Institute of Mental Health Angoda	Works	Unit II mulleriywa ward 04/06/07/11 patient toilet repairs- Unit II	0	GOSL	NCB	MPc	N	proposal	2019	2021	
IMHA-151	National Institute of Mental Health Angoda	Works	Telephone wire system renovation - Unit II	0	GOSL	NCB	RPC	N	proposal	2019	2021	
IMHA-152	National Institute of Mental Health Angoda	Works	Infection control unit building - Unit II	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-153	National Institute of Mental Health Angoda	Works	Peat holes and drainage system repair - Unit II	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-154	National Institute of Mental Health Angoda	Works	Main water tank renovation - Unit II	0	GOSL	NCB	MPC	N	proposal	2019	2021	

IMHA-155	National Institute of Mental Health Angoda	Works	NTS - Drainage system renovation	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-156	National Institute of Mental Health Angoda	Works	NTS - Old nurses hostel back fixed fence	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-157	National Institute of Mental Health Angoda	Works	NTS - Drivers room repairs	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-158	National Institute of Mental Health Angoda	Works	NTS - Old Nurses hostel Water tank	0	GOSL	NCB	MPC	N	proposal	2019	2021	
IMHA-159	National Institute of Mental Health Angoda	Goods	Stationery	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-160	National Institute of Mental Health Angoda	Goods	Toners and catridges	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-161	National Institute of Mental Health Angoda	Goods	Printed forms	0	GOSL	NCB	MPC	P	Planning	2019	2021	3 years total cost
IMHA-162	National Institute of Mental Health Angoda	Goods	Sanitory products	0	GOSL	NCB	MPC	P	Planning	2019	2021	3 years total cost

IMHA-163	National Institute of Mental Health Angoda	Goods	Hardware items - Electrical	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-164	National Institute of Mental Health Angoda	Goods	Hardware items – Pipelines	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-165	National Institute of Mental Health Angoda	Goods	Fuel	0	GOSL	NCB	MPC	P	Planning	2019	2021	3 years total cost
IMHA-166	National Institute of Mental Health Angoda	Goods	Paints and related products	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-167	National Institute of Mental Health Angoda	Goods	Gas	0	GOSL	NCB	MPC	P	Planning	2019	2021	3 years total cost
IMHA-168	National Institute of Mental Health Angoda	Goods	Consumables	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-169	National Institute of Mental Health Angoda	Goods	Occupational therapy unit items	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-170	National Institute of Mental Health Angoda	Goods	Clothing materials	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost

IMHA-171	National Institute of Mental Health Angoda	Goods	Furniture	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-172	National Institute of Mental Health Angoda	Goods	Electrical accessories	0	GOSL	NCB	MPC	N	Planning	2019	2021	3 years total cost
IMHA-173	National Institute of Mental Health Angoda	Goods	Kitchen equipments	0	GOSL	NCB	MPC	P	Planning	2019	2021	3 years total cost
IMHA-174	National Institute of Mental Health Angoda	Goods	Hospital equipments	0	GOSL	NCB	MPC	P	Planning	2019	2021	3 years total cost
PB -100	**Procurement Branch - Coordinated Procurements**	Security	Supply of Security Service at Sri Lanka National Hospital & affiliated Institutions	89.40	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	procurement process done by procurement branch
PB -101	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Ministry of Health & affiliated Institutions	22.95	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -102	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Akkarapattu	13.52	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -103	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Medicines Regulatory Authority	4.60	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	

PB -104	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at De Soysa Hospital for Women	8.95	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -105	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Apeksha Hospital, Maharagama	26.93	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -106	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Anti - Malariya Campaign, Narahenpita	4.28	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -107	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Chest Hospital, Welisara	11.49	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -108	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Leprosy Hospital, Handala & Leprosy Director Office, Welisara	4.26	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -109	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at NTS, Kandana	2.97	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -110	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Colombo - East , Mulleriyawa.	12.76	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -111	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Badulla	25.92	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -112	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Anuradhapura	30.16	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	

PB -113	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Kurunegala	23.82	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -114	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Karapitiya	24.23	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -115	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Castle Street Hospital for Women (Teaching).	10.64	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -116	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & affiliated Institutions - Matara	29.83	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -117	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Eye Hospital	8.94	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -118	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Lady Ridgeway Children's Hospital (Teaching).	20.03	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -119	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Medical Supplies Division & affiliated Institutions	22.98	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -120	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Blood Transfusions Service, Narahenpita.	4.20	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -121	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Institute of Orel Health, Maharagama	4.20	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	

PB -122	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Gampola	10.60	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -123	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Peradeniya	23.84	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -124	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Sirimavo Bandaranayake Specialized Children's Hospital, Peradeniya	22.50	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -125	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH & NTS - Kandy	41.76	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -126	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH - Nuwara Eliya	12.36	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -127	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Angoda (I.D.H.)	14.03	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -128	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Mahamodara	11.09	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -129	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Health Education Bureau	1.70	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -130	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Institute of Forensic Medicine & Toxicology	1.70	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	

PB -131	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Colombo North, Ragama	26.34	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -132	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Rehabilitation Hospital, Ragama	8.10	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -133	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at District Hospital, Kandana	6.83	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -134	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Bio Medical Engineering Services Division	5.55	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -135	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Family Health Bureau	3.41	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -136	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at HIV AIDS Prevention Programmed	2.57	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -137	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Chilaw	14.05	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -138	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Centre for Dogs Population Control , Handala	847.66	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -139	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Veterinary Medical Office	847.66	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	

PB -140	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Institute of Mental Health & affiliated Institutions, Mullerivawa	19.98	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -141	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Medical Research Institute, Borella	6.82	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -142	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at DGH Monaragala	21.66	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -143	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at NTS, Sri Jayewardenepura	2.14	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -144	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Colombo South, Kalubowila	23.42	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -145	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & affiliated Institutions - Rathnapura	25.94	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -146	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & affiliated Institutions - Kalutara	18.20	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -147	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Institute Of Health Science, Kalutara	7.25	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -148	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH - Polonnaruwa	26.81	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	

PB -149	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH & NTS - Jaffna	23.77	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -150	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Kanthale	9.36	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -151	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Kegalle	13.20	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -152	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS - Hambantota	26.37	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -153	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS - Ampara	15.36	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -154	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH & NTS - Batticaloa	27.21	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -155	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Ashroff Memorial Hospital, Kalmunai	8.52	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -156	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Kalmuneai	16.17	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -157	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Trincomalee	12.75	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	

PB -158	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at School Health Office	0.80	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment projection
PB -159	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Sri Lanka National Hospital & affiliated Institutions	102.81	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -160	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Ministry of Health & affiliated Institutions	26.39	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -161	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Akkarapattu	15.54	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -162	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Medicines Regulatory Authority	5.38	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -163	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at De Soysa Hospital for Women	10.28	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -164	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Apeksha Hospital, Maharagama	30.93	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -165	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Anti - Malariya Campaign, Narahenpita	4.92	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -166	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Chest Hospital, Welisara	13.21	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -167	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Leprosy Hospital, Handala & Leprosy Director Office, Welisara	4.90	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -168	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at NTS, Kandana	3.40	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -169	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Colombo - East , Mulleriyawa.	14.67	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	
PB -170	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Badulla	29.81	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -171	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Anuradhapura	34.68	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -172	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Kurunegala	27.39	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -173	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Karapitiya	27.85	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -174	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Castle Street Hospital for Women (Teaching).	12.23	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -175	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & affiliated Institutions - Matara	34.29	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -176	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Eye Hospital	10.28	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -177	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Lady Ridgeway Children's Hospital (Teaching).	23.03	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -178	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Medical Supplies Division & affiliated Institutions	26.42	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -179	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Blood Transfusions Service, Narahenpita.	4.92	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -180	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Institute of Orel Health, Maharagama	4.92	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -181	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Gampola	12.21	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -182	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Peradeniya	27.42	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -183	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Sirimavo Bandaranayake Specialized Children's Hospital, Peradeniya	25.88	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -184	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH & NTS - Kandy	48.02	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -185	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH - Nuwara Eliya	14.21	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -186	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Angoda (I.D.H.)	16.13	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -187	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS, Mahamodara	12.74	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -188	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Health Education Bureau	1.94	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -189	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Institute of Forensic Medicine & Toxicology	1.94	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -190	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Colombo North, Ragama	30.29	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -191	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Rehabilitation Hospital, Ragama	9.30	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -192	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at District Hospital, Kandana	9.80	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -193	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Bio Medical Engineering Services Division	6.30	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -194	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Family Health Bureau	3.90	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -195	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at HIV AIDS Prevention Programmed	2.90	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -196	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Chilaw	16.16	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -197	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Centre for Dogs Population Control , Handala	0.97	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -198	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Veterinary Medical Office	0.97	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -199	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Institute of Mental Health & affiliated Institutions, Mulleriyawa	22.98	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -200	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Medical Research Institute, Borella	7.80	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -201	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at DGH Monaragala	24.90	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -202	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at NTS, Sri Jayewardenepura	2.46	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -203	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Colombo South, Kalubowila	26.93	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -204	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & affiliated Institutions - Rathnapura	29.83	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -205	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & affiliated Institutions - Kalutara	21.03	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -206	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at National Institute Of Health Science, Kalutara	8.33	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -207	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH - Polonnaruwa	30.84	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -208	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH & NTS - Jaffna	27.35	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -209	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Kanthale	10.77	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -210	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH - Kegalle	15.18	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -211	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS - Hambantota	30.33	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -212	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at GH & NTS - Ampara	17.67	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -213	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at TH & NTS - Batticaloa	31.29	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -214	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at Ashroff Memorial Hospital, Kalmunai	9.70	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -215	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Kalmuneai	18.59	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -216	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at BH - Trincomalee	14.67	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -217	Procurement Branch - Coordinated Procurements	Security	Supply of Security Service at School Health Office	0.97	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -100	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 1	60.59	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -101	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 2	35.19	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	

PB -102	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 3	36.73	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -103	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 4	30.13	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -104	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 5	10.06	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -105	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 6	28.37	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -106	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 7	36.12	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -107	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 8	20.69	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -108	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 9	42.02	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -109	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 10	23.06	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -110	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 11	13.12	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -111	Procurement Branch - Coordinated Procurements	Cleaning	NHSL - Phase - 12	19.96	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	

PB -112	Procurement Branch - Coordinated Procurements	Cleaning	Teaching Hospital - Kalubowila	93.23	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -113	Procurement Branch - Coordinated Procurements	Cleaning	Rehabilitation Hospital - Ragama	22.84	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -114	Procurement Branch	Cleaning	East Base Hospital - Mulleriyawa	32.45	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -115	Procurement Branch	Cleaning	Teaching Hospital - Galle	14.08	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -116	Procurement Branch	Cleaning	Base Hospital - Kanthle	77.84	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -117	Procurement Branch	Cleaning	Teaching Hospital - Karapitiya	77.84	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -118	Procurement Branch	Cleaning	Teaching Hospital - Jaffna	70.14	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -119	Procurement Branch	Cleaning	Teaching Hospital - Kandy	23.95	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -120	Procurement Branch	Cleaning	Base Hospital - Kalmunai	40.68	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -121	Procurement Branch	Cleaning	District General Hospital - Hambantota	41.73	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -122	Procurement Branch	Cleaning	Medical Supplies Division	11.31	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -123	Procurement Branch	Cleaning	Lady Ridgeway Hospital	78.61	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	

PB -124	Procurement Branch	Cleaning	District General Hospital - Ratnapura	93.08	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -125	Procurement Branch	Cleaning	Leprosy Hospital - Hendala	6.24	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -126	Procurement Branch	Cleaning	Anti Dengue unit	6.32	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -127	Procurement Branch	Cleaning	STD & Aids control unit	4.73	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -128	Procurement Branch	Cleaning	District General Hospital - Badulla	91.90	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -129	Procurement Branch	Cleaning	MRI - Borella	6.43	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -130	Procurement Branch	Cleaning	Nurses Training School - Mulleriyawa	36.56	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -131	Procurement Branch	Cleaning	Health Education Bureau	4.48	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -132	Procurement Branch	Cleaning	Apeaksha Hospital - Magaragama	74.77	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -133	Procurement Branch	Cleaning	Teaching Hospital - Batticaloa	53.36	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -134	Procurement Branch	Cleaning	Oral Health Institute - Magaragama	74.77	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -135	Procurement Branch	Cleaning	National Institute for Nephrology, Dialysis & Transplantation(NINDT)	11.37	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	

PB -136	Procurement Branch	Cleaning	Teaching Hospital - Galle	42.38	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -137	Procurement Branch	Cleaning	Health promotion Bureau	3.26	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -138	Procurement Branch	Cleaning	Base Hospital - Gampola	23.08	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -139	Procurement Branch	Cleaning	Bio Medical Engineering Division	4.28	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -140	Procurement Branch	Cleaning	Suwasiripaya " Ministry Building "	34.78	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -141	Procurement Branch	Cleaning	Base Hospital - Chilaw	34.01	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -142	Procurement Branch	Cleaning	District General Hospital - Polonnaruwa	107.65	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -143	Procurement Branch	Cleaning	Teaching Hospital - Kurunegala	85.11	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -144	Procurement Branch	Cleaning	Dental Hospital - Peradeniya	11.80	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -145	Procurement Branch	Cleaning	District General Hospital - Ampara	68.46	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -146	Procurement Branch	Cleaning	National Institute of Health Sciences - Kalutara	9.98	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -147	Procurement Branch	Cleaning	District General Hospital - Nuwara Eliya	39.27	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -148	Procurement Branch	Cleaning	Teaching Kandy& Nursing School	10.02	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	

PB -149	Procurement Branch	Cleaning	Siri Mawo Bandaranayake Specialized Children Hospital - Peradeniya	25.42	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -150	Procurement Branch	Cleaning	Base Hospital - Akkaripathu	35.10	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -151	Procurement Branch	Cleaning	Ashroff Memorial Hospital - Kalmunai	42.22	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -152	Procurement Branch	Cleaning	District General Hospital - Trincomalee	35.09	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -153	Procurement Branch	Cleaning	IDH - Angoda	44.60	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -154	Procurement Branch	Cleaning	National Hospital for Respiratory Diseases - Welisara	38.25	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -155	Procurement Branch	Cleaning	District General Hospital - Monaragla	52.02	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -156	Procurement Branch	Cleaning	Teaching Hospital - Matara	79.33	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -157	Procurement Branch	Cleaning	National Programmed for Tuberculosis Control & Chest Diseases	8.77	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -158	Procurement Branch	Cleaning	Castel Street Hospital for women	44.91	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -159	Procurement Branch	Cleaning	District General Hospital - Kalutara	58.30	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -160	Procurement Branch	Cleaning	National Institute of Metal Health	78.97	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	

PB -161	Procurement Branch	Cleaning	National Institute of Dental Health	18.09	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -162	Procurement Branch	Cleaning	National Institution of Blood Transfusion	7.44	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	
PB -163	Procurement Branch	Cleaning	National Eye Hospital	28.73	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -164	Procurement Branch	Cleaning	De Soysa Hospital for Women	22.87	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -165	Procurement Branch	Cleaning	TH - Peradeniya	36.59	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -166	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - I	77.33	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -167	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 2	26.82	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -168	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 3	23.71	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -169	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 4	16.49	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -170	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 5	73.60	GOSL	NCB	MPC	P	Prepration for awarding	01.01.2019	31.12.2019	
PB -171	Procurement Branch	Cleaning	NHSL - Phase - 1	69.69	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -172	Procurement Branch	Cleaning	NHSL - Phase - 2	40.47	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -173	Procurement Branch	Cleaning	NHSL - Phase - 3	42.25	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -174	Procurement Branch	Cleaning	NHSL - Phase - 4	34.65	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -175	Procurement Branch	Cleaning	NHSL - Phase - 5	11.58	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -176	Procurement Branch	Cleaning	NHSL - Phase - 6	32.64	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -177	Procurement Branch	Cleaning	NHSL - Phase - 7	41.54	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -178	Procurement Branch	Cleaning	NHSL - Phase - 8	23.80	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -179	Procurement Branch	Cleaning	NHSL - Phase - 9	48.34	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -180	Procurement Branch	Cleaning	NHSL - Phase - 10	26.53	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -181	Procurement Branch	Cleaning	NHSL - Phase - 11	15.10	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -182	Procurement Branch	Cleaning	NHSL - Phase - 12	22.96	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -183	Procurement Branch	Cleaning	Teaching Hospital - Kalubowila	107.22	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -184	Procurement Branch	Cleaning	Rehabilitation Hospital - Ragama	26.28	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -185	Procurement Branch	Cleaning	East Base Hospital - Mulleriyawa	37.33	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -186	Procurement Branch	Cleaning	Teaching Hospital - Galle	16.21	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -187	Procurement Branch	Cleaning	Base Hospital - Kanthle	89.53	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -188	Procurement Branch	Cleaning	Teaching Hospital - Karapitiya	89.53	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -189	Procurement Branch	Cleaning	Teaching Hospital - Jaffna	80.67	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -190	Procurement Branch	Cleaning	Teaching Hospital - Kandy	27.55	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -191	Procurement Branch	Cleaning	Base Hospital - Kalmunai	46.80	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -192	Procurement Branch	Cleaning	District General Hospital - Hambantota	48.00	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -193	Procurement Branch	Cleaning	Medical Supplies Division	13.02	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -194	Procurement Branch	Cleaning	Lady Ridgeway Hospital	90.41	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -195	Procurement Branch	Cleaning	District General Hospital - Ratnapura	107.05	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -196	Procurement Branch	Cleaning	Leprosy Hospital - Hendala	7.19	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -197	Procurement Branch	Cleaning	Anti Dengue unit	7.28	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -198	Procurement Branch	Cleaning	STD & Aids control unit	5.45	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -199	Procurement Branch	Cleaning	District General Hospital - Badulla	105.70	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -200	Procurement Branch	Cleaning	MRI - Borella	7.40	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -201	Procurement Branch	Cleaning	Nurses Training School - Mulleriyawa	42.05	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -202	Procurement Branch	Cleaning	Health Education Bureau	5.16	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -203	Procurement Branch	Cleaning	Apeaksha Hospital - Magaragama	85.99	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -204	Procurement Branch	Cleaning	Teaching Hospital - Batticaloa	61.37	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -205	Procurement Branch	Cleaning	Oral Health Institute - Magaragama	85.99	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -206	Procurement Branch	Cleaning	National Institute for Nephrology, Dialysis & Transplantation(NINDT)	13.09	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -207	Procurement Branch	Cleaning	Teaching Hospital - Galle	48.75	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -208	Procurement Branch	Cleaning	Health promotion Bureau	3.76	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -209	Procurement Branch	Cleaning	Base Hospital - Gampola	26.56	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -210	Procurement Branch	Cleaning	Bio Medical Engineering Division	4.93	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -211	Procurement Branch	Cleaning	Suwasiripaya " Ministry Building "	40.01	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -212	Procurement Branch	Cleaning	Base Hospital - Chilaw	39.12	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -213	Procurement Branch	Cleaning	District General Hospital - Polonnaruwa	123.80	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -214	Procurement Branch	Cleaning	Teaching Hospital - Kurunegala	97.89	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -215	Procurement Branch	Cleaning	Dental Hospital - Peradeniya	13.58	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -216	Procurement Branch	Cleaning	District General Hospital - Ampara	78.74	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -217	Procurement Branch	Cleaning	National Institute of Health Sciences - Kalutara	11.49	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -218	Procurement Branch	Cleaning	District General Hospital - Nuwara Eliya	45.17	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -219	Procurement Branch	Cleaning	Teaching Kandy& Nursing School	11.54	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -220	Procurement Branch	Cleaning	Siri Mawo Bandaranayake Specialized Children Hospital - Peradeniya	29.24	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -221	Procurement Branch	Cleaning	Base Hospital - Akkaripathu	40.38	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -222	Procurement Branch	Cleaning	Ashroff Memorial Hospital - Kalmunai	48.57	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -223	Procurement Branch	Cleaning	District General Hospital - Trincomalee	40.37	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -224	Procurement Branch	Cleaning	IDH - Angoda	51.30	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -225	Procurement Branch	Cleaning	National Hospital for Respiratory Diseases - Welisara	44.00	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -226	Procurement Branch	Cleaning	District General Hospital - Monaragla	59.83	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -227	Procurement Branch	Cleaning	Teaching Hospital - Matara	91.24	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -228	Procurement Branch	Cleaning	National Programmed for Tuberculosis Control & Chest Diseases	10.09	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -229	Procurement Branch	Cleaning	Castel Street Hospital for women	51.66	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -230	Procurement Branch	Cleaning	District General Hospital - Kalutara	67.05	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -231	Procurement Branch	Cleaning	National Institute of Metal Health	90.83	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -232	Procurement Branch	Cleaning	National Institute of Dental Health	20.81	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -233	Procurement Branch	Cleaning	National Institution of Blood Transfusion	8.56	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -234	Procurement Branch	Cleaning	National Eye Hospital	33.05	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -235	Procurement Branch	Cleaning	De Soysa Hospital for Women	26.31	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -236	Procurement Branch	Cleaning	TH - Peradeniya	42.09	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -237	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - I	88.94	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -238	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 2	30.86	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -239	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 3	27.27	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment

PB -240	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 4	18.98	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -241	Procurement Branch	Cleaning	Colombo North Teaching Hospital - Phase - 5	84.64	GOSL	NCB	MPC	P	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment
PB -100	***Procurement Branch - Coordinated Procurements***	Raw food	Supply of Raw Foods - GH Trincomalee	74.19	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -101	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Batticaloa	79.43	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -102	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Kalmunai	38.36	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -103	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Kanthale	14.56	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -104	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Jaffna	231.17	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -105	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Ampara	67.79	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -106	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Akkarapaththuwa	26.12	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -107	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Polonnaruwa	45.99	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment

PB -108	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Anuradhapura	221.65	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -109	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Kalubowila	55.26	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -110	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - RH Ragama	22.54	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -111	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - LH Hadala	3.70	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -112	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - CH Walisara	41.51	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -113	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - NIMH Mulleriyawa (II)	48.53	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -114	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - NIMH Angoda	124.61	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -115	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Ragama	48.84	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -116	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - CI Maharagama	82.71	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -117	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - IDH (BH) Angoda	50.87	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment

PB -118	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Mulleriyawa	16.75	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -119	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - SBSCH Peradeniya	50.08	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -120	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Peradeniya	44.42	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -121	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Kandy	148.63	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -122	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kagalla	52.79	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -123	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Nuwaraeliya	45.57	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -124	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Gampola	19.06	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -125	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Badulla	50.22	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -126	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kurunegala	144.39	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -127	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Chilave	16.18	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment

PB -128	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Mahamodara	16.52	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -129	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Hambanthota	72.40	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -130	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Mathara	109.91	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -131	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Monaragala	94.25	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -132	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kaluthara	92.71	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -133	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Rathnapura	188.00	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -134	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Karapitiya	81.07	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -135	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kadana	14.32	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -136	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - AMH Kalmunai	44.14	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -137	Procurement Branch - Coordinated Procurements	Raw food	Sri Jayewardenepura Hospital	105.16	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment

PB -138	Procurement Branch - Coordinated Procurements	Raw food	Lady Ridgway Hospital for Children	59.76	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -139	Procurement Branch - Coordinated Procurements	Raw food	De soya Hospital for Women (Teaching)	12.53	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -140	Procurement Branch - Coordinated Procurements	Raw food	Castel Steet Hospital for Women (Teaching)	16.38	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -141	Procurement Branch - Coordinated Procurements	Raw food	National Eye Hospital	59.48	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -142	Procurement Branch - Coordinated Procurements	Raw food	Dray Food - NHSL	116.85	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -143	Procurement Branch - Coordinated Procurements	Raw food	Vegetable & Fruits - NHSL	42.76	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -144	Procurement Branch - Coordinated Procurements	Raw food	Packeted Items - NHSL	39.11	GOSL	NCB	MPC	N	Prepration for awarding	01.01.2019	31.12.2019	Estimated with 15% Cost increment
PB -145	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Trincomalee	85.32	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -146	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Batticaloa	91.39	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -147	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Kalmunai	44.18	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -148	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Kanthale	16.76	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -149	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Jaffna	265.84	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -150	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Ampara	77.96	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -151	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Akkarapaththuwa	30.03	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -152	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Polonnaruwa	52.88	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -153	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Anuradhapura	2554.80	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -154	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Kalubowila	63.54	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -155	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - RH Ragama	25.92	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -156	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - LH Hadala	4.20	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -157	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - CH Walisara	47.73	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -158	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - NIMH Mulleriyawa (II)	55.80	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -159	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - NIMH Angoda	143.30	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -160	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Ragama	56.17	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -161	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - CI Maharagama	95.11	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -162	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - IDH (BH) Angoda	58.50	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -163	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Mulleriyawa	19.25	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -164	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - SBSCH Peradeniya	57.58	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -165	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Peradeniya	51.07	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -166	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Kandy	170.92	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -167	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kagalla	60.71	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -168	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Nuwaraeliya	52.41	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -169	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Gampola	21.91	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -170	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Badulla	57.74	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -171	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kurunegala	166.04	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -172	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Chilave	18.60	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -173	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Mahamodara	18.99	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -174	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Hambanthota	83.26	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -175	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Mathara	126.40	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -176	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - BH Monaragala	108.39	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -177	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kaluthara	106.61	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -178	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Rathnapura	216.20	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -179	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - TH Karapitiya	93.24	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -180	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - GH Kadana	16.47	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -181	Procurement Branch - Coordinated Procurements	Raw food	Supply of Raw Foods - AMH Kalmunai	50.75	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -182	Procurement Branch - Coordinated Procurements	Raw food	Sri Jayewardenepura Hospital	120.93	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -183	Procurement Branch - Coordinated Procurements	Raw food	Lady Ridgway Hospital for Children	68.72	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -184	Procurement Branch - Coordinated Procurements	Raw food	De soya Hospital for Women (Teaching)	14.40	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -185	Procurement Branch - Coordinated Procurements	Raw food	Castel Steet Hospital for Women (Teaching)	18.84	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -186	Procurement Branch - Coordinated Procurements	Raw food	National Eye Hospital	68.40	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection

PB -187	Procurement Branch - Coordinated Procurements	Raw food	Dray Food - NHSL	134.37	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -188	Procurement Branch - Coordinated Procurements	Raw food	Vegetable & Fruits - NHSL	49.17	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
PB -189	Procurement Branch - Coordinated Procurements	Raw food	Packeted Items - NHSL	44.98	GOSL	NCB	MPC	N	Cost Estimated	01.01.2020	31.12.2020	Estimated with 15% Cost increment projection
	General Medical Services - II	ME	Anesthetic machine	156.00	GOSL	NCB	MPC	U	Submitteddd for cabient Tender	01.01.2019	31.12.2019	
GMS -101	General Medical Services - II	ME	NIV/CPAP	63.20	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -102	General Medical Services - II	ME	Syringe pump	20.60	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -103	General Medical Services - II	ME	Ventilators (Transport)	97.50	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -104	General Medical Services - II	ME	ECG Machine	8.70	GOSL	NCB	RPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -105	General Medical Services - II	ME	Multipara Meter OT	45.60	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -106	General Medical Services - II	ME	Multi para meter BAISC	64.60	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -107	General Medical Services - II	ME	Blood gas Analzyer	39.00	GOSL	NCB	MPC	U	PO issued	01.01.2019	31.12.2019	

GMS -108	General Medical Services - II	ME	Defibrillator With pacing	86.70	GOSL	NCB	MPC	U	PO issued	01.01.2019	31.12.2019	
GMS -109	General Medical Services - II	ME	Hand held doppler Machine	7.05	GOSL	NCB	RPC	U	TEC	01.01.2019	31.12.2019	
GMS -110	General Medical Services - II	ME	Nebulizer	5.04	GOSL	NCB	RPC	U	TEC	01.01.2019	31.12.2019	
GMS -111	General Medical Services - II	ME	Nebulizer adult	0.21	GOSL	NCB	RPC	U	TEC	01.01.2019	31.12.2019	
GMS -112	General Medical Services - II	ME	Suction Unit	86.25	GOSL	NCB	MPC	U	TEC	01.01.2019	31.12.2019	
GMS -113	General Medical Services - II	ME	Pulse Oximeter	37.63	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -114	General Medical Services - II	ME	Peakl flow meter	0.54	GOSL	NCB	RPC	U	TEC	01.01.2019	31.12.2019	
GMS -115	General Medical Services - II	ME	Laryngscope	0.53	GOSL	NCB	RPC	U	TEC	01.01.2019	31.12.2019	
GMS -116	General Medical Services - II	ME	Bp apparatus	5.63	GOSL	NCB	RPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -117	General Medical Services - II	ME	Theater Tables	168.00	GOSL	NCB	MPC	U	Bid evaulation	01.01.2020	31.12.2020	
GMS -118	General Medical Services - II	ME	Resuscitation Beds	16.90	GOSL	NCB	MPC	U	TEC	01.01.2019	31.12.2019	
GMS -119	General Medical Services - II	ME	Spinal board	4.30	GOSL	NCB	RPC	U	TEC	01.01.2019	31.12.2019	
GMS -120	General Medical Services - II	ME	Beds ICU	70.20	GOSL	NCB	MPC	U	TEC	01.01.2019	31.12.2019	

GMS -121	General Medical Services - II	ME	Beds	14.30	GOSL	NCB	MPC	U	TEC	01.01.2019	31.12.2019	
GMS -122	General Medical Services - II	ME	Trolley	15.00	GOSL	NCB	MPC	U	TEC	01.01.2019	31.12.2019	
GMS -123	General Medical Services - II	ME	Digital X - ray machine Modern	81.60	GOSL	NCB	MPC	U	Document Submitted to MPC	01.01.2019	31.12.2019	
GMS -124	General Medical Services - II	ME	C - Arm X ray Macnies	60.00	GOSL	NCB	MPC	U		01.01.2019	31.12.2019	
GMS -125	General Medical Services - II	ME	Digital X ray Macine	42.00	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -126	General Medical Services - II	ME	US scanners	171.00	GOSL	NCB	MPC	U	Awaiting Decision	01.01.2019	31.12.2019	
GMS -127	General Medical Services - II	ME	CT Scanners	225.00	GOSL	NCB	MPC	U	Bid evaulation	01.01.2019	31.12.2019	
GMS -128	General Medical Services - II	ME	Wall Oxygen supply	0.28	GOSL	NCB	RPC	U	Cost estimattion	01.01.2019	31.12.2019	
GMS -129	General Medical Services - II	ME	Oxygen Cylinder with Regulator	12.40	GOSL	NCB	RPC	U	Document TEC	01.01.2019	31.12.2019	
GMS -130	General Medical Services - II	ME	Regulators	0.28	GOSL	NCB	RPC	U	Document TEC	01.01.2019	31.12.2019	